



**DEPARTMENT OF ENGINEERING AND ENVIRONMENTAL SERVICES  
OFFICE OF THE CITY ENGINEER**

**Quarterly Project Status Report**

**December 2013**

**PHONE: 673-6000**

**FAX: 673-6004**

**TO:**

Daniel Atnafu, P.E. - ENG	Erik Isern, P.E. – CDM Smith
Mark Bates - ENG	Nathan Kemp – S&D
Phillip Brown, Jr. - CenterPoint	James Kennedy – W&S
Robert Campbell – W&S Admn	Larry Lee - ENG
Michael Erlund, P.E. - T.E.	Michael Leone – SWEPCO
Donald Evans - PUR	Andy Long - DOTD
Jerry Erwin - ENG	Bonnie Moore - ComDev
Barbara Featherston, P.E. W&S Admn	Ron Norwood, P.E. - ENG
Patrick Furlong, P.E. - ENG	Dale Sibley, CAO
Andy Glasgow, P. E. - ENG	Malcolm Stadtlander - PM
Wayne Goss – ENG	Doug Stump – ENG
Stanley Harris, P.E. - PWA	Mica Whorton - Comcast
Ralph Hollis - AT&T	

**FROM:** Robert Westerman, P.E.  
Assistant City Engineer

Ali Mustapha, P.E.  
Assistant City Engineer

Autumn Permenter, P.E.  
Assistant City Engineer

The intent of this report is to provide a concise quarterly report of projects currently under design and in construction. For your convenience, each engineering office has sorted and arranged these projects by priority. This is not a complete list of all projects currently being monitored. Should there be questions concerning specific projects, please contact the assigned project manager. Questions concerning non-listed projects or the report in general, should be directed to the appropriate engineering office at 673-6000: Ali Mustapha for drainage and private water and sewer projects, Robert Westerman for street projects, and Autumn Permenter for water and sewer projects.

# CITY ENGINEERING PROJECTS

<b>A</b>	
ACKARD STREET.....	2
AGURS LIFT STATION.....	14
AIRPORT DITCH REPAIRS.....	7
AMISS.....	10,14,15

<b>B</b>	
BACKFLOW PREVENTION PROGRAM.....	10,14
BIENVILLE PATH .....	
BRAELOCK DRIVE .....	2
BROADMOOR LIFT STATION .....	10
BROADMOOR SEWER OUTFALL .....	13
BROWNING ST. DRAINAGE.....	5
BURGUNDY OAKS .....	16

<b>C</b>	
CAPTAIN SHREVE DR.....	2
CARROLL STREET .....	3
CARVER STREET.....	2
C. E. GALLOWAY.....	1
CEDAR GROVE TRUNK MAIN .....	11
CHASE ISLAND DRIVE .....	7
CONCORDIA SUB. ....	8
CORBITT, DORIS & STATE ST WATER MAIN.....	14
CROSS BAYOU LATERAL .....	6
CROSS LAKE DAM & SPILLWAY .....	12
CROSS LAKE WATER SHED .....	10

<b>D</b>	
DELAWARE LIFT STATION .....	14
DELAWARE ST. DRAINAGE.....	7

<b>E</b>	
EAST KINGS CORRIDOR .....	1
8-INCH WATER MAIN TO SERVE SLUDGE FACILITY .....	17
ELECTRIC SYSTEM RELIABILITY STUDY.....	15
EIGHT INCH WATER MAIN IMPROVEMENTS (Corbitt, Doris & State Sts.) .....	17
EPA/DOJ NEGOTIATIONS.....	12
ESPLANADE FORBING RIDGE .....	8
ESPLANADE LAKE DISTRICT .....	8
ESPLANADE RAILSBACK.....	8,16,17,19
ESPLANADE SUBDIVISION .....	16,17,18

<b>F,G</b>	
FAIRFIELD AVENUE.....	2
FAMILY DOLLAR.....	9
4453 GILBERT DRIVE DRAINAGE .....	5
GREENWOOD CEMETERY GATE HOUSE .....	7

<b>H</b>	
HERSEY D. WILSON .....	1
HOYTE DRIVE.....	7
HUNTINGTON LANE .....	2

<b>I</b>	
I-49 WATER MAIN RELOCATON .....	12
I-49 LANDSCAPING .....	1

**J,K,L**

JENNINGS STREET .....	8
JEWELLA & MIDWAY .....	4
JUNIOR PLACE & GREENSOOD ROAD .....	5
JUNIOR PLACE DRAINAGE BOX CULVERT .....	6
JUNIPER PLACE – RIVER OAKS DITCH.....	8
KELLIWOOD DR. ....	7
KENNIE ROAD LIFT STATION .....	13
KINGSTON ROAD.....	2
KNIGHT STREET .....	1
LAKESHORE DRIVE.....	4
LEWIS & CARVER STREETS.....	3
LINWOOD SEWER MAIN 9400 BLOCK.....	19
LONG LAKE ESTATES.....	17
LOONEY LIFT STATION.....	15
LUCAS LIFT STATION .....	14
LUCAS & N. REGIONAL WWTP .....	11

**M**

MACKEY LANE & WALKER .....	4
MARKET ST. SIDEWAL.....	4
MIRIAM STREET .....	4
MISCELLANEOUS WATER & SEWER ENGINEERING SERVICES .....	10
MISSOURI AVENUE .....	2,7
MT. ZION COMMERCIAL SUB.....	18
MURPHY ST. VIA DUCT.....	1

**N**

NEW CASTLE.....	8,9,16,18
NORRIS FERRY CROSSING .....	18

**O**

OAK HAVEN DRIVE WATER MAIN .....	18
OCKLEY DITCH .....	5
ORLEANS COURT AT TWELVE OAKS.....	8,16

**P**

PAVED DRAINAGE DITCH REPAIRS .....	6,7
PEBBLE ST. DRAINAGE .....	5
PRO ST. & GREENBRIAR .....	6
PROGRAM MANAGEMENT .....	12
PROVENANCE.....	9,17,18
PUBLIC INFRASTRUCTURE .....	5

**Q, R**

RACEWAY ON MANSFIELD .....	9,18
RISINGER, TOU-DON, SUNSET LIFT STATION .....	13
RIVERBROOK .....	16,17
ROUND GROVE LIFT STATION .....	13
RUSSELL ROAD WATER MAIN .....	10

**S**

SCADA UPGRADE PHASE II .....14  
SLUDGE DISPOSAL SYSTEM.....14  
SLUDGE FIELD LIFT STATION .....11  
SOUTH HIGHLAND LIFT STATION .....13  
SOUTH KIRKWOOD .....2  
SOUTHERN TRACE .....16  
SPORTRAN .....4  
204 STEPHENSON ST. DRAINAGE PIPE .....6  
ST. ANDREWS SUB. ....18  
ST. CHARLES PLACE .....17  
ST. VINCENT AVENUE .....7  
STONER AVENUE .....4  
STONER FORCE MAIN REPLACEMENT .....11

**T, U**

TEXAS AVENUE TURN LANES..... 3  
3132 STREET LIGHTING ..... 3  
TRANSFORMER REHAB .....14  
TWELVE MILE BAYOU PUMP STATION .....11  
TWELVE OAKS BIENVILLE PATH.....8,19  
TWELVE OAKS PROFESSIONAL PLAZA.....17

**U, V, W**

UNIVERSITY DR. @ 70<sup>TH</sup> ST. ....2  
  
VARIOUS CITYWIDE SEWER MAINS PHASE I .....14  
VARIOUS LIFT STATIONS .....13  
272 VINE ST. PIPE REPAIRS.....6  
  
WALLACE FORCE MAIN REPLACEMENT .....11  
WATER & WASTEWATER ELECTRICAL SYSTEM RELIABILITY PROGRAM.....16  
WEST WILDERNESS WAY .....4  
WILLIS KNIGHTON CANCER CENTER .....17  
WOODMONT .....4

**X, Y, Z**

YOUREE DRIVE/KINGS HIGHWAY.....1

# **PROJECT STATUS REPORT**

**DECEMBER 2013**

## ROADS AND BRIDGES

### ACTIVE DESIGN PROJECTS

1. **YOUREE DR./KINGS HWY. INTER.** **Project No. 89-C027**  
Project Manager: Westerman  
Design Status: Final comments  
Estimated Plan Completion Date:  
Design Firm: C.G.M.  
Percent Complete: 99%  
**REMARKS:** DOTD has approved funds to bid project. DOTD to bid in October.
2. **MURPHY STREET VIADUCT/BRIDGE REPLACEMENT** **Project No. 98-C007**  
Project Manager: Westerman  
Design Status: Final  
Design Firm: NTB  
Percent complete: 100%  
**REMARKS:** State selected bridge for replacement through off-system bridge program. Plans submitted to DOTD for bidding. City to acquire railroad permit. Plans submitted to railroad for review and comments. Had plan-in-hand meeting on June 26; consultant to address comments. Working to acquire KCS permit. Project estimated bid dates Dec. 2013 or Jan. 2014.
3. **I-49 LANDSCAPING** **Project No. 01-C001**  
Project Manager: Westerman  
Design Status: Final  
Design Firm: In house  
Percent Complete: 80%  
**REMARKS:** Addressing LA DOTD comments. The A/Engineering Selection Committee has chosen Jerome Nicholas as the landscape consultant. Redesigning landscape plan. Advanced check set submitted to LA DOTD for review. Addressing final comments from DOTD.
4. **HERSEY D. WILSON** **Project No. 11-C003**  
Project Manager: Westerman  
Design Status: In contracts  
Design Firm: W.T. Winfield  
Percent Complete: 70%  
**REMARKS:** City completing plans.
5. **KNIGHT STREET** **Project No. 11-C002**  
Project Manager: Westerman  
Design Status: In contracts  
Design Firm: Balar  
Percent Complete: 60%  
**REMARKS:** Project to bid.
6. **EAST KINGS CORRIDOR IMPROVEMENT** **Project No. 11-C003**  
Project Manager: Westerman  
Design Status:  
Design Firm: Hunt Guillot  
Percent Complete: 30%  
**REMARKS:** Consultant issued notice to proceed on preliminary plans.
7. **C. E. GALLOWAY** **Project No. 11-C003**  
Project Manager: Westerman  
Design Status: Consultant submitted survey.  
Design Firm: AFJM  
Percent Complete: 100%  
**REMARKS:** City to finalize design.
8. **UNIVERSITY DR. @ 70<sup>TH</sup> ST.** **Project No. 11-C003**  
Project Manager: Westerman  
Design Status: City working on final plans.  
Design Firm: CGS  
Percent Complete: 90%

- |     |   |   |
|-----|---|---|
| 9.  | <b>FAIRFIELD AVENUE</b><br>Project Manager: Westerman<br>Design Status: Consultant submitted final plans. | <b>Project No. 11-C003</b><br>Design Firm: Raley<br>Percent Complete: 100%        |
| 10. | <b>BRAELOCK DRIVE</b><br>Project Manager: Westerman<br>Design Status: Consultant working on final plans.  | <b>Project No. 11-C003</b><br>Design Firm: Mohr<br>Percent Complete: 100%         |
| 11. | <b>KINGSTON ROAD</b><br>Project Manager: Westerman<br>Design Status: City working on final plans.         | <b>Project No. 11-C003</b><br>Design Firm: Civil Design<br>Percent Complete: 100% |
| 12. | <b>SOUTH KIRKWOOD</b><br>Project Manager: Westerman<br>Design Status: Consultant submitted plans.         | <b>Project No. 11-C003</b><br>Design Firm: Polaris<br>Percent Complete: 100%      |
| 13. | <b>MISSOURI AVENUE</b><br>Project Manager: Westerman<br>Design Status: Consultant submitted survey.       | <b>Project No. 11-C003</b><br>Design Firm: FBL<br>Percent Complete: 100%          |
| 14. | <b>ACKARD STREET</b><br>Project Manager: Westerman<br>Design Status: Design complete.                     | <b>Project No. 11-C003</b><br>Design Firm: Durr<br>Percent Complete: 100%         |
| 15. | <b>CAPTAIN SHREVE DRIVE</b><br>Project Manager: Westerman<br>Design Status: Consultant submitted survey.  | <b>Project No. 11-C003</b><br>Design Firm: FBL<br>Percent Complete: 100%          |
| 16. | <b>CARVER STREET</b><br>Project Manager: Westerman<br>Design Status: Consultant submitted final plans.    | <b>Project No. 11-C003</b><br>Design Firm: Durr<br>Percent Complete: 100%         |
| 17. | <b>HUNTINGTON LANE</b><br>Project Manager: Westerman<br>Design Status: Design complete.                   | <b>Project No. 11-C003</b><br>Design Firm: Buchart-Horn<br>Percent Complete: 100% |

## SECTION II

### OTHER DESIGN PROJECTS

1. **3132 STREET LIGHTING**  
Project Manager: Westerman  
Design Status: Final  
**REMARKS:** Received pre-acps to schedule plan-in-hand. Awaiting cost information to submit paper work to LA DOTD. Project put on hold until funding is available from the State.  
**Project No.** 92-C008  
Design Firm: TBA  
Percent Complete: 90%
2. **TEXAS AVENUE TURN LANES**  
Project Manager: Westerman  
Design Status: Final  
**REMARKS:** Submitted to DOTD for permit. Awaiting funds to bid.  
**Project No.** 01-C032  
Design Firm: In-house  
Percent Complete: 95%

## SECTION III

### PROJECTS IN BID OR CONTRACT PHASE

1. **CARROLL STREET**  
Project Manager: Westerman  
**REMARKS:** Routing for signatures.  
**Project No.** 11-C003  
Design Firm: In-house
2. **LEWIS & CARVER STREETS**  
Project Manager: Westerman  
**REMARKS:** Bid date: TBD  
**Project No.** 11-C003  
Design Firm: Fenner/City



## PROJECTS UNDER CONSTRUCTION

1.     **MIRIAM ST. RECONSTRUCTION**  
Project Manager: Westerman  
Inspector: Ivy  
Contractor: Specialty Trackhoe

**Project No.     11-C003**  
Contract Amount: \$339,615.00  
% work complete: 100%  
% time used: 100%
  
2.     **MACKEY LANE & WALKER**  
Project Manager: Westerman  
Inspector: Ivy  
Contractor: Horton

**Project No.     11-C003**  
Contract Amount: \$482,299.00  
% work complete: 100%  
% time used: 100%
  
3.     **LAKESHORE DRIVE**  
Project Manager: Westerman  
Inspector: Gasway  
Contractor: F. J. Burnell  
**REMARKS:** Project complete; in lien period.

**Project No.     11-C003**  
Contract Amount: \$269,970.00  
% work complete: 100%  
% time used: 100%
  
4.     **STONER AVENUE**  
Project Manager: Westerman  
Inspector: Ivy  
Contractor: F. J. Burnell

**Project No.     11-C003**  
Contract Amount: \$883,787.00  
% work complete: 100%  
% time used: 100%
  
5.     **700 BLOCK WOODMONT**  
Project Manager: Westerman  
Inspector: Westerman  
Contractor: Horton  
**REMARKS:** Project complete; in lien period.

**Project No.     11-C003**  
Contract Amount: \$563,300.00  
% work complete: 100%  
% time used: 100%
  
6.     **WEST WILDERNESS**  
Project Manager: Westerman  
Inspector: Ivy  
Contractor: Horton  
**REMARKS:** Construction underway.

**Project No.     11-C003**  
Contract Amount: \$578,600.00  
% work complete: 75%  
% time used: 75%
  
7.     **MARKET ST. SIDEWALK**  
Project Manager: Westerman  
Inspector: Ivy  
Contractor: CERCONTEC, LLC  
**REMARKS:** Construction began September 9, 2013.

**Project No.:     01-C032**  
Contract Amount: \$126,206.00  
% work complete: 95%  
% time used: 90%
  
8.     **JEWELLA & MIDWAY AVENUES IMPROVEMENT**  
Project Manager: Westerman  
Inspector: Ivy  
Contractor: H & H  
**REMARKS:** Construction underway.

**Project No.:     11-C003**  
Contract Amount: \$1,299,500.00  
% work complete: 70%  
% time used: 60%

## DRAINAGE

### ACTIVE DESIGN PROJECTS

1. **600-700 BLOCKS BROWNING ST. DRAINAGE** **Project No. 11-D005**  
Project Manager: Mustapha Eng Consultant: Hunt Guillot  
Eng % complete: 100% Eng Contract Value: \$57,000  
**REMARKS:** Issued Notice to Proceed for Phase 4, Topographic Survey, on June 7, 2012. Contract signed; purchase order issued. Issued NTP for Phase 7, preliminary plans on Aug. 7, 2012. Plans due Dec. 10, 2012. Consultant working on revising preliminary plans. Received advance check prints. Reviewed advance prints and submitted comments to consultant. Plans and ROW acquisition are complete. Will bid project when funds are available.
  
2. **OCKLEY DITCH IMPROVEMENTS** **Project No. 11-D007**  
Project Manager: Mustapha Eng Consultant: EJES  
Eng % complete: 100% Eng Contract Value: \$135,925  
**REMARKS:** Issued Notice to Proceed for Phase 4, Topographic Survey on June 20, 2012. Contract signed; purchase order issued. Phase 4 is complete. Issued NTP for Phase 7, preliminary plans. Plans due Nov. 26, 2012. Consultant working on revising preliminary plans. Consultant working on advance check print. Plans are complete. Property Management is working on the ROW/servitude acquisition.
  
3. **6134 PEBBLE STREET DRAINAGE** **Project No. 11-D001**  
Project Manager: Mustapha Eng Consultant: In-house  
Eng % complete: 100%  
**REMARKS:** Design is complete; will bid project when funds fro GOB become available.
  
4. **PUBLIC INFRASTRUCTURE PROJECT** **Project No. 13-D001**  
**900 Block Travis St. Drainage**  
Project Manager: Mustapha Eng Consultant: EJES  
Eng % complete: 10% Eng Contract Value: \$55,000  
**REMARKS:** Contract signed on Aug. 30, 2013. Issued Notice to Proceed on Sept. 6, 2013. Preliminary plans are due Nov. 14, 2013. Received and reviewed preliminary plans and sent comments and markups to consultant.
  
5. **4453 GILBERT DRIVE DRAINAGE IMPROVEMENTS** **Project No. 11-D001**  
Project Manager: Furlong Eng Consultant: In-house  
Eng % complete: 90%  
**REMARKS:** Design is underway. Project is funded by 2011 Citywide Drainage. Will bid when funds from GOB become available.

**PROJECTS IN BID OR CONTRACT PHASE**

- |    |  |                    |                |
|----|--|--------------------|----------------|
| 1. | <b>204 STEPHENSON STREET DRAINAGE PIPE RELOCATION</b><br>Project Manager: Mustapha<br><b>REMARKS:</b> Received bids 12/12/13. Solid Rock Construction is the low bidder. | <b>Project No.</b> | <b>11-D001</b> |
| 2. | <b>JUNIOR PLACE DRAINAGE BOX CULVERT REPLACEMENT</b><br>Project Manager: Mustapha<br><b>REMARKS:</b> Received bids 12/26/13. Wimbley Construction is the low bidder.     | <b>Project No.</b> | <b>11-D001</b> |
| 3. | <b>272 VINE STREET PIPE REPAIRS/REPLACEMENT</b><br>Project Manager: Mustapha<br><b>REMARKS:</b> Received bids 12/5/13. Landworx Construction is the low bidder.          | <b>Project No.</b> | <b>11-D001</b> |

## PROJECTS UNDER CONSTRUCTION

- |  |   |
|--|---|
| 1. <b>JUNIPER PLACE – RIVER OAKS DITCH IMPROVEMENTS</b><br>Project Manager: Furlong<br>Inspector: Fox<br>Contractor: Fessler & Bowman<br><b>REMARKS:</b> Under construction.   | <b>Project No. 11-D001</b><br>Contract Amount: \$534,231.14<br>% work complete: 95%<br>% time used: 95% |
| 2. <b>AIRPORT DITCH REPAIRS<br/>VALLEY VIEW ROAD TO RAILROAD BRIDGE</b><br>Project Manager: Furlong<br>Inspector: Fox<br>Contractor: CW&W<br><b>REMARKS:</b> Under construction.                                     | <b>Project No. 11-D006</b><br>Contract Amount: \$1,973,090<br>% work complete: 7%<br>% time used: 13%   |
| 3. <b>700 BLOCK DELAWARE STREET</b><br>Project Manager: Furlong<br>Inspector: Fox<br>Contractor: LaDelle<br><b>REMARKS:</b> Under construction.  | <b>Project No. 11-D001</b><br>Contract Amount: \$149,117<br>% work complete: 95%<br>% time used: 90%    |
| 4. <b>2700 HOYTE DRIVE CROSS DRAIN PIPE REPLACEMENT</b><br>Project Manager: Mustapha<br>Inspector: Fox<br>Contractor: Brothers Concrete & Hardscape<br><b>REMARKS:</b> Notice to Proceed issued for January 6, 2014. | <b>Project No. 11-D001</b><br>Contract Amount: \$81,067<br>% work complete: 0%<br>% time used: 0%       |

## PRIVATE PROJECTS

1. **CONCORDIA SUBDIVISION**  
Project Manager: Patrick Furlong  
Project Inspector: Fox  
Contractor: Douglas Construction  
**REMARKS:** Addressing punch list items.
2. **ORLEANS COURT IN TWELVE OAKS**  
Project Manager: Patrick Furlong  
Project Inspector: Fox  
Contractor: H&H  
**REMARKS:** Construction complete; in lien period.
3. **PROVENANCE UNIT E**  
Project Manager: Patrick Furlong  
Project Inspector: Fox  
Contractor: H&H  
**REMARKS:** Construction complete; in lien period.
4. **ESPLANADE - LAKE DISTRICT UNIT 3**  
Project Manager: Patrick Furlong  
Project Inspector: Fox  
Contractor: Ronnie Carlson  
**REMARKS:** Under construction.
5. **ESPLANADE – FORBING RIDGE ACCESS ROAD**  
Project Manager: Patrick Furlong  
Project Inspector: Fox  
Contractor: Ronnie Carlson  
**REMARKS:** Construction complete; in lien period.
6. **TWELVE OAKS – BIENVILLE PATH UNIT 6**  
Project Manager: Patrick Furlong  
Project Inspector: Fox  
Contractor: H&H  
**REMARKS:** Construction complete; in lien period.
7. **NEW CASTLE 14-B**  
Project Manager: Patrick Furlong  
Project Inspector: Fox  
Contractor: Southern Home Builders  
**REMARKS:** Under construction.
8. **JENNINGS STREET**  
Project Manager: Patrick Furlong  
Project Inspector: Sample  
Contractor: RVP  
**REMARKS:** Under construction.

9. **NEW CASTLE 14-C**  
Project Manager: Patrick Furlong  
Project Inspector: Sample  
Contractor: Southern Home Builders  
**REMARKS:** Under construction.
  
10. **PROVENANCE – PHASE II, UNITS C&D**  
Project Manager: Patrick Furlong  
Project Inspector: Sample  
Contractor: H&H  
**REMARKS:** Under construction.
  
11. **RACEWAY ON MANSFIELD ROAD**  
Project Manager: Patrick Furlong  
Project Inspector: Fox  
Contractor: US General  
**REMARKS:** Under construction.
  
12. **FAMILY DOLLAR – LAKESHORE & HEARNE**  
Project Manager: Patrick Furlong  
Project Inspector: Fox  
Contractor: LANCO  
**REMARKS:** Under construction.

## WATER & SEWERAGE

### ACTIVE DESIGN PROJECTS

1. **T. L. AMISS WTP COMPREHENSIVE IMPS.** **Project No. 98-E006**  
Project Managers: Permenter  
Eng % complete: 95%  
Eng Consultant: AECOM  
Eng Contract Value: \$4,459,635  
**REMARKS:** Raw water, Plant 2E, and caustic feed projects are under construction. Filter improvements complete.
2. **RUSSELL ROAD WATER MAIN IMPROVEMENTS** **Project No. 05-E001**  
Project Manager: Bates  
Eng Consultant: Graff  
Eng % complete: 90%  
**REMARKS:** In design.
3. **BROADMOOR LIFT STATION IMPROVEMENTS** **Project No. 05-F003**  
Project Manager: Isern  
Eng Consultant: Pivotal  
Eng % complete: 90%  
**REMARKS:** In design; to advertise Feb. 2014.
4. **LUCAS & NORTH REGIONAL WWTP EXPANSION** **Project No. 00-F001**  
Project Manager: Permenter  
Eng. Consultant: CDM-Smith  
Eng. % complete: 99%  
**REMARKS:** Project complete; to be closed Jan. 2014.
5. **CROSS LAKE WATER SHED SEWER IMPROVEMENTS** **Project No. 06-F001**  
Project Manager: Isern  
Eng. Consultant: Atchely & Atchley  
Eng. % complete: 90%  
**REMARKS:** Vegetation removal plans complete; to advertise Feb. 2014.
6. **BACKFLOW PREVENTION PROGRAM** **Project No. 04-E002**  
Project Manager: Permenter  
Eng. Consultant: BKI  
Eng. % complete: 90%  
**REMARKS:** Final report submitted; ongoing modeling tasks. Supplement 3 being routed.
7. **ENGINEERING SERVICES** **Project No. RFS# 10-709**  
**MISCELLANEOUS WATER & SEWER DESIGN**  
Project Manager: Permenter  
Eng. Consultant: CGS Engineering  
Eng. % complete: N/A  
**REMARKS:** Design underway for various lift stations, sewer mains and water mains.

- |     |   |                    |                |
|-----|---|--------------------|----------------|
| 8.  | <p><b>TWELVE MILE BAYOU PUMP STATION<br/>PUMPING IMPROVEMENTS</b><br/> Project Manager: Glasgow<br/> Eng % complete: 60%<br/> Eng Consultant: Forte &amp; Tablada<br/> Eng Contract Value: \$485,300<br/> <b>REMARKS:</b> Preliminary design submitted.</p> | <b>Project No.</b> | <b>11-E003</b> |
| 9.  | <p><b>CEDAR GROVE TRUNK MAIN REPAIR</b><br/> Project Manager: Bates<br/> Eng % complete: 0%<br/> Eng Consultant: Coyle<br/> Eng Contract Value: \$200,000<br/> <b>REMARKS:</b> Design pending SSES work.</p>  | <b>Project No.</b> | <b>11-F002</b> |
| 10. | <p><b>WALLACE FORCE MAIN REPLACEMENT</b><br/> Project Manager: Glasgow<br/> Eng % complete: 30%<br/> Eng Consultant: CGS<br/> Eng Contract Value: \$333,000<br/> <b>REMARKS:</b> In preliminary design. Survey is being conducted.</p>                      | <b>Project No.</b> | <b>11-F005</b> |
| 11. | <p><b>STONER FORCE MAIN REPLACEMENT</b><br/> Project Manager: Isern<br/> Eng % complete: 60%<br/> Eng Consultant: Civil Design<br/> Eng Contract Value: \$500,000<br/> <b>REMARKS:</b> 60% design plans submitted.</p>                                      | <b>Project No.</b> | <b>11-F006</b> |
| 12. | <p><b>LUCAS &amp; N. REGIONAL WWTP IMPROVEMENTS</b><br/> Project Manager: Isern<br/> Eng % complete: 60%<br/> Eng Consultant: MWH<br/> Eng Contract Value: \$411,000<br/> <b>REMARKS:</b> Final design.</p>   | <b>Project No.</b> | <b>11-F007</b> |
| 13. | <p><b>SLUDGE FIELD LIFT STATION</b><br/> Project Manager: Glasgow<br/> Eng % complete: 90%<br/> Eng Consultant: CGS<br/> <b>REMARKS:</b> Final design submitted.</p>  | <b>Project No.</b> | <b>05-F025</b> |



## SECTION II

### OTHER DESIGN PROJECTS

- |    |   |                    |                |
|----|---|--------------------|----------------|
| 1. | <b>CROSS LAKE DAM &amp; SPILLWAY</b><br>Project Manager: Isern<br>Engineer: Atchley & Atchley<br><b>REMARKS:</b> Final plans submitted.   | <b>Project No.</b> | <b>05-E012</b> |
| 2. | <b>EPA/DOJ NEGOTIATIONS</b><br>Project Manager: Permenter/Glasgow<br>Engineer: BKI<br><b>REMARKS:</b> Finalizing hydraulic model; continuing SSA-Phase I work in the Cedar Grove basin. | <b>Project No.</b> | <b>10-F001</b> |
| 3. | <b>PROGRAM MANAGEMENT</b><br>Project Manager: Permenter<br><b>REMARKS:</b> In progress.   | <b>Project No.</b> | <b>11-F008</b> |
| 4. | <b>I-49 WATER MAIN RELOCATION</b><br><b>Segment K Project</b><br>Project Manager: Isern<br><b>REMARKS:</b> In design.   | <b>Project No.</b> | <b>N/A</b>     |

### SECTION III

#### PROJECTS IN BID OR CONTRACT PHASE

- |    |   |                    |                |
|----|---|--------------------|----------------|
| 1. | <b>SOUTH HIGHLAND LIFT STATION IMPROVEMENTS</b><br>Project Manager: Glasgow<br><b>REMARKS:</b> Advertising Jan. 2014 to be followed immediately by construction.          | <b>Project No.</b> | <b>05-F017</b> |
| 2. | <b>ROUND GROVE LIFT STATION</b><br>Project Manager: Glasgow<br><b>REMARKS:</b> Advertising; bid to open Jan. 2014.  | <b>Project No.</b> | <b>05-F025</b> |
| 3. | <b>RISINGER, TOU-DON, SUNSET LIFT STATION</b><br>Project Manager: Bates<br><b>REMARKS:</b> Final design, to advertise Feb. 2014.  | <b>Project No.</b> | <b>06-F001</b> |
| 4. | <b>VARIOUS LIFT STATIONS</b><br>Project Manager: Glasgow<br><b>REMARKS:</b> Bid package sent to DEQ for approval; to advertise Feb. 2014.                                 | <b>Project No.</b> | <b>05-F025</b> |
| 5. | <b>KENNIE ROAD LIFT STATION IMPROVEMENTS</b><br>Project Manager: Isern<br><b>REMARKS:</b> Bid opening was Jan. 3, 2014; McInnis was low bidder. Waiting on contracts.     | <b>Project No.</b> | <b>13-F003</b> |
| 6. | <b>BROADMOOR SEWER OUTFALL 48" SEWER MAIN REHAB</b><br>Project Manager: Atnafu<br><b>REMARKS:</b> Final plans submitted; acquisition in progress. To advertise Feb. 2014. | <b>Project No.</b> | <b>11-F005</b> |

## SECTION IV

### CAPITAL PROJECTS UNDER CONSTRUCTION

1. **AMISS RAW WATER PIPING**  
Project Manager: Atnafu  
Project Inspector: CDM Smith  
Contractor: Eutaw  
**REMARKS:** In construction.  
**Project No. 11-E002**  
Contract Amount: \$3,148,585.13  
% complete: 60%
2. **SCADA UPGRADE PHASE II**  
Project Manager: Stump  
Contractor: Revere  
**REMARKS:** In progress.  
**Project No. 09-E001**  
Contract Amount: \$799,200.00  
% complete: 68%
3. **AGURS LIFT STATION IMPROVEMENTS**  
Project Manager: Atnafu  
Inspector: Pinchback/BBC  
Contractor: Peck  
**REMARKS:** Construction underway.  
**Project No. 05-F002**  
Contract Amount: \$1,430,000.00  
% complete: 95%
4. **LUCAS LIFT STATION IMPROVEMENTS**  
Project Manager: Atnafu  
Inspector: Pinchback/BBC  
Contractor: Max Foote  
**REMARKS:** Construction underway.  
**Project No. 05-F013**  
Contract Amount: \$3,984,831.52  
% complete: 80%
5. **VARIOUS CITY-WIDE SEWER MAINS PHASE I**  
Project Manager: Bates  
Project Inspector: Pinchback  
Contractor: Wicker  
**REMARKS:** Project to be complete Feb. 2014.  
**Project No. 11-F008**  
Contract Amount: \$777,355.00  
% complete: 95%
6. **BACKFLOW PREVENTION PROJECT**  
Project Manager: Atnafu  
Project Inspector: CDM Smith  
Contractor: McInnis  
**REMARKS:** Under construction.  
**Project No. 04-E002**  
Contract Amount: \$1,556,660.00  
% complete: 70%
7. **DELAWARE LIFT STATION IMPROVEMENTS**  
Project Manager: Glasgow  
Project Inspector: Pinchback  
Contractor: Cecil Gassiott  
**REMARKS:** Under construction.  
**Project No. 11-F004**  
Contract Amount: \$223,600.00  
% complete: 70%
8. **TRANSFORMER REHAB**  
Project Manager: Doug Stump  
Project Inspector: Lewis  
Contractor: Jack Moorman Electric  
**REMARKS:** Bid opening Oct. 10, 2013.  
**Project No. 05-E012**  
Contract Amount: \$535,944.00  
% complete: 0%

9. **LOONEY LIFT STATION IMPROVEMENTS**

Project Manager: Mark Bates

Project Inspector: Steve Lewis

Contractor: McInnis Bros.

**REMARKS:** Under construction??

**Project No.** 11-F003

Contract Amount: \$246,500.00

% complete: 0%

10. **AMISS CAUSTIC STORAGE & LIME BUILDING**

Project Manager: Atnatu

Project Inspector: Steve Lewis

Contractor: Max Foote

**REMARKS:** Under construction.

**Project No.** 11-E001

Contract Amount: \$3,360,800.00

% complete: 0%

11. **AMISS PLANT 2E**

Project Manager: Atnafu

Project Inspector: CDM

Contractor: Max Foote

**REMARKS:** Under construction.

**Project No.** 11-E001

Contract Amount: \$6,305,844.00

% complete: 60%

## PRIVATE PROJECTS UNDER CONSTRUCTION

1. **RIVERBROOKE NO. 3**  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: Branch  
**REMARKS:** Construction complete; in lien period.
2. **SOUTHERN TRACE PH. V, SEC. XXVI**  
Project Manager: Furlong  
Inspector: Bates  
Contractor: R. L. Branch  
**REMARKS:** Construction complete; in lien period.
3. **ESPLANADE SUBDIVISION – Railsback District Unit 2**  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: Pulley Construction  
**REMARKS:** Construction complete; in lien period.
4. **ORLEANS COURT AT TWELVE OAKS**  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: R. L. Branch  
**REMARKS:** Construction complete; in lien period.
5. **ESPLANADE SEWER FORCE MAIN CROSSING BAYOU PIERRE**  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: Pulley  
**REMARKS:** Construction complete; in lien period.
6. **ESPLANADE NORTH – SEWER MAIN OUTFALL**  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: Pulley  
**REMARKS:** Construction complete; in lien period.
7. **NEW CASTLE SUBDIVISION, UNIT 14-B**  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: Branch  
**REMARKS:** Construction complete; in lien period.
8. **BURGUNDY OAKS SUBDIVISION, UNIT 12**  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: Delta Construction  
**REMARKS:** Under construction.
9. **ESPLANADE – NORTH WATER MAIN EXTENSION**  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: Pulley  
**REMARKS:** Under construction.

10. ***WILLIS KNIGHTON CANCER CENTER IBH PROTON***  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: McInnis  
**REMARKS:** In lien period.
11. ***RIVERBROOK SUBDIVISION, UNIT 5***  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: Wicker  
**REMARKS:** Construction complete; in lien period.
12. ***ESPLANADE – RAILSBACK RIDGE DRIVE EXTENSION – PHASE 4***  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: Pulley  
**REMARKS:** Utilities installed; awaiting final grade.
13. ***LONG LAKE ESTATES SUBDIVISION UNIT 21***  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: Wicker  
**REMARKS:** Construction complete; in lien period.
14. ***PROVENANCE, PHASE II, UNITS A & B***  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: Wicker  
**REMARKS:** Construction complete; in lien period.
15. ***ESPLANADE - LAKE DISTRICT UNIT 3***  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: Pulley  
**REMARKS:** Under construction.
16. ***ST. CHARLES PLACE UNIT 13***  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: Wicker  
**REMARKS:** Construction complete; in lien period.
17. ***ESPLANADE – RAILSBACK RIDGE DRIVE EXTENSION PHASE 5***  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: Pulley  
**REMARKS:** Utilities installed; awaiting final grade.
18. ***TWELVE OAKS, BIENVILLE PATH #6***  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: Branch  
**REMARKS:** Construction complete; in lien period..

19. **ST. ANDREWS UNIT 1**  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: Wicker  
**REMARKS:** Construction complete; in lien period.
20. **ESPLANADE UNIT 4 – FORBING RIDGE DISTRICT**  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: Pulley  
**REMARKS:** Under construction.
21. **NORRIS FERRY CROSSING UNIT 8**  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: Pulley  
**REMARKS:** Construction complete; in lien period.
22. **PROVENANCE PHASE II, UNITS C & D**  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: Wicker  
**REMARKS:** Under construction.
23. **NEW CASTLE 14-C**  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: Branch  
**REMARKS:** Under construction.
24. **RACEWAY ON MANSFIELD ROAD**  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: JPD  
**REMARKS:** Under construction.
25. **MT. ZION COMMERCIAL SUBDIVISION**  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: Pierce  
**REMARKS:** Under construction
26. **OAK HAVEN DRIVE WATER MAIN – PHASE II**  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: JPD  
**REMARKS:** Construction complete; in lien period.