

OFFICE OF THE CITY ENGINEER

Quarterly Project Status Report

June 2007

PHONE: 673-6000 FAX: 673-6004

TO: Sharon Ball - ComDev

Heather Breitenbach, E.I. - ENG

Ron Chatelain – ENG Tom Dark – CAO Michael Erlund - TE F. W. Dodge Division Jerry Erwin – ENG

Anne Foster – CenterPoint Energy

Lonnie Fouts – T&D Wavne Goss – PM

Larry Hester - CenterPoint Energy

Clinton Hollis - BellSouth

Jim Juneau – ENG James Kelly – ENG Larry Landry – W&S

Michael Leone - SWEPCO

Andy Long – DOTD

FROM: Robert Westrman, P.E.

Assistant City Engineer

Ali Mustapha, P.E. Assistant City Engineer

Barbara Featherston, P.E. Assistant City Engineer

Tom Mattox – PUR
Bonnie Moore – Com Dev
Linda Morehead – ENG
Gary McCllure – ENG
Ernie Negrete – S&D
Ron Norwood, P.E. – ENG
Pamela Shannon - ENG
Malcolm Stadtlander – PM
Van Steed, P.E. – ENG
H. M. Strong – DOS
Mary Sylvie – Admin
Jim Thomas – SWEPCO
Jim Tyndall – North Star Comm.
Mica Whorton – COMCAST

The intent of this report is to provide a concise quarterly report of projects currently under design and in construction. For your convenience, each engineering office has sorted and arranged these projects by priority in each office. This is not a complete list of all projects currently being monitored. Should there be questions concerning specific projects, please contact the assigned project manager. Questions concerning non-listed projects or the report in general, should be directed to the appropriate engineering office at 673-6000: Ali Mustapha for drainage and water and sewer system projects, Robert Westerman for street projects, and Barbara Featherston for water and sewer facility projects.

CITY ENGINEERING PROJECTS

ADAMS ST.WATER MAIN EMERGENCY	22
AIR VALVE INSPECTIONS	21
AUGURS LIFT STATION	
ALBERTA WATER MAIN	
AMISS TO W. COLLEGE WATER MAIN	
AMISSANDREW AVENUE WATER MAIN	
2006 G.F. ASPHALT	
2007 G.F. ASPHALT	
2007 CDBG ASPHALT	
В	
BACKFLOW PREVENTERS	
BAIRD ROAD DRAINAGE	
BICKHAM LIFT STATION SURGE TANK	
BUFFS, THEBOOKER T. PAVING	
BRANDTWAY WATER MAIN IMPROVEMENTS	21
BROADMOOR LIFT STATION	
BROOKMEADE COMMERCIAL SUB.	19
BURGUNDY RIDGE	
C	,
2005 CONCRETE PANEL REPLACEMENT	ب
CADDO STREET	
CEDAR GROVE LIFT STATION	
CITY WIDE CONCRETE PANEL	
CITY WIDE CONCRETE PAVEMENT REHAB	
CURED-IN-PLACE PHASE I	18
_	
DARIEN LIFT STATION	47
DOWNING STORM DRAIN	
DOWNTOWN PARKING LOT	6
	6
DOWNTOWN PARKING LOT	6
DOWNTOWN PARKING LOT	6
DOWNTOWN PARKING LOT	6
DOWNTOWN PARKING LOT DOWNTOWN WALKWAY DOWNTOWN SIGNALIZATION DOWNTOWN STREETSCAPE DOWNTOWN STREETSCAPE REPAIRS DOWNTOWN TRAILBLAZER SIGNAGE	6
DOWNTOWN PARKING LOT DOWNTOWN WALKWAY	6
DOWNTOWN PARKING LOT	6
DOWNTOWN PARKING LOT DOWNTOWN WALKWAY DOWNTOWN SIGNALIZATION DOWNTOWN STREETSCAPE DOWNTOWN STREETSCAPE REPAIRS DOWNTOWN TRAILBLAZER SIGNAGE E EARL STREET EASY STREET EASY STREET	
DOWNTOWN PARKING LOT DOWNTOWN WALKWAY DOWNTOWN SIGNALIZATION DOWNTOWN STREETSCAPE DOWNTOWN STREETSCAPE REPAIRS DOWNTOWN TRAILBLAZER SIGNAGE E EARL STREET EASY STREET ELLERBE RD/FLOURNOY-LUCAS	
DOWNTOWN PARKING LOT DOWNTOWN WALKWAY DOWNTOWN SIGNALIZATION DOWNTOWN STREETSCAPE DOWNTOWN TRAILBLAZER SIGNAGE E EARL STREET EASY STREET ELLERBE RD/FLOURNOY-LUCAS	
DOWNTOWN PARKING LOT DOWNTOWN WALKWAY DOWNTOWN SIGNALIZATION DOWNTOWN STREETSCAPE DOWNTOWN TRAILBLAZER SIGNAGE E EARL STREET EASY STREET ELLERBE RD/FLOURNOY-LUCAS F FANNIN LIFT STATION	
DOWNTOWN PARKING LOT DOWNTOWN WALKWAY DOWNTOWN SIGNALIZATION DOWNTOWN STREETSCAPE DOWNTOWN TRAILBLAZER SIGNAGE E EARL STREET EASY STREET ELLERBE RD/FLOURNOY-LUCAS F FANNIN LIFT STATION FERN SEWER MAIN	
DOWNTOWN PARKING LOT DOWNTOWN WALKWAY DOWNTOWN SIGNALIZATION DOWNTOWN STREETSCAPE DOWNTOWN STREETSCAPE REPAIRS DOWNTOWN TRAILBLAZER SIGNAGE. E EARL STREET EASY STREET ELLERBE RD/FLOURNOY-LUCAS F FANNIN LIFT STATION FERN SEWER MAIN FLOURNOY-LUCAS BRIDGE	
DOWNTOWN PARKING LOT DOWNTOWN WALKWAY DOWNTOWN SIGNALIZATION DOWNTOWN STREETSCAPE DOWNTOWN TRAILBLAZER SIGNAGE E EARL STREET EASY STREET ELLERBE RD/FLOURNOY-LUCAS F FANNIN LIFT STATION FERN SEWER MAIN	

L LACAZE LIFT STATION	G	
HARDY LIFT STATION		
HARDY LIFT STATION	GILBERT ST. WATER MAIN	22
HARDY LIFT STATION		
HARDY STREET		
HATTIE LIFT STATION		
HAVEN, THE		
HEARNE SEWER		
HOPE ST. WATER MAIN		
HOYTE & BILLILU		
I ISLAND PARK		
J, K JEWELLA @ MILAM 2 KING OAKS SUB. 20 L L LACAZE LIFT STATION 21 LAKESHORE DRIVE IMPROVEMENTS 10 LEGARDY LIFT STATION 13 LESUE WATER MAIN 20 LIFT STATION MAINT, BUILDING 15 LONG LAKE LIFT STATION 13 LUCAS LIFT STATION 13 LUCAS & N. REGIONAL WWTP 15,18 M M M MCNEILL WATER PLANT 14 MANSFIELD @ SOUTHLAND PARK DR 2 MARY BARING 2 MONTGOMERY WATER MAIN 2 MONTGOMERY WATER MAIN 2 MONTGOMERY WATER MAIN 2 MYRTLE ST. EMERGENCY WATER 2 N, O N NEWCASTLE 10 OAK CREEK RANCH 19 OCKLEY DITCH CHANNEL 7 PATZMAN WATER MAIN 20 PAVED DRAINAGE 10 PAVED DRAINAGE 10 POLERTERMONT #9 19 PIERREMONT # FAIRFIELD		
J, K JEWELLA @ MILAM 2 KING OAKS SUB. 20 L L LACAZE LIFT STATION 21 LAKESHORE DRIVE IMPROVEMENTS 10 LEGARDY LIFT STATION 13 LESUE WATER MAIN 20 LIFT STATION MAINT, BUILDING 15 LONG LAKE LIFT STATION 13 LUCAS LIFT STATION 13 LUCAS & N. REGIONAL WWTP 15,18 M MCNEILL WATER PLANT 14 MANSFIELD @ SOUTHLAND PARK DR. 2 MARY DRAINAGE 2 MONTGOMERY WATER MAIN 2 MONTGOMERY WATER MAIN 2 MONTGOMERY WATER MAIN 2 MYRTLE ST. EMERGENCY WATER 2 N, O N NEWCASTLE 10 OAK CREEK RANCH 19 OCKLEY DITCH CHANNEL 7 PATZMAN WATER MAIN 20 PAVED DRAINAGE 10 PAVED DRAINAGE 10 PAVED DRAINAGE 10 POICKETT ST. WATER MAIN 20 PICKE	1	
JEWELLA @ MILAM	ISLAND PARK	18
JEWELLA @ MILAM		
L	J, K	
L L LACAZE LIFT STATION 21 LAKESHORE DRIVE IMPROVEMENTS 10 LESLIE WATER MAIN 20 LESLIE WATER MAIN 20 LIFT STATION MAINT. BUILDING 15 LONG LAKE LIFT STATION 13 LUCAS LIFT STATION 13 LUCAS & N. REGIONAL WWTP 15,18 M M MCNEILL WATER PLANT 14 MANSFIELD @ SOUTHLAND PARK DR 2 MARY GALAKE SIDEWALK 4 MILLICENT WAY DRAINAGE 9 MONTGOMERY WATER MAIN 22 MURPHY ST. VIA DUCT 1 MURRAY ST. WATER MAIN 20 MYRTLE ST. EMERGENCY WATER 22 N, O N. NEWCASTLE 10 OAK CREEK RANCH 19 OCKLEY DITCH CHANNEL 7 PATZMAN WATER MAIN 20 PAVED DRINAGE 10 PAVED DRINAGE 10 <		
LAKESHORE DRIVE IMPROVEMENTS 10 LEGARDY LIFT STATION 13 LESLIE WATER MAIN 20 LIFT STATION MAINT. BUILDING 15 LONG LAKE LIFT STATION 13 LUCAS LIFT STATION 13 LUCAS LIFT STATION 15,18 M M MCNEILL WATER PLANT 14 MANSFIELD @ SOUTHLAND PARK DR. 2 MARKET @ LAKE SIDEWAK MILLICENT WAY DRAINAGE 2 MONTGOMERY WATER MAIN 22 MURRAY ST. WATER MAIN 22 MURRAY ST. WATER MAIN 20 MYRTLE ST. EMERGENCY WATER 22 N, O N NEWCASTLE 10 OAK CREEK RANCH 19 OCKLEY DITCH CHANNEL 7 PATZMAN WATER MAIN 20 PAVED DRAINAGE 10 PAVED DRAINAGE 10 PAVED DRAINAGE 10 PICKETT ST. WATER MAIN 20 PAVED DRAINAGE 10 PICKETT ST. WATER MAIN 20 PIERREMONT #9 19 PIERREMONT & FAIRFIELD 1 <td< td=""><td>KING OAKS SUB</td><td>20</td></td<>	KING OAKS SUB	20
LAKESHORE DRIVE IMPROVEMENTS 10 LEGARDY LIFT STATION 13 LESLIE WATER MAIN 20 LIFT STATION MAINT. BUILDING 15 LONG LAKE LIFT STATION 13 LUCAS LIFT STATION 13 LUCAS LIFT STATION 15,18 M M MCNEILL WATER PLANT 14 MANSFIELD @ SOUTHLAND PARK DR. 2 MARKET @ LAKE SIDEWAK MILLICENT WAY DRAINAGE 2 MONTGOMERY WATER MAIN 22 MURRAY ST. WATER MAIN 22 MURRAY ST. WATER MAIN 20 MYRTLE ST. EMERGENCY WATER 22 N, O N NEWCASTLE 10 OAK CREEK RANCH 19 OCKLEY DITCH CHANNEL 7 PATZMAN WATER MAIN 20 PAVED DRAINAGE 10 PAVED DRAINAGE 10 PAVED DRAINAGE 10 PICKETT ST. WATER MAIN 20 PAVED DRAINAGE 10 PICKETT ST. WATER MAIN 20 PIERREMONT #9 19 PIERREMONT & FAIRFIELD 1 <td< td=""><td></td><td></td></td<>		
LAKESHORE DRIVE IMPROVEMENTS 10 LEGARDY LIFT STATION 13 LESLIE WATER MAIN 20 LIFT STATION MAINT. BUILDING 15 LONG LAKE LIFT STATION 13 LUCAS LIFT STATION 13 LUCAS LIFT STATION 15,18 M M MCNEILL WATER PLANT 14 MANSFIELD @ SOUTHLAND PARK DR. 2 MARKET @ LAKE SIDEWAK MILLICENT WAY DRAINAGE 2 MONTGOMERY WATER MAIN 22 MURRAY ST. WATER MAIN 22 MURRAY ST. WATER MAIN 20 MYRTLE ST. EMERGENCY WATER 22 N, O N NEWCASTLE 10 OAK CREEK RANCH 19 OCKLEY DITCH CHANNEL 7 PATZMAN WATER MAIN 20 PAVED DRAINAGE 10 PAVED DRAINAGE 10 PAVED DRAINAGE 10 PICKETT ST. WATER MAIN 20 PAVED DRAINAGE 10 PICKETT ST. WATER MAIN 20 PIERREMONT #9 19 PIERREMONT & FAIRFIELD 1 <td< td=""><td>L LACAZE LIET OTATION</td><td>24</td></td<>	L LACAZE LIET OTATION	24
LEGARDY LIFT STATION 13 LESLIE WATER MAIN 20 LIFT STATION MAINT. BUILDING 15 LONG LAKE LIFT STATION 13 LUCAS & N. REGIONAL WWTP 15,18 M M MCNEILL WATER PLANT 14 MANSFIELD @ SOUTHLAND PARK DR. 2 MARJORIE LIFT STATION 21 MARNET @ LAKE SIDEWALK 4 MILLICENT WAY DRAINAGE 9 MONTGOMERY WATER MAIN 22 MURPHY ST. VIA DUCT 1 MURRAY ST. WATER MAIN 20 MYRTLE ST. EMERGENCY WATER 22 N, O N NEWCASTLE 10 OAK CREEK RANCH 19 OCKLEY DITCH CHANNEL 7 PATZMAN WATER MAIN 20 PAVED DRAINAGE 10 PAVED DRAINAGE 10,10 POKETT ST. WATER MAIN 20 PIERREMONT #9. 19 PIERREMONT #9. 19 PIERREMONT & FAIRFIELD 1 NOTHING 10 NOTHING 10 NOTHING 10	LAVECHORE DRIVE IMPROVEMENTS	21
LESLIE WATER MAIN 20 LIFT STATION MAINT. BUILDING 15 LONG LAKE LIFT STATION 13 LUCAS LIFT STATION 13 LUCAS & N. REGIONAL WWTP 15,18 M M MCNEILL WATER PLANT 14 MANNSFIELD @ SOUTHLAND PARK DR. 2 MARNET @ LAKE SIDEWALK 4 MILLICENT WAY DRAINAGE 9 MONTGOMERY WATER MAIN 22 MURPHY ST. VIA DUCT 1 MURRAY ST. WATER MAIN 20 MYRTLE ST. EMERGENCY WATER 22 N, O N NEWCASTLE 10 OAK CREEK RANCH 19 OCKLEY DITCH CHANNEL 7 PATZMAN WATER MAIN 20 PAYED DRAINAGE 10 PAVED DRAINAGE 10 PAVED DRAINAGE 10 PAVED DRAINAGE 10 PIERREMONT #9 19 PIERREMONT #8 19		
LIFT STATION MAINT. BUILDING 15 LONG LAKE LIFT STATION 13 LUCAS LIFT STATION 13 LUCAS & N. REGIONAL WWTP 15,18 M M MCNEILL WATER PLANT 14 MANSFIELD @ SOUTHLAND PARK DR. 2 MARJORIE LIFT STATION 21 MARKET @ LAKE SIDEWALK 4 MILLICENT WAY DRAINAGE 9 MONTGOMERY WATER MAIN 22 MURRAY ST. VIA DUCT 1 MURRAY ST. WATER MAIN 20 MYRTLE ST. EMERGENCY WATER 22 N, O N. NEWCASTLE 10 OAK CREEK RANCH 19 OCKLEY DITCH CHANNEL 7 P P PATZMAN WATER MAIN 20 PAVED DRAINAGE 10 PAVED DRAINAGE 10 PAVED DRAINAGE 10 PAVED DRAINAGE 10 PIERREMONT #9 19 PIERREMONT #9 19 PIERREMONT & FAIRFIELD 1 NONTOR 13 PINE HILLS LIFT STATION 13		
LONG LAKE LIFT STATION 13 LUCAS & N. REGIONAL WWTP 15,18 M M MCNEILL WATER PLANT 14 MANSFIELD @ SOUTHLAND PARK DR. 2 MARJORIE LIFT STATION 21 MARKET @ LAKE SIDEWALK 4 MILLICENT WAY DRAINAGE 9 MONTGOMERY WATER MAIN 22 MURPHY ST. VIA DUCT 1 MURRAY ST. WATER MAIN 20 MYRTLE ST. EMERGENCY WATER 22 N, O N NEWCASTLE 10 OAK CREEK RANCH 19 OCKLEY DITCH CHANNEL 7 P P PATZMAN WATER MAIN 20 PAVED DITCH REPAIRS 10 PAVED DITCH REPAIRS 10 PAVED DRAINAGE 10 PAVED DRAINAGE 10 PICKETT ST. WATER MAIN 20 PERREMONT #9 19 PIERREMONT #5 19 PIERREMONT #6 19 PIERREMONT #6 11 PINE HILLS LIFT STATION 13 PINE TILLS LIFT STATION 13		
LUCAS LIFT STATION 13 LUCAS & N. REGIONAL WWTP 15,18 M M MCNEILL WATER PLANT 14 MANSFIELD @ SOUTHLAND PARK DR. 2 MARJORIE LIFT STATION 21 MARKET @ LAKE SIDEWALK 4 MILLICENT WAY DRAINAGE 9 MONTGOMERY WATER MAIN 22 MURPHY ST. VIA DUCT 1 MURRAY ST. WATER MAIN 20 MYRTLE ST. EMERGENCY WATER 22 N, O 10 NEWCASTLE 10 OAK CREEK RANCH 19 OCKLEY DITCH CHANNEL 7 P 7 PATZMAN WATER MAIN 20 PAVED DITCH REPAIRS 10 PAVED DRAINAGE 10 PAVED DRAINAGE 10 PICKETT ST. WATER MAIN 20 PIERREMONT #9 19 PIERREMONT & FAIRFIELD 1 PINE HILLS LIFT STATION 13 PINE TREE 5		
M MCNEILL WATER PLANT 14 MANSFIELD @ SOUTHLAND PARK DR. 2 MARKET @ LAKE SIDEWALK 4 MILICENT WAY DRAINAGE 9 MONTGOMERY WATER MAIN 22 MURPHY ST. VIA DUCT 1 MURRAY ST. WATER MAIN 20 MYRTLE ST. EMERGENCY WATER 22 N, O 1 NEWCASTLE 10 OAK CREEK RANCH 19 OCKLEY DITCH CHANNEL 7 P 7 PAYED DITCH REPAIRS 10 PAVED DRAINAGE 10 PAVED DRAINAGE 10 PAVED DRAINAGE 10 PIERREMONT #9 19 PIERREMONT & FAIRFIELD 11 PINE HILLS LIFT STATION 13 PINE TREE 5		
MCNEILL WATER PLANT 14 MANSFIELD @ SOUTHLAND PARK DR. 2 MARJORIE LIFT STATION 21 MARKET @ LAKE SIDEWALK 4 MILLICENT WAY DRAINAGE 9 MONTGOMERY WATER MAIN 22 MURPHY ST. VIA DUCT 1 MURRAY ST. WATER MAIN 20 MYRTLE ST. EMERGENCY WATER 22 N, O 20 NEWCASTLE 10 OAK CREEK RANCH 19 OCKLEY DITCH CHANNEL 7 P 7 PATZMAN WATER MAIN 20 PAVED DITCH REPAIRS 10 PAVED DRAINAGE 10 PAVED DRAINAGE 10 PICKETT ST. WATER MAIN 20 PIERREMONT & FAIRFIELD 1 PINE HILLS LIFT STATION 13 PINE TREE 5	LUCAS & N. REGIONAL WWTP	15,18
MCNEILL WATER PLANT 14 MANSFIELD @ SOUTHLAND PARK DR. 2 MARJORIE LIFT STATION 21 MARKET @ LAKE SIDEWALK 4 MILLICENT WAY DRAINAGE 9 MONTGOMERY WATER MAIN 22 MURPHY ST. VIA DUCT 1 MURRAY ST. WATER MAIN 20 MYRTLE ST. EMERGENCY WATER 22 N, O 20 NEWCASTLE 10 OAK CREEK RANCH 19 OCKLEY DITCH CHANNEL 7 P 7 PATZMAN WATER MAIN 20 PAVED DITCH REPAIRS 10 PAVED DRAINAGE 10 PAVED DRAINAGE 10 PICKETT ST. WATER MAIN 20 PIERREMONT & FAIRFIELD 1 PINE HILLS LIFT STATION 13 PINE TREE 5		
MANSFIELD @ SOUTHLAND PARK DR. 2 MARJORIE LIFT STATION 21 MARKET @ LAKE SIDEWALK 4 MILLICENT WAY DRAINAGE 9 MONTGOMERY WATER MAIN 22 MURPHY ST. VIA DUCT 1 MURRAY ST. WATER MAIN 20 MYRTLE ST. EMERGENCY WATER 22 NO NEWCASTLE 10 OAK CREEK RANCH 19 OCKLEY DITCH CHANNEL 7 P PATZMAN WATER MAIN 20 PAVED DITCH REPAIRS 10 PAVED DRAINAGE 10,12 PICKETT ST. WATER MAIN 20 PIERREMONT #9 19 PIERREMONT #9 19 PIERREMONT & FAIRFIELD 1 PINE HILLS LIFT STATION 13 PINE TREE 5	M	
MARJORIE LIFT STATION 21 MARKET @ LAKE SIDEWALK 4 MILLICENT WAY DRAINAGE 9 MONTGOMERY WATER MAIN 22 MURPHY ST. VIA DUCT 1 MURRAY ST. WATER MAIN 20 MYRTLE ST. EMERGENCY WATER 22 NO 10 NEWCASTLE 10 OAK CREEK RANCH 19 OCKLEY DITCH CHANNEL 7 P 7 PATZMAN WATER MAIN 20 PAVED DITCH REPAIRS 10 PAVED DRAINAGE 10 PAVED DRAINAGE 10 PIERREMONT #9 19 PIERREMONT #9 19 PIERREMONT & FAIRFIELD 1 PINE HILLS LIFT STATION 13 PINE TREE 5	MCNEILL WATER PLANT	14
MARKET @ LAKE SIDEWALK 4 MILLICENT WAY DRAINAGE 9 MONTGOMERY WATER MAIN 22 MURPHY ST. VIA DUCT 1 MURRAY ST. WATER MAIN 20 MYRTLE ST. EMERGENCY WATER 22 N, O NEWCASTLE 10 OAK CREEK RANCH 19 OCKLEY DITCH CHANNEL 7 P PATZMAN WATER MAIN 20 PAVED DITCH REPAIRS 10 PAVED DRAINAGE 10,12 PICKETT ST. WATER MAIN 20 PIERREMONT #9 19 PIERREMONT & FAIRFIELD 11 PINE HILLS LIFT STATION 13 PINE TREE 5		
MILLICENT WAY DRAINAGE 9 MONTGOMERY WATER MAIN 22 MURPHY ST. VIA DUCT 1 MURRAY ST. WATER MAIN 20 MYRTLE ST. EMERGENCY WATER 22 N, O 10 NEWCASTLE 10 OAK CREEK RANCH 19 OCKLEY DITCH CHANNEL 7 P 7 PAYED DITCH REPAIRS 10 PAVED DRAINAGE 10,12 PICKETT ST. WATER MAIN 20 PIERREMONT #9 19 PIERREMONT & FAIRFIELD 1 PINE HILLS LIFT STATION 13 PINE TREE 5		
MONTGOMERY WATER MAIN 22 MURPHY ST. VIA DUCT 1 MURRAY ST. WATER MAIN 20 MYRTLE ST. EMERGENCY WATER 22 N, O 10 NEWCASTLE 10 OAK CREEK RANCH 19 OCKLEY DITCH CHANNEL 7 P 7 PAVED DITCH REPAIRS 10 PAVED DRAINAGE 10,12 PICKETT ST. WATER MAIN 20 PIERREMONT #9 19 PIERREMONT & FAIRFIELD 1 PINE HILLS LIFT STATION 13 PINE TREE 5		
MURPHY ST. VIA DUCT 1 MURRAY ST. WATER MAIN 20 MYRTLE ST. EMERGENCY WATER 22 N, O NEWCASTLE 10 OAK CREEK RANCH 19 OCKLEY DITCH CHANNEL 7 P PATZMAN WATER MAIN 20 PAVED DITCH REPAIRS 10 PAVED DRAINAGE 10,12 PICKETT ST. WATER MAIN 20 PIERREMONT #9 19 PIERREMONT & FAIRFIELD 1 PINE HILLS LIFT STATION 13 PINE TREE 5		
MURRAY ST. WATER MAIN 20 MYRTLE ST. EMERGENCY WATER 22 N, O NEWCASTLE 10 OAK CREEK RANCH 19 OCKLEY DITCH CHANNEL 7 P PATZMAN WATER MAIN 20 PAVED DITCH REPAIRS 10 PAVED DRAINAGE 10,12 PICKETT ST. WATER MAIN 20 PIERREMONT #9 19 PIERREMONT & FAIRFIELD 1 PINE HILLS LIFT STATION 13 PINE TREE 5		
N, O NEWCASTLE 10 OAK CREEK RANCH 19 OCKLEY DITCH CHANNEL 7 P PATZMAN WATER MAIN 20 PAVED DITCH REPAIRS 10 PAVED DRAINAGE 10,12 PICKETT ST. WATER MAIN 20 PIERREMONT #9 19 PIERREMONT & FAIRFIELD 1 PINE HILLS LIFT STATION 13 PINE TREE 5		
N, O NEWCASTLE 10 OAK CREEK RANCH 19 OCKLEY DITCH CHANNEL 7 P PATZMAN WATER MAIN 20 PAVED DITCH REPAIRS 10 PAVED DRAINAGE 10,12 PICKETT ST. WATER MAIN 20 PIERREMONT #9 19 PIERREMONT & FAIRFIELD 1 PINE HILLS LIFT STATION 13 PINE TREE 5	MYRTLE ST. EMERGENCY WATER	
NEWCASTLE 10 OAK CREEK RANCH 19 OCKLEY DITCH CHANNEL 7 P 20 PAVED DITCH REPAIRS 10 PAVED DRAINAGE 10,12 PICKETT ST. WATER MAIN 20 PIERREMONT #9 19 PIERREMONT & FAIRFIELD 1 PINE HILLS LIFT STATION 13 PINE TREE 5		
NEWCASTLE 10 OAK CREEK RANCH 19 OCKLEY DITCH CHANNEL 7 P 20 PAVED DITCH REPAIRS 10 PAVED DRAINAGE 10,12 PICKETT ST. WATER MAIN 20 PIERREMONT #9 19 PIERREMONT & FAIRFIELD 1 PINE HILLS LIFT STATION 13 PINE TREE 5	N. O	
OCKLEY DITCH CHANNEL 7 P PATZMAN WATER MAIN 20 PAVED DITCH REPAIRS 10 PAVED DRAINAGE 10,12 PICKETT ST. WATER MAIN 20 PIERREMONT #9 19 PIERREMONT & FAIRFIELD 1 PINE HILLS LIFT STATION 13 PINE TREE 5		10
P PATZMAN WATER MAIN 20 PAVED DITCH REPAIRS 10 PAVED DRAINAGE 10,12 PICKETT ST. WATER MAIN 20 PIERREMONT #9 19 PIERREMONT & FAIRFIELD 1 PINE HILLS LIFT STATION 13 PINE TREE 5	OAK CREEK RANCH	19
PATZMAN WATER MAIN 20 PAVED DITCH REPAIRS 10 PAVED DRAINAGE 10,12 PICKETT ST. WATER MAIN 20 PIERREMONT #9 19 PIERREMONT & FAIRFIELD 1 PINE HILLS LIFT STATION 13 PINE TREE 5	OCKLEY DITCH CHANNEL	7
PATZMAN WATER MAIN 20 PAVED DITCH REPAIRS 10 PAVED DRAINAGE 10,12 PICKETT ST. WATER MAIN 20 PIERREMONT #9 19 PIERREMONT & FAIRFIELD 1 PINE HILLS LIFT STATION 13 PINE TREE 5		
PAVED DITCH REPAIRS 10 PAVED DRAINAGE 10,12 PICKETT ST. WATER MAIN 20 PIERREMONT #9 19 PIERREMONT & FAIRFIELD 1 PINE HILLS LIFT STATION 13 PINE TREE 5	•	
PAVED DRAINAGE 10,12 PICKETT ST. WATER MAIN 20 PIERREMONT #9 19 PIERREMONT & FAIRFIELD 1 PINE HILLS LIFT STATION 13 PINE TREE 5		
PICKETT ST. WATER MAIN 20 PIERREMONT #9 19 PIERREMONT & FAIRFIELD 1 PINE HILLS LIFT STATION 13 PINE TREE 5		_
PIERREMONT #9		
PIERREMONT & FAIRFIELD		
PINE HILLS LIFT STATION		
PINE TREE5		

Q, R	
QUERBES LIFT STATION	13
RAVENDALE @ N. MARKET	
REGAL COURT SHOPPING CENTER	
RUSSELL ROAD WATER MAIN	
RUTHERFORD TRAFFIC CIRCLE	6
S	
SAINT CHARLES SUB. #7	
SANITARY SEWER OVERLOW	
SHREVE PARK INDUSTRIAL CAMPUS PH 4	
2005 SIDEWALK REPAIR	
2006 SIDEWALK REPAIR	5
SIDEWALK IMPROVEMENTS MARKET @ LAKE	6
SOUTH BROOKWOOD DR BRIDGE	
SOUTH HIGHLAND LIFT STATION	
SOUTHERN AVENUE RETAINING WALL	
SOUTHEAST SHREVEPORT WATER MAIN	14,17
SOUTHERN LOOP EXT.	3
SOUTHERN LOOP WATER & SEWER	
SOUTHERN LOOP WM PHASE II	
SPRING @ MILAM SIDEWALK	
SPORTRAN ADA RAMPS	
STONER LIFT STATION	18
_	
T 3132 STREET LIGHTING	•
3132 STREET LIGHTING	3
U, V, W	
O, V, W	
WALLACE LIFT STATION	20
WALNUT HILL WATER MAIN	
WEST 69 TH WATER MAIN IMPROVEMENTS	21
WATER & WASTEWATER ELECTRICAL SYSTEM RELIABILITY PROGRAM	
WEST 70 TH & PINES PUMP STATION	14
WEST LAUREL WATER MAIN	
WOODS ST. WATER MAIN IMPROVEMENTS	
WYNGATE STREET	7
X,Y,Z	
YOUREE DR / KINGS HWY	
YOUREE FLOOD CONTROL	7

PROJECT STATUS REPORT

JUNE 2007

ROADS AND BRIDGES

ACTIVE DESIGN PROJECTS

1. YOUREE DR./KINGS HWY. INTER. Project No. 89-C027

Project Manager: Westerman Design Firm: C.G.M. Design Status: Final Percent Complete: 100%

Estimated Plan Completion Date:

ROW

Whole Partial Servt. Tem Expropriation Drg

Need Have

Estimated ROW Completion Date: TBD

REMARKS: The Consultant has completed the ACPs. The ACPs have been transmitted to the LA. DOTD for review and comment. Consultant working on final plans. Submitted ACPs to LA DOTD for review. Latest set of comments were received on Sept 30, 2004. DOTD to begin working on ROW. Final mylars sent to LA DOTD.

2. MURPHY STREET VIADUCT/BRIDGE REPLACEMENT Project No. 98-C007

Project Manager: Zagars Design Firm: NTB Design Status: Survey Percent complete: 15%

REMARKS: State selected bridge for replacement thru off-system bridge program. Survey approved; issued

Notice to Proceed on preliminrys.

3. FLOURNOY-LUCAS ROAD BRIDGE Project No. 96-C014

Project Manager: Zagars Design Firm: Fenner Percent complete: 99% Design Status: Final

REMARKS: The City is redesigning the project for a more cost effective design. Reviewing budget for

available funds.

4. SOUTHERN LOOP EXTENSION 01-C013 Project No.

Project Manager: Zagars Design Firm: Alliance Design Status: Final Percent Complete: 100%

REMARKS: Design completed. Working on obtaining wetlands permit with COE. Met with COE on permit issues. To bid east half. Submitted revised plan to Corp. Corp is currently processing the permit. Awaiting Corp response. Received request from Corp for more information. Submitted wetland mitigation plan to Corp. Contracting out additional wetland requirements; by the Corp. Resubmitted wetland information to the Corp. Reviewed and commented on bridge plans. Received permit from Corp. Received bids to submit to

FP&C for approval. Awaiting funds to award bid for construction.

5. PIERREMONT ROAD AND FAIRFIELD 01-C022 Project No.

Project Manager: Zagars Design Firm: CGS Eng. Design Status: Final Percent Complete: 100%

REMARKS: Revising plans to reconstruct intersection.

6. MANSFIELD ROAD AT SOUTHLAND PARK DRIVE 01-C023 Project No.

Project Manager: Zagars Design Firm: Irish Design Status: Final Percent Complete: 100%

REMARKS: Received final plans. To schedule project for bidding.

7. SOUTH BROOKWOOD DRIVE BRIDGE Project No. 01-C026

Design Firm: EJES Project Manager: Zagars Design Status: Final Percent Complete: 100%

REMARKS: Received final plans. To schedule project for bidding. City is redesigning project for a more

cost effective design.

8. JEWELLA @ MILAM

Project No. 01-C031 Project Manager: Zagars Design Firm: Stephan Design Status: Final Percent Complete:100%

REMARKS: Received final plans. To review and schedule for bids.

SECTION II

OTHER DESIGN PROJECTS

1. 3132 STREET LIGHTING Project No. 92-C008

Project Manager: Westerman

Design Firm: TBA

Design Status: Final

Percent Complete: 90%

REMARKS: Received pre-acps to schedule plan-in-hand. Awaiting cost information to submit paper work to LA

DOTD. Project put on hold until funding is available from the State.

SECTION III

PROJECTS IN BID OR CONTRACT PHASE

1. SOUTHERN LOOP PHASE II Project No. 01-C013

Project Manager: Zagars

Bid Date: T.B.D.

2. BOOKER T. PAVING Project No. 01-C018

Project Manager: Zagars Bid Date: 5/24/07

3. DOWNTOWN PEDESTRIAN WALKWAY – EDWARDS ST. Project No. 630930

Project Manager: Zagars

Bid Date: T.B.D.

4. **2007 CDBG ASPHALT OVERLAY**

Project Manager: Juneau

Bid Date: 7/7/07

5. **2007 G. F. ASPHALT OVERLAY**

Project Manager: Juneau

Bid Date: 5/24/07

SECTION IV

PROJECTS UNDER CONSTRUCTION

1. SHREVE PARK INDUSTRIAL CAMPUS PH IV Project No. 95-C003

Project Manager: Chatelain ContractAmount: \$1,991,713.50

Inspector: Hartwell % work complete: 95% Contractor: F. J. Burnell % time used: 95%

REMARKS: 210 working day project. Project on hold pending R.O.W. agreement with railroad.

2. CADDO STREET RECONSTRUCTION Project No. 01-C002

Project Manager: Juneau Contract Amount: \$3,383,379.40

Inspector: Lee % work complete: 95% Contractor: H&H % time used: 85%

3. 2005 SIDEWALK REPAIR PROGRAM PHASE A-2 Project No. 01-C029

Project Manager: Chatelain Contract Amount: \$463,044.00 Inspector: Stevenson % work complete: 100% Contractor: H&H % time used: 100%

REMARKS: 190 working day project. Pending lien free certificate.

4. ELLERBE ROAD/FLOURNOY LUCAS INTERSECTION Project No. 98-C004

Project Manager: Chatelain Contract Amount: \$2,075,000.00

Inspector: Frazier % work complete: 90%
Contractor: H&H % time used: 100%

REMARKS: 210 working days project.

5. HARDY STREET Project No. 01-C031

Project Manager: Chatelain Contract Amount: \$244,645.00 Inspector: Hartwell % work complete: 100% % time used: 80%

REMARKS: 90 working days project; pending lien free certificate.

6. DOWNTOWN SIGNALIZATION Project No. 00-G001

Project Manager: Juneau Contract Amount: \$1,770,088.50

Inspector: Lee % work complete: 95% Contractor: Hope % time used: 95%

7. SPORTRAN ADA ACCESSIBILITY PROJECT Project No. 03-L001

Project Manager: Juneau Contract Amount: \$179,000.00

Inspector: Grice Contract Amount. \$179,000.00

Contractor: P. R. Parker % time used: 75%

8. **PROVENANCE SUBDIVISION**

Project Manager: Chatelain

Inspector: Frazier Contractor: Blount

9. **2006 G.F. ASPHALT OVERLAY**

Project Manager: Juneau

Inspector: Lee Contractor: Best Yet

REMARKS: 120 working days contract.

10. **2006 CITY WIDE CONCRETE MAINTENANCE**

Project Manager: Juneau

Inspector: Grice

Contractor: William Carter

11. 2006 SIDEWALK REPAIR PROGRAM PH B-2

Project Manager: Chatelain Inspector: Stevenson Contractor: H&H

REMARKS: 250 working day project.

12. **SOUTHERN AVENUE RETAINING WALL**

Project Manager: Zagars

Inspector:

Contractor: Ronald Carlson

REMARKS: 90-day contract. In lien period.

13. **EASY STREET PAVING**

Project Manager: Juneau

Inspector: Lee Contractor: Horton

14. CITYWIDE CONCRETE PAVEMENT REHAB. (Quilen Road)

Project Manager: Chatelain Inspector: Hartwell

Contractor: Horton

REMARKS: 160 working day project (change order No. 1 included).

15. **PINE TREE DRIVE STREET IMPROVEMENTS**

Project Manager: Chatelain

Inspector: Frazier Contractor: H&H

REMARKS: 60 working day contract.

Project No. Private

Contract Amount: N/A % work complete: 99% % time used: N/A

Project No. IFB No. 06-049

Contract Amount: \$3,435,816.90

% work complete: 90% % time used: 70%

Project No. 05-C002

Contract Amount: \$1,561,700 % work complete: 90% % time used: 85%

Project No. 01-C029

Contract Amount: \$1,629,093 % work complete: 45% % time used: 70%

Project No. 01-C031

Contract Amount: \$471,956.60 % work complete: 100% % time used: 60%

Project No. 01-C016

Contract Amount: \$472,365.00 % work complete: 100% % time used: 90%

Project No.

Contract Amount: \$913,609.00 % work complete: 75% % time used: 60%

Project No. 01-C031

Contract Amount: \$373,000 % work complete: 80% % time used: 80%

16. **DOWNTOWN STREETSCAPE 2006**

Project Manager: Juneau

Inspector: Lee Contractor: H&H

REMARKS: Pre-construction March 13, 2007.

17 **EARL STREET IMPROVEMENTS**

Project Manager: Juneau

Inspector: Lee Contractor: CW&W

REMARKS: Notice to Proceed March 26, 2007

18. **DOWNTOWN STREETSCAPE REPAIRS**

Project Manager: Juneau

Inspector: Lee

Contractor: P. R. Parker

REMARKS:

19. SIDEWALK IMPROVEMENTS PHASE I MARKET STREET @ LAKE STREET

Project Manager: Zagars Inspector: Zagars Contractor: P.R. Parker

REMARKS:

20. **DOWNTOWN PARKING LOT**

Project Manager: Juneau

Inspector: Lee

Contractor: Benton & Brown

REMARKS:

21. RUTHERFORD TRAFFIC CIRCLE

Project Manager: Zagars Inspector: Zagars

Contractor: William Carter

REMARKS: Started work May 23, 2007.

Project No. 96-C002

Contract Amount: \$1,184,725 % work complete: 50%

% time used: 45%

Project No. 02-C001

Contract Amount: \$311,575 % work complete: 5% % time used: 30%

Project No. RFQ #06-509

Contract Amount: \$99,920 % work complete: 55% % time used: 55%

Project No. 96-C002

Contract Amount: \$187,175 % work complete: 50% % time used: 30%

Project No. 96-C004

Contract Amount: \$581,170 % work complete: 0% % time used: 0%

Project No. 01-C031

Contract Amount: \$30,875 % work complete: 0% % time use: 0%

6

DRAINAGE

ACTIVE DESIGN PROJECTS

1. OCKLEY DITCH CHANNEL IMPROVEMENTS Ockley Dr. to St. Vincent Ditch

Project Manager: Mustapha Design Firm: Dikita
Design Status: Final Percent Complete: 90%

Estimated plan completion date: Sept., 2001

REMARKS: Design contract is complete. Issued notice to proceed on 10/27/99. Survey is complete; received and reviewed preliminary plans. Conducted PIH; waiting for revised submittals. Submitted revised submittals to DOTD statewide flood control section for review and approval. Received comments from DOTD. Conducted plan coordination and plan-in-hand on March 21, 2001. Issued NTP for final plans. Waiting on submittal of ACPs. Engineer is behind schedule on submittals. Received ACPs; in review. Plans are incomplete and need major revisions. We may have to redesign project and select a consultant to provide full services in 2004. Atchley & Atchley was selected to complete design. Received executed contract; issued Notice to Proceed. Received and reviewed submittals. Received ACPs; in review. Submitted ACPs to DOTD for review.

Project No.

Project No.

92-D002

96-D004

2. YOUREE DR. FLOOD CONTROL IMP.

Project Manager: Mustapha Design Firm: Atchley & Atchley Design Status: Final Percent complete: 100%

Estimated plan completion date: Nov. 2000

REMARKS: Received executed contract & issued Notice to Proceed. Received & reviewed advance check prints. Conducted coordination meeting with DOTD on July 11, 2000. Completed and submitted applications to DOTD and requested funding under the statewide flood control program. Received approval letter from DOTD. Prepared Council resolution required for contract agreement. Received copy of executed agreement from DOTD. Design engineer is revising plans to meet DOTD requirements. Waiting on revised submttals from consultant. Submitted plans to DOTD - statewide flood control for review and approval. Conducted PIH on 10/2/02. Working on ACPs. DOTD would like to consider incorporating this project with the planned DOTD improvements to Youree (Kings Hwy to Sand Beach Drive). DOTD received bids. Best Yet is the contractor. Construction is underway.

SECTION II

OTHER DESIGN PROJECTS

1. MASTER DRAINAGE PLAN Project No. 84-D029

Project Manager: Westerman Design Firm: AFJM

SECTION III

PROJECTS IN BID OR CONTRACT PHASE

500 BLOCK MILLICENT WAY DRAINAGE 1.

Project No. 01-D015

Project Manager: Mustapha Bid Date: 4/26/07

SECTION IV

PROJECTS UNDER CONSTRUCTION

1. LAKESHORE DRIVE IMPROVEMENTS

Project No. S.P. 742-09-0108

01-D016

01-D016

Project Manager: Mustapha Contract Amount: \$324,728.75

Const. Manager:Shepherd NTP: 03/26/03

Const. Inspector:Bates % work complete: 81% Contractor: Service Const. % time used: 96%

Estimated Completion Date: 07/03/03

REMARKS: The City will deliver documents to DOTD Baton Rouge to close final project.

2. PAVED DRAINAGE DITCH REPAIRS PH I

roject Manager: Mustapha Contract Amount: \$197,500

Project Manager: Mustapha Contract Amount: \$
Const. Manager: Shepherd NTP: 2/9/06

Const. Inspector: Herrington % work complete: 20%

Const. Inspector: Herrington % work complete: 20% Contractor: H&H % time used: 10%

Estimated completion date: June 25, 2006. Waiting on final change order.

3. PAVED DITCH REPAIRS PHASE M

Project Manager: Mustapha Contract Amount: \$60,987.00

Const. Manager: Shepherd NTP: 9/11/06

Const. Inspector: Lynn % work complete: 100%
Contractor: P. R. Parker % time used: 95%

Estimated completion date: January 20, 2006. Complete; waiting on change order.

4. **NEWCASTLE UNIT 14**

Project No. Private

Project No.

Project No.

Project Manager: McClure Const. Inspector: Bates Contractor: R. L. Branch

REMARKS: Construction to begin in early June.

WATER & SEWERAGE

ACTIVE DESIGN PROJECTS

1. T.L. AMISS WATER TREATMENT FACILITY AUTOMATION Project No. 99-E001

Project Manager: Featherston

Eng. Percent Complete: 99.32% (Phase 1)

Const. Percent Complete: 94.32% (Ph 1)

Eng. Consultant: Alliance (Ph 1); Metcalf & Eddy (Ph 2)

Const. Contractor: Edison Automation

Eng. Contract Value: Const. Contract \$: 2,850,000

REMARKS: This work under the scope of Phase 1 includes the comprehensive SCADA system development of T.L. Amiss project 98E006. Final training and system commissioning scheduled for November 2003. Edison is finalizing remaining punch list items. Ongoing SCADA support services are to be performed under this contract.

2. **SANITARY SEWER OVERFLOW (SSO)**

ABATEMENT PROGRAM Project No. 98-F004

Project Manager: Mustapha Eng. Percent Complete: 95%

Eng. Consultant: URS Const. Contractor Eng. Contract Value: \$2,000,000 Const. Contract \$:

REMARKS: Current URS contract (and previous completed work) represent 60% of total planned SSO program

Const. Percent Complete:

engineering. URS provided the City a projected cost estimate as part of final deliverable.

3. BACKFLOW PREVENTERS Project No. 04-E002

Project Manager: Mustapha/Breitenbach Const. Percent Complete:

Eng. Consultant: Burk-Kleinpeter Const. Contractor Eng. Percent Complete: 99%

Eng. Contract Value: \$785,500

REMARKS: Notice to Proceed for engineering contract sent out September 2, 2005.

4. T.L. AMISS WTP COMPREHENSIVE IMPS. Project No. 98-E006

Project Managers: Featherston & Bordelon

Eng % complete: 57% Eng Consultant: CTE

Eng Contract Value: \$3,600,000

REMARKS: Plant 2 Floculation/Sedimentation System Improvements: To be bid. Ozone optimization study underway. Membrane pilot plant on hold. Plant 2E, lime feed and raw water improvements design complete,

pending funding for construction.

5. **HEARNE SEWER IMPROVEMENTS**

(Midway to Westover) Project No. 05-F023

Project Manager: Breitenbach Eng. Consultant: In-house Eng. % complete: 0% Eng. Contract Value: \$50,000

6. WEST LAUREL WATER MAIN IMPROVEMENTS Project No.

Project Manager: Breitenbach Eng. Consultant: In-house Eng. % complete: 5% 05-E014

7. HOPE STREET AREA WATER MAIN IMPROVEMENTS

Project No. 05-E015

Project Manager: Breitenbach Eng Consultant: Hyde Engineering

Eng % complete: 30%

REMARKS: Preparing contract. Notice to Proceed sent out Jan 19, 2007. Topo map due March 13, 2007.

Approved topo.

8. **RUSSELL ROAD WATER MAIN IMPROVEMENTS**

Project No. 05-E001

Project Manager: Breitenbach Eng Consultant: Sepahan Eng % complete: 95%

REMARKS: Notice to Proceed for topo maps sent on 2/6/06. Received and approved topo map. Received preliminary plans and sent markups on 8/9/06. Received prelim plans; reviewed and sent in October 2006. Reviewed plans on 2/8/07 and Sepahan picked up markups on 2/12/07. Reviewed ACP and requested servitude plats.

9. **AUGURS LIFT STATION IMPROVEMENTS**

Project No. 05-F002

Project Manager: Breitenbach

Eng Consultant: BBC Eng % complete: 75%

REMARKS: Contract signed. Topo map due 3/14/06. Prelim plans due August 3, 2006. Reviewed and requested

ACP along with markups. ACP due January 11, 2007.

10. **BROADMOOR LIFT STATION IMPROVEMENTS**

Project No. 05-F003

Project Manager: Breitenbach Eng Consultant: Three Fold Eng % complete: 85%

REMARKS: Preparing contract. Contract signed. Topo map due March 14, 2006. Prelim plans due June 31, 2006. Received preliminary plans on Aug. 13, 2006. Sent prelim plans on Sept 13, 2006. Plans are currently

In-house for markup and review. Waiting on soil borings for Broadmoor Lift Staion.

11. DARIEN LIFT STATION IMPROVEMENTS

Project No. 05-F005

Project Manager: Breitenbach Eng Consultant: NTB Eng % complete: 100%

REMARKS: Contract signed. Topo. map due by Jan. 10, 2006. Topo map was approved. Notice to Proceed for preliminary plans sent out; plans due by 4/21/06. Preliminary plans reviewed and markups due on May 5, 2006. Received and approved preliminary plans. ACP due on Sept. 15, 2006. ACP reviewed and sent in on October 24, 2006. Finals due November 2006. Finals received. Pre-bid memo to be routed in 2007.

12. FANNIN LIFT STATION IMPROVEMENTS

Project No. 05-F007

Project Manager: Breitenbach Eng Consultant: Denmon Eng % complete: 100%

REMARKS: Contract signed. Topo map due 3/6/06. Preliminary plans due June 19, 2006. Preliminary plans received and approved. Advance check plans due on Sept. 4, 2006. ACP reviewed and finals requested.

Received finals. Pre-bid memo to be routed in March 2007.

13. HARDY LIFT STATION IMPROVEMENTS

Project Manager: Breitenbach Eng Consultant: Alliance Eng % complete: 100%

REMARKS: Contract signed. Topo map was approved. Preliminary plans due by 5/25/06. Preliminary plans received and marked up. 90% preliminary plans due. ACP reviewed and finals due January 3, 2007.

Project No.

Project No.

Project No.

Project No.

Project No.

Project No.

05-F008

05-F 011

05-F012

05-F013

05-F015

05-F016

Finals received. Pre-bid memo to be routed in 2007.

14. LEGARDY LIFT STATION IMPROVEMENTS

Project Manager: Breitenbach Eng Consultant: Balar Eng % complete: 100%

REMARKS: Contract signed. Topo. Map due by Dec. 27, 2005. Contract signed. Topo map was approved. Preliminary plans due 4/12/06. Preliminary plans reviewed and markups sent on March 13, 2006. Finals due

June 26, 2006. Finals received. Pre-bid memo to be routed in March 2007.

15. **LONG LAKE LIFT STATION IMPROVEMENTS**

Project Manager: Breitenbach Eng Consultant: CDM Eng % complete: 90%

REMARKS: Contract signed. Topo map due. Topo received and approved. Received preliminary plans. Preliminary plans reviewed and ACP requested by March 1, 2007. Reviewed ACP and requested finals.

16. **LUCAS LIFT STATION IMPROVEMENTS**

Project Manager: Breitenbach Eng Consultant: Civil Design Eng % complete: 90%

REMARKS: Contract signed. Topo map was approved. Preliminary plans due 3/29/06. Preliminary plans

received. ACP reviewed and requested finals.

17. **PINE HILLS LIFT STATION IMPROVEMENTS**

Project Manager: Breitenbach Eng Consultant: ARE Eng % complete: 100%

REMARKS: Contract signed. Topo map was approved. Preliminary plans due. Preliminary plans reviewed and

markups sent on April 12, 2006. Final plans due. Finals received.

18. **QUERBES LIFT STATION IMPROVEMENTS**

Project Manager: Breitenbach Eng Consultant: Atchley & Atchley

Eng % complete: 100%

REMARKS: Contract signed. Topo map was approved. Preliminary plans due by 4/18/06. Preliminary plans reviewed and markups sent on May 4, 2006. Finals due December 4, 2006. Finals received. Pre-bid memo to be

routed in 2007.

19. **SOUTH HIGHLAND LIFT STATION IMPROVEMENTS**

ATION IMPROVEMENTS Project No. 05-F017

Project Manager: Breitenbach Eng Consultant: Buchart-Hart

Eng complete: 75%

REMARKS: Contract signed. Topo map due. Preliminary plans reviewed and markups sent March 25, 2006.

Finals due March 14, 2007.

20. WALNUT HILL WATER MAIN INSTALLATION

Project Manager: Breitenbach
Design Status: 75%

Design firm: ARE
Percent complete: 45%

REMARKS: Preparing contract. Topo due on July 5, 2006. Topo reviewed and approved. Preliminary plans due Sept. 25, 2006. Preliminary plans reviewed and sent back November 2006. Plans 50% complete. Markups sent on

Project No.

05-E008

Feb. 12, 2007. Plans reviewed; requested ACP.

21. SE SHREVEPORT WATER MAIN IMPROVEMENTS, PHASE I Project No. 05-E009

36" Water Distribution Main - Walker Rd & Inner Loop

Project Manager: Breitenbach/Mustapha

Eng. Consultant: BKI Eng. % complete: 50%

REMARKS: Issued Notice to Proceed. Survey work is complete; working on preliminary plans. Preliminary plans due

March 18, 2007. Received preliminary plans.

22. SE SHREVEPORT WATER MAIN IMPROVEMENTS, PHASE II Project No. 05-E009

36" Inner Loop Parkway Water Main

Project Manager: Breitenbach/Mustapha

Eng. Consultant: Balar Eng. % complete:

REMARKS: Issued Notice to Proceed.

23. SE SHREVEPORT WATER MAIN IMPROVEMENTS PHASE III Project No. 05-E009

Inner Loop Pump Station

Project Manager: Breitenbach/Mustapha

Eng. Consultant: CDM Eng. % complete: 30%

REMARKS: Issued contract. Design study complete. Working on land acquisition and preliminary plans.

24. **SE SHREVEPORT WATER MAIN IMPROVEMENTS**

PHASE I, II, & III Project No. 05-E009

Project Manager: Breitenbach/Mustapha

Eng. Consultant: Buchart-Hortn Eng. % complete: 55%

REMARKS: Phase I design complete. Construction near completion. Phase II in preliminary plan phase.

Phase II design complete. Phase III in preliminary plan phase.

25. MCNEILL WATER PLANT MODIFICATIONS Project No. 94-E004

Project Manager: Featherston/Bordelon

Eng. Consultant: BBC Eng. % complete: 73.89%

REMARKS: Anticipate design completion by June 2007.

26. WEST 70TH & PINES ROAD PUMP STATION

Electrical/HVAC & Related Improvements Project No. 98-E006

Project Manager: Featherston/Bordelon

Eng. Consultant: AFJMc Eng. % complete: 76%

REMARKS: Anticipate design completion by June, 2007.

27. LIFT STATION MAINTENANCE BUILDING

Project Manager: Featherston/Bordelon

Eng. Consultant: Denmon Eng. % complete: 60%

REMARKS: City staff has reviewed preliminary plans and submitted to Denmon. Expect 90% plans by July 2007.

28. WATER AND WASTEWATER ELECTRICAL SYSTEM

Project No. 98-E006

98-F001

Project No.

RELIABILITY PROGRAM

Project Manager: Featherston/Bordelon

Eng. Consultant: AFJMc Eng. % complete: 21%

REMARKS: Finalizing design of emergency generators for Amiss WTP. Design should be complete by July 2007.

Other facilities on hold pending funding.

29. LUCAS & NORTH REGIONAL WWTP EXPANSION

Project No. 00-F001

Project Manager: Featherston/Bordelon

Eng. Consultant: CDM Eng. % complete: 96.10%

REMARKS: Waiting on final design for repair of 60" effluent outfall at Lucas. Design of outfall to be completed by July 2007. Finalizing O & M Manuals for Lucas and North Regional. Manuals to be completed by June 2007. Facilitating DEQ review of wet weather outfall permit for North Regional.

30. AMISS TO W. COLLEGE 60" WATER MAIN

Project No. 06-E001

Project Manager: Mustapha Eng. Consultant: Alliance Eng. % complete: 75%

REMARKS: Received, reviewed, and approved preliminary plans. Held Plan-in-Hand meeting. Issued

Notice to Proceed for final plans.

SECTION II

OTHER DESIGN PROJECTS

SECTION III

PROJECTS IN BID OR CONTRACT PHASE

Project No. 05-F004 1. **CEDAR GROVE LIFT STAION**

Project Manager: Breitenbach Bid Date: 5/3/07

2. Project No. 1500 BLOCK ANDREW 05-E011

Project Manager: Breitenbach Bid Date: 5/17/07

Project No. 3. SOUTHERN LOOP WATER MAIN PH II 05-E009

Project Manager: Breitenbach Bid Date:

SECTION IV

PROJECTS UNDER CONSTRUCTION

1. **LUCAS & NORTH REGIONAL WWTP EXPANSION**

Project No. 00-F001

Project Managers: Featherston & Bordelon Eng. Percent Complete: 85% of overall program Eng. Consultant: Camp Dresser & McKee Eng. Contract Value: \$11,000,000

REMARKS: Construction percent complete:

Lucas WWTP Project #1 (Max Foote Construction; \$18,000,000; 100% complete) Lucas WWTP Project #2 (Max Foote Construction; \$6,000,000; 100% complete) Lucas WWTP Project #3A (Max Foote Construction; \$3,400,000; 100% complete) North Regional WWTP Project #2 (Max Foote Construction; \$24,500,000; 95% complete)

Lucas WWTP #3B & North Regional #3: \$14,550,000; complete 95%

2. STONER LIFT STATION IMPROVEMENTS

Project No. 01-F004 Project Manager: Mustapha/Breitenbach Const. Complete: 99% Eng. Consultant: Balar Const. Contractor: Max Foote Eng. % complete: 100% Const. Contract: \$3.633.000

REMARKS: Balar completed evaluation and design. CDM prepared front-end (bid documents) for review by DEQ. Bid opening scheduled March 11, 2004. Construction schedule begins May 2004 & completes August 2005. Balar is

providing construction inspection. Working on punch list items.

3. **ISLAND PARK** Project No. **Private**

Project Manager: McClure Project Inspector: Hendricks

Contractor: Blount Consultant: ARE

REMARKS: Punch list items remain. T& D to TV.

4. **CURED-IN-PLACE PHASE 1**

05-F024 Project No. Project Manager: Breitenbach Contract Amount: \$622,269.50 Const. Manager: White Const. complete: 95%

Contractor: Insituform

REMARKS: Contract signed: Notice to Proceed date May 31, 2006. Contractor still tying lines and making point 7000 l.f. of liner installed by Dec. 2006. Anticipated completion of liner installation by June 15.

5. **FULLERTON DRIVE WATER MAIN EXTENSION**

05-E003 Project No. Project Manager: Breitenbach Contract Amount: \$234.827.18 Const. Manager: Steed Construction Complete: 100%

Const. Inspector: Brazeal Contractor: Coker

REMARKS: Construction began Nov. 13, 2006. Pipe installation complete. Service lines and surface restoration remain to be done.

HATTIE LIFT STATION IMPROVEMENTS

05-F009 Proiect No. Project Manager: Breitenbach Contract Amount: \$197,337.00 Const. Manager: White Construction Complete: 98%

Const. Inspector: Chamberlain Contractor: Wicker REMARKS: Notice to Proceed Nov. 4, 2006; Construction complete, station in service; fence and electrical

work due.

7. THE BLUFFS Private

Project Manager: McClure Project Inspector: Bates Contractor: Wicker

REMARKS: Awaiting punch list items.

8. PIERREMONT #9 Private

Project Manager: McClure Project Inspector: Bates Contractor: Wicker

REMARKS: Awaiting punch list items.

9. PROVENANCE PHASE II Private

Project Manager: McClure Const. Inspector: Bates Contractor: Wicker

REMARKS: Awaiting punch list items.

10. THE HAVEN PHASE 16 Private

Project Manager: McClure Project Inspector: Kennedy

Contractor: JPD

REMARKS: Awaiting punch list items.

11. BROOKMEADE COMMERCIAL SUB. Private

Project Manager: McClure Project Inspector: Hendricks

Contractor: Wicker

REMARKS: Awaiting testing and punch list items.

12. ST. CHARLES SUB. #7 Private

Project Manager: McClure Project Inspector: Bates Contractor: Wicker

REMARKS: Testing to begin after street installation.

13. THE HAVEN PHASE 18 Private

Project Manager: McClure Const. Inspector: Kennedy

Contractor: JPD

REMARKS: Awaiting punch list items.

14. OAK CREEK RANCH Private

Project Manager: McClure Const. Inspector: Kennedy Contractor: David Strong

REMARKS: Construction complete. Awaiting final walk-thru.

15. REGAL COURT SHOPPING CENTER Private

Project Manager: McClure Const. Inspector: Hendricks Contractor: Blount/Premiere Pub.

REMARKS: Awaiting sewer testing and punch list items.

16. **BURGUNDY RIDGE NO. 7**

> Project Manager: McClure Const. Inspector: Hendricks

Contractor: Blount

REMARKS: Testing phase.

KING OAKS SUBDIVISION I & II 17.

> Project Manger: McClure Const. Inspector: Kennedy Contractor: Equity Construction **REMARKS**: Testing phase.

18. T.L. AMISS WTP IMPROVEMENTS

> Plant No. ,1 Basins 1-6 Renovations Project Manager: Featherston/Bordelon

Contract Amount: \$5,725,000 Contractor: Max Foote

19. T.L. AMISS WTP, 2400 VOLT ELECTRICAL

Switchgear Renovation & Improvements

Project Manager: Featherston/Bordelon

Contractor: Trio Electric

20. **WALLACE LIFT STATION IMPROVEMENTS**

Project Manager: Breitenbach/Mustapha

Eng. Consultant: URS Eng. Complete: 100%

REMARKS: Notice to Proceed issued for April 9, 2007. McInnis has mobilized.

21. LESLIE WATER MAIN IMPROVEMENTS

> Project Manager: Breitenbach Eng. Consultant: In-house Eng. Complete: 100%

REMARKS: Notice to Proceed issued April 2, 2007. Water samples are being taken.

22. PATZMAN ST. WATER MAIN IMPROVEMENTS

> Project Manager: Breitenbach Eng. Consultant: Fenner

Eng. Complete: 100%

REMARKS: Notice to Proceed issued Feb. 20, 2007. In 45-day lien period.

23. PICKETT ST. WATER MAIN IMPROVEMENTS

> Project Manager: Breitenbach Eng. Consultant: Civil Design Eng. Complete: 100%

REMARKS: Notice to Proceed issued Feb. 5, 2007. In 45-day lien period.

24. MURRAY ST. WATER MAIN IMPROVEMENTS

> Project Manager: Breitenbach Eng. Consultant: ARE Eng. Complete: 100%

REMARKS: Notice to Proceed issued March 19, 2007.

Private

Private

Project No. 05-E012

% complete: 33%

Project No. 05-E012

Contract Amount: \$4,731,465

% complete: 38%

Project No. 01-F003

Const. Mgr: Steed/Breitenbach

Contractor: McGinnis Const. Complete: 1%

Project No. 05-E008

Const. Mgr: Breitenbach Contractor: JPD

Const. Complete: 95%

05-E004 Project No.

Const. Mgr: Breitenbach

Contractor: JPD

Const. Complete: 100%

05-E002 Project No.

Const. Mgr: Breitenbach

Contractor: JPD

Const. Complete: 100%

Project No. 05-E005

Const. Mgr: McClure Contractor: CW&W Const. Complete: 0% 25. AIR VALVE INSPECTION

> Project Manager: Breitenbach Eng. Consultant: In-house Eng. Complete: 100%

REMARKS: Notice to Proceed issued Feb. 26, 2007.

26. **BICKHAM LIFT STATION SURGE TANK**

> Project Manager: Breitenbach Eng. Consultant: In-house Eng. Complete: 100%

REMARKS: Notice to Proceed issued March 5, 2007.

27. **MARJORIE LIFT STATION IMPROVEMENTS**

Project Manager: Breitenbach

Contractor: Wicker Inspector: Chamberlain

28. LACAZE LIFT STATION IMPROVEMENTS

Project Manager: Breitenbach

Contractor: Wicker Inspector: Chamberlain

REMARKS: Notice to Proceed is for December 4, 2006. Construction held up; waiting on equipment.

Construction began May 25, 2007.

29. WEST 69TH ST. WATER MAIN IMPROVEMENTS EMERGENCY

> Project Manager: Breitenbach Contractor: Yor-Wic

Inspector: Bates

REMARKS: Notice to Proceed issued Jan. 8, 2007. Lab testing complete; dress-up remaining.

30. BRANDTWAY ST. WATER MAIN IMPROVEMENTS EMERGENCY

Project Manager: Breitenbach

Contractor: Wicker Inspector: Bates

REMARKS: Contractor connecting services. In 45-day lien period.

31. FLOURNOY-LUCAS LIFT STATION INSTALLATION EMERGENCY

Project Manager: Breitenbach

Contractor: JPD Inspector: Bates

REMARKS: Contractor waiting for pumps from Southern Loop. In 45-day lien period.

FERN ST SEWER MAIN IMPROVEMENTS EMERGENCY 32.

> Project Manager: Breitenbach Contractor: Yor-Wic Inspector: Chamberlain

REMARKS: Change Order in process. In 45-day lien period.

33. **WOODS ST. WATER MAIN IMPROVEMENTS EMERGENCY**

Project Manager: Breitenbach

Contractor: CW&W Inspector: Brazeal

REMARKS: Construction began April 9, 2007.

Project No. 05-F020 Const. Mgr: Breitenbach Contractor: Yor-Wic

Const. Complete: 85%

Project No. 05-F021

Const. Mgr: Steed Contractor: Yor-Wic Const. Complete: 25%

Project No. 05-F014

Const. Mgr: Steed/Breitenbach

Const. Complete:

Project No. 05-F010

Const. Mgr: Steed/Breitenbach

Const. Complete: 0%

Project No. 05-E008

Const. Mgr: Breitenbach

Const. Complete: 85%

Project No. 05-E008

Const. Mgr: Breitenbach Const. Complete: 100%

05-F020 Project No.

Const. Mgr: Breitebach

Const. Complete: 100%

Project No. 05-F020

Const. Mgr: Breitenbach Const. Complete: 100%

Project No. 05-E008

Const. Mgr: Steed

Const. Complete: 90%

34. GIDEON ST. WATER MAIN IMPROVEMENTS EMERGENCY

Project Manager: Breitenbach
Contractor: JPD
Const. Mgr: Breitenbach
Const. Complete: 85%

Project No.

Project No.

05-E008

05-E008

05-E008

Inspector: Bates

REMARKS: Notice to Proceed issued for March 19, 2007. Water samples being taken.

35. ADAMS ST. WATER MAIN IMPROVEMENTS EMERGENCY

Project Manager: Breitenbach Const. Mgr: McClure Contractor: Pulley Const. Complete: 0%

Inspector: Brazeal REMARKS:

36. 2900 & 3000 BLOCKS FREDERICK STREET Project No.

EMERGENCY WATER MAIN IMPROVEMENTS

Project Manager: Breitenbach
Contractor: Pulley

Const. Mgr: Breitenbach
Const. Complete: 100%

Inspector: Chamberlain

REMARKS: Notice to Proceed issued for Feb. 26, 2007. In 45-day no lien period.

37. 1500 BLOCK MYRTLE STREET EMERGENCY Project No. 05-E008

WATER MAIN REPLACEMENT (Pierre Ave to Allen Ave)

Project Manager: Breitenbach Const. Mgr: Kennedy Contractor: JPD Const. Complete: 0%

Inspector: Chamberlain

38. ANDREW AVE. WATER MAIN IMPROVEMENTS Project No. 05-E011

Project Manager: Breitenbach Const.Mgr: Kennedy Contractor: Yor-Wic Const. Complete: 0%

Contractor: Yor-Wic Inspector: Bates

REMARKS: Survey complete; working on design. Bids have been taken.

39. CEDAR GROVE LIFT STATION IMPROVEMENTS Project No. 05-F004

Project Manager: Breitenbach
Contractor: Dual

Const.Mgr: Breitenbach
Const. Complete: 0%

Contractor: Dual Inspector:

REMARKS: Plans have been redesigned. Pre-bid to be routed in 2007.

40. ALBERTA WATER MAIN EMERGENCY Project No. 05-E008

Project Manager: Breitenbach Const.Mgr: Kennedy Contractor: JPD Const. Complete: 0%

Inspector: Chamberlain

REMARKS:

41. MONTGOMERY WATER MAIN EMERGENCY Project No. 05-E008

Project Manager: Breitenbach Const.Mgr: Kennedy Contractor: Yor-Wic Const. Complete: 0%

Inspector: Bates

42. GILBERT ST. WATER MAIN IMPROVEMENTS Project No. 05-E010

Project Manager: Breitenbach Const.Mgr: McClure

Contractor: Wicker Const. Complete: 0%

REMARKS: Notice to Proceed June 11, 2007.