



OFFICE OF THE CITY ENGINEER
Quarterly Project Status Report

December 2009

PHONE: 673-6000

FAX: 673-6004

TO: Sharon Ball – ComDev
Ron Chatelain – ENG
Michael Erlund, P.E. - TE
Paul Fox - ENG
F. W. Dodge Division
Jerry Erwin - ENG
Lonnie Fouts – T&D
Wayne Goss - PM
Larry Hester - CenterPoint
Clinton Hollis – AT&T
Ralph Hollis – AT&T
Jim Juneau – ENG
James Kennedy – ENG
Michael Leone – SWEPCO
Andy Long – DOTD

Tom Mattox – PUR
Bonnie Moore – Com Dev
Linda Morehead – ENG
Gary McClure – ENG
Ernie Negrete – S&D
Ron Norwood, P.E. – ENG
Pamela Shannon - ENG
Dale Sibley, Interim CAO
Malcolm Stadtlander – PM
H. M. Strong - DOS
Mary Sylvie - Admin
Jim Thomas – SWEPCO
Mica Whorton - ComCast
Andrew Zagars, P.E., - ENG

FROM: Robert Westerman, P.E.
Assistant City Engineer

Ali Mustapha, P.E.
Assistant City Engineer

Barbara Featherston, P.E.
Assistant City Engineer

The intent of this report is to provide a concise quarterly report of projects currently under design and in construction. For your convenience, each engineering office has sorted and arranged these projects by priority in each office. This is not a complete list of all projects currently being monitored. Should there be questions concerning specific projects, please contact the assigned project manager. Questions concerning non-listed projects or the report in general, should be directed to the appropriate engineering office at 673-6000: Ali Mustapha for drainage and private water and sewer projects, Robert Westerman for street projects, and Barbara Featherston for water and sewer projects.

CITY ENGINEERING PROJECTS

A	
ALLEY BEHIND 320 TEXAS SEWER MAIN	14
ALSTON ST. WATER & SEWER MAIN	15
AMISS TO W. COLLEGE WATER MAIN	14
AMISS.....	9,15
AUGURS LIFT STATION	10
AVERY & LOUIS WATER MAIN	16

B	
BIENVILLE PATH UNIT 3	7,16
BROADMOOR LIFT STATION	9

C	
CEDAR GROVE LIFT STATION	13,14
CONCORDIA SUB.....	7,16
CROSS LAKE WATER SHED	10

D	
DALE TO HOLZMAN SEWER.....	10
DARIEN LIFT STATION	15
DIXIE GARDEN LIFT STATION	14
DOVE ST. SEWER MAIN.....	15
DOWNTOWN PEDESTRIAN WALKWAY	1
DOWNTOWN STREETSCAPE	3

E, F	
84 TH ST. EAST OF BAYOU POINT	6
ENVIRONMENTAL AFFAIRS PARKING LOT	3
FIFTH ST. WATER MAIN	14
FLOURNOY-LUCAS/ELLERBE W&S MAIN	13

G

H, I	
HARDY LIFT STATION	14
HAVENS SUB.....	16
HEARNE SEWER	8
HOPE ST. WATER MAIN	8
I-49 LANDSCAPING.....	1

J, K

L	
LAKESHORE DRIVE IMPROVEMENTS	6
LIFT STATION MAINT. BUILDING.....	9
LINWOOD SEWER MAIN	11
LUCAS LIFT STATION	9
LUCAS & N. REGIONAL WWTP	10,13

M

MCNEILL SEWER MAIN12
 MCNEILL WATER PLANT13
 MICHEL ST. WATER MAIN10
 MUNICIPAL AUDITORIUM PARKING LOT4
 MURPHY ST. VIA DUCT1

N, O

NORRIS FERRY CROSSING16
 NORTHERN HEIGHTS SUB.....7
 THE OAKS16
 OCKLEY DITCH CHANNEL4

P

PAVED DRAINAGE DITCH REPAIRS6,7
 PINE HILLS LIFT STATION9
 POPEYE'S7
 PROGRESSIVE BANK.....7
 PROVENANCE3

Q, R

QUERBES LIFT STATION9
 RAILROAD CROSSING HOLLYWOOD @ MANSFIELD.....3
 RICHMOND ST. WATER MAIN.....15
 RIVERBROOK16
 RUSSELL ROAD WATER MAIN8
 RUTHERFORD TRAFFIC CIRCLE6

S

70TH ST. PUMP STATION14
 SANITARY SEWER OVERFLOW8
 SHREVE PARK INDUSTRIAL CAMPUS PH 43
 SIDEWALK IMPROVEMENTS MARKET @ LAKE5
 SOUTH BROOKWOOD DR BRIDGE2
 SOUTH HIGHLAND LIFT STATION9
 SOUTHERN AVE & COLLEGE DRAINAGE6
 SOUTHERN LOOP PHASE III WALLACE LAKE WM.....14
 SOUTHEAST SHREVEPORT WATER DISTRIBUTION.....13,14
 SPRING @ MILAM SIDEWALK5
 STRATMORE SEWER15
 SUMMER GROVE DITCH REPAIR5

T

TEXAS AVENUE TURN LANES2
 3132 STREET LIGHTING2

U, V, W

VALLEY VIEW DITCH7
 WATER & WASTEWATER ELECTRICAL SYSTEM RELIABILITY PROGRAM14
 WEST END SUB.....15
 2800 WEST 70TH DITCH REPAIR5
 WEST 70TH & PINES PUMP STATION14
 WEST 70TH ST. WATER MAIN.....14
 WILLOW POINT LIFT STATION10

X,Y,Z

YOUREE DR / KINGS HWY1
 YOUREE FLOOD CONTROL.....4

PROJECT STATUS REPORT

DECEMBER 2009

ROADS AND BRIDGES

ACTIVE DESIGN PROJECTS

1. **YOUREE DR./KINGS HWY. INTER.** *Project No. 89-C027*
Project Manager: Westerman
Design Status: Final
Estimated Plan Completion Date:
Need
Have
Estimated ROW Completion Date: TBD
REMARKS: Final plans, estimates, specs, and right-of-way sent to DOTD.

Whole	Partial	ROW			
		Drg	Servt.	Tem	Expropriation

2. **MURPHY STREET VIADUCT/BRIDGE REPLACEMENT** *Project No. 98-C007*
Project Manager: Zagars
Design Status: Survey
REMARKS: State selected bridge for replacement thru off-system bridge program. Survey approved; issued Notice to Proceed on preliminaries. Preliminary plans sent to LA DOTD. Plan in Hand meeting scheduled for Dec. 3, 2008. Post Plan-in-Hand plans complete; forwarded to LA DOTD.

3. **I-49 LANDSCAPING** *Project No. 01-C001*
Project Manager: Zagars
Design Status: Final
REMARKS: Addressing LA DOTD comments.

4. **DOWNTOWN PEDESTRIAN WALKEWAY PHASE II** *Project No. 01-C031*
Project Manager: Zagars
Design Status: Final
REMARKS: Awaiting final utility comments.

SECTION IV
PROJECTS UNDER CONSTRUCTION

- | | | |
|-----|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------|
| 1. | <p><i>SHREVE PARK INDUSTRIAL CAMPUS PH IV</i>
Project Manager: Chatelain
Inspector: Hartwell
Contractor: F. J. Burnell
REMARKS: 210 working day project. Project on hold pending R.O.W. agreement with railroad.</p> | <p><i>Project No. 95-C003</i>
Contract Amount: \$1,991,713.50
% work complete: 95%
% time used: 100%</p> |
| 2. | <p><i>PROVENANCE SUBDIVISION</i>
Project Manager: Chatelain
Inspector: Frazier
Contractor: Blount
REMARKS: Pending punch list item.</p> | <p><i>Project No. Private</i>
Contract Amount: N/A
% work complete: 99%
% time used: N/A</p> |
| 3. | <p><i>SOUTHERN LOOP PHASE III (Linwood to I-49)</i>
Project Manager: Chatelain
Inspector: Frazier/Hartwell
Contractor: Blount Bros.
REMARKS: 210 working day project. Project in lien period pending punch list items completion.</p> | <p><i>Project No. 01-C013</i>
Contract Amount: \$2,267,748.30
% work complete: 100%
% time used: 100%</p> |
| 4. | <p><i>RAILROAD CROSSING HOLLYWOOD @ MANSFIELD ROAD</i>
Project Manager: Juneau
Inspector: Lee
Contractor: Williams Enterprises</p> | <p><i>Project No. 01-C034</i>
Contract Amount: \$36,433.00
% work complete: 0%
% time used: 0%</p> |
| 5. | <p><i>2009 CONCRETE MAINTENANCE</i>
Project Manager: Juneau
Inspector: Grice
Contractor: CW&W</p> | <p><i>Project No. 09-C001</i>
Contract Amount: \$625,007.26
% work complete: 20%
% time complete: 20%</p> |
| 6. | <p><i>2009 G. F. ASPHALT OVERLAY PROGRAM</i>
Project Manager: Juneau
Inspector: Lee
Contractor: Best Yet</p> | <p><i>Project No. IFB #09-031</i>
Contract Amount: \$800,000.00
% work complete: 65%
% time complete: 65%</p> |
| 7. | <p><i>DOWNTOWN STREETScape REPAIRS</i>
Project Manager: Juneau
Inspector: Lee
Contractor: William Carter</p> | <p><i>Project No. 96-C002</i>
Contract Amount: \$77,400.00
% work complete: 50%
% time complete: 50%</p> |
| 8. | <p><i>MUNICIPAL AUDITORIUM PARKING LOT</i>
Project Manager: Chatelain
Inspector: Frazier
Contractor: Blount Bros.
REMARKS: 60 working day project.</p> | <p><i>Project No. 06-A003</i>
Contract Amount: \$433,590.00
% work complete: 0%
% time complete: 0%</p> |
| 9. | <p><i>DOWNTOWN STREETScape: Spring St. at Tourist Bureau</i>
Project Manager: Chatelain
Inspector: Frazier
Contractor: William Carter
REMARKS: 60 working day project.</p> | <p><i>Project No. 01-C031</i>
Contract Amount: \$123,354.00
% work complete: 80%
% time complete: 50%</p> |
| 10. | <p><i>ENVIRONMENTAL AFFAIRS PARKING LOT</i>
Project Manager: Zagars
Inspector: Zagars
Contractor: Precision Builders Inc.
REMARKS: 60 working day project.</p> | <p><i>Project No. 01-C031</i>
Contract Amount: \$174,548.00
% work complete: 0%
% time complete: 0%</p> |

DRAINAGE

ACTIVE DESIGN PROJECTS

1. ***OCKLEY DITCH CHANNEL IMPROVEMENTS***
Ockley Dr. to St. Vincent Ditch

Project No. 92-D002

Project Manager: Mustapha
Design Status: Final

Design Firm: Dikita
Percent Complete: 90%

Estimated plan completion date: Sept., 2001

REMARKS: Design contract is complete. Issued notice to proceed on 10/27/99. Survey is complete; received and reviewed preliminary plans. Conducted PIH; waiting for revised submittals. Submitted revised submittals to DOTD statewide flood control section for review and approval. Received comments from DOTD. Conducted plan coordination and plan-in-hand on March 21, 2001. Issued NTP for final plans. Waiting on submittal of ACPs. Engineer is behind schedule on submittals. Received ACPs; in review. Plans are incomplete and need major revisions. We may have to redesign project and select a consultant to provide full services in 2004. Atchley & Atchley was selected to complete design. Received executed contract; issued Notice to Proceed. Received and reviewed submittals. Received ACPs; in review. Submitted ACPs to DOTD for review. Received comments from DOTD; consultant is working on revisions. Received revised plans from consultant; in review.

2. ***YOUREE DR. FLOOD CONTROL IMPROVEMENTS***

Project No. 96-D004

Project Manager: Mustapha
Design Status: Final

Design Firm: Atchley & Atchley
Percent complete: 100%

Estimated plan completion date: Nov. 2000

REMARKS: Received executed contract & issued Notice to Proceed. Received & reviewed advance check prints. Conducted coordination meeting with DOTD on July 11, 2000. Completed and submitted applications to DOTD and requested funding under the statewide flood control program. Received approval letter from DOTD. Prepared Council resolution required for contract agreement. Received copy of executed agreement from DOTD. Design engineer is revising plans to meet DOTD requirements. Waiting on revised submittals from consultant. Submitted plans to DOTD - statewide flood control for review and approval. Conducted PIH on 10/2/02. Working on ACPs. DOTD would like to consider incorporating this project with the planned DOTD improvements to Youree (Kings Hwy to Sand Beach Drive). DOTD received bids. Best Yet is the contractor. Construction is underway. Waiting on the request for payment from DOTD.

SECTION II

OTHER DESIGN PROJECTS

- | | | |
|----|-------------------------------------------------------------------------------|--------------------------------------------------------|
| 1. | MASTER DRAINAGE PLAN
Project Manager: Westerman | <i>Project No. 84-D029</i>
<i>Design Firm: AFJM</i> |
| 2. | SUMMER GROVE DITCH REPAIR
Project Manager: McClure | <i>Project No. 01-D016</i> |
| 3. | 2800 WEST 70TH ST. DITCH REPAIR
Project Manager: McClure | <i>Project No. 01-D016</i> |

SECTION III

PROJECTS IN BID OR CONTRACT PHASE

SECTION IV

PROJECTS UNDER CONSTRUCTION

1. **LAKESHORE DRIVE IMPROVEMENTS** *Project No. S.P. 742-09-0108*
Project Manager: Mustapha Contract Amount: \$324,728.75
Const. Manager: Shepherd NTP: 03/26/03
Const. Inspector: Bates % work complete: 81%
Contractor: Service Const. % time used: 96%
Estimated Completion Date: 07/03/03
REMARKS: The City will deliver documents to DOTD Baton Rouge to close final project.
2. **PAVED DRAINAGE DITCH REPAIRS PH I** *Project No. 01-D016*
Project Manager: Mustapha Contract Amount: \$197,500
Const. Manager: Shepherd NTP: 2/9/06
Const. Inspector: Herrington % work complete: 20%
Contractor: H&H % time used: 10%
Estimated completion date: June 25, 2006. Waiting on final change order.
3. **84TH ST. EAST OF BAYOU POINT PHASE BB** *Project No. 01-D016*
Project Manager: McClure
Project Inspector: Lynn
Contractor: William Carter
REMARKS: Construction complete; in lien free period.
4. **PAVED DRAINAGE DITCH REPAIRS PH W, 164 DUDLEY** *Project No. 01-D016*
Project Manager: McClure
Project Inspector: Herrington
Contractor: Wimbley
REMARKS: Construction complete; in lien free period.
5. **PAVED DRAINAGE DITCH REPAIRS PH V** *Project No. 01-D016*
Sycamore & Poland
Project Manager: McClure
Project Inspector: Mudd
Contractor: Brother's Concrete
REMARKS: Construction complete; in lien free period.
6. **SOUTHERN AVE. & COLLEGE ST. DRAINAGE REPAIRS** *Project No. 01-D015*
Project Manager: McClure
Project Inspector: Herrington
Contractor: William Carter
REMARKS: Construction ongoing.
7. **PAVED DRAINAGE DITCH REPAIRS PH X, 2400 TEXAS ST.** *Project No. 01-D016*
Project Manager: McClure
Project Inspector: Mudd
Contractor: Wimbley
REMARKS: In punch list phase.
8. **PAVED DRAINAGE DITCH REPAIRS PH Y, ASHTON ST.** *Project No. 01-D016*
Project Manager: McClure
Project Inspector: Lynn
Contractor: Penn Transport
REMARKS: Construction complete; in lien free period.

9. **PAVED DRAINAGE DITCH REPAIRS PH Z, 8900 HAWTHORNE** *Project No. 01-D016*
 Project Manager: McClure
 Project Inspector: Herrington
 Contractor: Wimbley
REMARKS: In punch list phase.
10. **PAVED DRAINAGE DITCH REPAIRS PH AA, 5800 CANAL ST.** *Project No. 01-D016*
 Project Manager: McClure
 Project Inspector: Mudd
 Contractor: CW&W
REMARKS: Construction complete; in lien free period.
11. **PAVED DRAINAGE DITCH REPAIRS PH CC, 650 WILKINSON** *Project No. 01-D016*
 Project Manager: McClure
 Project Inspector: Lynn
 Contractor: TBD
REMARKS: Construction complete; in lien free period.
12. **VALLEYVIEW DITCH** *Project No. 01-D016*
 Project Manager: Mustapha
 Project Inspector: Herrington
 Contractor: Specialty Backhoe
REMARKS: Contract routing; contract to vendor for signing 8/25/09.
13. **NORTHERN HEIGHTS SUBDIVISION** *Project No. Private*
 Project Manager: McClure
 Project Inspector: Lynn
 Contractor: Paul Jackson & Son
REMARKS: Contractor addressing punch list items.
14. **POPEYE'S (8622 Youree Dr.)** *Project No. Private*
 Project Manager: McClure
 Project Inspector: Lynn
 Contractor: CW&W
REMARKS: Construction delayed.
15. **PROGRESSIVE BANK** *Project No. Private*
 Project Manager: McClure
 Project Inspector: Lynn
 Contractor: H&H
REMARKS: In punch list phase.
16. **CONCORDIA SUBDIVISION** *Project No. Private*
 Project Manager: McClure
 Project Inspector: Lynn
 Contractor: Douglas Construction
REMARKS: Construction ongoing.
17. **BIENVILLE PATH UNIT 3** *Project No. Private*
 Project Manager: McClure
 Project Inspector: Mudd
 Contractor: H&H
REMARKS: Construction to begin early 2010.

WATER & SEWERAGE

ACTIVE DESIGN PROJECTS

1. ***T.L. AMISS WATER TREATMENT FACILITY AUTOMATION*** ***Project No. 98-E006***
Project Manager: Featherston
Eng. Percent Complete: 99.32% (Phase 1)
Eng. Consultant: Alliance (Ph 1); Metcalf & Eddy (Ph 2)
Eng. Contract Value:
REMARKS: This work under the scope of Phase 1 includes the comprehensive SCADA system development of T.L. Amiss project 98E006. Work will be complete in December 2007 with the exception of on-going services. Ongoing SCADA support services are to be performed under this contract.
Const. Percent Complete: 99.45% (Ph 1)
Const. Contractor: Edison Automation
Const. Contract \$: 3,130,694.68
2. ***SANITARY SEWER OVERFLOW (SSO) ABATEMENT PROGRAM*** ***Project No. 98-F004***
Project Manager: Featherston
Eng. Percent Complete: 99%
Eng. Consultant: CDM
Eng. Contract Value: \$200,000
REMARKS: Current project builds on previous projects and includes WIAMIS update, design of North Regional sewer trunk main repair and project prioritization of Cedar Grove, Broadmoor and Highland basins.
Const. Percent Complete:
Const. Contractor
Const. Contract \$:
3. ***T.L. AMISS WTP COMPREHENSIVE IMPROVEMENTS*** ***Project No. 98-E006***
Project Managers: Featherston & Bordelon
Eng % complete: 75%
Eng Consultant: CTE
Eng Contract Value: \$4,406,235
REMARKS: Plant 2 Flocculation/Sedimentation System Improvements bid in June 2009. Ozone optimization study underway. Membrane pilot plant on hold. Plant 2E, lime feed and raw water improvements design complete, pending funding for construction.
4. ***HEARNE SEWER IMPROVEMENTS (Midway to Westover)*** ***Project No. 05-F023***
Project Manager: Featherston
Eng. Consultant: In-house
Eng. % complete: 0%
5. ***HOPE STREET AREA WATER MAIN IMPROVEMENTS*** ***Project No. 05-E015***
Project Manager: Featherston
Eng Consultant: Hyde Engineering
Eng % complete: 95%
REMARKS: Preparing contract. Notice to Proceed sent out Jan 19, 2007. Topo map due March 13, 2007. Received Topo; moving forward with preliminary plans. Preliminary plans complete; final due Dec. 2009. On hold pending DHH loan.
6. ***RUSSELL ROAD WATER MAIN IMPROVEMENTS*** ***Project No. 05-E001***
Project Manager: Featherston
Eng Consultant: Sepahan
Eng % complete: 95%
REMARKS: Notice to Proceed for topo maps sent on 2/6/06. Received and approved topo map. Received preliminary plans and sent markups on 8/9/06. Received prelim plans; reviewed and sent in October 2006. Reviewed plans on 2/8/07 and Sepahan picked up markups on 2/12/07. Reviewed ACP and requested servitude plats. Received plats and acquiring servitude. Sent markups to engineer. On hold pending DHH loan.

7. **AUGURS LIFT STATION IMPROVEMENTS** *Project No. 05-F002*
 Project Manager: Featherston
 Eng Consultant: BBC
 Eng % complete: 99%
REMARKS: Contract signed. Topo map due 3/14/06. Prelim plans due August 3, 2006. Reviewed and requested ACP along with markups. ACP due January 11, 2007. Received ACP. Reviewing design change due to cost over budget. Construction on hold pending DEQ loan.
8. **BROADMOOR LIFT STATION IMPROVEMENTS** *Project No. 05-F003*
 Project Manager: Featherston
 Eng Consultant: Three Fold
 Eng % complete: 85%
REMARKS: Preparing contract. Contract signed. Topo map due March 14, 2006. Prelim plans due June 31, 2006. Received preliminary plans on Aug. 13, 2006. Sent prelim plans on Sept 13, 2006. Plans are currently in-house for markup and review. Construction on hold pending DEQ loan.
9. **LUCAS LIFT STATION IMPROVEMENTS** *Project No. 05-F013*
 Project Manager: Featherston
 Eng Consultant: BBC
 Eng % complete: 0%
REMARKS: New design under contract. Construction on hold pending DEQ loan.
10. **PINE HILLS LIFT STATION IMPROVEMENTS** *Project No. 05-F015*
 Project Manager: Featherston
 Eng Consultant: ARE
 Eng % complete: 100%
REMARKS: Contract signed. Topo map was approved. Preliminary plans due. Preliminary plans reviewed and markups sent on April 12, 2006. Final plans due. Finals received. Construction on hold pending DEQ loan.
11. **QUERBES LIFT STATION IMPROVEMENTS** *Project No. 05-F016*
 Project Manager: Featherston
 Eng Consultant: Balar
 Eng % complete: 0%
REMARKS: New design under contract. Construction on hold pending DEQ loan.
12. **SOUTH HIGHLAND LIFT STATION IMPROVEMENTS** *Project No. 05-F017*
 Project Manager: Featherston
 Eng Consultant: Buchart-Hart
 Eng complete: 85%
REMARKS: Contract signed. Topo map due. Preliminary plans reviewed and markups sent March 25, 2006. ACP plans received October 2008; finals due January 2009. ACP received February 2009; in house for review. Modification in design needed. Construction on hold pending DEQ loan.
13. **LIFT STATION MAINTENANCE BUILDING** *Project No. 98-F001*
 Project Manager: Featherston/Bordelon
 Eng. Consultant: Denmon
 Eng. % complete: 100%
REMARKS: City staff has reviewed preliminary plans and submitted to Denmon. Expect final plans by June 2008. ACP received August 27, 2008; in review. Final plans received. Project on hold pending funding.

14. **LUCAS & NORTH REGIONAL WWTP EXPANSION** *Project No. 00-F001*
 Project Manager: Featherston
 Eng. Consultant: CDM
 Eng. % complete: 99%
REMARKS: ACP for 60" outfall repair in-house for review; advertise October 2008. Finalizing O&M Manuals for Lucas and North Regional. Manuals to be completed by January 2009. Permit issued for wet weather outfall at North Regional. Design for new Outfall complete by December 2009. Project to bid in Feb. 2010.
15. **MICHEL ST. WATER MAIN IMPROVEMENTS** *Project No. 05-E008*
1600 & 1700 blocks
 Project Manager: Kennedy
 Eng. Consultant: Polaris
 Eng. % complete: 100%
REMARKS: Consultant completed topography survey; final design complete. Project on hold pending funding.
16. **CROSS LAKE WATER SHED SEWER IMPROVEMENTS** *Project No. 06-F001*
 Project Manager: Featherston
 Eng. Consultant: Stuart
 Eng. % complete: 30
REMARKS: Revised comments sent to consultant. Final report due March 2010.
17. **DALE TO HOLZMAN STREET 8" SEWER INSTALLATION** *Project No. 05-F020*
 Project Manager: Kennedy
 Eng. Consultant: Raburn & Associates
 Eng.% complete: 90%
REMARKS: Topo map complete; plans under review.
18. **WILLOW POINT LIFT STATION** *Project No. n/a*
 Project Manager: Fox
 Eng. Consultant: In-house
 Eng.% complete: 50%
REMARKS: Design plans currently in-house and are being reviewed for markups and specifications. Construction on hold pending funding.

SECTION II

OTHER DESIGN PROJECTS

1. **6100 BLOCK LINWOOD SEWER MAIN IMPROVEMENTS**

Project No. 05-F020

Project Manager: Kennedy

Eng. Consultant: In-house

Eng. % complete: 50%

REMARKS: Plans under review.

SECTION III

PROJECTS IN BID OR CONTRACT PHASE

- | | | | |
|----|------------------------------------------------|--------------------|------------|
| 1. | <i>MCNEILL SEWER MAIN REPLACEMENT</i> | <i>Project No.</i> | <i>N/A</i> |
| | Project Manager: Kennedy | | |
| | Contractor: TBD | | |
| | REMARKS: Design complete; Plans sent to | | |

SECTION IV

PROJECTS UNDER CONSTRUCTION

1. ***LUCAS & NORTH REGIONAL WWTP EXPANSION*** ***Project No. 00-F001***
Project Managers: Featherston & Bordelon
Eng. Percent Complete: 99% of overall program
Eng. Consultant: Camp Dresser & McKee
Eng. Contract Value: \$11,000,000
REMARKS: Construction percent complete:
Lucas WWTP Project #1 (Max Foote Construction; \$18,000,000; 100% complete)
Lucas WWTP Project #2 (Max Foote Construction; \$6,000,000; 100% complete)
Lucas WWTP Project #3A (Max Foote Construction; \$3,400,000; 100% complete)
North Regional WWTP Project #2 (Max Foote Construction; \$24,500,000; 100% complete)
Lucas WWTP #3B & North Regional #3: \$14,550,000; 100% complete.
North Regional Project #1: advertise January 2010.
2. ***MCNEILL WATER PLANT MODIFICATIONS*** ***Project No. 05-E013***
Project Manager: Meentemeyer/Featherston
Inspector: BBC
REMARKS: Equipment to arrive in December 2008/January 2009. Start-up Sept. 2009. Substantial completion; in lien period.
Contract Amount: \$1,979,200
% complete: 100%
3. ***FLOURNOY-LUCAS/ ELLERBE ROAD (LA 523)*** ***Project No. 08-E002***
Youree Drive to LA 526
Project Manager: Kennedy
Const. Manager: Kennedy
Inspector: Bates
Contractor: Wicker
REMARKS: Water & sewer main relocates completed along Flourney-Lucas (Youree to Ellerbe) as of Aug. 25, 2009. Project requires subsequent mobilization water system grade adjustments following DOTD finished ROW grade work.
Contract Amount: \$1,461,815.95
% complete: 98%
4. ***SOUTHEAST SHREVEPORT WATER DISTRIBUTION, PHASE I*** ***Project No. 05-E009***
Walker Road to St. Vincent Avenue
Project Manager: Fox
Const. Manager: Fox
Inspector: BKI
Contractor: Wicker
REMARKS: Construction began December 9, 2008. Lack completion of sterilization testing, surface restoration and punch list items.
Contract Amount: \$ 7,211,337.97
% complete: 98%
5. ***SOUTHEAST SHREVEPORT WATER DISTRIBUTION, PHASE II*** ***Project No. 05-E009***
St. Vincent to Bert Kouns
Project Manager: Featherston/Fox
Const. Manager: Fox
Inspector: Balar
Contractor: Don Barron
REMARKS: Construction began on January 5, 2009. Project is presently in sequence of sterilization and bacteriological Testing and punch list items.
Contract Amount: \$3,682,499.50
% complete: 90%
6. ***SOUTHEAST SHREVEPORT WATER DISTRIBUTION, PHASE III*** ***Project No. 05-E009***
Project Manager: Featherston/Fox
Const. Manager: CDM
Contractor: McInnis
REMARKS: Notice to Proceed January 26, 2009; in construction phase.
Contract Amount: \$6,797,000.00
% complete: 40%

7. **WEST 70TH & PINES ROAD PUMP STATION
Electrical/HVAC & Related Improvements**
Project Manager: Featherston/Meentemeyer
Contractor: Feazel Electric
REMARKS: Substantial completion.
- Project No.** 05-E012
Contract Amount: \$218,820
% complete: 100%
8. **AMISS TO W. COLLEGE 60" WATER MAIN**
Project Manager: Featherston/Kennedy
Const. Manager: Kennedy
Inspector: Grice
Contractor: Eutaw Construction
REMARKS: Received, reviewed, and approved preliminary plans. Held Plan-in-Hand meeting. Issued Notice to Proceed for final plans. ACP received and being reviewed by City. Comments returned and ROW task authorized. Waiting for final plans. Final plans complete; advertise June 2008. Bids received and awarded to Eutaw Construction. Contractor installing 60" water main; in construction phase. All pipe installed; waiting for good plant conditions for final tie-in. Road construction in progress. 60" water main in testing phase.
- Project No.** 06-E001
Contract Amount: \$5,799,766.13
% complete: 90%
9. **SOUTHEAST SHREVEPORT WATER DISTRIBUTION SYSTEM IMPROVEMENTS**
Linwood Ave. (Southern Loop/Flournoy-Lucas Road) 16" Water Main
Project Manager: Kennedy
Inspector: Bates
Contractor: JPD
REMARKS: Notice to Proceed February 23, 2009. In construction phase; contractor installing 16" water main. All pipe installed; in testing phase.
- Project No.** 05-E009
Contract Amount: \$861,021.00
% complete: 90%
10. **W. 70TH ST. WATER MAIN RELOCATIONS
(Pines Rd. to Industrial Loop)**
Project Manager: Kennedy
Inspector: Chamberlain
Contractor: YorWic
REMARKS: Construction began December 9, 2008. Presently working on pressure testing and sterilization of completed water mains. Substantially complete with the exception of remobilizing to finalize system final grade adjustments once DOTD contractor's finished grade work is completed.
- Project No.** 08-E001
Contract Amount: \$1,263,725.00
% complete: 95%
11. **WATER AND WASTEWATER ELECTRICAL SYSTEM
RELIABILITY PROGRAM**
Project Manager: Meentemeyer/Kennedy
Contractor: Copeland Electric
REMARKS: Notice to proceed June 25, 2009. In construction phase.
- Project No.** 98-E006
Contract Amount: \$2,779,000
% complete: 5%
12. **FIFTH ST. WATER MAIN**
Project Manager: Fox
Inspector: Chamberlain
Contractor: Pulley
REMARKS: Under construction.
- Project No.** 07-E002
Contract Amount: \$125,350
% complete: 40%
13. **SOUTHERN LOOP PH III WALLACE LAKE WATER MAIN**
Project Manager: Kennedy
Inspector: Bates
Contractor: Dual
REMARKS: Notice to Proceed August 24, 2009. In construction phase.
- Project No.** 05-E009
Contract Amount: \$744,606
% complete: 25%
14. **HARDY LIFT STATION**
Project Manager: Fox
Inspector: Chamberlain
Contractor: Peck
REMARKS: Contracts received. In construction phase.
- Project No.** 05-F003
Contract Amount: \$1,307,940
% complete: 7%

- | | |
|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------|
| <p>15. <i>ALLEY BEHIND 320 TEXAS AVE. SEWER MAIN IMPS.</i>
 Project Manager: Kennedy
 Inspector: Hartwell
 Contractor: Eutaw
 REMARKS: Contracts received; reviewing submittals. Notice to Proceed August 3, 2009. In lien period.</p> | <p><i>Project No.</i>
 Contract Amount: \$97,725.13
 % complete: 100%</p> |
| <p>16. <i>DARIEN LIFT STATION</i>
 Project Manager: Fox
 Inspector: Chamberlain
 Contractor: McInnis
 REMARKS: Contract on hold.</p> | <p><i>Project No.</i> <i>05-F005</i>
 Contract Amount:
 % complete:</p> |
| <p>17. <i>4100 BLOCK RICHMOND AVE. WATER MAIN REPLACEMENT</i>
 Project Manager: Kennedy
 Inspector: Mudd
 Contractor: A&A Cable
 REMARKS:</p> | <p><i>Project No.</i> <i>05-E008</i>
 Contract Amount: \$81,687.50
 % complete: 26%</p> |
| <p>18. <i>AMISS WTP NO. 2 & ADMIN. BUILDING</i>
 Project Manager: Featherston
 Inspector: AECOM
 Contractor: Cecil Gassiott LLC
 REMARKS: Under construction.</p> | <p><i>Project No.</i> <i>98-E006</i>
 Contract Amount: \$6,896,990.00
 % complete: 7%</p> |
| <p>19. <i>1300 BLOCK WEST END SUBDIVISION</i>
 <i>Sewer Main Rehab Harvard to Yale</i>
 Project Manager: Fox
 Inspector: Hartwell
 Contractor: JABAR
 REMARKS: In construction phase.</p> | <p><i>Project No.</i> <i>05-F020</i>
 Contract Amount: \$48,985.24
 % complete:</p> |
| <p>20. <i>1900 BLOCK ALSTON ST. WATER MAIN IMPROVEMENT</i>
 Project Manager: Kennedy
 Inspector: Chamberlain
 Contractor: JPD
 REMARKS: Notice to proceed Nov. 30, 2009; in construction phase.</p> | <p><i>Project No.</i> <i>05-E008</i>
 Contract Amount: \$42,387.00
 % complete: 10%</p> |
| <p>21. <i>STRATMORE CIRCLE SEWER MAIN</i>
 Project Manager: Kennedy
 Inspector: Chamberlain
 Contractor: Yor-Wic
 REMARKS: Notice to proceed Dec. 14, 2009; in construction phase.</p> | <p><i>Project No.</i> <i>05-F020</i>
 Contract Amount: \$91,007.00
 % complete: 0%</p> |
| <p>22. <i>DOVE ST. SEWER MAIN REPLACEMENT</i>
 Project Manager: Kennedy
 Inspector: Kennedy
 Contractor: Wicker
 REMARKS: Notice to proceed Dec. 2, 2009; in construction phase.</p> | <p><i>Project No.</i> <i>05-F020</i>
 Contract Amount: \$89,630.00
 % complete:</p> |
| <p>23. <i>1400 BLOCK ALSTON SEWER MAIN REPAIR</i>
 Project Manager: Kennedy
 Inspector: Chamberlain
 Contractor: Yor-Wic
 REMARKS: Notice to proceed Nov. 18, 2009; in construction phase.</p> | <p><i>Project No.</i> <i>05-F020</i>
 Contract Amount: \$12,035.00
 % complete: 0%</p> |

24. ***THE OAKS*** *Private*
Project Manager: McClure
Inspector: Hendricks
Contractor: Yor-Wic
REMARKS: Awaiting punch list.
25. ***RIVERBROOK NO. 3*** *Private*
Project Manager: McClure
Inspector: Hendricks
Contractor: Branch
REMARKS: Construction in progress.
26. ***HAVENS SUB: NO. 21*** *Private*
Project Manager: McClure
Inspector: Mudd
Contractor: JPD
REMARKS: To begin late 2009.
27. ***CONCORDIA SUB.*** *Private*
Project Manager: McClure
Inspector: Mudd
Contractor: Pulley
REMARKS: Construction in progress.
28. ***BIENVILLE PATH NO. 3*** *Private*
Project Manager: McClure
Inspector: Mudd
Contractor: Branch
REMARKS: To begin late 2009 or early 2010.
29. ***NORRIS FERRY CROSSING NO. 6*** *Private*
Project Manager: McClure
Inspector: Mudd
Contractor: TBD
REMARKS: Construction to begin early 2010.