



OFFICE OF THE CITY ENGINEER Quarterly Project Status Report

March 2007

PHONE: 673-6000

FAX: 673-6004

TO: Sharon Ball – ComDev
Heather Breitenbach, E.I. – ENG
Ron Chatelain – ENG
Tom Dark – CAO
Michael Erlund – TE
F. W. Dodge Division
Jerry Erwin - ENG
Anne Foster – CenterPoint Energy
Lonnie Fouts – T&D
Wayne Goss – PM
Larry Hester – CenterPoint Energy
Clinton Hollis – BellSouth
Jim Juneau – ENG
Larry Landry – W&S
Michael Leone – SWEPCO
Andy Long – DOTD
Tom Mattox – PUR

Bonnie Moore – Com Dev
Linda Morehead – ENG
Gary McClure – ENG
Ernie Negrete – S&D
Ron Norwood, P.E. – ENG
Pamela Shannon - ENG
Malcolm Stadtlander – PM
Van Steed, P.E. – ENG
H. M. Strong – DOS
Mary Sylvie – Admin
Jim Thomas – SWEPCO
Jim Tyndall – North Star Comm.
Lavon White – ENG
Mica Whorton – COMCAST

FROM: Robert Westrman, P.E.
Assistant City Engineer

Ali Mustapha, P.E.
Assistant City Engineer

Barbara Featherston, P.E.
Assistant City Engineer

The intent of this report is to provide a concise quarterly report of projects currently under design and in construction. For your convenience, each engineering office has sorted and arranged these projects by priority in each office. This is not a complete list of all projects currently being monitored. Should there be questions concerning specific projects, please contact the assigned project manager. Questions concerning non-listed projects or the report in general, should be directed to the appropriate engineering office at 673-6000: Ali Mustapha for drainage and water and sewer system projects, Robert Westerman for street projects, and Barbara Featherston for water and sewer facility projects.

CITY ENGINEERING PROJECTS

A

ADAMS ST.WATER MAIN EMERGENCY.....	23
AIR VALVE INSPECTIONS	22
AUGURS LIFT STATION	12
AMISS.....	11,21
ANDREW AVENUE WATER MAIN	12
2006 G.F. ASPHALT	5

B

BACKFLOW PREVENTERS	11
BAIRD ROAD DRAINAGE	12
BARKSDALE CREDIT UNION	19
BICKHAM LIFT STATION SURGE TANK	22
BLUFFS, THE.....	20
BOOKER T. PAVING	1
BRANDTWAY WATER MAIN IMPROVEMENTS	23
BROADMOOR LIFT STATION	12
BROOKMEADE COMMERCIAL SUB.	20
BURGUNDY RIDGE	20,21

C

2005 CONCRETE PANEL REPLACEMENT	6
2006 CITYWIDE CONCRETE MAINTENANCE	5
CADDO STREET	5
CEDAR GROVE LIFT STATION	14
CHEROKEE PARK DRAINAGE	5
CITY WIDE CONCRETE PANEL	4
CITY WIDE CONCRETE PAVEMENT REHAB	5
CONCRETE PAVEMENT UNDERSEAL	5
CORBITT ST W&S	18
CORONADO DRIVE DRAINAGE	9
CURED-IN-PLACE PHASE I.....	19

D

DARIEN LIFT STATION	12
DOWNING STORM DRAIN	13
DOWNTOWN PARKING LOT (SPRING @ CADDO)	3
DOWNTOWN SIGNALIZATION	4
DOWNTOWN STREETScape	6
DOWNTOWN STREETScape REPAIRS.....	6
DOWNTOWN TRAILBLAZER SIGNAGE.....	4

E

EARL STREET	6
EASY STREET	5
ELLERBE RD/FLOURNOY-LUCAS	4

F

FANNIN LIFT STATION	12
FERN SEWER MAIN	23
FLOURNOY-LUCAS BRIDGE.....	1
FLOURNOY-LUCAS LIFT STATION	23
FREDERICK ST. EMERGENCY WATER MAIN	23
FULLERTON DRIVE WATER MAIN	19

G

GIDEON ST. WATER MAIN23
 GILBERT WATER MAIN14
 GIBSON STREET WM25
 GLEN SEWER MAIN REPLACEMENT19

H

HARDY LIFT STATION13
 HARDY STREET4
 HATTIE LIFT STATION19
 HAVEN, THE20
 HEARNE AVE WATER MAIN18
 HEARNE SEWER11
 HIDEAWAY HARBOR21
 HOPE ST. WATER MAIN12
 HOYTE & BILLILU7

I

ISLAND PARK18

J, K

JEWELLA @ MILAM2
 KING OAKS SUB.21

L

LACAZE LIFT STATION22
 LAKESHORE DRIVE IMPROVEMENTS10
 LEGARDY LIFT STATION13
 LESLIE WATER MAIN22
 LIFT STATION MAINT. BUILDING15
 LONG LAKE LIFT STATION13
 LUCAS LIFT STATION13
 LUCAS & N. REGIONAL WWTP15,18

M

MCNEILL WATER PLANT14
 MANSFIELD SANITARY SEWER18
 MANSFIELD @ SOUTHLAND PARK DR.2
 MARJORIE LIFT STATION22
 MARKET @ LAKE SIDEWALK4
 MISSOURI STREET3
 MISSOURI-ANDREWS DRAINAGE.....10
 MURPHY ST. VIA DUCT1
 MURRAY ST. WATER MAIN22
 MYRTLE ST. EMERGENCY WATER23

N, O

NORTH POINTE SUB.19
 OAK CREEK RANCH21
 OCKLEY DITCH CHANNEL7

P

PATZMAN WATER MAIN22
 PAVED DITCH REPAIRS10
 PAVED DRAINAGE10,12
 PICKETT ST. WATER MAIN19,22
 PIERREMONT #9.....20
 PIERREMONT & FAIRFIELD2
 PINE HILLS LIFT STATION13
 PINE TREE6
 PROVENANCE SUB.4,10,20

Q, R

QUERBES LIFT STATION13
 RAVENDALE @ N. MARKET7
 REGAL COURT SHOPPING CENTER21
 RUSSELL ROAD WATER MAIN12

S

SAGEWOOD20
 SAINT CHARLES SUB. #720
 SANITARY SEWER OVERFLOW11
 SHREVE PARK INDUSTRIAL CAMPUS PH 4.....4
 2005 SIDEWALK REPAIR4
 2006 SIDEWALK REPAIR5
 SIDEWALK IMPROVEMENTS MARKET @ LAKE6
 SOUTH BROOKWOOD DR BRIDGE2
 SOUTH HIGHLAND LIFT STATION13
 SOUTHERN AVENUE RETAINING WALL5
 SOUTHEAST SHREVEPORT WATER MAIN.....14,17
 SOUTHERN LOOP EXT.3
 SOUTHERN LOOP WATER & SEWER22
 SPRING @ MILAM SIDEWALK5
 SPORTRAN ADA RAMPS.....4
 STONER LIFT STATION18

T

3132 STREET LIGHTING.....3

U, V, W

VIVIAN ST. WATER MAIN21
 WALLACE LIFT STATION21
 WALNUT HILL WATER MAIN14
 WEST 69TH WATER MAIN IMPROVEMENTS22
 WATER & WASTEWATER ELECTRICAL SYSTEM RELIABILITY PROGRAM15
 WEST 70TH & PINES PUMP STATION.....15
 WEST LAUREL WATER MAIN11
 WOODS ST. WATER MAIN IMPROVEMENTS23
 WOOLWORTH LIFT STATION19
 WYNGATE STREET7

X,Y,Z

YOUREE DR / KINGS HWY.....1
 YOUREE FLOOD CONTROL.....7

PROJECT STATUS REPORT

MARCH 2007

- | | | |
|----|---|--|
| 6. | <p>PIERREMONT ROAD AND FAIRFIELD
 Project Manager: Zagars
 Design Status: Final
 REMARKS: Revising plans to reconstruct intersection.</p> | <p>Project No. 01-C022
 Design Firm: CGS Eng.
 Percent Complete: 100%</p> |
| 7. | <p>MANSFIELD ROAD AT SOUTHLAND PARK DRIVE
 Project Manager: Zagars
 Design Status: Final
 REMARKS: Received final plans. To schedule project for bidding.</p> | <p>Project No. 01-C023
 Design Firm: Irish
 Percent Complete: 100%</p> |
| 8. | <p>SOUTH BROOKWOOD DRIVE BRIDGE
 Project Manager: Zagars
 Design Status: Final
 REMARKS: Received final plans. To schedule project for bidding. City is redesigning project for a more cost effective design.</p> | <p>Project No. 01-C026
 Design Firm: EJES
 Percent Complete: 100%</p> |
| 9. | <p>JEWELLA @ MILAM
 Project Manager: Zagars
 Design Status: Final
 REMARKS: Received final plans . To review and schedule for bids.</p> | <p>Project No. 01-C031
 Design Firm: Stephan
 Percent Complete:100%</p> |

SECTION IV

PROJECTS UNDER CONSTRUCTION

- | | | |
|----|--|---|
| 1. | SHREVE PARK INDUSTRIAL CAMPUS PH IV

Project Manager: Chatelain
Inspector: Hartwell
Contractor: F. J. Burnell
REMARKS: 210 working day project. Project on hold pending R.O.W. agreement with railroad. | Project No. 95-C003

Contract Amount: \$1,991,713.50
% work complete: 95%
% time used: 95% |
| 2. | CADDO STREET RECONSTRUCTION

Project Manager: Juneau
Inspector: Lee
Contractor: H&H | Project No. 01-C002

Contract Amount: \$3,383,379.40
% work complete: 95%
% time used: 85% |
| 3. | 2005 SIDEWALK REPAIR PROGRAM PHASE A-2

Project Manager: Chatelain
Inspector: Stevenson
Contractor: H&H
REMARKS: 190 working day project. Pending lien free certificate. | Project No. 01-C029

Contract Amount: \$463,044.00
% work complete: 100%
% time used: 100% |
| 4. | ELLERBE ROAD/FLOURNOY LUCAS INTERSECTION

Project Manager: Chatelain
Inspector: Frazier
Contractor: H&H
REMARKS: 210 working days project. | Project No. 98-C004

Contract Amount: \$2,075,000.00
% work complete: 90%
% time used: 85% |
| 5. | HARDY STREET
Project Manager: Chatelain
Inspector: Hartwell
Contractor: Horton
REMARKS: 90 working days project; pending lien free certificate. | Project No. 01-C031
Contract Amount: \$244,645.00
% work complete: 100%
% time used: 80% |
| 6. | DOWNTOWN SIGNALIZATION

Project Manager: Juneau
Inspector: Lee
Contractor: Hope | Project No. 00-G001

Contract Amount: \$1,770,088.50
% work complete: 80%
% time used: 80% |
| 7. | SPORTRAN ADA ACCESSIBILITY PROJECT

Project Manager: Juneau
Inspector: Grice
Contractor: P. R. Parker | Project No. 03-L001

Contract Amount: \$179,000.00
% work complete: 8%
% time used: 75% |
| 8. | PROVENANCE SUBDIVISION

Project Manager: Chatelain
Inspector: Frazier
Contractor: Blount | Project No. Private

Contract Amount: N/A
% work complete: 95%
% time used: N/A |

- | | | |
|-----|---|---|
| 9. | 2006 G.F. ASPHALT OVERLAY | Project No. IFB No. 06-049 |
| | Project Manager: Juneau
Inspector: Lee
Contractor: Best Yet
REMARKS: 120 working days contract. | Contract Amount: \$3,435,816.90
% work complete: 80%
% time used: 50% |
| 10. | 2006 CITY WIDE CONCRETE MAINTENANCE | Project No. 05-C002 |
| | Project Manager: Juneau
Inspector: Grice
Contractor: William Carter | Contract Amount: \$1,561,700
% work complete: 70%
% time used: 70% |
| 11. | 2006 SIDEWALK REPAIR PROGRAM PH B-2 | Project No. 01-C029 |
| | Project Manager: Chatelain
Inspector: Stevenson
Contractor: H&H
REMARKS: 250 working day project. | Contract Amount: \$1,629,093
% work complete: 35%
% time used: 50% |
| 12. | SOUTHERN AVENUE RETAINING WALL | Project No. 01-C031 |
| | Project Manager: Zagars
Inspector:
Contractor: Ronald Carlson
REMARKS: 90-day contract | Contract Amount: \$471,956.60
% work complete: 70%
% time used: 40% |
| 13. | EASY STREET PAVING | Project No. 01-C016 |
| | Project Manager: Juneau
Inspector: Lee
Contractor: Horton | Contract Amount: \$472,365.00
% work complete: 90%
% time used: 70% |
| 14. | CHEROKEE PARK DRAINAGE DITCH CLEARING | Project No. |
| | Project Manager: Zagars
Inspector: Zagars
Contractor: Constructing Solutions | Contract Amount: \$34,900.00
% work complete: 80%
% time used: 20% |
| 15. | CITYWIDE CONCRETE PAVEMENT REHAB. (Quilen Road) | Project No. |
| | Project Manager: Chatelain
Inspector: Hartwell
Contractor: Horton
REMARKS: 100 working day project. | Contract Amount: \$739,570.00
% work complete: 40%
% time used: 20% |
| 16. | CONCRETE PAVEMENT UNDERSEAL PROGRAM | Project No. 350298-4520 |
| | Project Manager: Chatelain
Inspector: Hartwell
Contractor: Urettek | Contract Amount: \$109,498.50
% work complete: 100%
% time used: N/A |

- | | | |
|-----|--|--|
| 17. | <p>PINE TREE DRIVE STREET IMPROVEMENTS</p> <p>Project Manager: Chatelain
 Inspector: Frazier
 Contractor: H&H
 REMARKS: 60 working day contract.</p> | <p>Project No. 01-C031</p> <p>Contract Amount: \$373,000
 % work complete: 0%
 % time used: 0%</p> |
| 18. | <p>DOWNTOWN STREETScape 2006</p> <p>Project Manager: Juneau
 Inspector: Lee
 Contractor: H&H
 REMARKS: Pre-construction March 13, 2007.</p> | <p>Project No. 96-C002</p> <p>Contract Amount: \$1,184,725
 % work complete: 0%
 % time used: 0%</p> |
| 19. | <p>EARL STREET IMPROVEMENTS</p> <p>Project Manager: Juneau
 Inspector: Lee
 Contractor: CW&W
 REMARKS: Notice to Proceed March 26, 2007</p> | <p>Project No. 02-C001</p> <p>Contract Amount: \$311,575
 % work complete: 0%
 % time used: 0%</p> |
| 20. | <p>DOWNTOWN STREETScape REPAIRS</p> <p>Project Manager: Juneau
 Inspector: Lee
 Contractor: P. R. Parker
 REMARKS:</p> | <p>Project No. RFQ #06-509</p> <p>Contract Amount: \$99,920
 % work complete: 50%
 % time used: 50%</p> |
| 21. | <p>SIDEWALK IMPROVEMENTS PHASE I
 MARKET STREET @ LAKE STREET</p> <p>Project Manager: Zagars
 Inspector: Zagars
 Contractor: P.R. Parker
 REMARKS:</p> | <p>Project No. 96-C002</p> <p>Contract Amount: \$187,175
 % work complete: 23%
 % time used: 11%</p> |

DRAINAGE

ACTIVE DESIGN PROJECTS

1. **OCKLEY DITCH CHANNEL IMPROVEMENTS**
Ockley Dr. to St. Vincent Ditch

Project No. 92-D002

Project Manager: Mustapha

Design Firm: Dikita

Design Status: Final

Percent Complete: 90%

Estimated plan completion date: Sept., 2001

REMARKS: Design contract is complete. Issued notice to proceed on 10/27/99. Survey is complete; received and reviewed preliminary plans. Conducted PIH; waiting for revised submittals. Submitted revised submittals to DOTD statewide flood control section for review and approval. Received comments from DOTD. Conducted plan coordination and plan-in-hand on March 21, 2001. Issued NTP for final plans. Waiting on submittal of ACPs. Engineer is behind schedule on submittals. Received ACPs; in review. Plans are incomplete and need major revisions. We may have to redesign project and select a consultant to provide full services in 2004. Atchley & Atchley was selected to complete design. Received executed contract; issued Notice to Proceed. Received and reviewed submittals. Received ACPs; in review.

2. **YOUREE DR. FLOOD CONTROL IMP.**

Project No. 96-D004

Project Manager: Mustapha

Design Firm: Atchley & Atchley

Design Status: Final

Percent complete: 100%

Estimated plan completion date: Nov. 2000

REMARKS: Received executed contract & issued Notice to Proceed. Received & reviewed advance check prints. Conducted coordination meeting with DOTD on July 11, 2000. Completed and submitted applications to DOTD and requested funding under the statewide flood control program. Received approval letter from DOTD. Prepared Council resolution required for contract agreement. Received copy of executed agreement from DOTD. Design engineer is revising plans to meet DOTD requirements. Waiting on revised submittals from consultant. Submitted plans to DOTD - statewide flood control for review and approval. Conducted PIH on 10/2/02. Working on ACPs. DOTD would like to consider incorporating this project with the planned DOTD improvements to Youree (Kings Hwy to Sand Beach Drive). DOTD received bids. Best Yet is the contractor. Construction is underway.

SECTION II
OTHER DESIGN PROJECTS

1. ***MASTER DRAINAGE PLAN***

Project Manager: Westerman

Project No. 84-D029

Design Firm: AFJM

SECTION III**PROJECTS IN BID OR CONTRACT PHASE****1. CORONADO DRIVE DRAINAGE****Project No. 01-D015**

Project Manager: Breitenbach
Bid date: TBD

SECTION IV

PROJECTS UNDER CONSTRUCTION

1. **LAKESHORE DRIVE IMPROVEMENTS** **Project No. S.P. 742-09-0108**
 Project Manager: Mustapha
 Const. Manager: Shepherd
 Const. Inspector: Bates
 Contractor: Service Const.
 Estimated Completion Date: 07/03/03
 Contract Amount: \$324,728.75
 NTP: 03/26/03
 % work complete: 81%
 % time used: 96%
REMARKS: The City will deliver documents to DOTD Baton Rouge to close final project.

2. **PROVENANCE SUBDIVISION** **Project No. Private**
 Project Manager: Mustapha
 Const. Manager: McClure
 Const. Inspector: Bates
 Contractor: F. J. Burnell
REMARKS: Construction ongoing.

3. **PAVED DRAINAGE DITCH REPAIRS PH I** **Project No. 01-D016**
 Project Manager: Mustapha
 Const. Manager: Shepherd
 Const. Inspector: Herrington
 Contractor: H&H
 Contract Amount: \$197,500
 NTP: 2/9/06
 % work complete: 20%
 % time used: 10%
 Estimated completion date: June 25, 2006. Waiting on final change order.

4. **MISSOURI-ANDREWS DRAINAGE PHASE II & III** **Project No. 00-D002**
 Project Manager: Mustapha
 Const. Manager: Shepherd
 Const. Inspector: Lomastro
 Contractor: Best Yet
 Contract Amount: \$1,587,158.35
 NTP: 4/17/06
 % work complete: 86%
 % time used: 80%
 Estimated completion date: April 1, 2007

5. **PAVED DITCH REPAIRS PHASE M** **Project No. 01-D016**
 Project Manager: Mustapha
 Const. Manager: Shepherd
 Const. Inspector: Lynn
 Contractor: P. R. Parker
 Contract Amount: \$60,987.00
 NTP: 9/11/06
 % work complete: 0%
 % time used: 0%
 Estimated completion date: January 20, 2006

WATER & SEWERAGE
ACTIVE DESIGN PROJECTS

1. **T.L. AMISS WATER TREATMENT FACILITY AUTOMATION** **Project No. 99-E001**
 Project Manager: Featherston
 Eng. Percent Complete: 100% (Phase 1) Const. Percent Complete: 100% (Ph 1)
 Eng. Consultant: Alliance (Ph 1); Metcalf & Eddy (Ph 2) Const. Contractor: Edison Automation
 Eng. Contract Value: Const. Contract \$: 2,850,000
REMARKS: This work under the scope of Phase 1 includes the comprehensive SCADA system development of T.L. Amiss project 98E006. Final training and system commissioning scheduled for November 2003. Edison is finalizing remaining punch list items. Ongoing SCADA support services are to be performed under this contract.

2. **SANITARY SEWER OVERFLOW (SSO) ABATEMENT PROGRAM** **Project No. 98-F004**
 Project Manager: Mustapha
 Eng. Percent Complete: 95% Const. Percent Complete:
 Eng. Consultant: URS Const. Contractor
 Eng. Contract Value: \$2,000,000 Const. Contract \$:
REMARKS: Current URS contract (and previous completed work) represent 60% of total planned SSO program engineering. URS provided the City a projected cost estimate as part of final deliverable.

3. **BACKFLOW PREVENTERS** **Project No. 04-E002**
 Project Manager: Mustapha/Breitenbach Const. Percent Complete:
 Eng. Consultant: Burk-Kleinpeter Const. Contractor
 Eng. Percent Complete: 97%
 Eng. Contract Value: \$785,500
REMARKS: Notice to Proceed for engineering contract sent out September 2, 2005.

4. **T.L. AMISS WTP COMPREHENSIVE IMPS.** **Project No. 98-E006**
 Project Managers: Featherston & Bordelon
 Eng % complete: 50%
 Eng Consultant: CTE
 Eng Contract Value: \$3,600,000
REMARKS: Plant 2/2E Flocculation/Sedimentation System Improvements: To be bid. Ozone optimization study underway. Membrane pilot plant on hold.

5. **HEARNE SEWER IMPROVEMENTS (Midway to Westover)** **Project No. 05-F023**
 Project Manager: Breitenbach
 Eng. Consultant: In-house
 Eng. % complete: 0%
 Eng. Contract Value: \$50,000

6. **WEST LAUREL WATER MAIN IMPROVEMENTS** **Project No. 05-E014**
 Project Manager: Breitenbach
 Eng. Consultant: In-house
 Eng. % complete: 0%

7. **HOPE STREET AREA WATER MAIN IMPROVEMENTS** **Project No. 05-E015**
 Project Manager: Breitenbach
 Eng Consultant: Hyde Engineering
 Eng % complete: 0%
REMARKS: Preparing contract. Notice to Proceed sent out Jan 19, 2007. Topo map due March 13, 2007.
8. **RUSSELL ROAD WATER MAIN IMPROVEMENTS** **Project No. 05-E001**
 Project Manager: Breitenbach
 Eng Consultant: Sepahan
 Eng % complete: 65%
REMARKS: Notice to Proceed for topo maps sent on 2/6/06. Received and approved topo map. Received preliminary plans and sent markups on 8/9/06. Received prelim plans; reviewed and sent in October 2006. Reviewed plans on 2/8/07 and Sepahan picked up markups on 2/12/07.
9. **ANDREW AVE. WATER MAIN IMPROVEMENTS** **Project No. 05-E011**
 Project Manager: Breitenbach
 Eng Consultant: In-house
 Eng % complete: 50%
REMARKS: Survey complete; working on design.
10. **AUGURS LIFT STATION IMPROVEMENTS** **Project No. 05-F002**
 Project Manager: Breitenbach
 Eng Consultant: BBC
 Eng % complete: 65%
REMARKS: Contract signed. Topo map due 3/14/06. Prelim plans due August 3, 2006. Reviewed and requested ACP along with markups. ACP due January 11, 2007.
11. **BROADMOOR LIFT STATION IMPROVEMENTS** **Project No. 05-F003**
 Project Manager: Breitenbach
 Eng Consultant: Three Fold
 Eng % complete: 75%
REMARKS: Preparing contract. Contract signed. Topo map due March 14, 2006. Prelim plans due June 31, 2006. Received preliminary plans on Aug. 13, 2006. Sent prelim plans on Sept 13, 2006. Plans are currently In-house for markup and review.
12. **DARIEN LIFT STATION IMPROVEMENTS** **Project No. 05-F005**
 Project Manager: Breitenbach
 Eng Consultant: NTB
 Eng % complete: 100%
REMARKS: Contract signed. Topo. map due by Jan. 10, 2006. Topo map was approved. Notice to Proceed for preliminary plans sent out; plans due by 4/21/06. Preliminary plans reviewed and markups due on May 5, 2006. Received and approved preliminary plans. ACP due on Sept. 15, 2006. ACP reviewed and sent in on October 24, 2006. Finals due November 2006. Finals received. Pre-bid memo to be routed in 2007.
13. **FANNIN LIFT STATION IMPROVEMENTS** **Project No. 05-F007**
 Project Manager: Breitenbach
 Eng Consultant: Denmon
 Eng % complete: 100%
REMARKS: Contract signed. Topo map due 3/6/06. Preliminary plans due June 19, 2006. Preliminary plans received and approved. Advance check plans due on Sept. 4, 2006. ACP reviewed and finals requested. Received finals. Pre-bid memo to be routed in March 2007.

14. **HARDY LIFT STATION IMPROVEMENTS** **Project No. 05-F008**
 Project Manager: Breitenbach
 Eng Consultant: Alliance
 Eng % complete: 100%
REMARKS: Contract signed. Topo map was approved. Preliminary plans due by 5/25/06. Preliminary plans received and marked up. 90% preliminary plans due. ACP reviewed and finals due January 3, 2007. Finals received. Pre-bid memo to be routed in 2007.
15. **LEGARDY LIFT STATION IMPROVEMENTS** **Project No. 05-F 011**
 Project Manager: Breitenbach
 Eng Consultant: Balar
 Eng % complete: 10%
REMARKS: Contract signed. Topo. Map due by Dec. 27, 2005. Contract signed. Topo map was approved. Preliminary plans due 4/12/06. Preliminary plans reviewed and markups sent on March 13, 2006. Finals due June 26, 2006. Finals received. Pre-bid memo to be routed in March 2007.
16. **LONG LAKE LIFT STATION IMPROVEMENTS** **Project No. 05-F012**
 Project Manager: Breitenbach
 Eng Consultant: CDM
 Eng % complete: 75%
REMARKS: Contract signed. Topo map due. Topo received and approved. Received preliminary plans. Preliminary plans reviewed and ACP requested by March 1, 2007.
17. **LUCAS LIFT STATION IMPROVEMENTS** **Project No. 05-F013**
 Project Manager: Breitenbach
 Eng Consultant: Civil Design
 Eng % complete: 90%
REMARKS: Contract signed. Topo map was approved. Preliminary plans due 3/29/06. Preliminary plans received.
18. **PINE HILLS LIFT STATION IMPROVEMENTS** **Project No. 05-F015**
 Project Manager: Breitenbach
 Eng Consultant: ARE
 Eng % complete: 100%
REMARKS: Contract signed. Topo map was approved. Preliminary plans due. Preliminary plans reviewed and markups sent on April 12, 2006. Final plans due. Finals received.
19. **QUERBES LIFT STATION IMPROVEMENTS** **Project No. 05-F016**
 Project Manager: Breitenbach
 Eng Consultant: Atchley & Atchley
 Eng % complete: 100%
REMARKS: Contract signed. Topo map was approved. Preliminary plans due by 4/18/06. Preliminary plans reviewed and markups sent on May 4, 2006. Finals due December 4, 2006. Finals received. Pre-bid memo to be routed in 2007.
20. **SOUTH HIGHLAND LIFT STATION IMPROVEMENTS** **Project No. 05-F017**
 Project Manager: Breitenbach
 Eng Consultant: Buchart-Hart
 Eng complete: 75%
REMARKS: Contract signed. Topo map due. Preliminary plans reviewed and markups sent March 25, 2006. Finals due March 14, 2007.

21. **WALNUT HILL WATER MAIN INSTALLATION** **Project No. 05-E008**
 Project Manager: Breitenbach
 Design Status: 50%
 Design firm: ARE
 Percent complete: 45%
REMARKS: Preparing contract. Topo due on July 5, 2006. Topo reviewed and approved. Preliminary plans due Sept. 25, 2006. Preliminary plans reviewed and sent back November 2006. Plans 50% complete. Markups sent on Feb. 12, 2007.
22. **SE SHREVEPORT WATER MAIN IMPROVEMENTS, PHASE I** **Project No. 05-E009**
36" Water Distribution Main - Walker Rd & Inner Loop
 Project Manager: Breitenbach/Mustapha
 Eng. Consultant: BKI
 Eng. % complete: 30%
REMARKS: Issued Notice to Proceed. Survey work is complete; working on preliminary plans. Preliminary plans due March 18, 2007.
23. **SE SHREVEPORT WATER MAIN IMPROVEMENTS, PHASE II** **Project No. 05-E009**
36" Inner Loop Parkway Water Main
 Project Manager: Breitenbach/Mustapha
 Eng. Consultant: Balar
 Eng. % complete:
REMARKS: Issued Notice to Proceed.
24. **SE SHREVEPORT WATER MAIN IMPROVEMENTS PHASE III** **Project No. 05-E009**
Inner Loop Pump Station
 Project Manager: Breitenbach/Mustapha
 Eng. Consultant: CDM
 Eng. % complete: 30%
REMARKS: Issued contract. Design study complete.
25. **SE SHREVEPORT WATER MAIN IMPROVEMENTS** **Project No. 05-E009**
PHASE I, II, & III
 Project Manager: Breitenbach/Mustapha
 Eng. Consultant: Buchart-Hortn
 Eng. % complete: 45%
REMARKS: Phase I design complete. Construction near completion. Phase II in preliminary plan phase.
26. **CEDAR GROVE LIFT STATION IMPROVEMENTS** **Project No. 05-F004**
 Project Manager: Breitenbach
 Eng. Consultant: URS
 Eng. % complete: 100%
REMARKS: Plans have been redesigned. Pre-bid to be routed in 2007.
27. **MCNEILL WATER PLANT MODIFICATIONS** **Project No. 94-E004**
 Project Manager: Featherston/Bordelon
 Eng. Consultant: BBC
 Eng. % complete: 99%
REMARKS: Anticipate design completion by mid-March 2007.

28. **WEST 70TH & PINES ROAD PUMP STATION**
Electrical/HVAC & Related Improvements **Project No. 98-E006**
 Project Manager: Featherston/Bordelon
 Eng. Consultant: AFJMc
 Eng. % complete: 98%
REMARKS: Anticipate design completion by April 1, 2007.
29. **LIST STATION MAINTENANCE BUILDING** **Project No. 98-F001**
 Project Manager: Featherston/Bordelon
 Eng. Consultant: Denmon
 Eng. % complete: 30%
REMARKS: City staff has reviewed draft plans and submitted to Denmon. Expect 60% plans by end of April.
30. **WATER AND WASTEWATER ELECTRICAL SYSTEM** **Project No. 98-E006**
RELIABILITY PROGRAM
 Project Manager: Featherston/Bordelon
 Eng. Consultant: AFJMc
 Eng. % complete: 50%
REMARKS: Finalizing design of emergency generators for Amiss WTP. Design should be complete by May 2007. Other facilities on hold pending funding.
31. **LUCAS & NORTH REGIONAL WWTP EXPANSION** **Project No. 00-F001**
 Project Manager: Featherston/Bordelon
 Eng. Consultant: CDM
 Eng. % complete: 95%
REMARKS: Waiting on preliminary design for repair of 60" effluent outfall at Lucas. Design of outfall to be completed by May 2007. Finalizing o& m manuals for Lucas and North Regional. Manuals to be complete by May 2007. Facilitating DEQ review of wet weather outfall for North Regional.

SECTION II
OTHER DESIGN PROJECTS

SECTION III

PROJECTS IN BID OR CONTRACT PHASE

1. ***GILBERT STREET WATER MAIN IMPROVEMENTS*** ***Project No. 05-E010***

Project Manager: Breitenbach
Bid Date: March 8, 2007

SECTION IV

PROJECTS UNDER CONSTRUCTION

1. **LUCAS & NORTH REGIONAL WWTP EXPANSION** **Project No. 00-F001**
Project Managers: Featherston & Bordelon
Eng. Percent Complete: 85% of overall program
Eng. Consultant: Camp Dresser & McKee
Eng. Contract Value: \$11,000,000
REMARKS: Construction percent complete:
Lucas WWTP Project #1 (Max Foote Construction; \$18,000,000; 100% complete)
Lucas WWTP Project #2 (Max Foote Construction; \$6,000,000; 100% complete)
Lucas WWTP Project #3A (Max Foote Construction; \$3,400,000; 100% complete)
North Regional WWTP Project #2 (Max Foote Construction; \$24,500,000; 99% complete)
Lucas WWTP #3B & North Regional #3: \$14,550,000; complete 98%
2. **STONER LIFT STATION IMPROVEMENTS** **Project No. 01-F004**
Project Manager: Mustapha/Breitenbach Const. Complete: 99%
Eng. Consultant: Balar Const. Contractor: Max Foote
Eng. % complete: 100% Const. Contract: \$3,633,000
REMARKS: Balar completed evaluation and design. CDM prepared front-end (bid documents) for review by DEQ. Bid opening scheduled March 11, 2004. Construction schedule begins May 2004 & completes August 2005. Balar is providing construction inspection. Working on punch list items.
3. **ISLAND PARK** **Project No. Private**
Project Manager: McClure
Project Inspector: Hendricks
Contractor: Blount
Consultant: ARE
REMARKS: Punch list items remain. T&D to TV.
4. **CORBITT ST. AREA W&S SYSTEM IMPROVEMENTS** **Project No. 02-F009**
Project Manager: Steed Contract Amount: \$1,023,035.00
Const. Inspector: Brazeal Const. Complete: 100%
Contractor: Yor-Wic
Consultant: EJES, Inc.
REMARKS: Construction began Feb. 27, 2006. Pipe installation & Insituform work complete; surface restoration underway.
5. **HEARNE AVE WATER MAIN PHASE I & 2** **Project No. 05-E007**
Project Manager: Breitenbach (Phase 2) Const. Mgr: Steed/Brazeal
Eng. Consultant: Atchley & Atchley Const. complete: 100%
Eng. Complete: 100% Contract amount: \$1,139,518.10
Eng. Contract value: \$145,300
REMARKS: Phase 1 construction complete; Phase 2 pipe installation complete. Punch list items to be completed.
6. **MANSFIELD SANITARY SEWER** **Project No. 05-F019**
Project Manager: Mustapha Contractor: Wicker
Const. Manager: White Contract Amount: \$349,286.50
Const. Inspector: Chamberlain Const. complete: 100%
REMARKS: In 2-year warranty period.

- | | |
|---|--|
| <p>7. NORTH POINTE SUB., PHASE 1
 Project Manager: Mustapha
 Const. Manager: McClure
 Const. Inspector: Hendricks
 Contractor: Wilmax Construction
 REMARKS: Awaiting T&D approval.</p> | <p>Project No. Private</p> |
| <p>8. BARKSDALE FEDERAL CREDIT UNION
 Project Manager: Mustapha
 Const. Manager: McClure
 Const. Inspector: Bates
 Contractor: McBride Builders
 REMARKS: Contractor addressing final items.</p> | <p>Project No. Private</p> |
| <p>9. WOOLWORTH ROAD LIFT STATION & FORCE MAIN
 Project Manager: Breitenbach/Steed
 Const. Manager: White
 Const. Inspector: Chamberlain
 Contractor: Wicker
 REMARKS: Job complete; in 45-day lien period.</p> | <p>Project No. 05-F020
 Contract Amount: \$346,170
 Const. complete: 100%</p> |
| <p>10. CURED-IN-PLACE PHASE 1
 Project Manager: Breitenbach
 Const. Manager: White
 Contractor: Insituform
 REMARKS: Contract signed; Notice to Proceed date May 31, 2006. Contractor still tying lines and making point repairs. 7000 l.f. of liner installed by Dec. 2006.</p> | <p>Project No. 05-F024
 Contract Amount: \$622,269.50
 Const. complete: 75%</p> |
| <p>11. FULLERTON DRIVE WATER MAIN EXTENSION
 Project Manager: Breitenbach
 Const. Manager: Steed
 Const. Inspector: Brazeal
 Contractor: Coker
 REMARKS: Construction began Nov. 13, 2006. Pipe installation complete. Service lines and surface restoration remain to be done.</p> | <p>Project No. 05-E003
 Contract Amount: \$234,827.18
 Construction Complete: 90%</p> |
| <p>12. HATTIE LIFT STATION IMPROVEMENTS
 Project Manager: Breitenbach
 Const. Manager: White
 Const. Inspector: Chamberlain
 Contractor: Wicker
 REMARKS: Notice to Proceed Nov. 4, 2006; Construction complete, station in service; fence and electrical Work due.</p> | <p>Project No. 05-F009
 Contract Amount: \$197,337.00
 Construction Complete: 98%</p> |
| <p>13. GLEN SEWER MAIN REPLACEMENT (1500 Block) – Emergency
 Project Manager: Breitenbach
 Const. Manager: White
 Const. Inspector: Chamberlain
 Contractor: JPD
 REMARKS: Contractor to start Dec. 4, 2006. Dress up and fencing all that's due.</p> | <p>Project No. 05-F020
 Contract Amount: \$88,540.00
 Construction Complete: 98%</p> |

14. **THE BLUFFS** **Private**
Project Manager: McClure
Project Inspector: Bates
Contractor: Wicker
REMARKS: Awaiting punch list items.
15. **PIERREMONT #9** **Private**
Project Manager: McClure
Project Inspector: Bates
Contractor: Wicker
REMARKS: Awaiting punch list items.
16. **BURGUNDY RIDGE #6** **Private**
Project Manager: McClure
Project Inspector: Hendricks
Contractor: Blount
REMARKS: Awaiting punch list items.
17. **PROVENANCE PHASE II** **Private**
Project Manager: McClure
Const. Inspector: Bates
Contractor: Wicker
REMARKS: Awaiting punch list items.
18. **SAGEWOOD 3** **Private**
Project Manager: McClure
Project Inspector: Lynn
Contractor: Pulley
REMARKS: Awaiting punch list items.
19. **THE HAVEN PHASE 16** **Private**
Project Manager: McClure
Project Inspector: Kennedy
Contractor: JPD
REMARKS: Awaiting punch list items.
20. **BROOKMEADE COMMERCIAL SUB.** **Private**
Project Manager: McClure
Project Inspector: Hendricks
Contractor: Wicker
REMARKS: Awaiting testing and punch list items.
21. **ST. CHARLES SUB. #7** **Private**
Project Manager: McClure
Project Inspector: Bates
Contractor: Wicker
REMARKS: Testing to begin after street installation.
22. **THE HAVEN PHASE 18** **Private**
Project Manager: McClure
Const. Inspector: Kennedy
Contractor: JPD
REMARKS: Awaiting punch list items.

23. **OAK CREEK RANCH** **Private**
 Project Manager: McClure
 Const. Inspector: Kennedy
 Contractor: David Strong
REMARKS: Construction 95% complete.
24. **REGAL COURT SHOPPING CENTER** **Private**
 Project Manager: McClure
 Const. Inspector: Hendricks
 Contractor: Blount/Premiere Pub.
REMARKS: Awaiting sewer testing and punch list items.
25. **BURGUNDY RIDGE NO. 7** **Private**
 Project Manager: McClure
 Const. Inspector: Hendricks
 Contractor: Blount
REMARKS: Testing phase.
26. **KING OAKS SUBDIVISION I & II** **Private**
 Project Manger: McClure
 Const. Inspector: Kennedy
 Contractor: Equity Construction
REMARKS: Utility construction to start early March.
27. **HIDEAWAY HARBOR PHASE 3, UNIT 13** **Private**
 Project Manger: McClure
 Const. Inspector: Kennedy
 Contractor: Ken Lawler
REMARKS: Construction to begin early March.
28. **T.L. AMISS WTP IMPROVEMENTS** **Project No. 05-E012**
Plant No. ,1 Basins 1-6 Renovations
 Project Manager: Featherston/Bordelon
 Contract Amount: \$5,725,000
 Contractor: Max Foote % complete: 19%
29. **T.L. AMISS WTP, 2400 VOLT ELECTRICAL** **Project No. 05-E012**
Switchgear Renovation & Improvements
 Project Manager: Featherston/Bordelon Contract Amount: \$4,731,465
 Contractor: Trio Electric % complete: 33%
30. **WALLACE LIFT STATION IMPROVEMENTS** **Project No. 01-F003**
 Project Manager: Breitenbach/Mustapha Const. Mgr: Steed/Breitenbach
 Eng. Consultant: URS Contractor: McGinnis
 Eng. Complete: 100% Const. Complete: 0%
REMARKS: Notice to Proceed issued for April 9, 2007.
31. **VIVIAN ST. WATER MAIN IMPROVEMENTS** **Project No. 05-E006**
 Project Manager: Breitenbach Const. Mgr: White
 Eng. Consultant: Atchley&Atchley Contractor: JPD
 Eng. Complete: 100% Const. Complete: 300%
REMARKS:

32. **LESLIE WATER MAIN IMPROVEMENTS**
 Project Manager: Breitenbach
 Eng. Consultant: In-house
 Eng. Complete: 100%
REMARKS: Notice to Proceed issued April 2, 2007.
- Project No. 05-E008**
 Const. Mgr: White
 Contractor: JPD
 Const. Complete: 0%
33. **PATZMAN ST. WATER MAIN IMPROVEMENTS**
 Project Manager: Breitenbach
 Eng. Consultant: Fenner
 Eng. Complete: 100%
REMARKS: Notice to Proceed issued Feb. 20, 2007.
- Project No. 05-E004**
 Const. Mgr: White
 Contractor: JPD
 Const. Complete: 45%
34. **PICKETT ST. WATER MAIN IMPROVEMENTS**
 Project Manager: Breitenbach
 Eng. Consultant: Civil Design
 Eng. Complete: 100%
REMARKS: Notice to Proceed issued Feb. 5, 2007.
- Project No. 05-E002**
 Const. Mgr: White
 Contractor: JPD
 Const. Complete: 98%
35. **MURRAY ST. WATER MAIN IMPROVEMENTS**
 Project Manager: Breitenbach
 Eng. Consultant: ARE
 Eng. Complete: 100%
REMARKS: Notice to Proceed issued March 19, 2007.
- Project No. 05-E005**
 Const. Mgr: White
 Contractor: CW&W
 Const. Complete: 0%
36. **AIR VALVE INSPECTION**
 Project Manager: Breitenbach
 Eng. Consultant: In-house
 Eng. Complete: 100%
REMARKS: Notice to Proceed issued Feb. 26, 2007.
- Project No. 05-F020**
 Const. Mgr: White
 Contractor: Yor-Wic
 Const. Complete: 0%
37. **BICKHAM LIFT STATION SURGE TANK**
 Project Manager: Breitenbach
 Eng. Consultant: In-house
 Eng. Complete: 100%
REMARKS: Notice to Proceed issued March 5, 2007.
- Project No. 05-F021**
 Const. Mgr: Steed
 Contractor: Yor-Wic
 Const. Complete: 0%
38. **MARJORIE LIFT STATION IMPROVEMENTS**
 Project Manager: Breitenbach
 Eng. Consultant: EJES, Inc.
 Eng. Complete: 100%
REMARKS:
- Project No. 05-F014**
 Const. Mgr: White
 Contractor:
 Const. Complete: 0%
39. **LACAZE LIFT STATION IMPROVEMENTS**
 Project Manager: Breitenbach
 Eng. Consultant: Burk-Kleinpeter
 Eng. Complete: 100%
REMARKS: Notice to Proceed is for December 4, 2006. Construction held up; waiting on equipment.
- Project No. 05-F010**
 Const. Mgr: White
 Contractor: Wicker
 Const. Complete: 0%
40. **WEST 69TH ST. WATER MAIN IMPROVEMENTS EMERGENCY**
 Project Manager: Breitenbach
 Contractor: Yor-Wic
 Inspector: Bates
REMARKS: Notice to Proceed issued Jan. 8, 2007.
- Project No. 05-E008**
 Const. Mgr: White
 Const. Complete: 0%

- | | | |
|-----|---|---|
| 41. | <p>BRANDTWAY ST. WATER MAIN IMPROVEMENTS EMERGENCY
 Project Manager: Breitenbach
 Contractor: Wicker
 Inspector: Bates
 REMARKS: Contractor connecting services.</p> | <p>Project No. 05-E008
 Const. Mgr: White
 Const. Complete: 80%</p> |
| 42. | <p>FLOURNOY-LUCAS LIFT STATION INSTALLATION EMERGENCY
 Project Manager: Breitenbach
 Contractor: JPD
 REMARKS: Contractor waiting for pumps from Southern Loop.</p> | <p>Project No. 05-F020
 Const. Mgr: White
 Const. Complete: 75%</p> |
| 43. | <p>FERN ST SEWER MAIN IMPROVEMENTS EMERGENCY
 Project Manager: Breitenbach
 Contractor: Yor-Wic
 REMARKS: Change Order in process.</p> | <p>Project No. 05-F020
 Const. Mgr: White/Breitenbach
 Const. Complete: 100%</p> |
| 44. | <p>WOODS ST. WATER MAIN IMPROVEMENTS EMERGENCY
 Project Manager: Breitenbach
 Contractor: CW&W
 REMARKS: Waiting for signed contract.</p> | <p>Project No. 05-E008
 Const. Mgr: White
 Const. Complete: 0%</p> |
| 45. | <p>GIDEON ST. WATER MAIN IMPROVEMENTS EMERGENCY
 Project Manager: Breitenbach
 Contractor: JPD
 REMARKS: Notice to Proceed issued for March 19, 2007.</p> | <p>Project No. 05-E008
 Const. Mgr: White
 Const. Complete: 0%</p> |
| 46. | <p>ADAMS ST. WATER MAIN IMPROVEMENTS EMERGENCY
 Project Manager: Breitenbach
 Contractor: Pulley</p> | <p>Project No. 05-E008
 Const. Mgr: White
 Const. Complete: 0%</p> |
| 47. | <p>2900 & 3000 BLOCKS FREDERICK STREET
 EMERGENCY WATER MAIN IMPROVEMENTS
 Project Manager: Breitenbach
 Contractor: Pulley
 Inspector: Chamberlain
 REMARKS: Notice to Proceed issued for Feb. 26, 2007.</p> | <p>Project No. 05-E008

 Const. Mgr: White
 Const. Complete: 10%</p> |
| 48. | <p>1500 BLOCK MYRTLE STREET EMERGENCY
 WATER MAIN REPLACEMENT (Pierre Ave to Allen Ave)
 Project Manager: Breitenbach
 Contractor: JPD
 Inspector: Chamberlain</p> | <p>Project No. 05-E008

 Const. Mgr: White
 Const. Complete: 0%</p> |