



OFFICE OF THE CITY ENGINEER

Quarterly Project Status Report

December 2007

PHONE: 673-6000

FAX: 673-6004

TO: Sharon Ball – ComDev
Heather Breitenbach, E.I. - ENG
Ron Chatelain – ENG
Tom Dark – CAO
Michael Erlund - TE
F. W. Dodge Division
Jerry Erwin – ENG
Anne Foster – CenterPoint Energy
Lonnie Fouts – T&D
Wayne Goss – PM
Larry Hester – CenterPoint Energy
Clinton Hollis – AT&T
Jim Juneau – ENG
James Kennedy – ENG
Larry Landry – W&S
Michael Leone – SWEPCO
Andy Long – DOTD

Tom Mattox – PUR
Bonnie Moore – Com Dev
Linda Morehead – ENG
Gary McClure – ENG
Ernie Negrete – S&D
Ron Norwood, P.E. – ENG
Pamela Shannon - ENG
Malcolm Stadtlander – PM
H. M. Strong - DOS
Mary Sylvie - Admin
Jim Thomas – SWEPCO
Mica Whorton - ComCast

FROM: Robert Westerman, P.E.
Assistant City Engineer

Ali Mustapha, P.E.
Assistant City Engineer

Barbara Featherston, P.E.
Assistant City Engineer

The intent of this report is to provide a concise quarterly report of projects currently under design and in construction. For your convenience, each engineering office has sorted and arranged these projects by priority in each office. This is not a complete list of all projects currently being monitored. Should there be questions concerning specific projects, please contact the assigned project manager. Questions concerning non-listed projects or the report in general, should be directed to the appropriate engineering office at 673-6000: Ali Mustapha for drainage and private water and sewer projects, Robert Westerman for street projects, and Barbara Featherston for water and sewer projects.

CITY ENGINEERING PROJECTS

A

AMISS TO W. COLLEGE WATER MAIN	16
AMISS.....	12,20
AUDREY PARK SUB.....	10,22
AUGURS LIFT STATION	13
AVERY & LEWIS WATER MAIN.....	21
2007 G.F. ASPHALT.....	5

B

BACKFLOW PREVENTERS	12
BAIRD ROAD DRAINAGE	12
BAYOU PIERRE CHANNEL & BRITT ST. DRAINAGE	9
BERNSTEIN STREET	2
BLUFFS, THE.....	19
BOOKER T. PAVING.....	6
BROADMOOR LIFT STATION	13
BROOKMEADE COMMERCIAL SUB.	19
BRUSHY BAYOU.....	11,23
BURGUNDY RIDGE	20

C

2005 CONCRETE PANEL REPLACEMENT	6
2007 CITYWIDE CONCRETE PANEL	6
CEDAR GROVE LIFT STATION	20
CIRCLE WATER MAIN	21
CITY WIDE CONCRETE PAVEMENT REHAB	5
CRESWELL 24" SEWER MAIN, 3800 BLOCK	17,21
CURED-IN-PLACE PHASE I	18

D

DARIEN LIFT STATION	13
DETERIORATED PIPE REPAIR	10
DIXIE GARDEN LIFT STATION	21
DOWNING STORM DRAIN	13
DOWNTOWN PARKING LOT.....	6
DOWNTOWN WALKWAY	5
DOWNTOWN SIGNALIZATION	4
DOWNTOWN STREETScape	5
DOWNTOWN STREETScape REPAIRS.....	6
DOWNTOWN TRAILBLAZER SIGNAGE.....	4

E

EARL STREET	6
EAST LISTER STORM DRAIN REPLACEMENT	9
ELLERBE RD/FLOURNOY-LUCAS	4

F

FIFTH ST. WATER MAIN.....	16
FLOURNOY-LUCAS BRIDGE	5
FLOURNOY-LUCAS ROAD	10
FREDERICK WATER MAIN	21

G

GILBERT ST. WATER MAIN.....	20
GROVER WATER MAIN	21

H

HARDY LIFT STATION	14
HATTIE LIFT STATION	18
HAVEN, THE	19,22
HEARNE SEWER	12
HOPE ST. WATER MAIN	13
HOYTE & BILLILU	7
HIDEAWAY HARBOR	22

I

I-49 LANDSCAPING	1
ISLAND PARK	18

J, K

JEWELLA @ MILAM	1
KING OAKS SUB.	19

L

LAKESHORE DRIVE IMPROVEMENTS	9
LIFT STATION MAINT. BUILDING	16
LONG LAKE LIFT STATION	14
LUCAS LIFT STATION	14
LUCAS & N. REGIONAL WWTP	16,18

M

MCNEILL WATER PLANT	15
MERIDIAN COURT	22
MANSFIELD @ SOUTHLAND PARK DR.	1
MARJORIE LIFT STATION	20
MILLICENT DRAINAGE	9
MURPHY ST. VIA DUCT	1

N, O

NEWCASTLE	10,20
NORTHERN HEIGHTS SUB.....	10,20
OCKLEY DITCH CHANNEL	7
OLIVE ST. WATER MAIN	21

P

PAVED DITCH REPAIRS	9,10
PAVED DRAINAGE	10,12
PIERREMONT #9	19
PIERREMONT & FAIRFIELD	1
PINE HILLS LIFT STATION	14
PINE TREE	5
PRESTON WATER MAIN	22
PROVENANCE	4,19

Q

QUERBES LIFT STATION	14
----------------------------	----

R

RAVENDALE @ N. MARKET7
RELAY STATION.....22
REUNION SUB. 10,22
RUSSELL ROAD WATER MAIN 13
RUTHERFORD TRAFFIC CIRCLE6

S

SAINT CHARLES PLACE..... 11,19,22
SANITARY SEWER OVERFLOW 12
SHREVE PARK INDUSTRIAL CAMPUS PH 4.....4
2005 SIDEWALK REPAIR4
2006 SIDEWALK REPAIR4
SIDEWALK IMPROVEMENTS MARKET @ LAKE5
SOUTH BROOKWOOD DR BRIDGE 1
SOUTH HIGHLAND LIFT STATION 14
SOUTHERN TRACE 19
SOUTHFIELD ROAD 12" WATER MAIN 16
SOUTHERN LOOP PHASE III.....5
SOUTHEAST SHREVEPORT WATER MAIN..... 15,17
SOUTHERN LOOP WATER & SEWER21
SPRING @ MILAM SIDEWALK5
SPORTRAN ADA RAMPS.....4
STONER LIFT STATION 18
SUNTAN WATER MAIN.....21

T

TEXAS AVENUE TURN LANES.....2
3132 STREET LIGHTING.....2
TOWER DR. DRAINAGE9

U, V, W

WALLACE LIFT STATION 20
WALNUT HILL WATER MAIN15
WATER & WASTEWATER ELECTRICAL SYSTEM RELIABILITY PROGRAM.....16
WEST 70TH & PINES PUMP STATION.....15
WEST LAUREL WATER MAIN 12
WILLIAMS AIRPORT HANGAR.....22
WYNGATE STREET 7

X,Y,Z

YOUREE DR / KINGS HWY..... 1
YOUREE FLOOD CONTROL.....7

PROJECT STATUS REPORT

DECEMBER 2007

ROADS AND BRIDGES

ACTIVE DESIGN PROJECTS

- | | | | | | | | | | | | | | | |
|-------|--|--|--------|-----|---------------|--|--|-------|---------|-----|--------|-----|---------------|--|
| 1. | <p>YOUREE DR./KINGS HWY. INTER.
 Project Manager: Westerman
 Design Status: Final
 Estimated Plan Completion Date:</p> | <p>Project No. 89-C027
 Design Firm: C.G.M.
 Percent Complete: 100%</p> | | | | | | | | | | | | |
| | <table border="0"> <tr> <td></td> <td style="text-align: center;">ROW</td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td style="text-align: center;">Whole</td> <td style="text-align: center;">Partial</td> <td style="text-align: center;">Drg</td> <td style="text-align: center;">Servt.</td> <td style="text-align: center;">Tem</td> <td style="text-align: center;">Expropriation</td> </tr> </table> | | ROW | | | | | Whole | Partial | Drg | Servt. | Tem | Expropriation | |
| | ROW | | | | | | | | | | | | | |
| Whole | Partial | Drg | Servt. | Tem | Expropriation | | | | | | | | | |
| | <p>Need
 Have
 Estimated ROW Completion Date: TBD
 REMARKS: The Consultant has completed the ACPs. The ACPs have been transmitted to the LA. DOTD for review and comment. Consultant working on final plans. Submitted ACPs to LA DOTD for review. Latest set of comments were received on Sept 30, 2004. DOTD to begin working on ROW. Final mylars sent to LA DOTD.</p> | | | | | | | | | | | | | |
| 2. | <p>MURPHY STREET VIADUCT/BRIDGE REPLACEMENT
 Project Manager: Zagars
 Design Status: Survey</p> | <p>Project No. 98-C007
 Design Firm: NTB
 Percent complete: 25%</p> | | | | | | | | | | | | |
| | <p>REMARKS: State selected bridge for replacement thru off-system bridge program. Survey approved; issued Notice to Proceed on preliminaries. Preliminary plans sent to LA DOTD.</p> | | | | | | | | | | | | | |
| 3. | <p>PIERREMONT ROAD AND FAIRFIELD
 Project Manager: Zagars
 Design Status: Final</p> | <p>Project No. 01-C022
 Design Firm: CGS Eng.
 Percent Complete: 100%</p> | | | | | | | | | | | | |
| | <p>REMARKS: Revising plans to reconstruct intersection.</p> | | | | | | | | | | | | | |
| 4. | <p>MANSFIELD ROAD AT SOUTHLAND PARK DRIVE
 Project Manager: Zagars
 Design Status: Final</p> | <p>Project No. 01-C023
 Design Firm: Irish
 Percent Complete: 100%</p> | | | | | | | | | | | | |
| | <p>REMARKS: Received final plans. To schedule project for bidding.</p> | | | | | | | | | | | | | |
| 5. | <p>SOUTH BROOKWOOD DRIVE BRIDGE
 Project Manager: Zagars
 Design Status: Final</p> | <p>Project No. 01-C026
 Design Firm: EJES
 Percent Complete: 100%</p> | | | | | | | | | | | | |
| | <p>REMARKS: Received final plans. To schedule project for bidding. City is redesigning project for a more cost effective design.</p> | | | | | | | | | | | | | |
| 6. | <p>JEWELLA @ MILAM
 Project Manager: Zagars
 Design Status: Final</p> | <p>Project No. 01-C031
 Design Firm: Stephan
 Percent Complete: 100%</p> | | | | | | | | | | | | |
| | <p>REMARKS: Received final plans. To review and schedule for bids.</p> | | | | | | | | | | | | | |
| 7. | <p>I-49 LANDSCAPING
 Project Manager: Zagars
 Design Status: Final</p> | <p>Project No. 01-C001
 Design Firm: In house
 Percent Complete: 90%</p> | | | | | | | | | | | | |
| | <p>REMARKS: Addressing LA DOTD comments.</p> | | | | | | | | | | | | | |

SECTION III

PROJECTS IN BID OR CONTRACT PHASE

- | | | |
|-----|--|---|
| 8. | <p>CITYWIDE CONCRETE PAVEMENT REHAB. (Quilen Road)</p> <p>Project Manager: Chatelain
 Inspector: Hartwell
 Contractor: Horton
 REMARKS: 220 working day project (change order No. 3 included).</p> | <p>Project No.</p> <p>Contract Amount: \$1,319,012.35
 % work complete: 90%
 % time used: 65%</p> |
| 9. | <p>PINE TREE DRIVE STREET IMPROVEMENTS</p> <p>Project Manager: Chatelain
 Inspector: Frazier
 Contractor: H&H
 REMARKS: 60 working day contract. Project in lien period.</p> | <p>Project No. 01-C031</p> <p>Contract Amount: \$373,000
 % work complete: 100%
 % time used: 100%</p> |
| 10. | <p>DOWNTOWN STREETScape 2006</p> <p>Project Manager: Juneau
 Inspector: Lee
 Contractor: H&H</p> | <p>Project No. 96-C002</p> <p>Contract Amount: \$1,184,725
 % work complete: 65%
 % time used: 65%</p> |
| 11. | <p>EARL STREET IMPROVEMENTS</p> <p>Project Manager: Juneau
 Inspector: Lee
 Contractor: CW&W
 REMARKS: Notice to Proceed March 26, 2007</p> | <p>Project No. 02-C001</p> <p>Contract Amount: \$311,575
 % work complete: 99%
 % time used: 99%</p> |
| 12. | <p>DOWNTOWN STREETScape REPAIRS</p> <p>Project Manager: Juneau
 Inspector: Lee
 Contractor: P. R. Parker</p> | <p>Project No. RFQ #06-509</p> <p>Contract Amount: \$99,920
 % work complete: 70%
 % time used: 70%</p> |
| 13. | <p>DOWNTOWN PARKING LOT</p> <p>Project Manager: Juneau
 Inspector: Lee
 Contractor: Benton & Brown</p> | <p>Project No. 96-C004</p> <p>Contract Amount: \$581,170
 % work complete: 30%
 % time used: 30%</p> |
| 14. | <p>BOOKER T. PAVING</p> <p>Project Manager: Juneau
 Inspector: Grice
 Contractor: Horton</p> | <p>Project No. 01-C018</p> <p>Contract Amount: \$564,678
 % work complete: 75%
 % time used: 75%</p> |
| 15. | <p>SOUTHERN LOOP PHASE III (Linwood to I-49)</p> <p>Project Manager: Chatelain
 Inspector: Frazier/Hartwell
 Contractor: Blount Bros.
 REMARKS: 210 working day project.</p> | <p>Project No. 01-C013</p> <p>Contract Amount: \$2,267,748.30
 % work complete: 0%
 % time used: 0%</p> |

- | | | |
|-----|--|---|
| 16. | DOWNTOWN PEDESTRIAN WALKWAY – EDWARDS ST. | Project No. 96-C002 |
| | Project Manager: Zagars
Inspector: Zagars
Contractor: William Carter
REMARKS: Started October 8, 2007. | Contract Amount: \$204,065.00
% work complete: 40%
% time used: 20% |
| 17. | 2007 G. F. ASPHALT OVERLAY | Project No. IFB No. 07-057 |
| | Project Manager: Juneau
Inspector: Lee
Contractor: Best Yet Builders | Contract Amount: \$1,429,784.40
% work complete: 70%
% time used: 70% |
| 18. | FLOURNOY-LUCAS BRIDGE REPLACEMENT | Project No. 96-C014 |
| | Project Manager: Zagars
Inspector: Zagars
Contractor: Best Yet Builders
REMARKS: Started October 24, 2007. | Contract Amount: \$341,645.00
% work complete: 40%
% time used: 30% |
| 19. | 2007 CITYWIDE CONCRETE PANEL REPLACEMENT | Project No. IFB No. 07-063 |
| | Project Manager: Juneau
Inspector: Grice
Contractor: Carter | Contract Amount: \$270,484.50
% work complete: 50%
% time used: 50% |

DRAINAGE

ACTIVE DESIGN PROJECTS

1. **OCKLEY DITCH CHANNEL IMPROVEMENTS**
Ockley Dr. to St. Vincent Ditch

Project No. 92-D002

Project Manager: Mustapha
Design Status: Final

Design Firm: Dikita
Percent Complete: 90%

Estimated plan completion date: Sept., 2001

REMARKS: Design contract is complete. Issued notice to proceed on 10/27/99. Survey is complete; received and reviewed preliminary plans. Conducted PIH; waiting for revised submittals. Submitted revised submittals to DOTD statewide flood control section for review and approval. Received comments from DOTD. Conducted plan coordination and plan-in-hand on March 21, 2001. Issued NTP for final plans. Waiting on submittal of ACPs. Engineer is behind schedule on submittals. Received ACPs; in review. Plans are incomplete and need major revisions. We may have to redesign project and select a consultant to provide full services in 2004. Atchley & Atchley was selected to complete design. Received executed contract; issued Notice to Proceed. Received and reviewed submittals. Received ACPs; in review. Submitted ACPs to DOTD for review. Received comments from DOTD; consultant is working on revisions.

2. **YOUREE DR. FLOOD CONTROL IMPROVEMENTS**

Project No. 96-D004

Project Manager: Mustapha
Design Status: Final

Design Firm: Atchley & Atchley
Percent complete: 100%

Estimated plan completion date: Nov. 2000

REMARKS: Received executed contract & issued Notice to Proceed. Received & reviewed advance check prints. Conducted coordination meeting with DOTD on July 11, 2000. Completed and submitted applications to DOTD and requested funding under the statewide flood control program. Received approval letter from DOTD. Prepared Council resolution required for contract agreement. Received copy of executed agreement from DOTD. Design engineer is revising plans to meet DOTD requirements. Waiting on revised submittals from consultant. Submitted plans to DOTD - statewide flood control for review and approval. Conducted PIH on 10/2/02. Working on ACPs. DOTD would like to consider incorporating this project with the planned DOTD improvements to Youree (Kings Hwy to Sand Beach Drive). DOTD received bids. Best Yet is the contractor. Construction is underway. Waiting on the request for payment from DOTD.

SECTION II

OTHER DESIGN PROJECTS

1. **MASTER DRAINAGE PLAN**

Project Manager: Westerman

Project No. 84-D029

Design Firm: AFJM

SECTION III

PROJECTS IN BID OR CONTRACT PHASE

- | | | |
|-----|---|---|
| 7. | FLOURNOY-LUCAS ROAD DRG. (700 BLOCK) | Project No. 01-D015 |
| | Project Manager: Mustapha
Const. Manager: McClure
Const. Inspector: Herrington
Contractor: Constructing Solutions | Contract Amount: \$38,125
NTP: 11/12/07
% work complete: 0%
% time used: 0% |
| 8. | REPAIR OF DETERIORATED PIPE JOINTS | Project No. 01-D015 |
| | Project Manager: Mustapha
Const. Manager: McClure
Const. Inspector: Herrington
Contractor: Uretek ICR | Contract Amount: \$44,000
NTP: 12/3/07
% work complete: 0%
% time used: 0% |
| 9. | PAVED DRAINAGE DITCH REPAIRS PHASE Q
3423 JUDSON | Project No. 01-D014 |
| | Project Manager: Mustapha
Const. Manager: McClure
Const. Inspector: Herrington
Contractor: P. R. Parker | Contract Amount: \$33,788.
NTP: 10/29/07
% work complete: 90%
% time used: 50% |
| 10. | NORTHERN HEIGHTS SUBDIVISION | Project No. Private |
| | Project Manager: McClure
Project Inspector: Eakin
Contractor: Delta Construction
REMARKS: Drainage started the last week in August. | |
| 11. | NEWCASTLE UNIT 14 | Project No. Private |
| | Project Manager: McClure
Const. Inspector: Bates
Contractor: R. L. Branch
REMARKS: Construction in progress. | |
| 12. | AUDREY PARK SUBDIVISION | Project No. Private |
| | Project Manager: McClure
Project Inspector: Lynn
Contractor: Bowman
REMARKS: Construction underway. | |
| 13. | REUNION SUBDIVISION | Project No. Private |
| | Project Manager: McClure
Project Inspector: Lynn
Contractor: H&H
REMARKS: Construction underway. | |

14. **BRUSHY BAYOU UNITS 5 & 6** *Project No. Private*

Project Manager: McClure
Project Inspector: Bates
Contractor: Yor-Wic
REMARKS: Construction underway.

15. **ST. CHARLES PLACE UNIT 8** *Project No. Private*

Project Manager: McClure
Project Inspector: Mudd
Contractor: H&H
REMARKS: Construction underway.

WATER & SEWERAGE

ACTIVE DESIGN PROJECTS

1. **T.L. AMISS WATER TREATMENT FACILITY AUTOMATION** **Project No. 98-E006**
Project Manager: Featherston
Eng. Percent Complete: 99.32% (Phase 1) Const. Percent Complete: 99.45% (Ph 1)
Eng. Consultant: Alliance (Ph 1); Metcalf & Eddy (Ph 2) Const. Contractor: Edison Automation
Eng. Contract Value: Const. Contract \$: 3,063,026.68
REMARKS: This work under the scope of Phase 1 includes the comprehensive SCADA system development of T.L. Amiss project 98E006. Work will be complete in December 2007 with the exception of on-going services. Ongoing SCADA support services are to be performed under this contract.

2. **SANITARY SEWER OVERFLOW (SSO) ABATEMENT PROGRAM** **Project No. 98-F004**
Project Manager: Featherston
Eng. Percent Complete: 10% Const. Percent Complete:
Eng. Consultant: CDM Const. Contractor
Eng. Contract Value: \$200,000 Const. Contract \$:
REMARKS: Current project builds on previous projects and includes WIAMIS update, design of North Regional sewer trunk main repair and project prioritization of Cedar Grove, Broadmoor and Highland basins.

3. **BACKFLOW PREVENTERS** **Project No. 04-E002**
Project Manager: Featherston/Breitenbach Const. Percent Complete:
Eng. Consultant: Burk-Kleinpeter Const. Contractor
Eng. Percent Complete: 99%
Eng. Contract Value: \$785,500
REMARKS: Notice to Proceed for engineering contract sent out September 2, 2005. Received and reviewed preliminary report and sent back comments. Final draft due in December 2007.

4. **T.L. AMISS WTP COMPREHENSIVE IMPROVEMENTS.** **Project No. 98-E006**
Project Managers: Featherston & Bordelon
Eng % complete: 68%
Eng Consultant: CTE
Eng Contract Value: \$3,607,445
REMARKS: Plant 2 Flocculation/Sedimentation System Improvements to be bid in Feb. 2008. Ozone optimization study underway. Membrane pilot plant on hold. Plant 2E, lime feed and raw water improvements design complete, pending funding for construction.

5. **HEARNE SEWER IMPROVEMENTS (Midway to Westover)** **Project No. 05-F023**
Project Manager: Breitenbach
Eng. Consultant: In-house
Eng. % complete: 0%
Eng. Contract Value: \$50,000

6. **WEST LAUREL WATER MAIN IMPROVEMENTS** **Project No. 05-E014**
Project Manager: Breitenbach
Eng. Consultant: In-house
Eng. % complete: 5%

7. **HOPE STREET AREA WATER MAIN IMPROVEMENTS** **Project No. 05-E015**
 Project Manager: Breitenbach
 Eng Consultant: Hyde Engineering
 Eng % complete: 30%
REMARKS: Preparing contract. Notice to Proceed sent out Jan 19, 2007. Topo map due March 13, 2007.
8. **RUSSELL ROAD WATER MAIN IMPROVEMENTS** **Project No. 05-E001**
 Project Manager: Breitenbach
 Eng Consultant: Sepahan
 Eng % complete: 95%
REMARKS: Notice to Proceed for topo maps sent on 2/6/06. Received and approved topo map. Received preliminary plans and sent markups on 8/9/06. Received prelim plans; reviewed and sent in October 2006. Reviewed plans on 2/8/07 and Sepahan picked up markups on 2/12/07. Reviewed ACP and requested servitude plats. Requested proposal for additional survey and design for potential re-alignment.
9. **AUGURS LIFT STATION IMPROVEMENTS** **Project No. 05-F002**
 Project Manager: Breitenbach
 Eng Consultant: BBC
 Eng % complete: 75%
REMARKS: Contract signed. Topo map due 3/14/06. Prelim plans due August 3, 2006. Reviewed and requested ACP along with markups. ACP due January 11, 2007.
10. **BROADMOOR LIFT STATION IMPROVEMENTS** **Project No. 05-F003**
 Project Manager: Breitenbach
 Eng Consultant: Three Fold
 Eng % complete: 85%
REMARKS: Preparing contract. Contract signed. Topo map due March 14, 2006. Prelim plans due June 31, 2006. Received preliminary plans on Aug. 13, 2006. Sent prelim plans on Sept 13, 2006. Plans are currently In-house for markup and review.
11. **DARIEN LIFT STATION IMPROVEMENTS** **Project No. 05-F005**
 Project Manager: Breitenbach
 Eng Consultant: NTB
 Eng % complete: 100%
REMARKS: Contract signed. Topo. map due by Jan. 10, 2006. Topo map was approved. Notice to Proceed for preliminary plans sent out; plans due by 4/21/06. Preliminary plans reviewed and markups due on May 5, 2006. Received and approved preliminary plans. ACP due on Sept. 15, 2006. ACP reviewed and sent in on October 24, 2006. Finals due November 2006. Finals received.
12. **FANNIN LIFT STATION IMPROVEMENTS** **Project No. 05-F007**
 Project Manager: Breitenbach
 Eng Consultant: Denmon
 Eng % complete: 100%
REMARKS: Contract signed. Topo map due 3/6/06. Preliminary plans due June 19, 2006. Preliminary plans received and approved. Advance check plans due on Sept. 4, 2006. ACP reviewed and finals requested. Received finals. Pre-bid memo to be routed in March 2007. Bids taken on Nov. 15.

13. **HARDY LIFT STATION IMPROVEMENTS** **Project No. 05-F008**
 Project Manager: Breitenbach
 Eng Consultant: Alliance
 Eng % complete: 100%
REMARKS: Contract signed. Topo map was approved. Preliminary plans due by 5/25/06. Preliminary plans received and marked up. 90% preliminary plans due. ACP reviewed and finals due January 3, 2007. Finals received.
14. **LEGARDY LIFT STATION IMPROVEMENTS** **Project No. 05-F 011**
 Project Manager: Breitenbach
 Eng Consultant: Balar
 Eng % complete: 100%
REMARKS: Contract signed. Topo. Map due by Dec. 27, 2005. Contract signed. Topo map was approved. Preliminary plans due 4/12/06. Preliminary plans reviewed and markups sent on March 13, 2006. Finals due June 26, 2006. Finals received. Pre-bid memo to be routed in March 2007. Bids taken on Nov. 15.
15. **LONG LAKE LIFT STATION IMPROVEMENTS** **Project No. 05-F012**
 Project Manager: Breitenbach
 Eng Consultant: CDM
 Eng % complete: 95%
REMARKS: Contract signed. Topo map due. Topo received and approved. Received preliminary plans. Preliminary plans reviewed and ACP requested by March 1, 2007. Reviewed ACP and requested finals. Draft of fianls are currently in-house for review.
16. **LUCAS LIFT STATION IMPROVEMENTS** **Project No. 05-F013**
 Project Manager: Breitenbach
 Eng Consultant: Civil Design
 Eng % complete: 90%
REMARKS: Contract signed. Topo map was approved. Preliminary plans due 3/29/06. Preliminary plans received. ACP reviewed and requested finals.
17. **PINE HILLS LIFT STATION IMPROVEMENTS** **Project No. 05-F015**
 Project Manager: Breitenbach
 Eng Consultant: ARE
 Eng % complete: 100%
REMARKS: Contract signed. Topo map was approved. Preliminary plans due. Preliminary plans reviewed and markups sent on April 12, 2006. Final plans due. Finals received.
18. **QUERBES LIFT STATION IMPROVEMENTS** **Project No. 05-F016**
 Project Manager: Breitenbach
 Eng Consultant: Atchley & Atchley
 Eng % complete: 100%
REMARKS: Contract signed. Topo map was approved. Preliminary plans due by 4/18/06. Preliminary plans reviewed and markups sent on May 4, 2006. Finals due December 4, 2006. Finals received.
19. **SOUTH HIGHLAND LIFT STATION IMPROVEMENTS** **Project No. 05-F017**
 Project Manager: Breitenbach
 Eng Consultant: Buchart-Hart
 Eng complete: 75%
REMARKS: Contract signed. Topo map due. Preliminary plans reviewed and markups sent March 25, 2006. Finals due March 14, 2007.

20. **WALNUT HILL WATER MAIN INSTALLATION** **Project No. 05-E008**
 Project Manager: Breitenbach
 Design Status: 100%
REMARKS: Preparing contract. Topo due on July 5, 2006. Topo reviewed and approved. Preliminary plans due Sept. 25, 2006. Preliminary plans reviewed and sent back November 2006. Plans 50% complete. Markups sent on Feb. 12, 2007. Plans reviewed; requested ACP. Reviewed ACPs; ready for finals. Finals received. Easements have been acquired.
21. **SE SHREVEPORT WATER MAIN IMPROVEMENTS, PHASE I** **Project No. 05-E009**
36" Water Distribution Main - Walker Rd & Inner Loop
 Project Manager: Breitenbach/Featherston
 Eng. Consultant: BKI
 Eng. % complete: 65%
REMARKS: Issued Notice to Proceed. Survey work is complete; working on preliminary plans. Preliminary plans due March 18, 2007. Received preliminary plans. Alignment study complete. Currently working on easement plats.
22. **SE SHREVEPORT WATER MAIN IMPROVEMENTS, PHASE II** **Project No. 05-E009**
36" Inner Loop Parkway Water Main
 Project Manager: Breitenbach/ Featherston
 Eng. Consultant: Balar
 Eng. % complete: 10%
REMARKS: Issued Notice to Proceed. Survey due August 20, 2007.
23. **SE SHREVEPORT WATER MAIN IMPROVEMENTS PHASE III** **Project No. 05-E009**
Inner Loop Pump Station
 Project Manager: Breitenbach/ Featherston
 Eng. Consultant: CDM
 Eng. % complete: 30%
REMARKS: Issued contract. Design study complete. Working on land acquisition and preliminary plans.
24. **SE SHREVEPORT WATER MAIN IMPROVEMENTS** **Project No. 05-E009**
PHASE I, II, & III
 Project Manager: Breitenbach/ Featherston
 Eng. Consultant: Buchart-Hortn
 Eng. % complete: 75%
REMARKS: Phase I design complete. Construction near completion. Phase II ACP design complete; reviewed comments returned. Phase III in preliminary plan phase. Currently in-house for review
25. **MCNEILL WATER PLANT MODIFICATIONS** **Project No. 94-E004**
 Project Manager: Featherston
 Eng. Consultant: BBC
 Eng. % complete: 74%
REMARKS: Pre-bid memo routing. Expect project to advertise in Jan. 2008.
26. **WEST 70TH & PINES ROAD PUMP STATION** **Project No. 98-E006**
Electrical/HVAC & Related Improvements
 Project Manager: Featherston
 Eng. Consultant: AFJMc
 Eng. % complete: 76%
REMARKS: ACP prints received and comments returned. Expect to advertise project in Jan. 2008.

27. **LIFT STATION MAINTENANCE BUILDING** **Project No. 98-F001**
 Project Manager: Featherston/Bordelon
 Eng. Consultant: Denmon
 Eng. % complete: 60%
REMARKS: City staff has reviewed preliminary plans and submitted to Denmon. Expect 90% plans by Dec. 2007.
28. **WATER AND WASTEWATER ELECTRICAL SYSTEM RELIABILITY PROGRAM** **Project No. 98-E006**
 Project Manager: Featherston
 Eng. Consultant: AFJMc
 Eng. % complete: 21%
REMARKS: Finalizing design of emergency generators for Amiss WTP. Design should be complete by Dec. 2007. Expect to advertise in Feb. 2008. Other facilities on hold pending funding.
29. **LUCAS & NORTH REGIONAL WWTP EXPANSION** **Project No. 00-F001**
 Project Manager: Featherston
 Eng. Consultant: CDM
 Eng. % complete: 99%
REMARKS: ACP for 60" outfall repair in-house for review. Finalizing O & M Manuals for Lucas and North Regional. Manuals to be completed by Dec. 2007. Permit issued for wet weather outfall at North Regional. Design for new Outfall complete by March 2008.
30. **AMISS TO W. COLLEGE 60" WATER MAIN** **Project No. 06-E001**
 Project Manager: Breitenbach
 Eng. Consultant: Alliance
 Eng. % complete: 75%
REMARKS: Received, reviewed, and approved preliminary plans. Held Plan-in-Hand meeting. Issued Notice to Proceed for final plans. ACP received and being reviewed by City. Comments returned and no ROW task authorized.
31. **SOUTHFIELD ROAD 12" WATER MAIN (Youree Dr. to E. Kings Hwy)** **Project No.**
 Project Manager: Bordelon
 Eng. Consultant: ARE
 Eng. % complete: 25%
REMARKS: Completing topography and preliminary design.
32. **5TH STREET WATER MAIN IMPROVEMENT (2900 block)** **Project No.**
 Project Manager: Bordelon
 Eng. Consultant: Atchley
 Eng. % complete: 40%
REMARKS: Consultant completed topography survey and in preliminary design.

SECTION II
OTHER DESIGN PROJECTS

SECTION III
PROJECTS IN BID OR CONTRACT PHASE

- | | | | |
|----|---|--------------------|----------------|
| 1. | 3800 BLOCK CRESWELL 24" SEWER MAIN | <i>Project No.</i> | 05-F020 |
| | Project Manager: Breitenbach | | |
| | Bid Date: 11/15/07 | | |

SECTION IV

PROJECTS UNDER CONSTRUCTION

1. **LUCAS & NORTH REGIONAL WWTP EXPANSION** **Project No. 00-F001**
Project Managers: Featherston & Bordelon
Eng. Percent Complete: 99% of overall program
Eng. Consultant: Camp Dresser & McKee
Eng. Contract Value: \$11,000,000
REMARKS: Construction percent complete:
Lucas WWTP Project #1 (Max Foote Construction; \$18,000,000; 100% complete)
Lucas WWTP Project #2 (Max Foote Construction; \$6,000,000; 100% complete)
Lucas WWTP Project #3A (Max Foote Construction; \$3,400,000; 100% complete)
North Regional WWTP Project #2 (Max Foote Construction; \$24,500,000; 100% complete)
Lucas WWTP #3B & North Regional #3: \$14,550,000; complete 99%
2. **STONER LIFT STATION IMPROVEMENTS** **Project No. 01-F004**
Project Manager: Featherston/Breitenbach
Eng. Consultant: Balar
Eng. % complete: 100%
REMARKS: Balar completed evaluation and design. CDM prepared front-end (bid documents) for review by DEQ. Bid opening scheduled March 11, 2004. Construction schedule begins May 2004 & completes August 2005. Balar is providing construction inspection. Working on punch list items. Received two new drives; warranty items remain.
3. **ISLAND PARK** **Project No. Private**
Project Manager: McClure
Project Inspector: Hendricks
Contractor: Blount
Consultant: ARE
REMARKS: Punch list items remain. T& D to TV.
4. **CURED-IN-PLACE PHASE 1** **Project No. 05-F024**
Project Manager: Breitenbach
Contractor: Insituform
REMARKS: Contract signed; Notice to Proceed date May 31, 2006. Contractor still tying lines and making point repairs. 7000 l.f. of liner installed by Dec. 2006. Anticipated completion of liner installation by June 15. Liner installation complete; manhole rehab to be completed. Final completion sent Nov. 21, 2007; in 45-day lien period.
5. **HATTIE LIFT STATION IMPROVEMENTS** **Project No. 05-F009**
Project Manager: Breitenbach
Const. Manager: Kennedy
Const. Inspector: Chamberlain
REMARKS: Notice to Proceed Nov. 4, 2006; Construction complete, station in service; fence and electrical work due. Punch list complete; final completion issued. Waiting for Change Order No. 1 approval.
6. **THE BLUFFS** **Private**
Project Manager: McClure
Project Inspector: Bates
Contractor: Wicker
REMARKS: Awaiting punch list items.

7. **PIERREMONT #9** **Private**
 Project Manager: McClure
 Project Inspector: Bates
 Contractor: Wicker
REMARKS: Awaiting punch list items.
8. **PROVENANCE PHASE II** **Private**
 Project Manager: McClure
 Const. Inspector: Bates
 Contractor: Wicker
REMARKS: Awaiting punch list items.
9. **THE HAVEN PHASE 16** **Private**
 Project Manager: McClure
 Project Inspector: Kennedy
 Contractor: JPD
REMARKS: Awaiting punch list items.
10. **BROOKMEADE COMMERCIAL SUB.** **Private**
 Project Manager: McClure
 Project Inspector: Hendricks
 Contractor: Wicker
REMARKS: Awaiting testing and punch list items.
11. **ST. CHARLES SUB. #7** **Private**
 Project Manager: McClure
 Project Inspector: Bates
 Contractor: Wicker
REMARKS: Testing to begin after street installation.
12. **THE HAVEN PHASE 18** **Private**
 Project Manager: McClure
 Const. Inspector: Kennedy
 Contractor: JPD
REMARKS: Awaiting punch list items.
13. **SOUTHERN TRACE WEST (SEC. .XXII)** **Private**
 Project Manager: McClure
 Const. Inspector: Hendricks
 Contractor: R. L. Branch
REMARKS: Testing phase on water remaining.
14. **KING OAKS SUBDIVISION I & II** **Private**
 Project Manger: McClure
 Const. Inspector: Kennedy
 Contractor: Equity Construction
REMARKS: Awaiting final walk through.
15. **KING OAKS III & IV** **Private**
 Project Manager: McClure
 Const. Inspector: Eakin
 Contractor: Equity
REMARKS: Awaiting punch list items.

16. **NEWCASTLE 14** **Private**
 Project Manager: McClure
 Const. Inspector: Eakin
 Contractor: R. L. Branch
REMARKS: Contractor completing utilities.
17. **NORTHERN HEIGHTS SUBDIVISION** **Private**
 Project Manager: McClure
 Const. Inspector: Eakin
 Contractor: Delta
REMARKS: Utility work on-going.
18. **T.L. AMISS WTP IMPROVEMENTS** **Project No. 05-E012**
Plant No. ,1 Basins 1-6 Renovations
 Project Manager: Featherston/Bordelon Contract Amount: \$6,060,120
 Contractor: Max Foote % complete: 99%
REMARKS: Finalizing punch list and final completion.
19. **T.L. AMISS WTP, 2400 VOLT ELECTRICAL** **Project No. 05-E012**
Switchgear Renovation & Improvements
 Project Manager: Featherston/Bordelon Contract Amount: \$4,704,595
 Contractor: Trio Electric % complete: 77%
20. **WALLACE LIFT STATION IMPROVEMENTS** **Project No. 01-F003**
 Project Manager: Featherston/Breitenbach Contract Amount: \$8,773,376
 Const. Mgr: Breitenbach/URS % complete: 20%
 Contractor: McInnis
REMARKS: Notice to Proceed issued for April 9, 2007. McInnis has mobilized. Machinery from wet well and dry well has been removed, and lift station has been cleaned. Beginning installation.
21. **MARJORIE LIFT STATION IMPROVEMENTS** **Project No. 05-F014**
 Project Manager: Breitenbach Contract Amount: \$204,817
 Const. Mgr: Kennedy % complete: 1%
 Contractor: Wicker
 Inspector: Chamberlain
22. **CEDAR GROVE LIFT STATION IMPROVEMENTS** **Project No. 05-F004**
 Project Manager: Breitenbach Contract Amount: \$2,510,000
 Const.Mgr: Breitenbach % complete: 0%
 Contractor: Dual
 Inspector:
REMARKS: Plans have been redesigned. Pre-bid to be routed in 2007. Contract being processed.
 Notice to Proceed for Dec. 3, 2007.
23. **GILBERT ST. WATER MAIN IMPROVEMENTS** **Project No. 05-E010**
 Project Manager: Breitenbach Contract Amount: \$270,699
 Const. Mgr: Bordelon % complete: 100%
 Contractor: Wicker
 Inspector: Brazeal
REMARKS: Notice to Proceed June 11, 2007. Contractor transferred water services to new main and is performing final surface restoration. Contract in 45-day lien period.

- | | | |
|-----|---|---|
| 24. | SUNTAN WATER MAIN EMERGENCY
Project Manager: Breitenbach
Const. Mgr: Kennedy
Contractor: Yor-Wic
REMARKS: Contract in 45-day lien period. | Project No. 05-E008
Contract Amount: \$69,305
% complete: 100% |
| 25. | CIRCLE WATER MAIN EMERGENCY
Project Manager: Breitenbach
Const. Mgr: Kennedy
Contractor: JPD
REMARKS: Contract in 45-day lien period. | Project No. 05-E008
Contract Amount: \$72,260
% complete: 100% |
| 26. | FREDRICK WATER MAIN EMERGENCY
Project Manager: Breitenbach
Const. Mgr: Kennedy
Contractor: CW&W
REMARKS: Notice to Proceed Nov. 26, 2007. | Project No. 05-E008
Contract Amount: \$88,505
% complete: 0% |
| 27. | AVERY & LEWIS WATER MAIN EMERGENCY
Project Manager: Breitenbach
Const. Mgr: Kennedy
Contractor: JPD
REMARKS: Notice to Proceed Nov. 26, 2007. | Project No. 05-E008
Contract Amount: \$72,305
% complete: 0% |
| 28. | OLIVE ST. WATER MAIN EMERGENCY
Project Manager: Breitenbach
Const. Mgr: Kennedy
Contractor: CW&W
REMARKS: Notice to Proceed Dec. 3, 2007. | Project No. 05-E008
Contract Amount: \$67,655
% complete: 0% |
| 29. | SOUTHERN LOOP 24" WATER MAIN EXT., PHASE II
Project Manager: Bordelon
Contractor: JPD
Inspector: Brazeal | Project No. 05-E009
Contract Amount: \$838,678
% complete: 70% |
| 30. | CRESWELL 24" SEWER MAIN
Project Manager: Breitenbach
Const. Mgr: Kennedy
Contractor: TBD
Inspector: TBD | Project No. 05-F020
Contract Amount:
% complete: 0% |
| 31. | DIXIE GARDEN LIFT STATION
Project Manager: Breitenbach
Const. Mgr: Kennedy
Contractor: Wicker
Inspector: Chamberlain | Project No. 05-F006
Contract Amount: \$217,411
% complete: 0% |
| 32. | 1300 GROVER WATER MAIN EMERGENCY
Project Manager: Breitenbach
Const. Mgr: Kennedy
Contractor:
Inspector: TBD | Project No. 05-E008
Contract Amount: \$52,405
% complete: 0% |

- | | |
|---|--|
| <p>33. 300 PRESTON WATER MAIN EMERGENCY
 Project Manager: Breitenbach
 Const. Mgr: Kennedy
 Contractor:
 Inspector: TBD</p> | <p>Project No. 05-E008
 Contract Amount: \$76,925
 % complete: 0%</p> |
| <p>34. ST. CHARLES SUB. #8
 Project Manager: McClure
 Project Inspector: Mudd
 Contractor: Wicker
 REMARKS: Utility work in progress.</p> | <p>Private</p> |
| <p>35. THE HAVEN PHASE 19
 Project Manager: McClure
 Const. Inspector: Hendricks
 Contractor: JPD
 REMARKS: Utility work in progress.</p> | <p>Private</p> |
| <p>36. MERIDIAN COURT
 Project Manager: McClure
 Project Inspector: Eakin
 Contractor: Yor-Wic
 REMARKS: Utility work in progress.</p> | <p>Private</p> |
| <p>37. WILLIAMS AIRPORT HANGAR
 Project Manager: McClure
 Project Inspector: Hendricks
 Contractor: Norris Plumbing
 REMARKS: Awaiting punch list items.</p> | <p>Private</p> |
| <p>38. REUNION SUBDIVISION
 Project Manager: McClure
 Project Inspector: Hendricks
 Contractor: Pulley
 REMARKS: Utility work in progress.</p> | <p>Private</p> |
| <p>39. HIDEAWAY HARBOR UNIT 14
 Project Manager: McClure
 Project Inspector: Eakin
 Contractor: Lawler
 REMARKS: Construction to begin the last week in November.</p> | <p>Private</p> |
| <p>40. RELAY STATION
 Project Manager: McClure
 Project Inspector: Hendricks
 Contractor: Cocker Plumbing
 REMARKS: Testing done; punch list remaining.</p> | <p>Private</p> |
| <p>41. AUDREY PARK
 Project Manager: McClure
 Project Inspector: Eakin
 Contractor: Yor-Wic
 REMARKS: Utility work in progress.</p> | <p>Private</p> |

42. **BRUSHY BAYOU UNITS 5 & 6**

Private

Project Manager: McClure

Project Inspector: Bates

Contractor: Yor-Wic

REMARKS: Utility work in progress.