



**OFFICE OF THE CITY ENGINEER**  
**Quarterly Project Status Report**

**June 2010**

**PHONE: 673-6000**

**FAX: 673-6004**

**TO:** Sharon Ball – ComDev  
Ron Chatelain – ENG  
Michael Erlund, P.E. - TE  
Paul Fox - ENG  
F. W. Dodge Division  
Jerry Erwin - ENG  
Lonnie Fouts – T&D  
Wayne Goss - PM  
Larry Hester - CenterPoint  
Clinton Hollis – AT&T  
Ralph Hollis – AT&T  
Jim Juneau – ENG  
James Kennedy – ENG  
Michael Leone – SWEPCO  
Andy Long – DOTD

Tom Mattox – PUR  
Bonnie Moore – Com Dev  
Linda Morehead – ENG  
Gary McClure – ENG  
Ernie Negrete – S&D  
Ron Norwood, P.E. – ENG  
Pamela Shannon - ENG  
Dale Sibley, Interim CAO  
Malcolm Stadtlander – PM  
H. M. Strong - DOS  
Mary Sylvie - Admin  
Jim Thomas – SWEPCO  
Mica Whorton - ComCast  
Andrew Zagars, P.E., - ENG

**FROM:** Robert Westerman, P.E.  
Assistant City Engineer

Ali Mustapha, P.E.  
Assistant City Engineer

Barbara Featherston, P.E.  
Assistant City Engineer

The intent of this report is to provide a concise quarterly report of projects currently under design and in construction. For your convenience, each engineering office has sorted and arranged these projects by priority in each office. This is not a complete list of all projects currently being monitored. Should there be questions concerning specific projects, please contact the assigned project manager. Questions concerning non-listed projects or the report in general, should be directed to the appropriate engineering office at 673-6000: Ali Mustapha for drainage and private water and sewer projects, Robert Westerman for street projects, and Barbara Featherston for water and sewer projects.

# **CITY ENGINEERING PROJECTS**

<b>A</b>	
AMISS TO W. COLLEGE WATER MAIN .....	13
AMISS.....	7,13
AUGURS LIFT STATION .....	8
3925 AUTUMN LANE DRAINAGE .....	5

<b>B</b>	
BACKFLOW PREVENTION PROGRAM.....	10,11
BIENVILLE PATH .....	6,14,15
BROADMOOR LIFT STATION .....	8

<b>C</b>	
2009 CONCRETE MAINTENANCE .....	3
CATHERINE ST. ....	1
CONCORDIA SUB.....	14
CONVENIENCE STORE .....	14
CROSS LAKE WATER SHED .....	9

<b>D</b>	
DALE TO HOLZMAN SEWER.....	9
DARIEN LIFT STATION .....	13
DOWNTOWN PEDESTRIAN WALKWAY .....	1

<b>E, F</b>	
ENVIRONMENTAL AFFAIRS PARKING LOT .....	3
FAIRFIELD ELEMENTARY DRAINAGE .....	6
FERN AVENUE OFFICE PLAZA NORTH.....	15
FLOURNOY-LUCAS/ELLERBE W&S MAIN .....	12

## **G**

<b>H, I</b>	
HARDY LIFT STATION .....	13
HAVENS SUB.....	14
HEARNE SEWER .....	7
HOPE ST. WATER MAIN .....	7
I-49 LANDSCAPING.....	1

## **J, K**

3920 JUDSON ST. ....	5
J. S. CLARK (BOOKER T.) DRAINAGE.....	5

## **L**

LAKESHORE DRIVE IMPROVEMENTS .....	6
LIFT STATION MAINT. BUILDING.....	8
LINWOOD SEWER MAIN .....	10
LUCAS LIFT STATION .....	8
LUCAS & N. REGIONAL WWTP .....	9,12

**M**

MCNEILL WATER PLANT ..... 12  
MICHEL ST. WATER MAIN ..... 9  
MUNICIPAL AUDITORIUM PARKING LOT ..... 3  
MURPHY ST. VIA DUCT ..... 1

**N, O**

NORRIS FERRY CROSSING ..... 6,14  
NORRIS FERRY LANDING ..... 14  
NORTHERN HEIGHTS SUB. .... 6  
THE OAKS ..... 14  
OCKLEY DITCH CHANNEL ..... 4

**P**

PAVED DRAINAGE DITCH REPAIRS ..... 6  
PINE HILLS LIFT STATION ..... 8  
POPEYE'S ..... 6  
PROVENANCE ..... 3

**Q, R**

QUERBES LIFT STATION ..... 8,10  
RAILROAD CROSSING HOLLYWOOD @ MANSFIELD ..... 3  
RICHMOND ST. WATER MAIN ..... 13  
RIVERBROOK ..... 14  
RUSSELL ROAD WATER MAIN ..... 7

**S**

2010 SIDEWALK REPAIR PROGRAM ..... 2  
SANITARY SEWER OVERFLOW ..... 7  
SHREVE PARK INDUSTRIAL CAMPUS PH 4 ..... 3  
SOUTH BROOKWOOD DR BRIDGE ..... 3  
SOUTH HIGHLAND LIFT STATION ..... 8  
SOUTHERN AVE & MARGARET DRAINAGE ..... 5  
SOUTHERN LOOP PHASE III WALLACE LAKE WM ..... 13  
SOUTHERN TRACE ..... 15  
SOUTHEAST SHREVEPORT WATER DISTRIBUTION ..... 12,13  
SUMMER GROVE DITCH REPAIR ..... 5

**T**

TEXAS AVENUE TURN LANES ..... 2  
3132 STREET LIGHTING ..... 2

**U, V, W**

WATER & WASTEWATER ELECTRICAL SYSTEM RELIABILITY PROGRAM ..... 13  
WATER INFRASTRUCTURE PROGRAM ..... 14  
2800 WEST 70<sup>TH</sup> DITCH REPAIR ..... 5  
WEST 70<sup>TH</sup> ST. WATER MAIN ..... 13  
WILLOW POINT LIFT STATION ..... 9

**X,Y,Z**

YOUREE DR / KINGS HWY ..... 1  
YOUREE FLOOD CONTROL ..... 4

# **PROJECT STATUS REPORT**

**JUNE 2010**

**ROADS AND BRIDGES**

**ACTIVE DESIGN PROJECTS**

- |       |  |  |        |     |               |  |  |       |         |     |        |     |               |  |
|-------|--|--|--------|-----|---------------|--|--|-------|---------|-----|--------|-----|---------------|--|
| 1.    | <p><b><i>YOUREE DR./KINGS HWY. INTER.</i></b><br/>                 Project Manager: Westerman<br/>                 Design Status: Final<br/>                 Estimated Plan Completion Date:</p>   | <p><b><i>Project No. 89-C027</i></b><br/>                 Design Firm: C.G.M.<br/>                 Percent Complete: 100%</p>  |        |     |               |  |  |       |         |     |        |     |               |  |
|       | <table border="0" style="margin-left: auto; margin-right: auto;"> <tr> <td></td> <td style="text-align: center;">ROW</td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td style="text-align: center;">Whole</td> <td style="text-align: center;">Partial</td> <td style="text-align: center;">Drg</td> <td style="text-align: center;">Servt.</td> <td style="text-align: center;">Tem</td> <td style="text-align: center;">Expropriation</td> </tr> </table> |  | ROW    |     |               |  |  | Whole | Partial | Drg | Servt. | Tem | Expropriation |  |
|       | ROW  |  |        |     |               |  |  |       |         |     |        |     |               |  |
| Whole | Partial  | Drg  | Servt. | Tem | Expropriation |  |  |       |         |     |        |     |               |  |
|       | <p>Need<br/>                 Have<br/>                 Estimated ROW Completion Date: TBD<br/> <b>REMARKS:</b> Final plans, estimates, specs, and right-of-way sent to DOTD.</p>   |  |        |     |               |  |  |       |         |     |        |     |               |  |
| 2.    | <p><b><i>MURPHY STREET VIADUCT/BRIDGE REPLACEMENT</i></b><br/>                 Project Manager: Zagars<br/>                 Design Status: Survey<br/> <b>REMARKS:</b> State selected bridge for replacement thru off-system bridge program. Survey approved; issued Notice to Proceed on preliminarys. Preliminary plans sent to LA DOTD. Plan in Hand meeting scheduled for Dec. 3, 2008. Post Plan-in-Hand plans complete; forwarded to LA DOTD.</p>              | <p><b><i>Project No. 98-C007</i></b><br/>                 Design Firm: NTB<br/>                 Percent complete: 25%</p>      |        |     |               |  |  |       |         |     |        |     |               |  |
| 3.    | <p><b><i>I-49 LANDSCAPING</i></b><br/>                 Project Manager: Zagars<br/>                 Design Status: Final<br/> <b>REMARKS:</b> Addressing LA DOTD comments.</p>   | <p><b><i>Project No. 01-C001</i></b><br/>                 Design Firm: In house<br/>                 Percent Complete: 90%</p> |        |     |               |  |  |       |         |     |        |     |               |  |
| 4.    | <p><b><i>DOWNTOWN PEDESTRIAN WALKEWAY PHASE II</i></b><br/>                 Project Manager: Zagars<br/>                 Design Status: Final<br/> <b>REMARKS:</b> Awaiting final utility comments.</p>  | <p><b><i>Project No. 01-C031</i></b><br/>                 Design Firm: In house<br/>                 Percent Complete: 90%</p> |        |     |               |  |  |       |         |     |        |     |               |  |
| 5.    | <p><b><i>CATHERINE STREET</i></b><br/>                 Project Manager: Zagars<br/>                 Design Status: Preliminary<br/> <b>REMARKS:</b> Received survey; beginning design.</p>   | <p><b><i>Project No. 96-C010</i></b><br/>                 Design Firm: In house<br/>                 Percent Complete: 25%</p> |        |     |               |  |  |       |         |     |        |     |               |  |



**SECTION IV**  
**PROJECTS UNDER CONSTRUCTION**

- |    |   |  |
|----|---|--|
| 1. | <p><b><i>SHREVE PARK INDUSTRIAL CAMPUS PH IV</i></b><br/>           Project Manager: Chatelain<br/>           Inspector: Frazier<br/>           Contractor: F. J. Burnell<br/> <b>REMARKS:</b> 210 working day project. Project completion pending UPRR crossing.</p>                                 | <p><b><i>Project No. 95-C003</i></b><br/>           Contract Amount: \$2,143,626.61<br/>           % work complete: 95%<br/>           % time used: 100%</p>   |
| 2. | <p><b><i>PROVENANCE SUBDIVISION</i></b><br/>           Project Manager: Chatelain<br/>           Inspector: Frazier<br/>           Contractor: Blount<br/> <b>REMARKS:</b> Pending punch list item.</p>   | <p><b><i>Project No. Private</i></b><br/>           Contract Amount: N/A<br/>           % work complete: 99%<br/>           % time used: N/A</p>               |
| 3. | <p><b><i>SOUTHERN LOOP PHASE III (Linwood to I-49)</i></b><br/>           Project Manager: Chatelain<br/>           Inspector: Frazier/Hartwell<br/>           Contractor: Blount Bros.<br/> <b>REMARKS:</b> 210 working day project. Project in lien period pending punch list items completion.</p> | <p><b><i>Project No. 01-C013</i></b><br/>           Contract Amount: \$2,267,748.30<br/>           % work complete: 100%<br/>           % time used: 100%</p>  |
| 4. | <p><b><i>RAILROAD CROSSING HOLLYWOOD @ MANSFIELD ROAD</i></b><br/>           Project Manager: Juneau<br/>           Inspector: Lee<br/>           Contractor: Williams Enterprises</p>  | <p><b><i>Project No. 01-C034</i></b><br/>           Contract Amount: \$36,433.00<br/>           % work complete: 0%<br/>           % time used: 0%</p>         |
| 5. | <p><b><i>2009 CONCRETE MAINTENANCE</i></b><br/>           Project Manager: Juneau<br/>           Inspector: Lee<br/>           Contractor: CW&amp;W</p>   | <p><b><i>Project No. 09-C001</i></b><br/>           Contract Amount: \$625,007.26<br/>           % work complete: 85%<br/>           % time complete: 85%</p>  |
| 6. | <p><b><i>MUNICIPAL AUDITORIUM PARKING LOT</i></b><br/>           Project Manager: Chatelain<br/>           Inspector: Frazier<br/>           Contractor: Blount Bros.<br/> <b>REMARKS:</b> 60 working day project. Project in lien period.</p>  | <p><b><i>Project No. 06-A003</i></b><br/>           Contract Amount: \$433,590.00<br/>           % work complete: 99%<br/>           % time complete: 100%</p> |
| 7. | <p><b><i>ENVIRONMENTAL AFFAIRS PARKING LOT</i></b><br/>           Project Manager: Zagars<br/>           Inspector: Zagars<br/>           Contractor: Precision Builders Inc.<br/> <b>REMARKS:</b> 60 working day project. Project in lien period.</p>  | <p><b><i>Project No. 01-C031</i></b><br/>           Contract Amount: \$174,548.00<br/>           % work complete: 100%<br/>           % time complete: 80%</p> |
| 8. | <p><b><i>SOUTH BROOKWOOD DR. BRIDGE REPLACEMENT</i></b><br/>           Project Manager: Chatelain<br/>           Inspector: Frazier<br/>           Contractor: F. J. Burnell<br/> <b>REMARKS:</b> 60 working day project.</p>   | <p><b><i>Project No. 01-C026</i></b><br/>           Contract Amount: \$193,350.00<br/>           % work complete: 15%<br/>           % time used: 15%</p>      |

## DRAINAGE

### ACTIVE DESIGN PROJECTS

1. ***OCKLEY DITCH CHANNEL IMPROVEMENTS***  
***Ockley Dr. to St. Vincent Ditch***

***Project No. 92-D002***

Project Manager: Mustapha  
Design Status: Final

Design Firm: Dikita  
Percent Complete: 90%

Estimated plan completion date: Sept., 2001

**REMARKS:** Design contract is complete. Issued notice to proceed on 10/27/99. Survey is complete; received and reviewed preliminary plans. Conducted PIH; waiting for revised submittals. Submitted revised submittals to DOTD statewide flood control section for review and approval. Received comments from DOTD. Conducted plan coordination and plan-in-hand on March 21, 2001. Issued NTP for final plans. Waiting on submittal of ACPs. Engineer is behind schedule on submittals. Received ACPs; in review. Plans are incomplete and need major revisions. We may have to redesign project and select a consultant to provide full services in 2004. Atchley & Atchley was selected to complete design. Received executed contract; issued Notice to Proceed. Received and reviewed submittals. Received ACPs; in review. Submitted ACPs to DOTD for review. Received comments from DOTD; consultant is working on revisions. Received revised plans from consultant; in review.

2. ***YOUREE DR. FLOOD CONTROL IMPROVEMENTS***

***Project No. 96-D004***

Project Manager: Mustapha  
Design Status: Final

Design Firm: Atchley & Atchley  
Percent complete: 100%

Estimated plan completion date: Nov. 2000

**REMARKS:** Received executed contract & issued Notice to Proceed. Received & reviewed advance check prints. Conducted coordination meeting with DOTD on July 11, 2000. Completed and submitted applications to DOTD and requested funding under the statewide flood control program. Received approval letter from DOTD. Prepared Council resolution required for contract agreement. Received copy of executed agreement from DOTD. Design engineer is revising plans to meet DOTD requirements. Waiting on revised submittals from consultant. Submitted plans to DOTD - statewide flood control for review and approval. Conducted PIH on 10/2/02. Working on ACPs. DOTD would like to consider incorporating this project with the planned DOTD improvements to Youree (Kings Hwy to Sand Beach Drive). DOTD received bids. Best Yet is the contractor. Construction is underway. Waiting on the request for payment from DOTD.

## SECTION II

### OTHER DESIGN PROJECTS

- |    |  |   |
|----|--|---|
| 1. | <b>MASTER DRAINAGE PLAN</b><br>Project Manager: Westerman              | <i>Project No. 84-D029</i><br>Design Firm: AFJM |
| 2. | <b>SOUTHERN &amp; MARGARET DRG. REPAIR</b><br>Project Manager: McClure | <i>Project No. 01-D015</i>                      |

## SECTION III

### PROJECTS IN BID OR CONTRACT PHASE

- |    |   |                            |
|----|---|----------------------------|
| 1. | <b>SUMMER GROVE DITCH REPAIR</b><br>Project Manager: McClure<br><b>REMARKS:</b> Contract sent to Precision Builders on 5/14/10.           | <i>Project No. 01-D016</i> |
| 2. | <b>2800 WEST 70<sup>TH</sup> ST. DITCH REPAIR</b><br>Project Manager: McClure<br><b>REMARKS:</b> Bids to open 6/17/10.                    | <i>Project No. 01-D016</i> |
| 3. | <b>3920 JUDSON ST.</b><br>Project Manager: McClure<br><b>REMARKS:</b> Contract sent to Precision Builders on 5/14/10.                     | <i>Project No. 01-D016</i> |
| 4. | <b>J. S. CLARK (BOOKER T.) DRAINAGE REPAIRS</b><br>Project Manager: McClure<br><b>REMARKS:</b> Bid document sent to Purchasing on 5/5/10. | <i>Project No. 01-D016</i> |
| 5. | <b>3225 AUTUMN LANE DRAINAGE DITCH REPAIR</b><br>Project Manager: McClure<br><b>REMARKS:</b> Bids to open 6/8/10.                         | <i>Project No. 01-D015</i> |

SECTION IV

PROJECTS UNDER CONSTRUCTION

1. **LAKESHORE DRIVE IMPROVEMENTS** *Project No. S.P. 742-09-0108*  
Project Manager: Mustapha  
Const. Manager: Shepherd  
Const. Inspector: Bates  
Contractor: Service Const.  
Estimated Completion Date: 07/03/03  
Contract Amount: \$324,728.75  
NTP: 03/26/03  
% work complete: 81%  
% time used: 96%  
**REMARKS:** The City will deliver documents to DOTD Baton Rouge to close final project.
2. **PAVED DRAINAGE DITCH REPAIRS PH I** *Project No. 01-D016*  
Project Manager: Mustapha  
Const. Manager: Shepherd  
Const. Inspector: Herrington  
Contractor: H&H  
Contract Amount: \$197,500  
NTP: 2/9/06  
% work complete: 20%  
% time used: 10%  
Estimated completion date: June 25, 2006. Waiting on final change order.
3. **FAIRFIELD ELEMENTARY DRAINAGE** *Project No. 01-D016*  
Project Manager: McClure  
Project Inspector: Lynn  
Contractor: Construction Solutions  
**REMARKS:** Construction to begin end of May 2010.
4. **NORTHERN HEIGHTS SUBDIVISION** *Project No. Private*  
Project Manager: McClure  
Project Inspector: Lynn  
Contractor: Paul Jackson & Son  
**REMARKS:** Contractor addressing punch list items.
5. **POPEYE'S (8622 Youree Dr.)** *Project No. Private*  
Project Manager: McClure  
Project Inspector: Lynn  
Contractor: CW&W  
**REMARKS:** Construction delayed.
6. **CONCORDIA SUBDIVISION** *Project No. Private*  
Project Manager: McClure  
Project Inspector: Lynn  
Contractor: Douglas Construction  
**REMARKS:** Construction completing.
7. **BIENVILLE PATH UNIT 3** *Project No. Private*  
Project Manager: McClure  
Project Inspector: Mudd  
Contractor: H&H  
**REMARKS:** Construction completing.
8. **NORRIS FERRY CROSSING UNIT 6** *Project No. Private*  
Project Manager: McClure  
Project Inspector: Mudd  
Contractor: Pulley  
**REMARKS:** Construction to begin 2<sup>nd</sup> quarter.

## WATER & SEWERAGE

### ACTIVE DESIGN PROJECTS

1. ***T.L. AMISS WATER TREATMENT FACILITY AUTOMATION*** ***Project No. 98-E006***  
Project Manager: Featherston  
Eng. Percent Complete: 99.32% (Phase 1) Const. Percent Complete: 99.45% (Ph 1)  
Eng. Consultant: Alliance (Ph 1); Metcalf & Eddy (Ph 2) Const. Contractor: Edison Automation  
Eng. Contract Value: Const. Contract \$: 3,130,694.68  
**REMARKS:** This work under the scope of Phase 1 includes the comprehensive SCADA system development of T.L. Amiss project 98E006. Work will be complete in December 2007 with the exception of on-going services. Ongoing SCADA support services are to be performed under this contract.
2. ***SANITARY SEWER OVERFLOW (SSO) ABATEMENT PROGRAM*** ***Project No. 98-F004***  
Project Manager: Featherston  
Eng. Percent Complete: 99% Const. Percent Complete:  
Eng. Consultant: CDM Const. Contractor  
Eng. Contract Value: \$200,000 Const. Contract \$:  
**REMARKS:** Current project builds on previous projects and includes WIAMIS update, design of North Regional sewer trunk main repair and project prioritization of Cedar Grove, Broadmoor and Highland basins.
3. ***T.L. AMISS WTP COMPREHENSIVE IMPS.*** ***Project No. 98-E006***  
Project Managers: Featherston & Bordelon  
Eng % complete: 80%  
Eng Consultant: AECOM  
Eng Contract Value: \$4,406,235  
**REMARKS:** Plant 2 Flocculation/Sedimentation System Improvements under construction. Ozone optimization study complete. Membrane pilot plant on hold. Plant 2E, lime feed and raw water improvements design complete, pending funding for construction.
4. ***HEARNE SEWER IMPROVEMENTS (Midway to Westover)*** ***Project No. 05-F023***  
Project Manager: Featherston  
Eng. Consultant: In-house  
Eng. % complete: 0%
5. ***HOPE STREET AREA WATER MAIN IMPROVEMENTS*** ***Project No. 05-E015***  
Project Manager: Featherston  
Eng Consultant: Hyde Engineering  
Eng % complete: 95%  
**REMARKS:** Preparing contract. Notice to Proceed sent out Jan 19, 2007. Topo map due March 13, 2007. Received Topo; moving forward with preliminary plans. Preliminary plans complete; final due Dec. 2009. On hold pending DHH loan.
6. ***RUSSELL ROAD WATER MAIN IMPROVEMENTS*** ***Project No. 05-E001***  
Project Manager: Featherston  
Eng Consultant: Sepahan  
Eng % complete: 95%  
**REMARKS:** Notice to Proceed for topo maps sent on 2/6/06. Received and approved topo map. Received preliminary plans and sent markups on 8/9/06. Received prelim plans; reviewed and sent in October 2006. Reviewed plans on 2/8/07 and Sepahan picked up markups on 2/12/07. Reviewed ACP and requested servitude plats. Received plats and acquiring servitude. Sent markups to engineer. On hold pending DHH loan.

7. **AUGURS LIFT STATION IMPROVEMENTS** *Project No. 05-F002*  
 Project Manager: Featherston  
 Eng Consultant: BBC  
 Eng % complete: 99%  
**REMARKS:** Contract signed. Topo map due 3/14/06. Prelim plans due August 3, 2006. Reviewed and requested ACP along with markups. ACP due January 11, 2007. Received ACP. Reviewing design change due to cost over budget. Construction on hold pending DEQ loan.
8. **BROADMOOR LIFT STATION IMPROVEMENTS** *Project No. 05-F003*  
 Project Manager: Featherston  
 Eng Consultant: Three Fold  
 Eng % complete: 85%  
**REMARKS:** Preparing contract. Contract signed. Topo map due March 14, 2006. Prelim plans due June 31, 2006. Received preliminary plans on Aug. 13, 2006. Sent prelim plans on Sept 13, 2006. Plans are currently in-house for markup and review. Construction on hold pending DEQ loan.
9. **LUCAS LIFT STATION IMPROVEMENTS** *Project No. 05-F013*  
 Project Manager: Featherston  
 Eng Consultant: BBC  
 Eng % complete: 40%  
**REMARKS:** New design under contract. Construction on hold pending DEQ loan.
10. **PINE HILLS LIFT STATION IMPROVEMENTS** *Project No. 05-F015*  
 Project Manager: Featherston  
 Eng Consultant: ARE  
 Eng % complete: 100%  
**REMARKS:** Contract signed. Topo map was approved. Preliminary plans due. Preliminary plans reviewed and markups sent on April 12, 2006. Final plans due. Finals received. Construction on hold pending future funding.
11. **QUERBES LIFT STATION IMPROVEMENTS** *Project No. 05-F016*  
 Project Manager: Featherston  
 Eng Consultant: Balar  
 Eng % complete: 0%  
**REMARKS:** New design under contract. Construction on hold pending future funding.
12. **SOUTH HIGHLAND LIFT STATION IMPROVEMENTS** *Project No. 05-F017*  
 Project Manager: Featherston  
 Eng Consultant: Buchart-Hart  
 Eng complete: 85%  
**REMARKS:** Contract signed. Topo map due. Preliminary plans reviewed and markups sent March 25, 2006. ACP plans received October 2008; finals due January 2009. ACP received February 2009; in house for review. Modification in design needed. Construction on hold pending DEQ loan.
13. **LIFT STATION MAINTENANCE BUILDING** *Project No. 98-F001*  
 Project Manager: Featherston  
 Eng. Consultant: Denmon  
 Eng. % complete: 100%  
**REMARKS:** City staff has reviewed preliminary plans and submitted to Denmon. Expect final plans by June 2008. ACP received August 27, 2008; in review. Final plans received. Project on hold pending funding.

14. **LUCAS & NORTH REGIONAL WWTP EXPANSION** *Project No. 00-F001*  
 Project Manager: Featherston  
 Eng. Consultant: CDM  
 Eng. % complete: 99%  
**REMARKS:** ACP for 60" outfall repair in-house for review; advertise October 2008. Finalizing O&M Manuals for Lucas and North Regional. Manuals to be completed by January 2009. Permit issued for wet weather outfall at North Regional. Design for new Outfall complete by December 2009. Project to bid in July 2010.
15. **MICHEL ST. WATER MAIN IMPROVEMENTS** *Project No. 05-E008*  
**1600 & 1700 blocks**  
 Project Manager: Kennedy  
 Eng. Consultant: Polaris  
 Eng. % complete: 100%  
**REMARKS:** Consultant completed topography survey; final design complete. Project on hold pending funding.
16. **CROSS LAKE WATER SHED SEWER IMPROVEMENTS** *Project No. 06-F001*  
 Project Manager: Featherston  
 Eng. Consultant: Stuart  
 Eng. % complete: 30  
**REMARKS:** Revised comments sent to consultant. Final report due June 2010.
17. **DALE TO HOLZMAN STREET 8" SEWER INSTALLATION** *Project No. 05-F020*  
 Project Manager: Kennedy  
 Eng. Consultant: Raburn & Associates  
 Eng.% complete: 90%  
**REMARKS:** Topo map complete; plans under review.
18. **WILLOW POINT LIFT STATION** *Project No. n/a*  
 Project Manager: Featherston  
 Eng. Consultant: In-house  
 Eng.% complete: 50%  
**REMARKS:** Design plans currently in-house and are being reviewed for markups and specifications. Construction on hold pending funding.

## SECTION II

### OTHER DESIGN PROJECTS

1. ***6100 BLOCK LINWOOD SEWER MAIN IMPROVEMENTS*** *Project No. 05-F020*  
Project Manager: Kennedy  
Eng. Consultant: In-house  
Eng. % complete: 75%  
**REMARKS:** Plans under review.
  
2. ***BACKFLOW PREVENTION PROGRAM*** *Project No. RFS 09-704*  
Project Manager: Featherston  
**REMARKS:** Request to BKI for consulting services.
  
3. ***QUERBES LIFT STATION*** *Project No. RFS 09-710*  
Project Manager: Featherston  
**REMARKS:** To Balar 2/9/10 for engineering services.

SECTION III

PROJECTS IN BID OR CONTRACT PHASE

1. ***BACKFLOW PREVENTION PROGRAM***

Project Manager: Featherston

**REMARKS:** Pending contracts.

*Project No.*

*RFS 09-705*

## SECTION IV

### PROJECTS UNDER CONSTRUCTION

1. ***LUCAS & NORTH REGIONAL WWTP EXPANSION*** ***Project No. 00-F001***  
Project Managers: Featherston  
Eng. Percent Complete: 99% of overall program  
Eng. Consultant: Camp Dresser & McKee  
Eng. Contract Value: \$11,000,000  
**REMARKS:** Construction percent complete:  
Lucas WWTP Project #1 (Max Foote Construction; \$18,000,000; 100% complete)  
Lucas WWTP Project #2 (Max Foote Construction; \$6,000,000; 100% complete)  
Lucas WWTP Project #3A (Max Foote Construction; \$3,400,000; 100% complete)  
North Regional WWTP Project #2 (Max Foote Construction; \$24,500,000; 100% complete)  
Lucas WWTP #3B & North Regional #3: \$14,550,000; 100% complete.  
North Regional Project #1: advertise June 2010.
2. ***MCNEILL WATER PLANT MODIFICATIONS*** ***Project No. 05-E013***  
Project Manager: Meentemeyer/Featherston  
Inspector: BBC  
**REMARKS:** Equipment to arrive in December 2008/January 2009. Start-up Sept. 2009. Substantial completion; in lien period.  
**Contract Amount: \$1,979,200**  
**% complete: 100%**
3. ***FLOURNOY-LUCAS/ ELLERBE ROAD (LA 523)*** ***Project No. 08-E002***  
***Youree Drive to LA 526***  
Project Manager: Kennedy  
Const. Manager: Kennedy  
Inspector: Bates  
Contractor: Wicker  
**REMARKS:** Water & sewer main relocates completed along Flourney-Lucas (Youree to Ellerbe) as of Aug. 25, 2009. Project requires subsequent mobilization water system grade adjustments following DOTD finished ROW grade work.  
**Contract Amount: \$1,461,815.95**  
**% complete: 98%**
4. ***SOUTHEAST SHREVEPORT WATER DISTRIBUTION, PHASE I*** ***Project No. 05-E009***  
***Walker Road to St. Vincent Avenue***  
Project Manager: Kennedy  
Const. Manager: Kennedy  
Inspector: BKI  
Contractor: Wicker  
**REMARKS:** Construction began December 9, 2008. Lack completion of sterilization testing, surface restoration and punch list items. In lien period.  
**Contract Amount: \$ 7,211,337.97**  
**% complete: 100%**
5. ***SOUTHEAST SHREVEPORT WATER DISTRIBUTION, PHASE II*** ***Project No. 05-E009***  
***St. Vincent to Bert Kouns***  
Project Manager: Featherston  
Const. Manager: Kennedy  
Inspector: Balar  
Contractor: Don Barron  
**REMARKS:** Construction began on January 5, 2009. Project is presently in sequence of sterilization and bacteriological Testing and punch list items. In lien period.  
**Contract Amount: \$3,682,499.50**  
**% complete: 100%**
6. ***SOUTHEAST SHREVEPORT WATER DISTRIBUTION , PHASE III*** ***Project No. 05-E009***  
Project Manager: Featherston  
Const. Manager: CDM  
Contractor: McInnis  
**REMARKS:** Project to be complete in July 2010.  
**Contract Amount: \$6,797,000.00**  
**% complete: 75%**

- |     |   |   |
|-----|---|---|
| 7.  | <b>AMISS TO W. COLLEGE 60" WATER MAIN</b><br>Project Manager: Featherston/Kennedy<br>Const. Manager: Kennedy<br>Inspector: Grice<br>Contractor: Eutaw Construction<br><b>REMARKS:</b> In lien period.   | <b>Project No.</b> 06-E001<br>Contract Amount: \$5,799,766.13<br>% complete: 100% |
| 8.  | <b>SOUTHEAST SHREVEPORT WATER DISTRIBUTION SYSTEM IMPS.</b><br>Linwood Ave. (Southern Loop/Flournoy-Lucas Road)16" Water Main<br>Project Manager: Kennedy<br>Inspector: Bates<br>Contractor: JPD<br><b>REMARKS:</b> Notice to Proceed February 23, 2009. In lien period.  | <b>Project No.</b> 05-E009<br>Contract Amount: \$861,021.00<br>% complete: 100%   |
| 9.  | <b>W. 70<sup>TH</sup> ST. WATER MAIN RELOCATIONS<br/>(Pines Rd. to Industrial Loop)</b><br>Project Manager: Kennedy<br>Inspector: Chamberlain<br>Contractor: YorWic<br><b>REMARKS:</b> Construction began December 9, 2008. Substantially complete with the exception of remobilizing to finalize system final grade adjustments once DOTD contractor's finished grade work is completed. | <b>Project No.</b> 08-E001<br>Contract Amount: \$1,263,725.00<br>% complete: 95%  |
| 10. | <b>WATER AND WASTEWATER ELECTRICAL SYSTEM<br/>RELIABILITY PROGRAM</b><br>Project Manager: Meentemeyer/Kennedy<br>Contractor: Copeland Electric<br><b>REMARKS:</b> Notice to proceed June 25, 2009. In construction phase.   | <b>Project No.</b> 98-E006<br>Contract Amount: \$2,779,000<br>% complete: 50%     |
| 11. | <b>SOUTHERN LOOP PH III WALLACE LAKE WATER MAIN</b><br>Project Manager: Kennedy<br>Inspector: Bates<br>Contractor: Dual<br><b>REMARKS:</b> Notice to Proceed August 24, 2009. In lien period; in testing phase.   | <b>Project No.</b> 05-E009<br>Contract Amount: \$744,606<br>% complete: 95%       |
| 12. | <b>HARDY LIFT STATION</b><br>Project Manager: Kennedy<br>Inspector: Chamberlain<br>Contractor: Peck<br><b>REMARKS:</b> Contracts received. In construction phase.   | <b>Project No.</b> 05-F003<br>Contract Amount: \$1,307,940<br>% complete: 75%     |
| 13. | <b>DARIEN LIFT STATION</b><br>Project Manager: Featherston<br>Inspector: Chamberlain<br>Contractor: McInnis<br><b>REMARKS:</b> In construction phase.   | <b>Project No.</b> 05-F005<br>Contract Amount: \$1,219,500<br>% complete: 0%      |
| 14. | <b>4100 BLOCK RICHMOND AVE. WATER MAIN REPLACEMENT</b><br>Project Manager: Kennedy<br>Inspector: Mudd<br>Contractor: A&A Cable<br><b>REMARKS:</b> In construction phase & testing phase. In lien period.  | <b>Project No.</b> 05-E008<br>Contract Amount: \$81,687.50<br>% complete: 95%     |
| 15. | <b>AMISS WTP NO. 2 &amp; ADMIN. BUILDING</b><br>Project Manager: Featherston<br>Inspector: AECOM<br>Contactor: Cecil Gassiot LLC<br><b>REMARKS:</b> Under construction.   | <b>Project No.</b> 98-E006<br>Contract Amount: \$6,896,990.00<br>% complete: 10%  |

- |   |   |
|---|---|
| <p>16. <b><i>WATER SYSTEM INFRASTRUCTURE IMPROVEMENT PROGRAM</i></b><br/> Project Manager: Featherston<br/> Inspector: Brian Radford<br/> Contractor: Triton LLC<br/> <b>REMARKS:</b> Under construction.</p> | <p><i>Project No.:</i><br/> Contract Amount:<br/> % complete: 50%</p> |
| <p>17. <b><i>THE OAKS</i></b><br/> Project Manager: McClure<br/> Inspector: Hendricks<br/> Contractor: Yor-Wic<br/> <b>REMARKS:</b> Awaiting punch list.</p>  | <p><i>Private</i></p>   |
| <p>18. <b><i>RIVERBROOK NO. 3</i></b><br/> Project Manager: McClure<br/> Inspector: Mudd<br/> Contractor: Branch<br/> <b>REMARKS:</b> Utilities installed; awaiting paving to complete.</p>                   | <p><i>Private</i></p>   |
| <p>19. <b><i>HAVENS SUB: NO. 21</i></b><br/> Project Manager: McClure<br/> Inspector: Mudd<br/> Contractor: JPD<br/> <b>REMARKS:</b> Construction in progress.</p>  | <p><i>Private</i></p>   |
| <p>20. <b><i>CONCORDIA SUB.</i></b><br/> Project Manager: McClure<br/> Inspector: Mudd<br/> Contractor: Pulley<br/> <b>REMARKS:</b> Awaiting finalized punch list.</p>  | <p><i>Private</i></p>   |
| <p>21. <b><i>BIENVILLE PATH NO. 3</i></b><br/> Project Manager: McClure<br/> Inspector: Mudd<br/> Contractor: Branch<br/> <b>REMARKS:</b> Construction in progress.</p>                                       | <p><i>Private</i></p>   |
| <p>22. <b><i>NORRIS FERRY CROSSING NO. 6</i></b><br/> Project Manager: McClure<br/> Inspector: Mudd<br/> Contractor: TBD<br/> <b>REMARKS:</b> Construction began in May 2010.</p>                             | <p><i>Private</i></p>   |
| <p>23. <b><i>CONVENIENCE STORE AT PORTLAND &amp; LAKESHORE</i></b><br/> Project Manager: McClure<br/> Inspector: Mudd<br/> Contractor: R. L. Branch<br/> <b>REMARKS:</b> Construction in progress.</p>        | <p><i>Private</i></p>   |
| <p>24. <b><i>NORRIS FERRY LANDING NO. 7</i></b><br/> Project Manager: McClure<br/> Inspector: Bates<br/> Contractor: TBD<br/> <b>REMARKS:</b> Construction to begin end of first quarter.</p>                 | <p><i>Private</i></p>   |

25. ***SOUTHERN TRACE PH. V, SEC. XXVI*** *Private*  
Project Manager: McClure  
Inspector: Bates  
Contractor: R. L. Branch  
**REMARKS:** To begin construction in late May.
26. ***BIENVILLE PATH NO. 4*** *Private*  
Project Manager: McClure  
Inspector: Mudd  
Contractor: R. L. Branch  
**REMARKS:** To begin construction in late May.
27. ***FERN AVENUE OFFICE PLAZA NORTH*** *Private*  
Project Manager: McClure  
Inspector: Mudd  
Contractor: R. L. Branch  
**REMARKS:** To begin construction in late May.