



OFFICE OF THE CITY ENGINEER
Quarterly Project Status Report

March 2010

PHONE: 673-6000

FAX: 673-6004

TO: Sharon Ball – ComDev
Ron Chatelain – ENG
Michael Erlund, P.E. - TE
Paul Fox - ENG
F. W. Dodge Division
Jerry Erwin - ENG
Lonnie Fouts – T&D
Wayne Goss - PM
Larry Hester - CenterPoint
Clinton Hollis – AT&T
Ralph Hollis – AT&T
Jim Juneau – ENG
James Kennedy – ENG
Michael Leone – SWEPCO
Andy Long – DOTD

Tom Mattox – PUR
Bonnie Moore – Com Dev
Linda Morehead – ENG
Gary McClure – ENG
Ernie Negrete – S&D
Ron Norwood, P.E. – ENG
Pamela Shannon - ENG
Dale Sibley, Interim CAO
Malcolm Stadtlander – PM
H. M. Strong - DOS
Mary Sylvie - Admin
Jim Thomas – SWEPCO
Mica Whorton - ComCast
Andrew Zagars, P.E., - ENG

FROM: Robert Westerman, P.E.
Assistant City Engineer

Ali Mustapha, P.E.
Assistant City Engineer

Barbara Featherston, P.E.
Assistant City Engineer

The intent of this report is to provide a concise quarterly report of projects currently under design and in construction. For your convenience, each engineering office has sorted and arranged these projects by priority in each office. This is not a complete list of all projects currently being monitored. Should there be questions concerning specific projects, please contact the assigned project manager. Questions concerning non-listed projects or the report in general, should be directed to the appropriate engineering office at 673-6000: Ali Mustapha for drainage and private water and sewer projects, Robert Westerman for street projects, and Barbara Featherston for water and sewer projects.

CITY ENGINEERING PROJECTS

A	
ALSTON ST. WATER & SEWER MAIN	14
AMISS TO W. COLLEGE WATER MAIN	13
AMISS.....	7,14
AUGURS LIFT STATION	8

B	
BACKFLOW PREVENTION PROGRAM.....	11
BIENVILLE PATH UNIT 3	6,15
BROADMOOR LIFT STATION	8

C	
CATHERINE ST.	1
CONCORDIA SUB.....	15
CONVENIENCE STORE	15
CROSS LAKE WATER SHED	9

D	
DALE TO HOLZMAN SEWER.....	9
DARIEN LIFT STATION	14
DOVE ST. SEWER MAIN.....	14
DOWNTOWN PEDESTRIAN WALKWAY	1

E, F	
ENVIRONMENTAL AFFAIRS PARKING LOT	3
FAIRFIELD ELEMENTARY DRAINAGE	5
FIFTH ST. WATER MAIN	13
FLOURNOY-LUCAS/ELLERBE W&S MAIN	12

G

H, I	
HARDY LIFT STATION	13
HAVENS SUB.....	15
HEARNE SEWER	7
HOPE ST. WATER MAIN	7

I-49 LANDSCAPING.....	1
-----------------------	---

J, K

3920 JUDSON ST.	5
----------------------	---

L

LAKESHORE DRIVE IMPROVEMENTS	6
LIFT STATION MAINT. BUILDING.....	8
LINWOOD SEWER MAIN	10
LUCAS LIFT STATION	8
LUCAS & N. REGIONAL WWTP	9,12

M

MCNEILL SEWER MAIN11
 MCNEILL WATER PLANT12
 MICHEL ST. WATER MAIN9
 MUNICIPAL AUDITORIUM PARKING LOT4
 MURPHY ST. VIA DUCT1

N, O

NORRIS FERRY CROSSING6,15
 NORRIS FERRY LANDING15
 NORTHERN HEIGHTS SUB.6
 THE OAKS14
 OCKLEY DITCH CHANNEL4

P

PAVED DRAINAGE DITCH REPAIRS6
 PINE HILLS LIFT STATION8
 POPEYE'S6
 PROVENANCE3

Q, R

QUERBES LIFT STATION8,11
 RAILROAD CROSSING HOLLYWOOD @ MANSFIELD 3
 RICHMOND ST. WATER MAIN14
 RIVERBROOK15
 RUSSELL ROAD WATER MAIN7

S

2010 SIDEWALK REPAIR PROGRAM2
 SANITARY SEWER OVERFLOW7
 SHREVE PARK INDUSTRIAL CAMPUS PH 43
 SOUTH BROOKWOOD DR BRIDGE3
 SOUTH HIGHLAND LIFT STATION8
 SOUTHERN LOOP PHASE III WALLACE LAKE WM13
 SOUTHEAST SHREVEPORT WATER DISTRIBUTION12,13
 STRATMORE SEWER & LIFT STATION11,14
 SUMMER GROVE DITCH REPAIR5

T

TEXAS AVENUE TURN LANES 2
 3132 STREET LIGHTING 2

U, V, W

VALLEY VIEW DITCH6
 WATER & WASTEWATER ELECTRICAL SYSTEM RELIABILITY PROGRAM13
 WATER INFRASTRUCTURE PROGRAM11
 WEST END SUB14
 2800 WEST 70TH DITCH REPAIR5
 WEST 70TH & PINES PUMP STATION13
 WEST 70TH ST. WATER MAIN13
 WILLOW POINT LIFT STATION9

X, Y, Z

YOUREE DR / KINGS HWY 1
 YOUREE FLOOD CONTROL4

PROJECT STATUS REPORT

MARCH 2010

ROADS AND BRIDGES

ACTIVE DESIGN PROJECTS

- | | | | | | | | | | | | | | | |
|-------|--|--|--------|-----|---------------|--|--|-------|---------|-----|--------|-----|---------------|--|
| 1. | <p><i>YOUREE DR./KINGS HWY. INTER.</i>
 Project Manager: Westerman
 Design Status: Final
 Estimated Plan Completion Date:</p> | <p><i>Project No. 89-C027</i>
 Design Firm: C.G.M.
 Percent Complete: 100%</p> | | | | | | | | | | | | |
| | <table border="0" style="margin-left: auto; margin-right: auto;"> <tr> <td></td> <td style="text-align: center;">ROW</td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td style="text-align: center;">Whole</td> <td style="text-align: center;">Partial</td> <td style="text-align: center;">Drg</td> <td style="text-align: center;">Servt.</td> <td style="text-align: center;">Tem</td> <td style="text-align: center;">Expropriation</td> </tr> </table> | | ROW | | | | | Whole | Partial | Drg | Servt. | Tem | Expropriation | |
| | ROW | | | | | | | | | | | | | |
| Whole | Partial | Drg | Servt. | Tem | Expropriation | | | | | | | | | |
| | <p>Need
 Have
 Estimated ROW Completion Date: TBD
 REMARKS: Final plans, estimates, specs, and right-of-way sent to DOTD.</p> | | | | | | | | | | | | | |
| 2. | <p><i>MURPHY STREET VIADUCT/BRIDGE REPLACEMENT</i>
 Project Manager: Zagars
 Design Status: Survey
 REMARKS: State selected bridge for replacement thru off-system bridge program. Survey approved; issued Notice to Proceed on preliminarys. Preliminary plans sent to LA DOTD. Plan in Hand meeting scheduled for Dec. 3, 2008. Post Plan-in-Hand plans complete; forwarded to LA DOTD.</p> | <p><i>Project No. 98-C007</i>
 Design Firm: NTB
 Percent complete: 25%</p> | | | | | | | | | | | | |
| 3. | <p><i>I-49 LANDSCAPING</i>
 Project Manager: Zagars
 Design Status: Final
 REMARKS: Addressing LA DOTD comments.</p> | <p><i>Project No. 01-C001</i>
 Design Firm: In house
 Percent Complete: 90%</p> | | | | | | | | | | | | |
| 4. | <p><i>DOWNTOWN PEDESTRIAN WALKEWAY PHASE II</i>
 Project Manager: Zagars
 Design Status: Final
 REMARKS: Awaiting final utility comments.</p> | <p><i>Project No. 01-C031</i>
 Design Firm: In house
 Percent Complete: 90%</p> | | | | | | | | | | | | |
| 5. | <p><i>CATHERINE STREET</i>
 Project Manager: Zagars
 Design Status: Preliminary
 REMARKS: Received survey; beginning design.</p> | <p><i>Project No. 96-C010</i>
 Design Firm: In house
 Percent Complete: 25%</p> | | | | | | | | | | | | |

SECTION IV
PROJECTS UNDER CONSTRUCTION

- | | | |
|----|---|--|
| 1. | <p><i>SHREVE PARK INDUSTRIAL CAMPUS PH IV</i>
Project Manager: Chatelain
Inspector: Hartwell
Contractor: F. J. Burnell
REMARKS: 210 working day project. Project on hold pending R.O.W. agreement with railroad.</p> | <p><i>Project No. 95-C003</i>
Contract Amount: \$1,991,713.50
% work complete: 95%
% time used: 100%</p> |
| 2. | <p><i>PROVENANCE SUBDIVISION</i>
Project Manager: Chatelain
Inspector: Frazier
Contractor: Blount
REMARKS: Pending punch list item.</p> | <p><i>Project No. Private</i>
Contract Amount: N/A
% work complete: 99%
% time used: N/A</p> |
| 3. | <p><i>SOUTHERN LOOP PHASE III (Linwood to I-49)</i>
Project Manager: Chatelain
Inspector: Frazier/Hartwell
Contractor: Blount Bros.
REMARKS: 210 working day project. Project in lien period pending punch list items completion.</p> | <p><i>Project No. 01-C013</i>
Contract Amount: \$2,267,748.30
% work complete: 100%
% time used: 100%</p> |
| 4. | <p><i>RAILROAD CROSSING HOLLYWOOD @ MANSFIELD ROAD</i>
Project Manager: Juneau
Inspector: Lee
Contractor: Williams Enterprises</p> | <p><i>Project No. 01-C034</i>
Contract Amount: \$36,433.00
% work complete: 0%
% time used: 0%</p> |
| 5. | <p><i>2009 CONCRETE MAINTENANCE</i>
Project Manager: Juneau
Inspector: Lee
Contractor: CW&W</p> | <p><i>Project No. 09-C001</i>
Contract Amount: \$625,007.26
% work complete: 40%
% time complete: 40%</p> |
| 6. | <p><i>2009 G. F. ASPHALT OVERLAY PROGRAM</i>
Project Manager: Juneau
Inspector: Lee
Contractor: Best Yet</p> | <p><i>Project No. IFB #09-031</i>
Contract Amount: \$800,000.00
% work complete: 90%
% time complete: 90%</p> |
| 7. | <p><i>MUNICIPAL AUDITORIUM PARKING LOT</i>
Project Manager: Chatelain
Inspector: Frazier
Contractor: Blount Bros.
REMARKS: 60 working day project.</p> | <p><i>Project No. 06-A003</i>
Contract Amount: \$433,590.00
% work complete: 99%
% time complete: 100%</p> |
| 8. | <p><i>ENVIRONMENTAL AFFAIRS PARKING LOT</i>
Project Manager: Zagars
Inspector: Zagars
Contractor: Precision Builders Inc.
REMARKS: 60 working day project.</p> | <p><i>Project No. 01-C031</i>
Contract Amount: \$174,548.00
% work complete: 80%
% time complete: 80%</p> |
| 9. | <p><i>SOUTH BROOKWOOD DR. BRIDGE REPLACEMENT</i>
Project Manager: Chatelain
Inspector: Frazier
Contractor: F. J. Burnell
REMARKS: 60 working day project.</p> | <p><i>Project No. 01-C026</i>
Contract Amount: \$193,350.00
% work complete: 0%
% time used: 0%</p> |

DRAINAGE

ACTIVE DESIGN PROJECTS

1. ***OCKLEY DITCH CHANNEL IMPROVEMENTS***
Ockley Dr. to St. Vincent Ditch

Project No. 92-D002

Project Manager: Mustapha
Design Status: Final

Design Firm: Dikita
Percent Complete: 90%

Estimated plan completion date: Sept., 2001

REMARKS: Design contract is complete. Issued notice to proceed on 10/27/99. Survey is complete; received and reviewed preliminary plans. Conducted PIH; waiting for revised submittals. Submitted revised submittals to DOTD statewide flood control section for review and approval. Received comments from DOTD. Conducted plan coordination and plan-in-hand on March 21, 2001. Issued NTP for final plans. Waiting on submittal of ACPs. Engineer is behind schedule on submittals. Received ACPs; in review. Plans are incomplete and need major revisions. We may have to redesign project and select a consultant to provide full services in 2004. Atchley & Atchley was selected to complete design. Received executed contract; issued Notice to Proceed. Received and reviewed submittals. Received ACPs; in review. Submitted ACPs to DOTD for review. Received comments from DOTD; consultant is working on revisions. Received revised plans from consultant; in review.

2. ***YOUREE DR. FLOOD CONTROL IMPROVEMENTS***

Project No. 96-D004

Project Manager: Mustapha
Design Status: Final

Design Firm: Atchley & Atchley
Percent complete: 100%

Estimated plan completion date: Nov. 2000

REMARKS: Received executed contract & issued Notice to Proceed. Received & reviewed advance check prints. Conducted coordination meeting with DOTD on July 11, 2000. Completed and submitted applications to DOTD and requested funding under the statewide flood control program. Received approval letter from DOTD. Prepared Council resolution required for contract agreement. Received copy of executed agreement from DOTD. Design engineer is revising plans to meet DOTD requirements. Waiting on revised submittals from consultant. Submitted plans to DOTD - statewide flood control for review and approval. Conducted PIH on 10/2/02. Working on ACPs. DOTD would like to consider incorporating this project with the planned DOTD improvements to Youree (Kings Hwy to Sand Beach Drive). DOTD received bids. Best Yet is the contractor. Construction is underway. Waiting on the request for payment from DOTD.

SECTION II

OTHER DESIGN PROJECTS

- | | | |
|----|--|--|
| 1. | <i>MASTER DRAINAGE PLAN</i>
Project Manager: Westerman | <i>Project No. 84-D029</i>
<i>Design Firm: AFJM</i> |
| 2. | <i>SUMMER GROVE DITCH REPAIR</i>
Project Manager: McClure | <i>Project No. 01-D016</i> |
| 3. | <i>2800 WEST 70TH ST. DITCH REPAIR</i>
Project Manager: McClure | <i>Project No. 01-D016</i> |
| 4. | <i>3920 JUDSON ST.</i>
Project Manager: McClure | <i>Project No. 01-D016</i> |

SECTION III

PROJECTS IN BID OR CONTRACT PHASE

- | | | |
|----|---|------------------------------------|
| 1. | <i>FAIRFIELD ELEMENTARY DRAINAGE</i>
Project Manager: McClure | <i>Project No.: 01-D016</i> |
|----|---|------------------------------------|

SECTION IV

PROJECTS UNDER CONSTRUCTION

1. **LAKESHORE DRIVE IMPROVEMENTS** *Project No. S.P. 742-09-0108*
Project Manager: Mustapha Contract Amount: \$324,728.75
Const. Manager: Shepherd NTP: 03/26/03
Const. Inspector: Bates % work complete: 81%
Contractor: Service Const. % time used: 96%
Estimated Completion Date: 07/03/03
REMARKS: The City will deliver documents to DOTD Baton Rouge to close final project.
2. **PAVED DRAINAGE DITCH REPAIRS PH I** *Project No. 01-D016*
Project Manager: Mustapha Contract Amount: \$197,500
Const. Manager: Shepherd NTP: 2/9/06
Const. Inspector: Herrington % work complete: 20%
Contractor: H&H % time used: 10%
Estimated completion date: June 25, 2006. Waiting on final change order.
3. **VALLEYVIEW DITCH** *Project No. 01-D016*
Project Manager: Mustapha
Project Inspector: Herrington
Contractor: Specialty Backhoe
REMARKS: In lien period.
4. **NORTHERN HEIGHTS SUBDIVISION** *Project No. Private*
Project Manager: McClure
Project Inspector: Lynn
Contractor: Paul Jackson & Son
REMARKS: Contractor addressing punch list items.
5. **POPEYE'S (8622 Youree Dr.)** *Project No. Private*
Project Manager: McClure
Project Inspector: Lynn
Contractor: CW&W
REMARKS: Construction delayed.
6. **CONCORDIA SUBDIVISION** *Project No. Private*
Project Manager: McClure
Project Inspector: Lynn
Contractor: Douglas Construction
REMARKS: Construction ongoing.
7. **BIENVILLE PATH UNIT 3** *Project No. Private*
Project Manager: McClure
Project Inspector: Mudd
Contractor: H&H
REMARKS: Construction to begin early 2010.
8. **NORRIS FERRY CROSSING UNIT 6** *Project No. Private*
Project Manager: McClure
Project Inspector: Mudd
Contractor: Pulley
REMARKS: Construction to begin end of March.

WATER & SEWERAGE

ACTIVE DESIGN PROJECTS

1. ***T.L. AMISS WATER TREATMENT FACILITY AUTOMATION*** ***Project No. 98-E006***
Project Manager: Featherston
Eng. Percent Complete: 99.32% (Phase 1) Const. Percent Complete: 99.45% (Ph 1)
Eng. Consultant: Alliance (Ph 1); Metcalf & Eddy (Ph 2) Const. Contractor: Edison Automation
Eng. Contract Value: Const. Contract \$: 3,130,694.68
REMARKS: This work under the scope of Phase 1 includes the comprehensive SCADA system development of T.L. Amiss project 98E006. Work will be complete in December 2007 with the exception of on-going services. Ongoing SCADA support services are to be performed under this contract.

2. ***SANITARY SEWER OVERFLOW (SSO) ABATEMENT PROGRAM*** ***Project No. 98-F004***
Project Manager: Featherston
Eng. Percent Complete: 99% Const. Percent Complete:
Eng. Consultant: CDM Const. Contractor:
Eng. Contract Value: \$200,000 Const. Contract \$:
REMARKS: Current project builds on previous projects and includes WIAMIS update, design of North Regional sewer trunk main repair and project prioritization of Cedar Grove, Broadmoor and Highland basins.

3. ***T.L. AMISS WTP COMPREHENSIVE IMPS.*** ***Project No. 98-E006***
Project Managers: Featherston & Bordelon
Eng % complete: 80%
Eng Consultant: CTE
Eng Contract Value: \$4,406,235
REMARKS: Plant 2 Flocculation/Sedimentation System Improvements bid in June 2009. Ozone optimization study underway. Membrane pilot plant on hold. Plant 2E, lime feed and raw water improvements design complete, pending funding for construction.

4. ***HEARNE SEWER IMPROVEMENTS (Midway to Westover)*** ***Project No. 05-F023***
Project Manager: Featherston
Eng. Consultant: In-house
Eng. % complete: 0%

5. ***HOPE STREET AREA WATER MAIN IMPROVEMENTS*** ***Project No. 05-E015***
Project Manager: Featherston
Eng Consultant: Hyde Engineering
Eng % complete: 95%
REMARKS: Preparing contract. Notice to Proceed sent out Jan 19, 2007. Topo map due March 13, 2007. Received Topo; moving forward with preliminary plans. Preliminary plans complete; final due Dec. 2009. On hold pending DHH loan.

6. ***RUSSELL ROAD WATER MAIN IMPROVEMENTS*** ***Project No. 05-E001***
Project Manager: Featherston
Eng Consultant: Sepahan
Eng % complete: 95%
REMARKS: Notice to Proceed for topo maps sent on 2/6/06. Received and approved topo map. Received preliminary plans and sent markups on 8/9/06. Received prelim plans; reviewed and sent in October 2006. Reviewed plans on 2/8/07 and Sepahan picked up markups on 2/12/07. Reviewed ACP and requested servitude plats. Received plats and acquiring servitude. Sent markups to engineer. On hold pending DHH loan.

7. **AUGURS LIFT STATION IMPROVEMENTS** *Project No. 05-F002*
 Project Manager: Featherston
 Eng Consultant: BBC
 Eng % complete: 99%
REMARKS: Contract signed. Topo map due 3/14/06. Prelim plans due August 3, 2006. Reviewed and requested ACP along with markups. ACP due January 11, 2007. Received ACP. Reviewing design change due to cost over budget. Construction on hold pending DEQ loan.
8. **BROADMOOR LIFT STATION IMPROVEMENTS** *Project No. 05-F003*
 Project Manager: Featherston
 Eng Consultant: Three Fold
 Eng % complete: 85%
REMARKS: Preparing contract. Contract signed. Topo map due March 14, 2006. Prelim plans due June 31, 2006. Received preliminary plans on Aug. 13, 2006. Sent prelim plans on Sept 13, 2006. Plans are currently in-house for markup and review. Construction on hold pending DEQ loan.
9. **LUCAS LIFT STATION IMPROVEMENTS** *Project No. 05-F013*
 Project Manager: Featherston
 Eng Consultant: BBC
 Eng % complete: 30%
REMARKS: New design under contract. Construction on hold pending DEQ loan.
10. **PINE HILLS LIFT STATION IMPROVEMENTS** *Project No. 05-F015*
 Project Manager: Featherston
 Eng Consultant: ARE
 Eng % complete: 100%
REMARKS: Contract signed. Topo map was approved. Preliminary plans due. Preliminary plans reviewed and markups sent on April 12, 2006. Final plans due. Finals received. Construction on hold pending DEQ loan.
11. **QUERBES LIFT STATION IMPROVEMENTS** *Project No. 05-F016*
 Project Manager: Featherston
 Eng Consultant: Balar
 Eng % complete: 0%
REMARKS: New design under contract. Construction on hold pending DEQ loan.
12. **SOUTH HIGHLAND LIFT STATION IMPROVEMENTS** *Project No. 05-F017*
 Project Manager: Featherston
 Eng Consultant: Buchart-Hart
 Eng complete: 85%
REMARKS: Contract signed. Topo map due. Preliminary plans reviewed and markups sent March 25, 2006. ACP plans received October 2008; finals due January 2009. ACP received February 2009; in house for review. Modification in design needed. Construction on hold pending DEQ loan.
13. **LIFT STATION MAINTENANCE BUILDING** *Project No. 98-F001*
 Project Manager: Featherston/Bordelon
 Eng. Consultant: Denmon
 Eng. % complete: 100%
REMARKS: City staff has reviewed preliminary plans and submitted to Denmon. Expect final plans by June 2008. ACP received August 27, 2008; in review. Final plans received. Project on hold pending funding.

14. **LUCAS & NORTH REGIONAL WWTP EXPANSION** *Project No. 00-F001*
 Project Manager: Featherston
 Eng. Consultant: CDM
 Eng. % complete: 99%
REMARKS: ACP for 60" outfall repair in-house for review; advertise October 2008. Finalizing O&M Manuals for Lucas and North Regional. Manuals to be completed by January 2009. Permit issued for wet weather outfall at North Regional. Design for new Outfall complete by December 2009. Project to bid in May 2010.
15. **MICHEL ST. WATER MAIN IMPROVEMENTS** *Project No. 05-E008*
1600 & 1700 blocks
 Project Manager: Kennedy
 Eng. Consultant: Polaris
 Eng. % complete: 100%
REMARKS: Consultant completed topography survey; final design complete. Project on hold pending funding.
16. **CROSS LAKE WATER SHED SEWER IMPROVEMENTS** *Project No. 06-F001*
 Project Manager: Featherston
 Eng. Consultant: Stuart
 Eng. % complete: 30
REMARKS: Revised comments sent to consultant. Final report due March 2010.
17. **DALE TO HOLZMAN STREET 8" SEWER INSTALLATION** *Project No. 05-F020*
 Project Manager: Kennedy
 Eng. Consultant: Raburn & Associates
 Eng.% complete: 90%
REMARKS: Topo map complete; plans under review.
18. **WILLOW POINT LIFT STATION** *Project No. n/a*
 Project Manager: Featherston
 Eng. Consultant: In-house
 Eng.% complete: 50%
REMARKS: Design plans currently in-house and are being reviewed for markups and specifications. Construction on hold pending funding.

SECTION II

OTHER DESIGN PROJECTS

1. **6100 BLOCK LINWOOD SEWER MAIN IMPROVEMENTS**

Project No. 05-F020

Project Manager: Kennedy

Eng. Consultant: In-house

Eng. % complete: 50%

REMARKS: Plans under review.

SECTION III

PROJECTS IN BID OR CONTRACT PHASE

1. **MCNEILL SEWER MAIN REPLACEMENT** *Project No.* *N/A*
Project Manager: Kennedy
Contractor: TBD
REMARKS: Design complete; Plans sent to Century Tel; in construction.

2. **BACKFLOW PREVENTION PROGRAM** *Project No.* *RFS 09-705*
Project Manager: Featherston
REMARKS: To CDM for engineering services.

3. **BACKFLOW PREVENTION PROGRAM** *Project No.* *RFS 09-704*
Project Manager: Featherston
REMARKS: Request to BKI for consulting services.

4. **QUERBES LIFT STATION** *Project No.* *RFS 09-710*
Project Manager: Featherston
REMARKS: To Balar 2/9/10 for engineering services.

5. **WATER SYSTEM INFRASTRUCTURE IMPROVEMENT PROGRAM** *Project No.:*
Project Manager: Featherston
REMARKS: To vendor 2/9/10.

6. **STRATMORE SEWER MAIN AND LIFT STATION BY-PASS PUMPING** *Project No.:* *05-F020*
Project Manager: Featherston
Contractor: Red River Pump
REMARKS: To contractor 11/17/09.

SECTION IV

PROJECTS UNDER CONSTRUCTION

1. ***LUCAS & NORTH REGIONAL WWTP EXPANSION*** ***Project No. 00-F001***
Project Managers: Featherston & Bordelon
Eng. Percent Complete: 99% of overall program
Eng. Consultant: Camp Dresser & McKee
Eng. Contract Value: \$11,000,000
REMARKS: Construction percent complete:
Lucas WWTP Project #1 (Max Foote Construction; \$18,000,000; 100% complete)
Lucas WWTP Project #2 (Max Foote Construction; \$6,000,000; 100% complete)
Lucas WWTP Project #3A (Max Foote Construction; \$3,400,000; 100% complete)
North Regional WWTP Project #2 (Max Foote Construction; \$24,500,000; 100% complete)
Lucas WWTP #3B & North Regional #3: \$14,550,000; 100% complete.
North Regional Project #1: advertise May 2010.
2. ***MCNEILL WATER PLANT MODIFICATIONS*** ***Project No. 05-E013***
Project Manager: Meentemeyer/Featherston
Inspector: BBC
Contract Amount: \$1,979,200
REMARKS: Equipment to arrive in December 2008/January 2009. Start-up Sept. 2009. Substantial completion; in lien period.
% complete: 100%
3. ***FLOURNOY-LUCAS/ ELLERBE ROAD (LA 523)
Youree Drive to LA 526*** ***Project No. 08-E002***
Project Manager: Kennedy
Const. Manager: Kennedy
Inspector: Bates
Contractor: Wicker
Contract Amount: \$1,461,815.95
REMARKS: Water & sewer main relocates completed along Flourney-Lucas (Youree to Ellerbe) as of Aug. 25, 2009. Project requires subsequent mobilization water system grade adjustments following DOTD finished ROW grade work.
% complete: 98%
4. ***SOUTHEAST SHREVEPORT WATER DISTRIBUTION, PHASE I
Walker Road to St. Vincent Avenue*** ***Project No. 05-E009***
Project Manager: Kennedy
Const. Manager: Kennedy
Inspector: BKI
Contractor: Wicker
Contract Amount: \$ 7,211,337.97
REMARKS: Construction began December 9, 2008. Lack completion of sterilization testing, surface restoration and punch list items. In lien period.
% complete: 100%
5. ***SOUTHEAST SHREVEPORT WATER DISTRIBUTION, PHASE II
St. Vincent to Bert Kouns*** ***Project No. 05-E009***
Project Manager: Featherston
Const. Manager: Kennedy
Inspector: Balar
Contractor: Don Barron
Contract Amount: \$3,682,499.50
REMARKS: Construction began on January 5, 2009. Project is presently in sequence of sterilization and bacteriological Testing and punch list items. In lien period.
% complete: 100%
6. ***SOUTHEAST SHREVEPORT WATER DISTRIBUTION , PHASE III*** ***Project No. 05-E009***
Project Manager: Featherston
Const. Manager: CDM
Contractor: McInnis
Contract Amount: \$6,797,000.00
REMARKS: Notice to Proceed January 26, 2009; in construction phase.
% complete: 75%

7. **WEST 70TH & PINES ROAD PUMP STATION
Electrical/HVAC & Related Improvements**
Project Manager: Featherston/Meentemeyer
Contractor: Feazel Electric
REMARKS: Substantial completion. In lien period.
- Project No. 05-E012*
Contract Amount: \$218,820
% complete: 100%
8. **AMISS TO W. COLLEGE 60" WATER MAIN**
Project Manager: Featherston/Kennedy
Const. Manager: Kennedy
Inspector: Grice
Contractor: Eutaw Construction
REMARKS: Received, reviewed, and approved preliminary plans. Held Plan-in-Hand meeting. Issued Notice to Proceed for final plans. ACP received and being reviewed by City. Comments returned and ROW task authorized. Waiting for final plans. Final plans complete; advertise June 2008. Bids received and awarded to Eutaw Construction. Contractor installing 60" water main; in construction phase. All pipe installed; waiting for good plant conditions for final tie-in. Road construction in progress. 60" water main in testing phase.
- Project No. 06-E001*
Contract Amount: \$5,799,766.13
% complete: 98%
9. **SOUTHEAST SHREVEPORT WATER DISTRIBUTION SYSTEM IMPS.**
Linwood Ave. (Southern Loop/Flournoy-Lucas Road)16" Water Main
Project Manager: Kennedy
Inspector: Bates
Contractor: JPD
REMARKS: Notice to Proceed February 23, 2009. In construction phase; contractor installing 16" water main. All pipe installed; in testing phase. In lien period.
- Project No. 05-E009*
Contract Amount: \$861,021.00
% complete: 95%
10. **W. 70TH ST. WATER MAIN RELOCATIONS
(Pines Rd. to Industrial Loop)**
Project Manager: Kennedy
Inspector: Chamberlain
Contractor: YorWic
REMARKS: Construction began December 9, 2008. Presently working on pressure testing and sterilization of completed water mains. Substantially complete with the exception of remobilizing to finalize system final grade adjustments once DOTD contractor's finished grade work is completed.
- Project No. 08-E001*
Contract Amount: \$1,263,725.00
% complete: 95%
11. **WATER AND WASTEWATER ELECTRICAL SYSTEM
RELIABILITY PROGRAM**
Project Manager: Meentemeyer/Kennedy
Contractor: Copeland Electric
REMARKS: Notice to proceed June 25, 2009. In construction phase.
- Project No. 98-E006*
Contract Amount: \$2,779,000
% complete: 10%
12. **FIFTH ST. WATER MAIN**
Project Manager: Kennedy
Inspector: Chamberlain
Contractor: Pulley
REMARKS: Under construction. In lien period.
- Project No. 07-E002*
Contract Amount: \$125,350
% complete: 100%
13. **SOUTHERN LOOP PH III WALLACE LAKE WATER MAIN**
Project Manager: Kennedy
Inspector: Bates
Contractor: Dual
REMARKS: Notice to Proceed August 24, 2009. In construction phase.
- Project No. 05-E009*
Contract Amount: \$744,606
% complete: 80%
14. **HARDY LIFT STATION**
Project Manager: Kennedy
Inspector: Chamberlain
Contractor: Peck
REMARKS: Contracts received. In construction phase.
- Project No. 05-F003*
Contract Amount: \$1,307,940
% complete: 25%

- | | | |
|-----|---|---|
| 15. | <i>DARIEN LIFT STATION</i>
Project Manager: Fox
Inspector: Chamberlain
Contractor: McInnis
REMARKS: In construction phase. | <i>Project No. 05-F005</i>
Contract Amount:
% complete: 0% |
| 16. | <i>4100 BLOCK RICHMOND AVE. WATER MAIN REPLACEMENT</i>
Project Manager: Kennedy
Inspector: Mudd
Contractor: A&A Cable
REMARKS: In construction phase & testing phase. | <i>Project No. 05-E008</i>
Contract Amount: \$81,687.50
% complete: 95% |
| 17. | <i>AMISS WTP NO. 2 & ADMIN. BUILDING</i>
Project Manager: Featherston
Inspector: AECOM
Contactor: Cecil Gassiott LLC
REMARKS: Under construction. | <i>Project No. 98-E006</i>
Contract Amount: \$6,896,990.00
% complete: 10% |
| 18. | <i>1300 BLOCK WEST END SUBDIVISION</i>
<i>Sewer Main Rehab Harvard to Yale</i>
Project Manager: Kennedy
Inspector: Hartwell
Contractor: JABAR
REMARKS: In construction phase. In lien period. | <i>Project No. 05-F020</i>
Contract Amount: \$48,985.24
% complete: 100% |
| 19. | <i>1900 BLOCK ALSTON ST. WATER MAIN IMPROVEMENT</i>
Project Manager: Kennedy
Inspector: Chamberlain
Contractor: JPD
REMARKS: Notice to proceed Nov. 30, 2009; in construction phase. In lien period. | <i>Project No. 05-E008</i>
Contract Amount: \$42,387.00
% complete: 100% |
| 20. | <i>STRATMORE CIRCLE SEWER MAIN</i>
Project Manager: Kennedy
Inspector: Chamberlain
Contractor: Yor-Wic
REMARKS: Notice to proceed Dec. 14, 2009; in construction phase. In lien period. | <i>Project No. 05-F020</i>
Contract Amount: \$91,007.00
% complete: 100% |
| 21. | <i>DOVE ST. SEWER MAIN REPLACEMENT</i>
Project Manager: Kennedy
Inspector: Kennedy
Contractor: Wicker
REMARKS: Notice to proceed Dec. 2, 2009; in construction phase. In lien period. | <i>Project No. 05-F020</i>
Contract Amount: \$89,630.00
% complete: 100% |
| 22. | <i>1400 BLOCK ALSTON SEWER MAIN REPAIR</i>
Project Manager: Kennedy
Inspector: Chamberlain
Contractor: Yor-Wic
REMARKS: Notice to proceed Nov. 18, 2009; in construction phase. In lien period. | <i>Project No. 05-F020</i>
Contract Amount: \$12,035.00
% complete: 100% |
| 23. | <i>THE OAKS</i>
Project Manager: McClure
Inspector: Hendricks
Contractor: Yor-Wic
REMARKS: Awaiting punch list. | <i>Private</i> |

24. ***RIVERBROOK NO. 3*** *Private*
 Project Manager: McClure
 Inspector: Hendricks
 Contractor: Branch
REMARKS: Utilities installed; awaiting paving to complete.
25. ***HAVENS SUB: NO. 21*** *Private*
 Project Manager: McClure
 Inspector: Mudd
 Contractor: JPD
REMARKS: Construction in progress.
26. ***CONCORDIA SUB.*** *Private*
 Project Manager: McClure
 Inspector: Mudd
 Contractor: Pulley
REMARKS: Construction in progress.
27. ***BIENVILLE PATH NO. 3*** *Private*
 Project Manager: McClure
 Inspector: Mudd
 Contractor: Branch
REMARKS: Construction in progress.
28. ***NORRIS FERRY CROSSING NO. 6*** *Private*
 Project Manager: McClure
 Inspector: Mudd
 Contractor: TBD
REMARKS: Construction to begin early 2010.
29. ***CONVENIENCE STORE AT PORTLAND & LAKESHORE*** *Private*
 Project Manager: McClure
 Inspector: Mudd
 Contractor: R. L. Branch
REMARKS: Construction in progress.
30. ***NORRIS FERRY LANDING NO. 7*** *Private*
 Project Manager: McClure
 Inspector: Mudd
 Contractor: TBD
REMARKS: Construction to begin end of first quarter.