



**OFFICE OF THE CITY ENGINEER**  
**Quarterly Project Status Report**

**September 2008**

**PHONE: 673-6000**

**FAX: 673-6004**

**TO:** Sharon Ball – ComDev  
Ron Chatelain – ENG  
Tom Dark – CAO  
Michael Erlund, P.E. - TE  
Paul Fox – ENG  
F. W. Dodge Division  
Jerry Erwin – ENG  
Lonnie Fouts – T&D  
Wayne Goss - PM  
Larry Hester - CenterPoint  
Clinton Hollis – AT&T  
Jim Juneau – ENG  
James Kennedy – ENG  
Michael Leone – SWEPCO  
Andy Long – DOTD

Tom Mattox – PUR  
Bonnie Moore – Com Dev  
Linda Morehead – ENG  
Gary McClure – ENG  
Ernie Negrete – S&D  
Ron Norwood, P.E. – ENG  
Kirk Rice – T&D  
Pamela Shannon - ENG  
Malcolm Stadtlander – PM  
H. M. Strong - DOS  
Mary Sylvie - Admin  
Jim Thomas – SWEPCO  
Mica Whorton - ComCast  
Andrew Zagars, P.E., - ENG

**FROM:** Robert Westerman, P.E.  
Assistant City Engineer

Ali Mustapha, P.E.  
Assistant City Engineer

Barbara Featherston, P.E.  
Assistant City Engineer

The intent of this report is to provide a concise quarterly report of projects currently under design and in construction. For your convenience, each engineering office has sorted and arranged these projects by priority in each office. This is not a complete list of all projects currently being monitored. Should there be questions concerning specific projects, please contact the assigned project manager. Questions concerning non-listed projects or the report in general, should be directed to the appropriate engineering office at 673-6000: Ali Mustapha for drainage and private water and sewer projects, Robert Westerman for street projects, and Barbara Featherston for water and sewer projects.

# **CITY ENGINEERING PROJECTS**

## **A**

ADDISON ST. DRAINAGE .....	6
AMISS TO W. COLLEGE WATER MAIN.....	12
AMISS.....	9,15
AUDREY PARK SUB.....	17
AUGURS LIFT STATION .....	10
2008 CDBG ASPHALT .....	3

## **B**

BACKFLOW PREVENTERS .....	8
BAIRD ROAD DRAINAGE .....	12
BAYOU PLACE SUB. ....	18
BELLE MAISON SUB.....	18
BIENVILLE PATH .....	18
BOULEVARD DRAINAGE .....	7
BROADMOOR LIFT STATION .....	10
BRUSHY BAYOU.....	18

## **C**

2008 CITYWIDE CONCRETE PANEL .....	3
CADDO SHERIFF'S WORK RELEASE FACILITY.....	18
CATHERINE ST. SEWER MAIN .....	14
CEDAR GROVE LIFT STATION .....	15
CHARLES AVE (200 BLK) SEWER .....	14
CITY WIDE CONCRETE PAVEMENT REHAB .....	4
CRESWELL 24" SEWER MAIN, 3800 BLOCK .....	16

## **D**

DARIEN LIFT STATION .....	10
DIXIE GARDEN LIFT STATION.....	16
DOWNING STORM DRAIN .....	13
DOWNTOWN STREETScape .....	4

## **E, F**

FANNIN LIFT STATION .....	16
FIFTH ST. WATER MAIN.....	13
FLOURNOY-LUCAS/ELLERBE W&S MAIN .....	15,17

## **G**

GALILEE CITY SEWER .....	16
GENTILLY CIRCLE .....	7
GILBERT DITCH REPAIRS.....	7

## **H, I**

HARDY LIFT STATION .....	10
HEARNE SEWER .....	9
HOPE ST. WATER MAIN .....	10
HIDEAWAY HARBOR.....	22
HILRY HUCKABY III AVENUE .....	13

## **J, K**

I-49 LANDSCAPING .....	1
KLUG PINES.....	18

**L**

LAKESHORE DRIVE IMPROVEMENTS .....7  
LAKESIDE AREA PAVING .....3  
LEGARDY LIFT STATION .....16  
LIFT STATION MAINT. BUILDING .....12  
LONG LAKE LIFT STATION ..... 11,17  
LUCAS LIFT STATION .....10  
LUCAS & N. REGIONAL WWTP .....12,15  
LYNBROOK DITCH @ I-49 .....8

**M**

MARJORIE LIFT STATION .....15  
MCNEILL WATER PLANT .....15  
MERIDIAN COURT .....17  
MANSFIELD @ SOUTHLAND PARK DR. ....3  
MILLENNIUM STUDIOS .....3, 7,14  
MICHEL ST. WATER MAIN .....14  
MONTY ST. WATER MAIN .....16  
MURPHY ST. VIA DUCT .....1  
1500 MYRTLE SEWER MAIN .....14

**N, O**

NEWCASTLE .....17  
NORTHERN HEIGHTS SUB. ....8,17  
THE OAKS .....18  
OCKLEY DITCH CHANNEL .....5

**P**

PARHAM SEWER MAIN .....16  
PAVED DRAINAGE DITCH REPAIRS .....7  
PIERREMONT & FAIRFIELD .....1  
PINE HILLS LIFT STATION .....11  
POPEYE'S .....8  
PROVENANCE .....4

**Q, R**

QUERBES LIFT STATION .....11  
REUNION SUB. ....8  
RIVERBROOK .....19  
RUSSELL ROAD WATER MAIN .....10  
RUTHERFORD TRAFFIC CIRCLE .....6

**S**

70<sup>TH</sup> ST. PUMP STATION .....14  
SANITARY SEWER OVERFLOW .....9  
SHREVE HILLS SUB. NO. 2 .....18  
SHREVE PARK INDUSTRIAL CAMPUS PH 4.....4  
SIDEWALK IMPROVEMENTS MARKET @ LAKE .....5  
SOUTH BROOKWOOD DR BRIDGE .....1  
SOUTHFIELD ROAD WATER MAIN .....14  
SOUTH HIGHLAND LIFT STATION .....11  
SOUTHERN TRACE .....17  
SOUTHFIELD ROAD 12" WATER MAIN .....12  
SOUTHERN LOOP PHASE III.....4  
SOUTHEAST SHREVEPORT WATER MAIN ..... 11,14,17  
SOUTHERN LOOP WATER MAIN I,II,III .....11,16  
SPRING @ MILAM SIDEWALK .....5  
STONER LIFT STATION .....15

**T**

TEXAS AVENUE TURN LANES.....2  
3132 STREET LIGHTING.....2

**U, V, W**

WALLACE LIFT STATION ..... 15  
WATER & WASTEWATER ELECTRICAL SYSTEM RELIABILITY PROGRAM ..... 12  
WEST 70<sup>TH</sup> & PINES PUMP STATION ..... 12  
WEST 70<sup>TH</sup> WATER MAIN ..... 14  
WEST LAUREL WATER MAIN ..... 9,14  
WILLIS KNIGHTON ..... 18  
WOOLWORTH LANDFILL ..... 4

**X,Y,Z**

YOUREE DR / KINGS HWY..... 1  
YOUREE FLOOD CONTROL.....5

# **PROJECT STATUS REPORT**

**SEPTEMBER 2008**

**ROADS AND BRIDGES**

**ACTIVE DESIGN PROJECTS**

- |       |  |  |        |     |               |  |  |       |         |     |        |     |               |  |
|-------|--|--|--------|-----|---------------|--|--|-------|---------|-----|--------|-----|---------------|--|
| 1.    | <p><b>YOUREE DR./KINGS HWY. INTER.</b><br/>                 Project Manager: Westerman<br/>                 Design Status: Final<br/>                 Estimated Plan Completion Date:</p>  | <p><b>Project No. 89-C027</b><br/>                 Design Firm: C.G.M.<br/>                 Percent Complete: 100%</p>   |        |     |               |  |  |       |         |     |        |     |               |  |
|       | <table border="0" style="margin-left: auto; margin-right: auto;"> <tr> <td></td> <td style="text-align: center;">ROW</td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td style="text-align: center;">Whole</td> <td style="text-align: center;">Partial</td> <td style="text-align: center;">Drg</td> <td style="text-align: center;">Servt.</td> <td style="text-align: center;">Tem</td> <td style="text-align: center;">Expropriation</td> </tr> </table> |  | ROW    |     |               |  |  | Whole | Partial | Drg | Servt. | Tem | Expropriation |  |
|       | ROW  |  |        |     |               |  |  |       |         |     |        |     |               |  |
| Whole | Partial  | Drg  | Servt. | Tem | Expropriation |  |  |       |         |     |        |     |               |  |
|       | <p>Need<br/>                 Have<br/>                 Estimated ROW Completion Date: TBD<br/> <b>REMARKS:</b> The Consultant has completed the ACPs. The ACPs have been transmitted to the LA. DOTD for review and comment. Consultant working on final plans. Submitted ACPs to LA DOTD for review. Latest set of comments were received on Sept 30, 2004. DOTD to begin working on ROW. Final mylars sent to LA DOTD.</p>   |  |        |     |               |  |  |       |         |     |        |     |               |  |
| 2.    | <p><b>MURPHY STREET VIADUCT/BRIDGE REPLACEMENT</b><br/>                 Project Manager: Zagars<br/>                 Design Status: Survey</p>   | <p><b>Project No. 98-C007</b><br/>                 Design Firm: NTB<br/>                 Percent complete: 25%</p>       |        |     |               |  |  |       |         |     |        |     |               |  |
|       | <p><b>REMARKS:</b> State selected bridge for replacement thru off-system bridge program. Survey approved; issued Notice to Proceed on preliminaries. Preliminary plans sent to LA DOTD. Awaiting State to schedule plan-in-hand meeting.</p>   |  |        |     |               |  |  |       |         |     |        |     |               |  |
| 3.    | <p><b>PIERREMONT ROAD AND FAIRFIELD</b><br/>                 Project Manager: Zagars<br/>                 Design Status: Final</p>   | <p><b>Project No. 01-C022</b><br/>                 Design Firm: CGS Eng.<br/>                 Percent Complete: 100%</p> |        |     |               |  |  |       |         |     |        |     |               |  |
|       | <p><b>REMARKS:</b> Revising plans to reconstruct intersection.</p>   |  |        |     |               |  |  |       |         |     |        |     |               |  |
| 4.    | <p><b>SOUTH BROOKWOOD DRIVE BRIDGE</b><br/>                 Project Manager: Zagars<br/>                 Design Status: Final</p>  | <p><b>Project No. 01-C026</b><br/>                 Design Firm: EJES<br/>                 Percent Complete: 100%</p>     |        |     |               |  |  |       |         |     |        |     |               |  |
|       | <p><b>REMARKS:</b> Received final plans. To schedule project for bidding. City is redesigning project for a more cost effective design.</p>  |  |        |     |               |  |  |       |         |     |        |     |               |  |
| 5.    | <p><b>I-49 LANDSCAPING</b><br/>                 Project Manager: Zagars<br/>                 Design Status: Final</p>  | <p><b>Project No. 01-C001</b><br/>                 Design Firm: In house<br/>                 Percent Complete: 90%</p>  |        |     |               |  |  |       |         |     |        |     |               |  |
|       | <p><b>REMARKS:</b> Addressing LA DOTD comments.</p>  |  |        |     |               |  |  |       |         |     |        |     |               |  |

## SECTION II

### OTHER DESIGN PROJECTS

1. **3132 STREET LIGHTING**  
Project Manager: Westerman  
Design Status: Final  
**REMARKS:** Received pre-acps to schedule plan-in-hand. Awaiting cost information to submit paper work to LA DOTD. Project put on hold until funding is available from the State.  
**Project No.** 92-C008  
Design Firm: TBA  
Percent Complete: 90%
  
2. **TEXAS AVENUE TURN LANES**  
Project Manager: Westerman  
Design Status: Final  
**REMARKS:** Submitted to DOTD for permit.  
**Project No.** 01-C032  
Design Firm: In-house  
Percent Complete: 90%

SECTION III

PROJECTS IN BID OR CONTRACT PHASE

- |    |   |                    |                |
|----|---|--------------------|----------------|
| 1. | <b>MANSFIELD ROAD @ SOUTHLAND PARK DRIVE</b><br>Project Manager: Zagars<br>Bid Date:            | <b>Project No.</b> | <b>01-C023</b> |
| 2. | <b>2008 CDBG ASPHALT OVERLAY</b><br>Project Manager: Juneau<br>Bid Date: 7/3/08                 | <b>Project No.</b> |                |
| 3. | <b>2008 CITYWIDE CONCRETE PANEL REPLACEMENT</b><br>Project Manager: Juneau<br>Bid Date: 6/26/08 | <b>Project No.</b> |                |
| 4. | <b>MILLENNIUM STUDIO SITE GRADING</b><br>Project Manager: Westerman<br>Bid Date: 7/24/08        | <b>Project No.</b> | <b>07-A001</b> |
| 5. | <b>LAKESIDE AREA PAVING</b><br>Project Manager: Juneau<br>Bid Date: 8/7/08                      | <b>Project No.</b> | <b>96-C004</b> |

## SECTION IV

### PROJECTS UNDER CONSTRUCTION

1.     **SHREVE PARK INDUSTRIAL CAMPUS PH IV**  
Project Manager: Chatelain  
Inspector: Hartwell  
Contractor: F. J. Burnell  
**REMARKS:** 210 working day project. Project on hold pending R.O.W. agreement with railroad.

**Project No.     95-C003**  
Contract Amount: \$1,991,713.50  
% work complete: 95%  
% time used: 100%
2.     **PROVENANCE SUBDIVISION**  
Project Manager: Chatelain  
Inspector: Frazier  
Contractor: Blount  
**REMARKS:** Pending punch list items.

**Project No.     Private**  
Contract Amount: N/A  
% work complete: 99%  
% time used: N/A
3.     **CITYWIDE CONCRETE PAVEMENT REHAB.**  
Project Manager: Chatelain  
Inspector: Hartwell  
Contractor: Horton  
**REMARKS:** 220 working day project. Project in lien period.

**Project No.     IFB #06-096**  
Contract Amount: \$1,526,012.35  
% work complete: 90%  
% time used: 85%
4.     **DOWNTOWN STREETSCAPE 2006**  
Project Manager: Juneau  
Inspector: Lee  
Contractor: H&H

**Project No.     96-C002**  
Contract Amount: \$1,184,725  
% work complete: 90%  
% time used: 90%
5.     **SOUTHERN LOOP PHASE III (Linwood to I-49)**  
Project Manager: Chatelain  
Inspector: Frazier/Hartwell  
Contractor: Blount Bros.  
**REMARKS:** 210 working day project.

**Project No.     01-C013**  
Contract Amount: \$2,267,748.30  
% work complete: 40%  
% time used: 40%
6.     **WOOLWORTH ROAD LANDFILL ENTRANCE**  
Project Manager: Juneau  
Inspector: Grice  
Contractor: Carter

**Project No.     01-C003**  
Contract Amount: \$359,330.00  
% work complete: 0%  
% time used: 0%

## DRAINAGE

### ACTIVE DESIGN PROJECTS

1. **OCKLEY DITCH CHANNEL IMPROVEMENTS**  
**Ockley Dr. to St. Vincent Ditch**

**Project No. 92-D002**

Project Manager: Mustapha  
Design Status: Final

Design Firm: Dikita  
Percent Complete: 90%

Estimated plan completion date: Sept., 2001

**REMARKS:** Design contract is complete. Issued notice to proceed on 10/27/99. Survey is complete; received and reviewed preliminary plans. Conducted PIH; waiting for revised submittals. Submitted revised submittals to DOTD statewide flood control section for review and approval. Received comments from DOTD. Conducted plan coordination and plan-in-hand on March 21, 2001. Issued NTP for final plans. Waiting on submittal of ACPs. Engineer is behind schedule on submittals. Received ACPs; in review. Plans are incomplete and need major revisions. We may have to redesign project and select a consultant to provide full services in 2004. Atchley & Atchley was selected to complete design. Received executed contract; issued Notice to Proceed. Received and reviewed submittals. Received ACPs; in review. Submitted ACPs to DOTD for review. Received comments from DOTD; consultant is working on revisions. Received revised plans from consultant; in review.

2. **YOUREE DR. FLOOD CONTROL IMPROVEMENTS**

**Project No. 96-D004**

Project Manager: Mustapha  
Design Status: Final

Design Firm: Atchley & Atchley  
Percent complete: 100%

Estimated plan completion date: Nov. 2000

**REMARKS:** Received executed contract & issued Notice to Proceed. Received & reviewed advance check prints. Conducted coordination meeting with DOTD on July 11, 2000. Completed and submitted applications to DOTD and requested funding under the statewide flood control program. Received approval letter from DOTD. Prepared Council resolution required for contract agreement. Received copy of executed agreement from DOTD. Design engineer is revising plans to meet DOTD requirements. Waiting on revised submittals from consultant. Submitted plans to DOTD - statewide flood control for review and approval. Conducted PIH on 10/2/02. Working on ACPs. DOTD would like to consider incorporating this project with the planned DOTD improvements to Youree (Kings Hwy to Sand Beach Drive). DOTD received bids. Best Yet is the contractor. Construction is underway. Waiting on the request for payment from DOTD.

**SECTION II**

**OTHER DESIGN PROJECTS**

1. **MASTER DRAINAGE PLAN**  
Project Manager: Westerman

**Project No. 84-D029**  
Design Firm: AFJM

**SECTION III**

**PROJECTS IN BID OR CONTRACT PHASE**

1. **3600 ADDISION ST. DRAINAGE**  
Project Manager: Mustapha  
Bid Date: 6/19/08

**Project No. 01-D015**

SECTION IV

PROJECTS UNDER CONSTRUCTION

1. **LAKESHORE DRIVE IMPROVEMENTS**  
Project Manager: Mustapha  
Const. Manager: Shepherd  
Const. Inspector: Bates  
Contractor: Service Const.  
Estimated Completion Date: 07/03/03  
**REMARKS:** The City will deliver documents to DOTD Baton Rouge to close final project.  
**Project No. S.P. 742-09-0108**  
Contract Amount: \$324,728.75  
NTP: 03/26/03  
% work complete: 81%  
% time used: 96%
2. **PAVED DRAINAGE DITCH REPAIRS PH I**  
Project Manager: Mustapha  
Const. Manager: Shepherd  
Const. Inspector: Herrington  
Contractor: H&H  
Estimated completion date: June 25, 2006. Waiting on final change order.  
**Project No. 01-D016**  
Contract Amount: \$197,500  
NTP: 2/9/06  
% work complete: 20%  
% time used: 10%
3. **GENTILLY CIRCLE**  
**48" Outfall Repairs @ Bayou Pierre – 2001 Citywide Drainage**  
Project Manager: McClure  
Project Inspector: Herrington  
Contractor: CW&W  
**REMARKS:** Awaiting punch list items.  
**Project No. 01-D015**  
Contract Amount: \$29,475  
NTP: 3/21/08  
% work complete: 95%  
% time used: 90%
4. **3600 ADDISON ST. DRAINAGE IMPROVEMENTS**  
Project Manager: McClure  
Project Inspector: Lynn  
Contractor: CW&W  
**REMARKS:** To begin mid-September.  
**Project No. 01-D015**  
Contract Amount: \$45,465  
NTP: 9/15/08  
% work complete:  
% time used:
5. **930 BOULEVARD**  
Project Manager: McClure  
Project Inspector: Herrington  
Contractor: CW&W  
**REMARKS:** Construction to start early Sept.  
**Project No. 01-D015**  
Contract Amount: \$69,240  
NTP: 9/2/08  
% work complete: 0%  
% time used: 0%
6. **MILLENNIUM STUDIOS DRAINAGE**  
Project Manager: McClure  
Project Inspector: Herrington  
Contractor: H&H  
**REMARKS:** Construction underway.  
**Project No. 01-D015**  
Contract Amount: \$188,000  
NTP: 8/11/08  
% work complete: 75%  
% time used: 40%
7. **GILBERT DITCH REPAIRS**  
Project Manager: McClure  
Project Inspector: Herrington  
Contractor: Constructing Solutions  
**REMARKS:** Construction almost complete.  
**Project No. 01-D016**  
Contract Amount: \$62,350  
NTP: 7/15/08  
% work complete: 96%  
% time used: 20%

- |     |  |  |
|-----|--|--|
| 8.  | <p><b>LYNBROOK DITCH @ I-49</b><br/> Project Manager: McClure<br/> Project Inspector: Herrington<br/> Contractor:<br/> <b>REMARKS:</b></p>   | <p><b>Project No. 01-D016</b><br/> Contract Amount: \$47,850<br/> NTP:<br/> % work complete: 0%<br/> % time used: 0%</p> |
| 9.  | <p><b>NORTHERN HEIGHTS SUBDIVISION</b><br/> Project Manager: McClure<br/> Project Inspector: Eakin<br/> Contractor: Delta Construction<br/> <b>REMARKS:</b> Drainage started the last week in August..</p> | <p><b>Project No. Private</b></p>  |
| 10. | <p><b>AUDREY PARK SUBDIVISION</b><br/> Project Manager: McClure<br/> Project Inspector: Lynn<br/> Contractor: Bowman<br/> <b>REMARKS:</b> Construction underway.</p>                                       | <p><b>Project No. Private</b></p>  |
| 11. | <p><b>REUNION SUBDIVISION</b><br/> Project Manager: McClure<br/> Project Inspector: Lynn<br/> Contractor: H&amp;H<br/> <b>REMARKS:</b> Construction underway.</p>  | <p><b>Project No. Private</b></p>  |
| 12. | <p><b>POPEYE'S (8622 Youree Dr.)</b><br/> Project Manager: McClure<br/> Project Inspector: Lynn<br/> Contractor: CW&amp;W<br/> <b>REMARKS:</b> Construction to start mid-September.</p>                    | <p><b>Project No. Private</b></p>  |

## WATER & SEWERAGE

### ACTIVE DESIGN PROJECTS

1. **T.L. AMISS WATER TREATMENT FACILITY AUTOMATION** **Project No. 98-E006**  
Project Manager: Featherston  
Eng. Percent Complete: 99.32% (Phase 1) Const. Percent Complete: 99.45% (Ph 1)  
Eng. Consultant: Alliance (Ph 1); Metcalf & Eddy (Ph 2) Const. Contractor: Edison Automation  
Eng. Contract Value: Const. Contract \$: 3,130,694.68  
**REMARKS:** This work under the scope of Phase 1 includes the comprehensive SCADA system development of T.L. Amiss project 98E006. Work will be complete in December 2007 with the exception of on-going services. Ongoing SCADA support services are to be performed under this contract.
2. **SANITARY SEWER OVERFLOW (SSO) ABATEMENT PROGRAM** **Project No. 98-F004**  
Project Manager: Featherston  
Eng. Percent Complete: 30% Const. Percent Complete:  
Eng. Consultant: CDM Const. Contractor  
Eng. Contract Value: \$200,000 Const. Contract \$:  
**REMARKS:** Current project builds on previous projects and includes WIAMIS update, design of North Regional sewer trunk main repair and project prioritization of Cedar Grove, Broadmoor and Highland basins.
3. **BACKFLOW PREVENTERS** **Project No. 04-E002**  
Project Manager: Featherston/Wyche Const. Percent Complete:  
Eng. Consultant: Burk-Kleinpeter Const. Contractor  
Eng. Percent Complete: 99%  
Eng. Contract Value: \$809,900  
**REMARKS:** Notice to Proceed for engineering contract sent out September 2, 2005. Received and reviewed preliminary report and sent back comments. Final draft due in September 2008.
4. **T.L. AMISS WTP COMPREHENSIVE IMPROVEMENTS.** **Project No. 98-E006**  
Project Managers: Featherston & Bordelon  
Eng % complete: 70%  
Eng Consultant: CTE  
Eng Contract Value: \$4,406,235  
**REMARKS:** Plant 2 Flocculation/Sedimentation System Improvements to be bid in July 2008. Ozone optimization study underway. Membrane pilot plant on hold. Plant 2E, lime feed and raw water improvements design complete, pending funding for construction.
5. **HEARNE SEWER IMPROVEMENTS (Midway to Westover)** **Project No. 05-F023**  
Project Manager: Featherston  
Eng. Consultant: In-house  
Eng. % complete: 0%
6. **WEST LAUREL WATER MAIN IMPROVEMENTS** **Project No. 05-E014**  
Project Manager: Featherston  
Eng. Consultant: In-house  
Eng. % complete: 100%  
**REMARKS:** Portion of project designed by Civil Design (Chestnut to Exposition) and will bid in June 2008. Bids received and awarded to Wicker Construction; waiting on contracts.

7. **HOPE STREET AREA WATER MAIN IMPROVEMENTS** **Project No. 05-E015**  
 Project Manager: Featherston  
 Eng Consultant: Hyde Engineering  
 Eng % complete: 70%  
**REMARKS:** Preparing contract. Notice to Proceed sent out Jan 19, 2007. Topo map due March 13, 2007. Received Topo; moving forward with preliminary plans. Preliminary plans complete; final due September 2008.
8. **RUSSELL ROAD WATER MAIN IMPROVEMENTS** **Project No. 05-E001**  
 Project Manager: Featherston  
 Eng Consultant: Sepahan  
 Eng % complete: 95%  
**REMARKS:** Notice to Proceed for topo maps sent on 2/6/06. Received and approved topo map. Received preliminary plans and sent markups on 8/9/06. Received prelim plans; reviewed and sent in October 2006. Reviewed plans on 2/8/07 and Sepahan picked up markups on 2/12/07. Reviewed ACP and requested servitude plats. Received plats and acquiring servitude. Sent markups to engineer.
9. **AUGURS LIFT STATION IMPROVEMENTS** **Project No. 05-F002**  
 Project Manager: Featherston  
 Eng Consultant: BBC  
 Eng % complete: 85%  
**REMARKS:** Contract signed. Topo map due 3/14/06. Prelim plans due August 3, 2006. Reviewed and requested ACP along with markups. ACP due January 11, 2007. Received ACP.
10. **BROADMOOR LIFT STATION IMPROVEMENTS** **Project No. 05-F003**  
 Project Manager: Featherston  
 Eng Consultant: Three Fold  
 Eng % complete: 85%  
**REMARKS:** Preparing contract. Contract signed. Topo map due March 14, 2006. Prelim plans due June 31, 2006. Received preliminary plans on Aug. 13, 2006. Sent prelim plans on Sept 13, 2006. Plans are currently in-house for markup and review.
11. **DARIEN LIFT STATION IMPROVEMENTS** **Project No. 05-F005**  
 Project Manager: Featherston  
 Eng Consultant: NTB  
 Eng % complete: 100%  
**REMARKS:** Contract signed. Topo. map due by Jan. 10, 2006. Topo map was approved. Notice to Proceed for preliminary plans sent out; plans due by 4/21/06. Preliminary plans reviewed and markups due on May 5, 2006. Received and approved preliminary plans. ACP due on Sept. 15, 2006. ACP reviewed and sent in on October 24, 2006. Finals due November 2006. Finals received.
12. **HARDY LIFT STATION IMPROVEMENTS** **Project No. 05-F008**  
 Project Manager: Featherston  
 Eng Consultant: Alliance  
 Eng % complete: 100%  
**REMARKS:** Contract signed. Topo map was approved. Preliminary plans due by 5/25/06. Preliminary plans received and marked up. 90% preliminary plans due. ACP reviewed and finals due January 3, 2007. Finals received.
13. **LUCAS LIFT STATION IMPROVEMENTS** **Project No. 05-F013**  
 Project Manager: Featherston  
 Eng Consultant: Civil Design  
 Eng % complete: 100%  
**REMARKS:** Contract signed. Topo map was approved. Preliminary plans due 3/29/06. Preliminary plans received. ACP reviewed and requested finals. Received finals.

14. **PINE HILLS LIFT STATION IMPROVEMENTS** **Project No. 05-F015**  
 Project Manager: Featherston  
 Eng Consultant: ARE  
 Eng % complete: 100%  
**REMARKS:** Contract signed. Topo map was approved. Preliminary plans due. Preliminary plans reviewed and markups sent on April 12, 2006. Final plans due. Finals received.
15. **QUERBES LIFT STATION IMPROVEMENTS** **Project No. 05-F016**  
 Project Manager: Featherston  
 Eng Consultant: Atchley & Atchley  
 Eng % complete: 100%  
**REMARKS:** Contract signed. Topo map was approved. Preliminary plans due by 4/18/06. Preliminary plans reviewed and markups sent on May 4, 2006. Finals due December 4, 2006. Finals received.
16. **SOUTH HIGHLAND LIFT STATION IMPROVEMENTS** **Project No. 05-F017**  
 Project Manager: Featherston  
 Eng Consultant: Buchart-Hart  
 Eng complete: 75%  
**REMARKS:** Contract signed. Topo map due. Preliminary plans reviewed and markups sent March 25, 2006. Finals due October 2008.
17. **SE SHREVEPORT WATER MAIN IMPROVEMENTS, PHASE I** **Project No. 05-E009**  
**36" Water Distribution Main - Walker Rd & Inner Loop**  
 Project Manager: Featherston/Bordelon  
 Eng. Consultant: BKI  
 Eng. % complete: 95%  
**REMARKS:** Issued Notice to Proceed. Survey work is complete; working on preliminary plans. Preliminary plans due March 18, 2007. Received preliminary plans. Final plans due March 2008. Alignment study complete. Currently working on easement plats and acquiring easements. Finals due June 2008. Engineering complete. Project bid and awarded to Wicker Construction.
18. **SE SHREVEPORT WATER MAIN IMPROVEMENTS, PHASE II** **Project No. 05-E009**  
**36" Inner Loop Parkway Water Main**  
 Project Manager: Featherston/Bordelon  
 Eng. Consultant: Balar  
 Eng. % complete: 60%  
**REMARKS:** Issued Notice to Proceed. Survey due August 20, 2007. Survey complete; working on prelim plans. Finals due June 2008. Engineering complete; project to bid in October 2008.
19. **SE SHREVEPORT WATER MAIN IMPROVEMENTS PHASE III** **Project No. 05-E009**  
**Inner Loop Pump Station**  
 Project Manager: Featherston  
 Eng. Consultant: CDM  
 Eng. % complete: 50%  
**REMARKS:** Issued contract. Design study complete. Working on land acquisition and preliminary plans. Land acquired, surveyed, and soil borings complete. Finals due June 2008. Engineering complete; project to bid in October 2008.
20. **SOUTHERN LOOP WATER MAIN IMPROVEMENTS PHASE I, II, III** **Project No. 05-E009**  
 Project Manager: Bordelon/Featherston  
 Eng. Consultant: Buchart-Hortn  
 Eng. % complete: 100%  
**REMARKS:** Phase I construction completed. Phase II ACP design complete; reviewed comments returned.

Phase III currently in-house for review. Final drafts have been reviewed and returned to the engineer. Final plans are complete; advertise summer 2008. Phase II & III plans complete. Phase II to bid in October 2008.

21. **WEST 70<sup>TH</sup> & PINES ROAD PUMP STATION  
Electrical/HVAC & Related Improvements** **Project No. 98-E006**  
Project Manager: Featherston  
Eng. Consultant: AFJMc  
Eng. % complete: 100%  
**REMARKS:** ACP prints received and comments returned. Expect to advertise project in July 2008. Project bid September 4, 2008.
  
22. **LIFT STATION MAINTENANCE BUILDING** **Project No. 98-F001**  
Project Manager: Featherston/Bordelon  
Eng. Consultant: Denmon  
Eng. % complete: 80%  
**REMARKS:** City staff has reviewed preliminary plans and submitted to Denmon. Expect final plans by June 2008. ACP received August 27, 2008; in review.
  
23. **WATER AND WASTEWATER ELECTRICAL SYSTEM  
RELIABILITY PROGRAM** **Project No. 98-E006**  
Project Manager: Featherston  
Eng. Consultant: AFJMc  
Eng. % complete: 40%  
**REMARKS:** Finalizing design of emergency generators for Amiss WTP. Expect to advertise in October 2008. Other facilities on hold pending funding.
  
24. **LUCAS & NORTH REGIONAL WWTP EXPANSION** **Project No. 00-F001**  
Project Manager: Featherston  
Eng. Consultant: CDM  
Eng. % complete: 99%  
**REMARKS:** ACP for 60" outfall repair in-house for review; advertise October 2008. Finalizing O&M Manuals for Lucas and North Regional. Manuals to be completed by November 2008. Permit issued for wet weather outfall at North Regional. Design for new Outfall complete by September 2008.
  
25. **AMISS TO W. COLLEGE 60" WATER MAIN** **Project No. 06-E001**  
Project Manager: Featherston  
Eng. Consultant: Alliance  
Eng. % complete: 100%  
**REMARKS:** Received, reviewed, and approved preliminary plans. Held Plan-in-Hand meeting. Issued Notice to Proceed for final plans. ACP received and being reviewed by City. Comments returned and ROW task authorized. Waiting for final plans. Final plans complete; advertise June 2008. Bids received and awarded to Eutaw Construction; waiting on contracts.
  
26. **SOUTHFIELD ROAD 12" WATER MAIN  
(Youree Dr. to E. Kings Hwy)** **Project No. 07-E001**  
Project Manager: Bordelon  
Eng. Consultant: ARE  
Eng. % complete: 100%  
**REMARKS:** Plan design complete and City approved August 12, 2008. Project bids on October 2, 2008.

27. **5<sup>TH</sup> STREET WATER MAIN IMPROVEMENT (2900 block)** **Project No. 07-E002**  
 Project Manager: Bordelon  
 Eng. Consultant: Atchley  
 Eng. % complete: 100%  
**REMARKS:** Consultant completed design and issued final plans June 2, 2008. Contract bid advertising to be determined.
28. **1500 MYRTLE SEWER MAIN REPLACEMENT** **Project No. 05-F020**  
 Project Manager: Kennedy  
 Eng. Consultant: In-house  
 Eng. % complete: 100%  
**REMARKS:** Consultant completed topography survey. Bids received and awarded to Pulley Construction. Waiting on contracts.
29. **MICHEL ST. WATER MAIN IMPROVEMENTS** **Project No. 05-E008**  
**1600 & 1700 blocks**  
 Project Manager: Kennedy  
 Eng. Consultant: Polaris  
 Eng. % complete: 50%  
**REMARKS:** Consultant completed topography survey.
30. **CHARLES AVENUE SEWER MAIN IMPROVEMENTS** **Project No. 05-F020**  
**200 block**  
 Project Manager: Kennedy  
 Eng. Consultant: Raley & Associates  
 Eng. % complete: 50%  
**REMARKS:** Waiting for topography survey.
31. **HILRY HUCKABY III AVENUE** **Project No. 05-F020**  
**Water & Sewer Main Extension**  
 Project Manager: Kennedy  
 Eng. Consultant: Polaris  
 Eng. % complete: 50  
**REMARKS:** Consultant completed topography survey; working on final design.

**SECTION II**  
**OTHER DESIGN PROJECTS**

**SECTION III**  
**PROJECTS IN BID OR CONTRACT PHASE**

- |    |   |                    |                |
|----|---|--------------------|----------------|
| 1. | <b>WEST LAUREL AREA WATER MAIN</b><br>Project Manager: Paul Fox<br>Bid date: 6/19/08<br>Plans received; waiting on contracts.   | <b>Project No.</b> | <b>05-E014</b> |
| 2. | <b>WEST 70<sup>TH</sup> STREET WATER MAIN</b><br>Project Manager: Gary Bordelon<br>Bid date: TBD                                | <b>Project No.</b> | <b>08-E001</b> |
| 3. | <b>MILLENNIUM STUDIOS SEWER MAIN, PHASE II</b><br>Project Manager: James Kennedy<br>Bid date: 6/27/08                           | <b>Project No.</b> | <b>05-F020</b> |
| 4. | <b>70<sup>TH</sup> STREET PUMP STATION HVAC</b><br>Project Manager: Featherston<br>Bid date: 9/4/08                             | <b>Project No.</b> | <b>05-E012</b> |
| 5. | <b>3700 BLOCK CATHERINE SEWER MAIN</b><br>Project Manager: Featherston<br>Bid date: 8/7/08                                      | <b>Project No.</b> | <b>05-F020</b> |
| 6. | <b>SOUTHFIELD ROAD 12" WATER MAIN REPLACEMENT<br/>Youree to East Kings</b><br>Project Manager: Featherston<br>Bid date: 10/2/08 | <b>Project No.</b> | <b>07-E001</b> |
| 7. | <b>SOUTHEAST SHREVEPORT WATER DISTRIBUTION, PHASE II</b><br>Project Manager: Featherston<br>Bid date: 10/2/08                   | <b>Project No.</b> | <b>05-E009</b> |
| 8. | <b>SOUTHEAST SHREVEPORT WATER DISTRIBUTION, PHASE III</b><br>Project Manager: Featherston<br>Bid date: 10/2/08                  | <b>Project No.</b> | <b>05-E009</b> |

## SECTION IV

### PROJECTS UNDER CONSTRUCTION

1. **LUCAS & NORTH REGIONAL WWTP EXPANSION** **Project No. 00-F001**  
Project Managers: Featherston & Bordelon  
Eng. Percent Complete: 99% of overall program  
Eng. Consultant: Camp Dresser & McKee  
Eng. Contract Value: \$11,000,000  
**REMARKS:** Construction percent complete:  
Lucas WWTP Project #1 (Max Foote Construction; \$18,000,000; 100% complete)  
Lucas WWTP Project #2 (Max Foote Construction; \$6,000,000; 100% complete)  
Lucas WWTP Project #3A (Max Foote Construction; \$3,400,000; 100% complete)  
North Regional WWTP Project #2 (Max Foote Construction; \$24,500,000; 100% complete)  
Lucas WWTP #3B & North Regional #3: \$14,550,000; 100% complete.  
North Regional Project #1: advertise October 2008.
2. **STONER LIFT STATION IMPROVEMENTS** **Project No. 01-F004**  
Project Manager: Featherston/Breitenbach  
Eng. Consultant: Balar  
Eng. % complete: 100%  
**REMARKS:** Balar completed evaluation and design. CDM prepared front-end (bid documents) for review by DEQ. Bid opening scheduled March 11, 2004. Construction schedule begins May 2004 & completes August 2005. Balar is providing construction inspection. Working on punch list items. Received two new drives; warranty items remain.
3. **T.L. AMISS WTP, 2400 VOLT ELECTRICAL Switchgear Renovation & Improvements** **Project No. 05-E012**  
Project Manager: Featherston/Bordelon  
Contractor: Trio Electric  
**REMARKS:** Startup June 2008.
4. **WALLACE LIFT STATION IMPROVEMENTS** **Project No. 01-F003**  
Project Manager: Featherston  
Const. Mgr: URS  
Contractor: McInnis  
**REMARKS:** Notice to Proceed issued for April 9, 2007. McInnis has mobilized. Machinery from wet well and dry well has been removed, and lift station has been cleaned. Beginning installation. Pumps installed; on hold pending electrical equipment.
5. **MARJORIE LIFT STATION IMPROVEMENTS** **Project No. 05-F014**  
Project Manager: Featherston  
Const. Mgr: Kennedy  
Contractor: Wicker  
Inspector: Chamberlain  
**REMARKS:** Construction complete; station in service. Working on punch list items.
6. **CEDAR GROVE LIFT STATION IMPROVEMENTS** **Project No. 05-F004**  
Project Manager: Featherston  
Const.Mgr:  
Contractor: Dual  
**REMARKS:** Plans have been redesigned. Pre-bid to be routed in 2007. Contract being processed  
Notice to Proceed for Dec. 3, 2007. Construction has begun. . Contractor waiting on equipment delivery.

- |   |  |
|---|--|
| <p>7. <b>SOUTHERN LOOP 24" WATER MAIN EXT., PHASE I</b><br/> Project Manager: Bordelon<br/> Contractor: JPD<br/> Inspector: Brazeal</p>   | <p><b>Project No. 05-E009</b><br/> Contract Amount: \$838,678<br/> % complete: 100%</p>    |
| <p>8. <b>CRESWELL 24" SEWER MAIN</b><br/> Project Manager: Kennedy<br/> Const. Mgr: Kennedy<br/> Contractor: CW&amp;W<br/> Inspector: Bates<br/> <b>REMARKS:</b> Construction complete; line in service. Working on punch list items.</p>                                   | <p><b>Project No. 05-F020</b><br/> Contract Amount: \$297,590.02<br/> % complete: 95%</p>  |
| <p>9. <b>DIXIE GARDEN LIFT STATION</b><br/> Project Manager: Featherston<br/> Const. Mgr: Kennedy<br/> Contractor: Wicker<br/> Inspector: Chamberlain<br/> <b>REMARKS:</b> Construction complete; station in service. Working on punch list items.</p>                      | <p><b>Project No. 05-F006</b><br/> Contract Amount: \$217,411<br/> % complete: 100%</p>    |
| <p>10. <b>FANNIN LIFT STATION IMPROVEMENTS</b><br/> Project Manager: Featherston<br/> Const. Mgr: Fox<br/> Contractor: Wicker<br/> Inspector: Chamberlain<br/> <b>REMARKS:</b> Equipment delivered. Notice to Proceed Sept. 2, 2008.</p>                                    | <p><b>Project No. 05-F007</b><br/> Contract Amount: \$328,277.00<br/> % complete: 0%</p>   |
| <p>11. <b>LEGARDY LIFT STATION IMPROVEMENTS</b><br/> Project Manager: Featherston<br/> Const. Mgr: Kennedy<br/> Contractor: San-Tech<br/> Inspector: Chamberlain<br/> <b>REMARKS:</b> Notice to Proceed March 3, 2008. Station in service; working on punch list items.</p> | <p><b>Project No. 05-F 011</b><br/> Contract Amount: \$299,996.00<br/> % complete: 95%</p> |
| <p>12. <b>PARHAM SEWER MAIN</b><br/> Project Manager: Featherston<br/> Const. Mgr: Kennedy<br/> Inspector: Chamberlain<br/> Contractor: TMI<br/> <b>REMARKS:</b> Notice to Proceed May 15, 2008. Construction complete; line in service. In lien period.</p>                | <p><b>Project No. 05-F020</b><br/> Contract Amount: \$35,850.00<br/> % complete: 100%</p>  |
| <p>13. <b>GALILEE CITY EMERGENCY SEWER MAIN</b><br/> Project Manager: Kennedy<br/> Inspector: Chamberlain<br/> Contractor: CW&amp;W<br/> <b>REMARKS:</b> In construction phase.</p>   | <p><b>Project No. 05-F020</b><br/> Contract Amount: \$59,100.00<br/> % complete: 75%</p>   |
| <p>14. <b>MONTY ST. EMERGENCY WATER MAIN IMPS.</b><br/> Project Manager: Kennedy<br/> Inspector: Kennedy<br/> Contractor: JPD<br/> <b>REMARKS:</b> Construction complete; line in service. In lien period.</p>  | <p><b>Project No. 05-E008</b><br/> Contract Amount: \$37,750.00<br/> % complete: 100%</p>  |

- |  |   |
|--|---|
| <p>15. <b>LONG LAKE LIFT STATION</b><br/> Project Manager: Fox<br/> Inspector: Chamberlain<br/> Contractor: Peck<br/> <b>REMARKS:</b> Contracts received; submittal review in process.</p>                                 | <p><b>Project No. 05-F012</b><br/> Contract Amount: \$320,000.00<br/> % complete:</p>             |
| <p>16. <b>FLOURNOY-LUCAS/ ELLERBE ROAD (LA 523)</b><br/> <b>Youree Drive to LA 526</b><br/> Project Manager: Bordelon<br/> Const. Manager: Bordelon<br/> Inspector: Bates<br/> Contractor: Wicker<br/> <b>REMARKS:</b></p> | <p><b>Project No. 08-E002</b><br/> <br/> Contract Amount: \$1,461,815.95<br/> % complete: 10%</p> |
| <p>17. <b>SOUTHEAST SHREVEPORT WATER DISTRIBUTION, PHASE I</b><br/> Project Manager: Bordelon<br/> Const. Manager: Bordelon<br/> Inspector: BKI<br/> Contractor: Wicker<br/> <b>REMARKS:</b></p>                           | <p><b>Project No. 05-E009</b><br/> Contract Amount: 7,211,337.97<br/> % complete:</p>             |
| <p>18. <b>MERIDIAN COURT</b><br/> Project Manager: McClure<br/> Project Inspector: Hendricks<br/> Contractor: Yor-Wic<br/> <b>REMARKS:</b> Construction in final phase.</p>  | <p><b>Private</b></p>   |
| <p>19. <b>AUDREY PARK</b><br/> Project Manager: McClure<br/> Project Inspector: Hendricks<br/> Contractor: Yor-Wic<br/> <b>REMARKS:</b> Construction in final phase.</p>   | <p><b>Private</b></p>   |
| <p>20. <b>SOUTHERN TRACE WEST (SEC..XXII)</b><br/> Project Manager: McClure<br/> Const. Inspector: Hendricks<br/> Contractor: R. L. Branch<br/> <b>REMARKS:</b> Testing phase on water remaining.</p>                      | <p><b>Private</b></p>   |
| <p>21. <b>NEWCASTLE 14</b><br/> Project Manager: McClure<br/> Const. Inspector: Hendricks<br/> Contractor: R. L. Branch<br/> <b>REMARKS:</b> Contractor addressing punch list items.</p>                                   | <p><b>Private</b></p>   |
| <p>22. <b>NORTHERN HEIGHTS SUBDIVISION</b><br/> Project Manager: McClure<br/> Const. Inspector: Mudd<br/> Contractor: Delta<br/> <b>REMARKS:</b> Utility contractor awaiting final grades.</p>                             | <p><b>Private</b></p>   |

23. **BRUSHY BAYOU UNITS 5 & 6** **Private**  
 Project Manager: McClure  
 Project Inspector: Bates  
 Contractor: Yor-Wic  
**REMARKS:** Contractor addressing punch list items.
24. **BELLE MAISON SUB.** **Private**  
 Project Manager: McClure  
 Inspector: Mudd  
 Contractor: Pulley  
**REMARKS:** Awaiting punch list.
25. **BIENVILLE PATH** **Private**  
 Project Manager: McClure  
 Inspector: Hendricks  
 Contractor: R. L. Branch  
**REMARKS:** Awaiting punch list.
26. **BAYOU PLACE SUB.** **Private**  
 Project Manager: McClure  
 Inspector: Mudd  
 Contractor: Miley  
**REMARKS:** Awaiting punch list.
27. **THE OAKS** **Private**  
 Project Manager: McClure  
 Inspector: Hendricks  
 Contractor: Yor-Wic  
**REMARKS:** Awaiting punch list.
28. **WILLIS KNIGHTON WATER & SEWER EXTENSION** **Private**  
 Project Manager: McClure  
 Inspector: Hendricks  
 Contractor: Wicker  
**REMARKS:** Existing utilities being located.
29. **CADDO SHERIFF'S WORK RELEASE FACILITY** **Private**  
 Project Manager: McClure  
 Inspector: Hendricks  
 Contractor: West Plumbing  
**REMARKS:** Utility work to begin first week in September.
30. **SHREVE HILLS COMMERCIAL SUB. #2** **Private**  
 Project Manager: McClure  
 Inspector: Mudd  
 Contractor: Lawler  
**REMARKS:** Utility installation in progress.
31. **KLUG PINES WATER MAIN** **Private**  
 Project Manager: McClure  
 Inspector: Mudd  
 Contractor: Perot Plumbing  
**REMARKS:** Installation to begin in early September.

32. **RIVERBROOK #3**

**Private**

Project Manager: McClure

Inspector: Hendricks

Contractor: Branch

**REMARKS:** Utility installation to begin early September.