



**DEPARTMENT OF ENGINEERING AND ENVIRONMENTAL SERVICES  
OFFICE OF THE CITY ENGINEER**

**Quarterly Project Status Report  
March 2013**

**PHONE: 673-6000**

**FAX: 673-6004**

**TO:**

Sharon Ball - ComDev	Larry Lee - ENG
Mark Bates - ENG	Michael Leone – SWEPCO
Phillip Brown, Jr. - CenterPoint	
Robert Campbell – W&S Admn	Andy Long - DOTD
Michael Erlund, P.E. - T.E.	
Jerry Erwin - ENG	Tom Mattox - PUR
Barbara Featherston, P.E. W&S Admn	Bonnie Moore - ComDev
F. W. Dodge Division	Ernie Negrete - S&D
Lonnie Fouts - W&S	Ron Norwood, P.E. - ENG
Patrick Furlong, P.E. - ENG	Autumn Permenter, P.E. - ENG
Wayne Goss - ENG	Dale Sibley - CAO
Stanley Harris, P.E. - PWA	Malcolm Stadlander - PM
Ralph Hollis - AT&T	Doug Stump – ENG Olaolu Talabi - CenterPoint
Erik Isern, P.E. – CDM Smith	Jim Thomas - SWEPCO
	Mica Whorton - Comcast
James Kennedy – W&S	Andrew Zagars, P.E. - ENG

**FROM:** Robert Westerman, P.E.  
Assistant City Engineer

Ali Mustapha, P.E.  
Assistant City Engineer

Barbara Featherston, P.E.  
Interim Director, Water & Sewer

The intent of this report is to provide a concise quarterly report of projects currently under design and in construction. For your convenience, each engineering office has sorted and arranged these projects by priority. This is not a complete list of all projects currently being monitored. Should there be questions concerning specific projects, please contact the assigned project manager. Questions concerning non-listed projects or the report in general, should be directed to the appropriate engineering office at 673-6000: Ali Mustapha for drainage and private water and sewer projects, Robert Westerman for street projects, and Barbara Featherston for water and sewer projects.

# CITY ENGINEERING PROJECTS

<b>A</b>	
ACKARD STREET.....	2
AGURS LIFT STATION.....	16
AIRPORT DITCH REPAIRS.....	5
AMI LIFT STATION.....	16
AMISS.....	10,15

<b>B</b>	
BACKFLOW PREVENTION PROGRAM.....	11,14
BIENVILLE PATH.....	16
BRAELOCK DRIVE.....	2
BROADMOOR LIFT STATION.....	10
BROADMOOR SEWER OUTFALL.....	11
BROWNING ST. DRAINAGE.....	5
BURGUNDY OAKS.....	17

<b>C</b>	
CAPTAIN SHREVE DR.....	2
CARROLL STREET.....	2
CARVER STREET.....	2
C. E. GALLOWAY.....	1
CEDAR GROVE TRUNK MAIN.....	11
CEDAR GROVE BAR SCREEN.....	16
CHASE ISLAND DRIVE.....	7
COLLEGE ST. SEWER MAIN.....	16
CONCORDIA SUB.....	8
CORBITT, DORIS & STATE ST WATER MAIN.....	14
CROSS BAYOU LATERAL.....	6
CROSS LAKE DAM & SPILLWAY.....	13
CROSS LAKE WATER SHED.....	11
CVS PHARMACY ELLERBE ROAD & FLOURNOY-LUCAS.....	17

<b>D</b>	
DELAWARE LIFT STATION.....	14
DELAWARE STREET.....	6
DEWBERRY DRIVE.....	5

<b>E, F</b>	
EAST KINGS CORRIDOR.....	1
EAST 70 <sup>TH</sup> WATER MAIN.....	14
8-INCH WATER MAIN TO SERVE SLUDGE FACILITY.....	17
ELECTRIC SYSTEM RELIABILITY STUDY.....	15
EIGHT INCH WATER MAIN IMPROVEMENTS (Corbitt, Doris & State Sts.).....	17
EPA/DOJ NEGOTIATIONS.....	13
ESPLANADE FORBING RIDGE.....	8
ESPLANADE LAKE DISTRICT.....	8
ESPLANADE RAILSBACK.....	8,9,17,18,19
ESPLANADE SUBDIVISION.....	16,17,18

FAIRFIELD AVENUE.....	2
-----------------------	---

**G,H,I**

2012 G.F. ASPHALT .....4  
GOLDSBERRY ROAD WM.....19  
GORTON ROAD LIFT STATION.....15  
GREENWOOD CEMETERY GATE HOUSE.....7  
  
HARRISON ST. WATER MAIN .....16  
HEARNE SEWER .....10  
HERSEY D. WILSON .....1  
HOPE ST. WATER MAIN .....14  
HUNTINGTON LANE .....2  
  
IDEMA ST.....8  
I-49 LANDSCAPING.....1

**J,K,L**

JEFFERSON PAIGE/SHOREWOOD LIFT STATION.....15  
JENNINGS ST. WATER MAIN.....15  
JUNIPER PLACE – RIVER OAKS DITCH.....6  
  
KELLIWOOD DR. ....7  
KENNIE ROAD LIFT STATION .....12  
KINGSTON ROAD.....2  
KNIGHT STREET .....1  
  
LAKESHORE DRIVE.....4  
LA TIERRA @ SCENIC.....4  
LEWIS PLACE .....1  
LIFT STATION MAINT. BUILDING.....15  
LINWOOD SEWER MAIN 9400 BLOCK .....20  
LONG LAKE ESTATES .....8,18  
LOONEY LIFT STATION.....12  
LUCAS LIFT STATION .....16  
LUCAS & N. REGIONAL WWTP .....10,12

**M**

MACKEY LANE & WALKER.....4  
MADISON AVENUE .....7  
MAGNOLIA SCHOOL.....19  
MARKET ST. SIDEWAL .....3  
MICHEL ST. WATER MAIN .....10  
MIDWAY AVENUE .....3  
MIRIAM STREET.....4  
MISCELLANEOUS WATER & SEWER ENGINEERING SERVICES .....11  
MISSOURI AVENUE .....2,6  
MURPHY ST. VIA DUCT.....1

**N**

NEW CASTLE.....9,17  
NORRIS FERRY CROSSING .....18,20  
NORTH REGIONAL EFFLUENT FORCE MAIN .....15

**O**

OAK HAVEN DRIVE WATER MAIN.....18  
OCKLEY DITCH .....5  
ORLEANS COURT AT TWELVE OAKS .....8,17

**P**

PAVED DRAINAGE DITCH REPAIRS .....6,7  
PROGRAM MANAGEMENT ..... 13  
PROVENANCE..... 9,18,19

**Q, R**

QUERBES LIFT STATION ..... 15  
RIVERBROOK..... 17,18  
ROSARY LANE SIDEWALK.....4  
ROUND GROVE LIFT STATION..... 12  
RUSSELL ROAD WATER MAIN ..... 10

**S**

SCADA UPGRADE PHASE II ..... 15  
700 BLOCK OF WOODMONT.....3  
SID POTTS OFFICE.....8  
SLUDGE DISPOSAL SYSTEM ..... 14  
SLUDGE FIELD LIFT STATION..... 12  
SLUDGE PRESS RELOCATION ..... 16  
SOUTH HIGHLAND LIFT STATION ..... 10  
SOUTH KIRKWOOD .....2  
SOUTHERN TRACE ..... 17,18  
SOUTHERN TRACE GRAVITY SEWER ..... 16  
SPORTRAN.....4  
SPRING LAKE DRIVE.....6  
ST. ANDREWS SUB. ....9,19  
ST. CHARLES PLACE .....9,19  
STONER AVENUE .....4  
STONER FORCE MAIN REPLACEMENT ..... 11

**T, U**

TEXAS AVENUE TURN LANES ..... 3  
3132 STREET LIGHTING..... 3  
TRANSFORMER REHAB..... 12  
TWELVE MILE BAYOU PUMP STATION ..... 11  
TWELVE OAKS BIENVILLE PATH ..... 9, 19  
TWELVE OAKS PROFESSIONAL PLAZA..... 16  
  
UNADILLA SEWER MAIN ..... 12  
UNIVERSITY DR. @ 70<sup>TH</sup> ST.....2

**V, W**

VARIOUS CITYWIDE SEWER MAINS PHASE I ..... 16  
  
WALLACE FORCE MAIN REPLACEMENT ..... 11  
WATER & WASTEWATER ELECTRICAL SYSTEM RELIABILITY PROGRAM ..... 16  
WEST WILDERNESS WAY ..... 3  
WILLIS KNIGHTON CANCER CENTER ..... 18  
WOODMONT.....3

**X,Y,Z**

YOUREE DRIVE/KINGS HIGHWAY.....1

# **PROJECT STATUS REPORT**

**MARCH 2013**

## ROADS AND BRIDGES

### ACTIVE DESIGN PROJECTS

1. ***YOUREE DR./KINGS HWY. INTER.*** ***Project No. 89-C027***  
Project Manager: Westerman Design Firm: C.G.M.  
Design Status: Final comments Percent Complete: 99%  
Estimated Plan Completion Date:  
**REMARKS:** DOTD has approved funds to bid project. Final plans submitted to State. DOTD to bid in June.
2. ***MURPHY STREET VIADUCT/BRIDGE REPLACEMENT*** ***Project No. 98-C007***  
Project Manager: Zagars Design Firm: NTB  
Design Status: Final Percent complete: 75%  
**REMARKS:** State selected bridge for replacement through off-system bridge program. Plans submitted to DOTD for bidding. City to acquire railroad permit.
3. ***I-49 LANDSCAPING*** ***Project No. 01-C001***  
Project Manager: Zagars Design Firm: In house  
Design Status: Final Percent Complete: 75%  
**REMARKS:** Addressing LA DOTD comments. The A/Engineering Selection Committee has chosen Jerome Nicholas as the landscape consultant. Redesigning landscape plan. Advanced check set submitted to LA DOTD for review.
4. ***HERSEY D. WILSON*** ***Project No. 11-C003***  
Project Manager: Zagars Design Firm: W.T. Winfield  
Design Status: In contracts Percent Complete: 40%  
**REMARKS:** Consultant working on preliminary plans. Late notice issued.
5. ***KNIGHT STREET*** ***Project No. 11-C002***  
Project Manager: Zagars Design Firm: Balar  
Design Status: In contracts Percent Complete: 60%  
**REMARKS:** Reviewing preliminary plans; addressing Sportran concerns.
6. ***EAST KINGS CORRIDOR IMPROVEMENT*** ***Project No. 11-C003***  
Project Manager: Zagars Design Firm: Hunt Guillot  
Design Status: Percent Complete: 20%  
**REMARKS:** Consultant issued notice to proceed on preliminary plans.
7. ***LEWIS PLACE*** ***Project No. 11-C003***  
Project Manager: Zagars Design Firm: Fenner  
Design Status: Consultant submitted final plans. Percent Complete: 100%
8. ***C. E. GALLOWAY*** ***Project No. 11-C003***  
Project Manager: Zagars Design Firm: AFJM  
Design Status: Consultant working on final plans. Percent Complete: 100%

- |     |   |   |
|-----|---|---|
| 9.  | <b>UNIVERSITY DR. @ 70<sup>TH</sup> ST.</b><br>Project Manager: Zagars<br>Design Status: City working on final plans. | <b>Project No. 11-C003</b><br>Design Firm: CGS<br>Percent Complete: 90%           |
| 10. | <b>FAIRFIELD AVENUE</b><br>Project Manager: Zagars<br>Design Status: Consultant submitted final plans.                | <b>Project No. 11-C003</b><br>Design Firm: Raley<br>Percent Complete: 100%        |
| 11. | <b>BRAELOCK DRIVE</b><br>Project Manager: Zagars<br>Design Status: Consultant working on final plans.                 | <b>Project No. 11-C003</b><br>Design Firm: Mohr<br>Percent Complete: 100%         |
| 12. | <b>KINGSTON ROAD</b><br>Project Manager: Zagars<br>Design Status: City working on final plans.                        | <b>Project No. 11-C003</b><br>Design Firm: Civil Design<br>Percent Complete: 100% |
| 13. | <b>SOUTH KIRKWOOD</b><br>Project Manager: Zagars<br>Design Status: Consultant submitted plans.                        | <b>Project No. 11-C003</b><br>Design Firm: Polaris<br>Percent Complete: 100%      |
| 14. | <b>MISSOURI AVENUE</b><br>Project Manager: Zagars<br>Design Status: Consultant submitted survey.                      | <b>Project No. 11-C003</b><br>Design Firm: FBL<br>Percent Complete: 100%          |
| 15. | <b>ACKARD STREET</b><br>Project Manager: Zagars<br>Design Status: Consultant working on final plans.                  | <b>Project No. 11-C003</b><br>Design Firm: Durr<br>Percent Complete: 75%          |
| 16. | <b>CARROLL STREET</b><br>Project Manager: Zagars<br>Design Status: In-house design.                                   | <b>Project No. 11-C003</b><br>Design Firm: In House<br>Percent Complete: 60%      |
| 17. | <b>CAPTAIN SHREVE DRIVE</b><br>Project Manager: Zagars<br>Design Status: Consultant submitted survey.                 | <b>Project No. 11-C003</b><br>Design Firm: FBL<br>Percent Complete: 100%          |
| 18. | <b>CARVER STREET</b><br>Project Manager: Zagars<br>Design Status: Consultant submitted final plans.                   | <b>Project No. 11-C003</b><br>Design Firm: Durr<br>Percent Complete: 100%         |
| 19. | <b>HUNTINGTON LANE</b><br>Project Manager: Zagars<br>Design Status: Consultant submitted review set for comments      | <b>Project No. 11-C003</b><br>Design Firm: Buchart-Horn<br>Percent Complete: 90%  |

## SECTION II

### OTHER DESIGN PROJECTS

1. **3132 STREET LIGHTING**  
Project Manager: Westerman  
Design Status: Final  
**REMARKS:** Received pre-acps to schedule plan-in-hand. Awaiting cost information to submit paper work to LA DOTD. Project put on hold until funding is available from the State.  
**Project No. 92-C008**  
Design Firm: TBA  
Percent Complete: 90%
2. **TEXAS AVENUE TURN LANES**  
Project Manager: Westerman  
Design Status: Final  
**REMARKS:** Submitted to DOTD for permit. Awaiting funds to bid.  
**Project No. 01-C032**  
Design Firm: In-house  
Percent Complete: 95%

## SECTION III

### PROJECTS IN BID OR CONTRACT PHASE

1. **700 BLOCK WOODMONT**  
Project Manager: Zagars  
**REMARKS:** Bid date: 1/31/13  
**Project No. 11-C003**  
Design Firm: Nixon
2. **WEST WILDERNESS**  
Project Manager: Westerman  
**REMARKS:** Bid date: 2/14/13  
**Project No. 11-C003**  
Design Firm: Raley, In-house
3. **MIDWAY & JEWELLA AVENUES IMPROVEMENT**  
Project Manager: Zagars  
**REMARKS:** Bid date: 5/9/13  
**Project No.: 11-C003**  
Design Firm: EJES/City
4. **MARKET ST. SIDEWALK**  
Project Manager: Zagars  
**REMARKS:** Bid date TBD  
**Project No.: 01-C032**  
Design Firm: In-house



**PROJECTS UNDER CONSTRUCTION**

- |    |  |   |
|----|--|---|
| 1. | <b><i>ROSARY LANE SIDEWALK</i></b><br>Project Manager: Zagars<br>Inspector: Zagars<br>Contractor: Horton   | <b><i>Project No. 11-C003</i></b><br>Contract Amount: \$83,310.00<br>% work complete: 95%<br>% time used: 100%      |
| 2. | <b><i>MIRIAM ST. RECONSTRUCTION</i></b><br>Project Manager: Lee<br>Inspector: Ivy<br>Contractor: Specialty Trackhoe  | <b><i>Project No. 11-C003</i></b><br>Contract Amount: \$339,615.00<br>% work complete: 0%<br>% time used: 0%        |
| 3. | <b><i>LA TIERRA at SCENIC</i></b><br>Project Manager: Lee<br>Inspector: Ivy<br>Contractor: Horton<br><b>REMARKS:</b> In lien period.                       | <b><i>Project No. 11-C003</i></b><br>Contract Amount: 73,003.40<br>% work complete: 100%<br>% time complete: 100%   |
| 4. | <b><i>MACKEY LANE &amp; WALKER</i></b><br>Project Manager: Lee<br>Inspector: Ivy<br>Contractor: Horton   | <b><i>Project No. 11-C003</i></b><br>Contract Amount: \$482,299.00<br>% work complete: 40%<br>% time used: 93%      |
| 5. | <b><i>2012 GENERAL FUND ASPHALT OVERLAY</i></b><br>Project Manager: Lee<br>Inspector: Ivy<br>Contractor: Benton & Brown<br><b>REMARKS:</b> In lien period. | <b><i>Project No. IFB #12-060</i></b><br>Contract Amount: \$699,690.00<br>% work complete: 100%<br>% time used: 35% |
| 6. | <b><i>LAKESHORE DRIVE</i></b><br>Project Manager: Lee<br>Inspector: Ivy<br>Contractor: F. J. Burnell   | <b><i>Project No. 11-C003</i></b><br>Contract Amount: \$269,970.00<br>% work complete: 0%<br>% time used: 0%        |
| 7. | <b><i>STONER AVENUE</i></b><br>Project Manager: Lee<br>Inspector: Ivy<br>Contractor: F. J. Burnell   | <b><i>Project No. 11-C003</i></b><br>Contract Amount: \$883,787.00<br>% work complete: 50%<br>% time used: 24%      |

## DRAINAGE

### ACTIVE DESIGN PROJECTS

1. **600-700 BLOCKS BROWNING ST. DRAINAGE** **Project No. 11-D005**  
Project Manager: Mustapha Eng Consultant: Hunt Guillot  
Eng % complete: 0% Eng Contract Value: \$57,000  
**REMARKS:** Issued Notice to Proceed for Phase 4, Topographic Survey, on June 7, 2012. Contract signed; purchase order issued. Issued NTP for Phase 7, preliminary plans on Aug. 7, 2012. Plans due Dec. 10, 2012. Consultant working on revising preliminary plans. Received advance check print; in review.
  
2. **AIRPORT DITCH REPAIRS - VALLEY VIEW TO RAILROAD** **Project No. 11-D006**  
Project Manager: Mustapha Eng Consultant: IMS  
Eng % complete: 0% Eng Contract Value: \$156,000  
**REMARKS:** Contract is complete and being routed for mayor's signature. Phase 4 is complete. Issued NTP for Phase 7, preliminary plans. Plans due Nov. 6, 2012. Consultant working on revising preliminary plans. Received advance check print March 25, 2013.
  
3. **OCKLEY DITCH IMPROVEMENTS** **Project No. 11-D007**  
Project Manager: Mustapha Eng Consultant: EJES  
Eng % complete: 0% Eng Contract Value: \$135,925  
**REMARKS:** Issued Notice to Proceed for Phase 4, Topographic Survey on June 20, 2012. Contract signed; purchase order issued. Phase 4 is complete. Issued NTP for Phase 7, preliminary plans. Plans due Nov. 26, 2012. Consultant working on revising preliminary plans. Consultant working on advance check print.
  
4. **DEWBERRY DRIVE DRAINAGE REPAIRS** **Project No. 11-D001**  
Project Manager: Mustapha Eng Consultant: In-house  
Eng % complete: 50% Eng Contract Value: N/A  
**REMARKS:** Repairs to an existing collapsed drainage pipe.

**PROJECTS IN BID OR CONTRACT PHASE**

- |   |                           |                       |
|---|---------------------------|-----------------------|
| 1. <b><i>PAVED DRAINAGE DITCH REPAIRS – PHASE C<br/>D002</i></b><br><b><i>Ockley Ditch near McWillie St.</i></b><br>Project Manager: Furlong<br><b>REMARKS:</b> Bid date Feb. 14, 2013. | <b><i>Project No.</i></b> | <b><i>11-</i></b>     |
| 2. <b><i>PAVED DRAINAGE DITCH REPAIRS – PHASE D<br/>D002</i></b><br><b><i>Summer Grove Ditch</i></b><br>Project Manager: Furlong<br><b>REMARKS:</b> Bid date Feb. 14, 2013.             | <b><i>Project No.</i></b> | <b><i>11-</i></b>     |
| 3. <b><i>JUNIPER PLACE – RIVER OAKS DITCH IMPROVEMENTS<br/>D001</i></b><br>Project Manager: Mustapha<br><b>REMARKS:</b> Bid date Jan. 31, 2013. Fessler & Bowman is contractor.         | <b><i>Project No.</i></b> | <b><i>11-</i></b>     |
| 4. <b><i>MISSOURI @ SPRUCE PIPE REPLACEMENT<br/>D001</i></b><br>Project Manager: Furlong<br><b>REMARKS:</b> Bids opened March 28, 2013; Landworx was low bidder.                        | <b><i>Project No.</i></b> | <b><i>11-</i></b>     |
| 5. <b><i>SPRING LAKE DRIVE – 8300 block<br/>D001</i></b><br>Project Manager: Mustapha<br><b>REMARKS:</b> Bids opened March 5, 2013; Landworx was low bidder.                            | <b><i>Project No.</i></b> | <b><i>11-</i></b>     |
| 6. <b><i>DELAWARE STREET – 700 block</i></b><br>Project Manager: Mustapha<br><b>REMARKS:</b> Bid date is April 18, 2013.  | <b><i>Project No.</i></b> | <b><i>11-D001</i></b> |

**PROJECTS UNDER CONSTRUCTION**

- |   |  |
|---|--|
| <p>1. <b><i>PAVED DRAINAGE DITCH REPAIRS</i></b><br/><b><i>D002</i></b><br/><b><i>Cross Bayou Lateral – Phase A</i></b><br/>Project Manager: Furlong<br/>Inspector: Fox<br/>Contractor: Landworx<br/><b>REMARKS:</b> Construction complete; in lien period.</p>             | <p><b><i>Project No.:</i></b>     <b><i>11-</i></b></p>  |
| <p>2. <b><i>PAVED DRAINAGE DITCH REPAIRS</i></b><br/><b><i>D002</i></b><br/><b><i>Ockley Ditch at Forest Park – Phase B</i></b><br/>Project Manager: Furlong<br/>Inspector: Fox<br/>Contractor: Wimbley<br/><b>REMARKS:</b> Under construction.</p>                         | <p><b><i>Project No.:</i></b>     <b><i>11-</i></b></p>  |
| <p>3. <b><i>1100 KELLIWOOD DR. DRAINAGE (Citywide)</i></b><br/><b><i>D001</i></b><br/>Project Manager: Mustapha<br/>Inspector: Furlong<br/>Contractor: Lawler<br/><b>REMARKS:</b> Construction complete; in lien period.</p>  | <p><b><i>Project No.</i></b>       <b><i>11-</i></b></p> |
| <p>4. <b><i>1446 MADISON AVENUE CONCRETE DITCH PAVING</i></b><br/><b><i>D001</i></b><br/><b><i>(Citywide drainage)</i></b><br/>Project Manager: Furlong<br/>Inspector: Fox<br/>Contractor: Landworx<br/><b>REMARKS:</b> Under construction.</p>                             | <p><b><i>Project No.</i></b>       <b><i>11-</i></b></p> |
| <p>5. <b><i>GREENWOOD CEMETERY GATE HOUSE</i></b><br/><b><i>D001</i></b><br/><b><i>Flood Mitigation (2011 Citywide)</i></b><br/>Project Manager: Mustapha<br/>Inspector: Fox<br/>Contractor: Wingate House Moving &amp; Lifting<br/><b>REMARKS:</b> Under construction.</p> | <p><b><i>Project No.</i></b>       <b><i>11-</i></b></p> |

## PRIVATE PROJECTS

1. ***CONCORDIA SUBDIVISION***  
Project Manager: Patrick Furlong  
Project Inspector: Fox  
Contractor: Douglas Construction  
**REMARKS:** Addressing punch list items.
  
2. ***ESPLANADE SUBDIVISION RAILSBACK DISTRICT UNIT 2***  
Project Manager: Patrick Furlong  
Project Inspector: Fox  
Contractor: R. Carlson  
**REMARKS:** Construction in progress.
  
3. ***ORLEANS COURT IN TWELVE OAKS***  
Project Manager: Patrick Furlong  
Project Inspector: Fox  
Contractor: H&H  
**REMARKS:** Construction complete; in lien period.
  
4. ***IDEMA STREET COMMERCIAL DEVELOPMENT***  
Project Manager: Patrick Furlong  
Project Inspector: Fox  
Contractor: Cochran  
**REMARKS:** Construction complete; in lien period.
  
5. ***ESPLANADE – RAILSBACK RIDGE DR. EXTENSION PH 4***  
Project Manager: Patrick Furlong  
Project Inspector: Fox  
Contractor: R. Carlson  
**REMARKS:** Under Construction.
  
6. ***SID POTTS OFFICE – DRAINAGE***  
Project Manager: Patrick Furlong  
Project Inspector: Fox  
Contractor: Hawn  
**REMARKS:** Construction complete; in lien period.
  
7. ***PROVENANCE UNITE***  
Project Manager: Patrick Furlong  
Project Inspector: Fox  
Contractor: H&H  
**REMARKS:** Under Construction.
  
8. ***LONG LAKE ESTATES SUBDIVISION***  
Project Manager: Patrick Furlong  
Project Inspector: Fox  
Contractor:  
**REMARKS:** Construction complete; in lien period.

9. ***ST. CHARLES PLACE SUBDIVISION, UNIT 13***  
 Project Manager: Patrick Furlong  
 Project Inspector: Fox  
 Contractor: H&H  
**REMARKS:** Construction complete; in lien period..
  
10. ***ESPLANADE RAILSBACK RIDGE DRIVE EXTENSION – PHASE 5***  
 Project Manager: Patrick Furlong  
 Project Inspector: Fox  
 Contractor: Ronnie Carlson  
**REMARKS:** Under construction.
  
11. ***ESPLANADE - LAKE DISTRICT UNIT 3***  
 Project Manager: Patrick Furlong  
 Project Inspector: Fox  
 Contractor: Ronnie Carlson  
**REMARKS:** Under construction.
  
12. ***ESPLANADE – FORBING RIDGE ACCESS ROAD***  
 Project Manager: Patrick Furlong  
 Project Inspector: Fox  
 Contractor: Ronnie Carlson  
**REMARKS:** Under construction
  
13. ***PROVENANCE – PH II, UNITS A & B***  
 Project Manager: Patrick Furlong  
 Project Inspector: Sample  
 Contractor: H&H  
**REMARKS:** Under construction.
  
14. ***TWELVE OAKS – BIENVILLE PATH UNIT 6***  
 Project Manager: Patrick Furlong  
 Project Inspector: Fox  
 Contractor: H&H  
**REMARKS:** Under construction.
  
15. ***ST. ANDREWS SUBDIVISION UNIT 1***  
 Project Manager: Patrick Furlong  
 Project Inspector: Fox  
 Contractor: H&H  
**REMARKS:** Under construction.
  
16. ***NEW CASTLE 14-B***  
 Project Manager: Patrick Furlong  
 Project Inspector: Fox  
 Contractor: Southern Home Builders  
**REMARKS:** Under construction.

## WATER & SEWERAGE

### ACTIVE DESIGN PROJECTS

1. ***T. L. AMISS WTP COMPREHENSIVE IMPS.*** ***Project No. 98-E006***  
Project Managers: Permenter  
Eng % complete: 95%  
Eng Consultant: AECOM  
Eng Contract Value: \$4,459,635  
**REMARKS:** Raw water and Plant 2E under construction. Caustic Feed project in design.
  
2. ***HEARNE SEWER IMPROVEMENTS  
(Midway to Westover)*** ***Project No. 05-F023***  
Project Manager: Bates  
Eng. Consultant: In-house  
Eng. % complete: 0%  
**REMARKS:** On hold pending funding.
  
3. ***RUSSELL ROAD WATER MAIN IMPROVEMENTS*** ***Project No. 05-E001***  
Project Manager: Bates  
Eng Consultant: Graff  
Eng % complete: 60%  
**REMARKS:** On hold pending funding.
  
4. ***BROADMOOR LIFT STATION IMPROVEMENTS*** ***Project No. 05-F003***  
Project Manager: Isern  
Eng Consultant: Three Fold  
Eng % complete: 50%  
**REMARKS:** Plans & specs with comments sent to design engineers on April 3, 2013. There were many deficiencies and missing sections on specs; plans were incomplete.
  
5. ***SOUTH HIGHLAND LIFT STATION IMPROVEMENTS*** ***Project No. 05-F017***  
Project Manager: Permenter  
Eng Consultant: Buchart-Hart  
Eng complete: 90%  
**REMARKS:** In design; to advertise in May 2013.
  
6. ***LUCAS & NORTH REGIONAL WWTP EXPANSION*** ***Project No. 00-F001***  
Project Manager: Permenter  
Eng. Consultant: CDM-Smith  
Eng. % complete: 99%  
**REMARKS:** Punch list items to be completed. Project to be complete in April 2013.
  
7. ***MICHEL ST. WATER MAIN IMPROVEMENTS  
1600 & 1700 blocks*** ***Project No. 05-E008***  
Project Manager: Bates  
Eng. Consultant: Polaris  
Eng. % complete: 95%  
**REMARKS:** Design complete. Construction on hold pending funding.

8. **CROSS LAKE WATER SHED SEWER IMPROVEMENTS** *Project No. 06-F001*  
 Project Manager: Isern  
 Eng. Consultant: Stuart  
 Eng. % complete: 60%  
**REMARKS:** In-house review.
9. **BACKFLOW PREVENTION PROGRAM** *Project No. 04-E002*  
 Project Manager: Featherston  
 Eng. Consultant: BKI  
 Eng. % complete: 90%  
**REMARKS:** Final report submitted; ongoing modeling tasks.
10. **ENGINEERING SERVICES** *Project No. RFS# 10-709*  
**MISCELLANEOUS WATER & SEWER DESIGN**  
 Project Manager: Featherston  
 Eng. Consultant: CGS Engineering  
 Eng. % complete: N/A  
**REMARKS:** Design underway for various lift stations, sewer mains and water mains.
11. **TWELVE MILE BAYOU PUMP STATION**  
**PUMPING IMPROVEMENTS** *Project No. 11-E003*  
 Project Manager: Isern  
 Eng % complete: 10%  
 Eng Consultant: BBC  
 Eng Contract Value: \$485,300  
**REMARKS:** Preliminary report submitted, and option 2 was selected. Engineer working on design.
12. **CEDAR GROVE TRUNK MAIN REPAIR** *Project No. 11-F002*  
 Project Manager: Bates  
 Eng % complete: 0%  
 Eng Consultant: Coyle  
 Eng Contract Value: \$200,000  
**REMARKS:** Design pending SSES work.
13. **BROADMOOR SEWER OUTFALL 48" SEWER MAIN REHAB** *Project No. 11-F001*  
 Project Manager: Isern  
 Eng % complete: 60%  
 Eng Consultant: Atchley & Atchley, Inc.  
 Eng Contract Value: \$165,000  
**REMARKS:** Final plans submitted; in-house review.
14. **WALLACE FORCE MAIN REPLACEMENT** *Project No. 11-F005*  
 Project Manager: Permenter  
 Eng % complete: 10%  
 Eng Consultant: CGS  
 Eng Contract Value: \$333,000  
**REMARKS:** Preliminary design.
15. **STONER FORCE MAIN REPLACEMENT** *Project No. 11-F006*  
 Project Manager: Isern  
 Eng % complete: 10%  
 Eng Consultant: Civil Design  
 Eng Contract Value: \$500,000  
**REMARKS:** In preliminary design.



16. **LUCAS & N. REGIONAL WWTP IMPROVEMENTS** **Project No. 11-F007**  
 Project Manager: Isern  
 Eng % complete: 10%  
 Eng Consultant: MWH  
 Eng Contract Value: \$411,000  
**REMARKS:** Preliminary design to be submitted the first week in April.
17. **TRANSFORMER REHAB** **Project No.**  
 Project Manager: Doug Stump  
 Eng % complete: 0%  
 Eng Consultant: AF&M  
 Eng Contract Value: \$525,000  
**REMARKS:** Awaiting funding.
18. **LOONEY LIFT STATION IMPROVEMENTS** **Project No. 11-F003**  
 Project Manager: Permenter  
 Eng % complete: 60%  
 Eng Consultant: AFJMc  
**REMARKS:** Preliminary design.
19. **UNADILLA SEWER MAIN** **Project No. 11-F008**  
 Project Manager: Bates  
 Eng % complete: 95%  
 Eng Consultant: CGS  
**REMARKS:** In design.
20. **KENNIE ROAD LIFT STATION IMPROVEMENTS** **Project No. 06-F001**  
 Project Manager: Isern  
 Eng % complete: 100%  
 Eng Consultant: CGS  
**REMARKS:** Final design submitted; sent to DEQ.
21. **SLUDGE FIELD LIFT STATION** **Project No. 05-F025**  
 Project Manager: Isern  
 Eng % complete: 30%  
 Eng Consultant: CGS  
**REMARKS:** Preliminary design submitted; internal review.
22. **ROUND GROVE LIFT STATION** **Project No. 05-F025**  
 Project Manager: Isern  
 Eng % complete: 100%  
 Eng Consultant: CGS  
**REMARKS:** Design sent to DEQ.

## SECTION II

### OTHER DESIGN PROJECTS

1. ***CROSS LAKE DAM & SPILLWAY*** ***Project No. 05-E012***  
Project Manager: Isern  
Engineer: Atchley  
**REMARKS:** Atchley & Atchley design consultant. Report complete. Vegetation removal plan submitted for review.
  
2. ***EPA/DOJ NEGOTIATIONS*** ***Project No. 10-F001***  
Project Manager: Featherston  
Engineer: BKI  
**REMARKS:** SSES Phase 1 underway.
  
3. ***PROGRAM MANAGEMENT*** ***Project No. 11-F008***  
Project Manager: Featherston  
**REMARKS:** In progress.

SECTION III

PROJECTS IN BID OR CONTRACT PHASE

1. **HOPE STREET AREA WATER MAIN IMPROVEMENTS** *Project No. 05-E015*  
Project Manager: Bates  
**REMARKS:** To advertise April 2013.
2. **DELAWARE LIFT STATION IMPROVEMENTS** *Project No. 11-F004*  
Project Manager: Permenter  
**REMARKS:** Bid opening April 2013.
3. **EAST 70<sup>TH</sup> WATER MAIN** *Project No. 05-E008*  
Project Manager: Isern  
**REMARKS:** Wicker awarded contract.
4. **BACKFLOW PREVENTION DESIGN** *Project No. 04-E002*  
Project Manager: Permenter  
**REMARKS:** McInnis awarded contract.

## SECTION IV

### CAPITAL PROJECTS UNDER CONSTRUCTION

1. ***NORTH REGIONAL WASTEWATER TREATMENT PLANT PROJECT  
EFFLUENT FORCE MAIN***  
Project Manager: Permenter  
Project Inspector: Pinchback  
Contractor: Cecil Gassiott  
**REMARKS:** Construction to be complete in April 2013.  
**Project No.:** ***00-F001***  
Contract Amount: \$1,331,685.00  
% complete: 95%
2. ***AMISS RAW WATER PIPING***  
Project Manager: Permenter  
Project Inspector: Pinchback/CDM Smith  
Contractor: Eutaw  
**REMARKS:** In construction.  
**Project No.** ***11-E002***  
Contract Amount: \$2,948,585.13  
% complete: 10%
3. ***QUERBES LIFT STATION IMPROVEMENTS***  
Project Manager: Bates  
Inspector: Pinchback  
Contractor: Peck  
**REMARKS:** Under construction.  
**Project No.** ***05-F016***  
Contract Amount: \$2,690,000.00  
% complete: 80%
4. ***LIFT STATION MAINTENANCE BUILDING***  
Project Manager: Isem  
Contractor: McInnis  
**REMARKS:** Under construction.  
**Project No.** ***98-F001***  
Contract Amount: \$1,082,000.00  
% complete: 40%
5. ***JEFFERSON PAIGE LIFT STATION***  
Project Manager: Permenter  
Inspector: Check  
Contractor: Yor-Wic  
**REMARKS:** Construction underway.  
**Project No.** ***06-F001***  
Contract Amount: \$235,431.00  
% complete: 50%
6. ***GORTON LIFT STATION***  
Project Manager: Permenter  
Inspector: Check  
Contractor: Yor-Wic  
**REMARKS:** Construction underway.  
**Project No.** ***06-F001***  
Contract Amount: \$215,192.00  
% complete: 5%
7. ***JENNINGS WATER MAIN***  
Project Manager: Bates  
Inspector: Pinchback  
Contractor: Yor-Wic  
**REMARKS:** Construction underway.  
**Project No.** ***05-E008***  
Contract Amount: \$38,690.00  
% complete: 98%
8. ***SCADA UPGRADE PHASE II***  
Project Manager: Stump  
Contractor: Revere  
**REMARKS:** In progress.  
**Project No.** ***09-E001***  
Contract Amount: \$799,200.00  
% complete: 10%

- |   |   |
|---|---|
| <p>9. <b>AGURS LIFT STATION IMPROVEMENTS</b><br/> Project Manager: Permenter<br/> Inspector: Pinchback/BBC<br/> Contractor: Peck<br/> <b>REMARKS:</b> Construction underway.</p>                      | <p><b>Project No. 05-F002</b><br/> Contract Amount: \$1,430,000.00<br/> % complete: 50%</p> |
| <p>10. <b>LUCAS LIFT STATION IMPROVEMENTS</b><br/> Project Manager: Permenter<br/> Inspector: Pinchback/BBC<br/> Contractor: Max Foote<br/> <b>REMARKS:</b> Construction underway.</p>                | <p><b>Project No. 05-F013</b><br/> Contract Amount: \$3,879,000.00<br/> % complete: 50%</p> |
| <p>11. <b>AMI LIFT STATION IMPROVEMENTS</b><br/> Project Manager: Bates<br/> Inspector: Pinchback<br/> Contractor: Wicker<br/> <b>REMARKS:</b> Construction underway.</p>                             | <p><b>Project No. 05-F025</b><br/> Contract Amount: \$117,500.00<br/> % complete: 85%</p>   |
| <p>12. <b>SOUTHERN TRACE GRAVITY SEWER</b><br/> Project Manager: Permenter<br/> Inspector: Pinchback<br/> Contractor: Perot Plumbing<br/> <b>REMARKS:</b> Construction to be complete April 2013.</p> | <p><b>Project No. 11-F008</b><br/> Contract Amount: \$135,080.00<br/> % complete: 99%</p>   |
| <p>13. <b>COLLEGE ST. SEWER MAIN</b><br/> Project Manager: Isern<br/> Contractor: Wicker<br/> <b>REMARKS:</b> Construction underway.</p>  | <p><b>Project No. 11-F008</b><br/> Contract Amount: \$219,225.00<br/> % complete: 0%</p>    |
| <p>14. <b>HARRISON ST. WATER MAIN IMPROVEMENTS</b><br/> Project Manager: Bates<br/> Contractor: Wicker<br/> <b>REMARKS:</b> Under construction.</p>   | <p><b>Project No. 05-E008</b><br/> Contract Amount: \$134,167.00<br/> % complete: 95%</p>   |
| <p>15. <b>VARIOUS CITY-WIDE SEWER MAINS PHASE I</b><br/> Project Manager: Bates<br/> Project Inspector: Pinchback<br/> Contractor: Wicker<br/> <b>REMARKS:</b> Under construction.</p>                | <p><b>Project No. 11-F008</b><br/> Contract Amount: \$777,355.00<br/> % complete: 80%</p>   |
| <p>16. <b>CEDAR GROVE BAR SCREEN</b><br/> Project Manager: Doug Stump<br/> Contractor: Cecil Gassiott<br/> <b>REMARKS:</b> Under construction.</p>  | <p><b>Project No. 05-F025</b><br/> Contract Amount: \$121,800.00<br/> % complete: 60%</p>   |
| <p>18. <b>SLUDGE PRESS RELOCATION</b><br/> Project Manager: Doug Stump<br/> Contractor: McInnis<br/> <b>REMARKS:</b> Under construction.</p>  | <p><b>Project No. 98-F014</b><br/> Contract Amount: \$598,500.00<br/> % complete: 60%</p>   |

**PRIVATE PROJECTS UNDER CONSTRUCTION**

1. ***RIVERBROOKE NO. 3***  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: Branch  
**REMARKS:** Construction complete; awaiting final inspection.
2. ***SOUTHERN TRACE PH. V, SEC. XXVI***  
Project Manager: Furlong  
Inspector: Bates  
Contractor: R. L. Branch  
**REMARKS:** Construction complete; in lien period.
3. ***ESPLANADE SUBDIVISION – Railsback District Unit 2***  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: Pulley Construction  
**REMARKS:** Construction complete; in lien period.
4. ***ORLEANS COURT AT TWELVE OAKS***  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: R. L. Branch  
**REMARKS:** Construction complete; in lien period.
5. ***CVS – ELLERBE ROAD & FLOURNOY-LUCAS ROAD***  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: Ruthledge  
**REMARKS:** Construction complete; in lien period.
6. ***ESPLANADE SEWER FORCE MAIN CROSSING BAYOU PIERRE***  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: Pulley  
**REMARKS:** Under construction.
7. ***ESPLANADE NORTH – SEWER MAIN OUTFALL***  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: Pulley  
**REMARKS:** Construction complete; in lien period.
8. ***NEW CASTLE SUBDIVISION, UNIT 14-B***  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: Branch  
**REMARKS:** Utilities installed; awaiting final inspection.
9. ***BURGUNDY OAKS SUBDIVISION, UNIT 12***  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: Delta Construction  
**REMARKS:** Under construction.

10. ***NORRIS FERRY CROSSING, UNIT 7***  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: Pulley  
**REMARKS:** In lien period.
11. ***ESPLANADE – NORTH WATER MAIN EXTENSION***  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: Pulley  
**REMARKS:** Under construction.
12. ***WILLIS KNIGHTON CANCER CENTER IBH PROTON***  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: McInnis  
**REMARKS:** In lien period.
13. ***PROVENANCE – PHASE I, UNIT E***  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: Wicker  
**REMARKS:** Construction complete; in lien period.
14. ***PROVENANCE – PHASE I, UNIT F***  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: Branch  
**REMARKS:** Construction complete; in lien period.
15. ***RIVERBROOK SUBDIVISION UNIT 5***  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: Wicker  
**REMARKS:** Utilities installed; awaiting final inspection.
16. ***ESPLANADE – RAILSBACK RIDGE DRIVE EXTENSION – PHASE 4***  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: Pulley  
**REMARKS:** Utilities installed; awaiting final grade.
17. ***OAKHAVEN DRIVE WATER MAIN – PHASE II***  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: JPD  
**REMARKS:** Construction complete; in lien period.
18. ***LONG LAKE ESTATES SUBDIVISION UNIT 21***  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: Wicker  
**REMARKS:** Utilities installed; awaiting final inspection.
19. ***SOUTHERN TRACE PHASE 5, SECTION XXVII***  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: Wicker  
**REMARKS:** Utilities installed; awaiting final grade.

20. ***PROVENANCE, PHASE II, UNITS A & B***  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: Wicker  
**REMARKS:** Under construction.
21. ***ESPLANADE - LAKE DISTRICT UNIT 3***  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: Pulley  
**REMARKS:** Under construction.
22. ***ST. CHARLES PLACE UNIT 13***  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: Wicker  
**REMARKS:** Construction complete; in lien period.
23. ***ESPLANADE - RAILSBACK RIDGE DRIVE EXTENSION PHASE 5***  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: Pulley  
**REMARKS:** Utilities installed; awaiting final grade.
24. ***MAGNOLIA SCHOOL OF EXCELLENCE***  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: Wicker  
**REMARKS:** Construction complete; in lien period.
25. ***TWELVE OAKS, BIENVILLE PATH #6***  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: Branch  
**REMARKS:** Utilities installed; awaiting final grade.
26. ***GOLDSBERRY ROAD WATER MAIN***  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: JPD  
**REMARKS:** Construction complete; in lien period.
27. ***ST. ANDREWS UNIT 1***  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: Wicker  
**REMARKS:** Utilities installed; awaiting final grade.
28. ***ESPLANADE UNIT 4 - FORBING RIDGE DISTRICT***  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: Pulley  
**REMARKS:** Under construction.



29. ***9400 BLOCK LINWOOD SEWER MAIN EXTENSION***

Project Manager: Furlong

Inspector: Mudd

Contractor: Mike Tilton

**REMARKS:** Under construction.

30. ***NORRIS FERRY CROSSING UNIT 8***

Project Manager: Furlong

Inspector: Mudd

Contractor: Pulley

**REMARKS:** Under construction.