



OFFICE OF THE CITY ENGINEER
Quarterly Project Status Report

September 2010

PHONE: 673-6000

FAX: 673-6004

TO: Sharon Ball – ComDev
Ron Chatelain – ENG
Michael Erlund, P.E. - TE
Paul Fox - ENG
F. W. Dodge Division
Jerry Erwin - ENG
Lonnie Fouts – T&D
Wayne Goss - PM
Larry Hester - CenterPoint
Clinton Hollis – AT&T
Ralph Hollis – AT&T
Jim Juneau – ENG
James Kennedy – ENG
Michael Leone – SWEPCO
Andy Long – DOTD

Tom Mattox – PUR
Bonnie Moore – Com Dev
Linda Morehead – ENG
Gary McClure – ENG
Ernie Negrete – S&D
Ron Norwood, P.E. – ENG
Pamela Shannon - ENG
Dale Sibley, Interim CAO
Malcolm Stadtlander – PM
H. M. Strong - DOS
Mary Sylvie - Admin
Jim Thomas – SWEPCO
Mica Whorton - ComCast
Andrew Zagars, P.E., - ENG

FROM: Robert Westerman, P.E.
Assistant City Engineer

Ali Mustapha, P.E.
Assistant City Engineer

Barbara Featherston, P.E.
Assistant City Engineer

The intent of this report is to provide a concise quarterly report of projects currently under design and in construction. For your convenience, each engineering office has sorted and arranged these projects by priority in each office. This is not a complete list of all projects currently being monitored. Should there be questions concerning specific projects, please contact the assigned project manager. Questions concerning non-listed projects or the report in general, should be directed to the appropriate engineering office at 673-6000: Ali Mustapha for drainage and private water and sewer projects, Robert Westerman for street projects, and Barbara Featherston for water and sewer projects.

CITY ENGINEERING PROJECTS

A	
2010 ASPHALT G.F.	3
AMISS.....	8,14
AUGURS LIFT STATION	8
3925 AUTUMN LANE DRAINAGE	6
B	
BACKFLOW PREVENTION PROGRAM.....	10,11
BIENVILLE PATH	15
BROADMOOR LIFT STATION	9
C	
CATHERINE ST.	1
CHAMPION LAKE EMERGENCY AERATION EQUIPMENT	12
CONCORDIA SUB.	7,14
2010 CITYWIDE CONCRETE PANEL REPLACEMENT	3
CROSS LAKE DAM & SPILLWAY	12
CROSS LAKE WATER SHED	10
D	
DALE TO HOLZMAN SEWER.....	10
DARIEN LIFT STATION	13
DOWNTOWN PEDESTRIAN WALKWAY	1
E, F	
EPA/DOJ NEGOTIANS	12
ESPLANADE SUBDIVISION	7,15
ENGINEERING SERVICES MISC. WATER & SEWE DESIGN	12
FERN AVENUE OFFICE PLAZA NORTH.....	15
FLOURNOY-LUCAS/ELLERBE W&S MAIN	12
G	
GALIEE SEWER MAIN IMPROVEMENTS	12
GLADSTONE & WHELESS AVE. DRAINAGE	5
H, I	
HARDY LIFT STATION	13
HAVENS SUB.....	14
HEARNE SEWER	8
HOPE ST. WATER MAIN	8
I-49 LANDSCAPING	1
J, K	
3920 JUDSON ST.	6
J. S. CLARK (BOOKER T.) DRAINAGE.....	6
L	
LAKESHORE DRIVE IMPROVEMENTS	6
LIFT STATION MAINT. BUILDING.....	9
LINWOOD SEWER MAIN	12
LUCAS LIFT STATION	9
LUCAS & N. REGIONAL WWTP	9,13

M

MICHEL ST. WATER MAIN9
MUNICIPAL AUDITORIUM PARKING LOT3
MURPHY ST. VIA DUCT1

N, O

NORRIS FERRY CROSSING7,14
NORRIS FERRY LANDING14

THE OAKS14
OCKLEY DITCH CHANNEL4

P

PAVED DRAINAGE DITCH REPAIRS6
PINE HILLS LIFT STATION9
POPEYE'S7
PORT LIFT STATION EMERGENCY UPGRADE12
PROVENANCE3
PUGH & STRATMORE SEWER MAIN EXTENSION15

Q, R

QUERBES LIFT STATION9,10
RAILROAD CROSSING HOLLYWOOD @ MANSFIELD 3
RIVERBROOK14
RUSSELL ROAD WATER MAIN8

S

2010 SIDEWALK REPAIR PROGRAM3
SANITARY SEWER OVERFLOW7
1624 SHEPHERD PLACE INLET7
SHREVE PARK INDUSTRIAL CAMPUS PH 43
SOUTH BROOKWOOD DR BRIDGE3
SOUTH HIGHLAND LIFT STATION9
SOUTHERN AVE & MARGARET DRAINAGE5
SOUTHERN TRACE15
SOUTHEAST SHREVEPORT WATER DISTRIBUTION14
SUMMER GROVE DITCH REPAIR6

T

TEXAS AVENUE TURN LANES 2
3132 STREET LIGHTING 2

U, V, W

WATER & WASTEWATER ELECTRICAL SYSTEM RELIABILITY PROGRAM13
WATER INFRASTRUCTURE PROGRAM14
2800 WEST 70TH DITCH REPAIR6
WEST 70TH ST. WATER MAIN13
WILLOW POINT LIFT STATION10

X,Y,Z

YOUREE DR / KINGS HWY 1
YOUREE FLOOD CONTROL4

PROJECT STATUS REPORT

SEPTEMBER 2010

ROADS AND BRIDGES

ACTIVE DESIGN PROJECTS

1. ***YOUREE DR./KINGS HWY. INTER.*** ***Project No. 89-C027***
Design Firm: C.G.M.
Percent Complete: 100%
Project Manager: Westerman
Design Status: Final
Estimated Plan Completion Date:

	ROW				
Whole	Partial	Drg	Servt.	Tem	Expropriation

Need
Have
Estimated ROW Completion Date: TBD
REMARKS: Final plans, estimates, specs, and right-of-way sent to DOTD. DOTD is currently investigating the possibility of phasing the construction.

2. ***MURPHY STREET VIADUCT/BRIDGE REPLACEMENT*** ***Project No. 98-C007***
Design Firm: NTB
Percent complete: 25%
Project Manager: Zagars
Design Status: Survey
REMARKS: State selected bridge for replacement thru off-system bridge program. Survey approved; issued Notice to Proceed on preliminarys. Preliminary plans sent to LA DOTD. Plan in Hand meeting scheduled for Dec. 3, 2008. Post Plan-in-Hand plans complete; forwarded to LA DOTD.

3. ***I-49 LANDSCAPING*** ***Project No. 01-C001***
Design Firm: In house
Percent Complete: 90%
Project Manager: Zagars
Design Status: Final
REMARKS: Addressing LA DOTD comments. The Engineering Selection Committee is choosing a landscape consultant.

4. ***DOWNTOWN PEDESTRIAN WALKEWAY PHASE II*** ***Project No. 01-C031***
Design Firm: In house
Percent Complete: 90%
Project Manager: Zagars
Design Status: Final
REMARKS: Awaiting final utility comments. Bids opened June 1, 2010 – high; waiting on decision to re-bid.

5. ***CATHERINE STREET*** ***Project No. 96-C010***
Design Firm: In house
Percent Complete: 25%
Project Manager: Zagars
Design Status: Preliminary
REMARKS: Received survey; beginning design.

SECTION IV
PROJECTS UNDER CONSTRUCTION

- | | | |
|----|---|---|
| 1. | <p><i>SHREVE PARK INDUSTRIAL CAMPUS PH IV</i>
Project Manager: Chatelain
Inspector: Frazier
Contractor: F. J. Burnell
REMARKS: 210 working day project. Project completion pending UPRR crossing.</p> | <p><i>Project No. 95-C003</i>
Contract Amount: \$2,143,626.61
% work complete: 99%
% time used: 100%</p> |
| 2. | <p><i>PROVENANCE SUBDIVISION</i>
Project Manager: Chatelain
Inspector: Frazier
Contractor: Blount
REMARKS: Pending punch list item.</p> | <p><i>Project No. Private</i>
Contract Amount: N/A
% work complete: 99%
% time used: N/A</p> |
| 3. | <p><i>SOUTHERN LOOP PHASE III (Linwood to I-49)</i>
Project Manager: Chatelain
Inspector: Frazier/Hartwell
Contractor: Blount Bros.
REMARKS: 210 working day project. Project in lien period pending punch list items completion.</p> | <p><i>Project No. 01-C013</i>
Contract Amount: \$2,267,748.30
% work complete: 100%
% time used: 100%</p> |
| 4. | <p><i>RAILROAD CROSSING HOLLYWOOD @ MANSFIELD ROAD</i>
Project Manager: Juneau
Inspector: Lee
Contractor: Williams Enterprises</p> | <p><i>Project No. 01-C034</i>
Contract Amount: \$36,433.00
% work complete: 0%
% time used: 0%</p> |
| 5. | <p><i>MUNICIPAL AUDITORIUM PARKING LOT</i>
Project Manager: Chatelain
Inspector: Frazier
Contractor: Blount Bros.
REMARKS: 60 working day project. Project in lien period.</p> | <p><i>Project No. 06-A003</i>
Contract Amount: \$433,590.00
% work complete: 99%
% time complete: 100%</p> |
| 6. | <p><i>SOUTH BROOKWOOD DR. BRIDGE REPLACEMENT</i>
Project Manager: Chatelain
Inspector: Frazier
Contractor: F. J. Burnell
REMARKS: Project in lien period pending punch list completion.</p> | <p><i>Project No. 01-C026</i>
Contract Amount: \$193,350.00
% work complete: 99%
% time used: 99%</p> |
| 7. | <p><i>2010 CITYWIDE CONCRETE PANEL REPLACE PROGRAM</i>
Project Manager: Chatelain
Inspector: Frazier
Contractor: Horton
REMARKS: Notice to proceed July 12, 2010; 150 working day project.</p> | <p><i>Project No. 09-C001</i>
Contract Amount: \$2,234,984.00
% work complete: 10%
% time used: 25%</p> |
| 8. | <p><i>2010 G.F. ASPHALT OVERLAY</i>
Project Manager: Juneau
Inspector: Lee
Contractor: Best Yet</p> | <p><i>Project No. IFB #10-018</i>
Contract Amount: \$830,975.00
% work complete: 80%
% time used: 30%</p> |
| 9. | <p><i>2010 SIDEWALK PROGRAM</i>
Project Manager: Juneau
Inspector: Lee
Contractor: CW&S</p> | <p><i>Project No. 01-C029</i>
Contract Amount: \$89,325.00
% work complete: 0%
% time used: 0%</p> |

DRAINAGE

ACTIVE DESIGN PROJECTS

1. ***OCKLEY DITCH CHANNEL IMPROVEMENTS***
Ockley Dr. to St. Vincent Ditch

Project No. 92-D002

Project Manager: Mustapha
Design Status: Final

Design Firm: Dikita
Percent Complete: 90%

Estimated plan completion date: Sept., 2001

REMARKS: Design contract is complete. Issued notice to proceed on 10/27/99. Survey is complete; received and reviewed preliminary plans. Conducted PIH; waiting for revised submittals. Submitted revised submittals to DOTD statewide flood control section for review and approval. Received comments from DOTD. Conducted plan coordination and plan-in-hand on March 21, 2001. Issued NTP for final plans. Waiting on submittal of ACPs. Engineer is behind schedule on submittals. Received ACPs; in review. Plans are incomplete and need major revisions. We may have to redesign project and select a consultant to provide full services in 2004. Atchley & Atchley was selected to complete design. Received executed contract; issued Notice to Proceed. Received and reviewed submittals. Received ACPs; in review. Submitted ACPs to DOTD for review. Received comments from DOTD; consultant is working on revisions. Received revised plans from consultant; in review.

2. ***YOUREE DR. FLOOD CONTROL IMPROVEMENTS***

Project No. 96-D004

Project Manager: Mustapha
Design Status: Final

Design Firm: Atchley & Atchley
Percent complete: 100%

Estimated plan completion date: Nov. 2000

REMARKS: Received executed contract & issued Notice to Proceed. Received & reviewed advance check prints. Conducted coordination meeting with DOTD on July 11, 2000. Completed and submitted applications to DOTD and requested funding under the statewide flood control program. Received approval letter from DOTD. Prepared Council resolution required for contract agreement. Received copy of executed agreement from DOTD. Design engineer is revising plans to meet DOTD requirements. Waiting on revised submittals from consultant. Submitted plans to DOTD - statewide flood control for review and approval. Conducted PIH on 10/2/02. Working on ACPs. DOTD would like to consider incorporating this project with the planned DOTD improvements to Youree (Kings Hwy to Sand Beach Drive). DOTD received bids. Best Yet is the contractor. Construction is underway. Waiting on the request for payment from DOTD.

SECTION II

OTHER DESIGN PROJECTS

1. **MASTER DRAINAGE PLAN**
Project Manager: Westerman

Project No. 84-D029
Design Firm: AFJM

SECTION III

PROJECTS IN BID OR CONTRACT PHASE

1. **SOUTHERN AVE. & MARGARET PLACE REPAIRS**
Project Manager: McClure
2. **GLADSTONE BLVD. @ WHELESS AVE. DRAINAGE**
Project Manager: McClure
REMARKS: Bids to open Oct. 28, 2010.

Project No. 01-D012

Project No.

SECTION IV

PROJECTS UNDER CONSTRUCTION

1. **LAKESHORE DRIVE IMPROVEMENTS** *Project No. S.P. 742-09-0108*
Project Manager: Mustapha
Const. Manager: Shepherd Contract Amount: \$324,728.75
Const. Inspector: Bates NTP: 03/26/03
Contractor: Service Const. % work complete: 81%
Estimated Completion Date: 07/03/03 % time used: 96%
REMARKS: The City will deliver documents to DOTD Baton Rouge to close final project.
2. **PAVED DRAINAGE DITCH REPAIRS PH I** *Project No. 01-D016*
Project Manager: Mustapha Contract Amount: \$197,500
Const. Manager: Shepherd NTP: 2/9/06
Const. Inspector: Herrington % work complete: 20%
Contractor: H&H % time used: 10%
Estimated completion date: June 25, 2006. Waiting on final change order.
3. **SUMMER GROVE DITCH REPAIR** *Project No. 01-D016*
Project Manager: McClure
Const. Inspector: Lynn
Contractor: Precision Builders
REMARKS: Construction in progress.
4. **2800 WEST 70TH ST. DITCH REPAIR** *Project No. 01-D016*
Project Manager: McClure
Const. Inspector: Herrington
Contractor: Horton
REMARKS: Construction complete; in lien period.
5. **3920 JUDSON ST.** *Project No. 01-D016*
Project Manager: McClure
Contractor: Precision Builders
REMARKS: Construction in progress.
6. **J. S. CLARK (BOOKER T.) DRAINAGE REPAIRS** *Project No. 01-D016*
Project Manager: McClure
Const. Inspector: Lynn
Contractor: Littleton
REMARKS: Construction in progress.
7. **3225 AUTUMN LANE DRAINAGE DITCH REPAIR** *Project No. 01-D015*
Project Manager: McClure
Const. Inspector: Chamberlain
Contractor: CW&W
REMARKS: Construction in progress.
8. **1900 BLOCK STATE ST. DRIVEWAY CULVERTS** *Project No. 01-D015*
Project Manager: McClure
Project Inspector: Lynn
Contractor: JPD
REMARKS: Notice to Proceed issued Sept. 24, 2010.

- | | |
|--|-----------------------------------|
| <p>9. 1624 SHEPHERD PLACE INLET REPLACEMENT
 Project Manager: McClure
 Project Inspector: Chamberlain
 Contractor: Brothers Concrete
 REMARKS: Construction in progress.</p> | <p><i>Project No. 01-D015</i></p> |
| <p>10. POPEYE'S (8622 Youree Dr.)
 Project Manager: McClure
 Project Inspector: Lynn
 Contractor: CW&W
 REMARKS: Construction in progress.</p> | <p><i>Project No. Private</i></p> |
| <p>11. CONCORDIA SUBDIVISION
 Project Manager: McClure
 Project Inspector: Lynn
 Contractor: Douglas Construction
 REMARKS: Addressing punch list items.</p> | <p><i>Project No. Private</i></p> |
| <p>12. NORRIS FERRY CROSSING UNIT 6
 Project Manager: McClure
 Project Inspector: Mudd
 Contractor: Pulley
 REMARKS: Addressing final items.</p> | <p><i>Project No. Private</i></p> |
| <p>13. ESPLANADE SUBDIVISION
 Project Manager: McClure
 Project Inspector: Herrington
 Contractor: R. Carlson
 REMARKS: Construction in progress.</p> | <p><i>Project No. Private</i></p> |

WATER & SEWERAGE

ACTIVE DESIGN PROJECTS

1. ***T.L. AMISS WATER TREATMENT FACILITY AUTOMATION*** ***Project No. 98-E006***
Project Manager: Featherston
Eng. Percent Complete: 99.32% (Phase 1) Const. Percent Complete: 99.45% (Ph 1)
Eng. Consultant: Alliance (Ph 1); Metcalf & Eddy (Ph 2) Const. Contractor: Edison Automation
Eng. Contract Value: Const. Contract \$: 3,130,694.68
REMARKS: This work under the scope of Phase 1 includes the comprehensive SCADA system development of T.L. Amiss project 98E006. Work will be complete in December 2007 with the exception of on-going services. Ongoing SCADA support services are to be performed under this contract.

2. ***T.L. AMISS WTP COMPREHENSIVE IMPROVEMENTS*** ***Project No. 98-E006***
Project Managers: Featherston & Bordelon
Eng % complete: 81%
Eng Consultant: AECOM
Eng Contract Value: \$4,459,635
REMARKS: Plant 2 Flocculation/Sedimentation System Improvements under construction. Ozone optimization study complete. Membrane pilot plant on hold. Plant 2E, lime feed and raw water improvements design complete, pending funding for construction.

3. ***HEARNE SEWER IMPROVEMENTS*** ***Project No. 05-F023***
(Midway to Westover)
Project Manager: Featherston
Eng. Consultant: In-house
Eng. % complete: 0%

4. ***HOPE STREET AREA WATER MAIN IMPROVEMENTS*** ***Project No. 05-E015***
Project Manager: Featherston
Eng Consultant: Hyde Engineering
Eng % complete: 95%
REMARKS: Preparing contract. Notice to Proceed sent out Jan 19, 2007. Topo map due March 13, 2007. Received Topo; moving forward with preliminary plans. Preliminary plans complete; final due Dec. 2009. On hold pending DHH loan.

5. ***RUSSELL ROAD WATER MAIN IMPROVEMENTS*** ***Project No. 05-E001***
Project Manager: Featherston
Eng Consultant: Sepahan
Eng % complete: 95%
REMARKS: Notice to Proceed for topo maps sent on 2/6/06. Received and approved topo map. Received preliminary plans and sent markups on 8/9/06. Received prelim plans; reviewed and sent in October 2006. Reviewed plans on 2/8/07 and Sepahan picked up markups on 2/12/07. Reviewed ACP and requested servitude plats. Received plats and acquiring servitude. Sent markups to engineer. On hold pending DHH loan.

6. ***AUGURS LIFT STATION IMPROVEMENTS*** ***Project No. 05-F002***
Project Manager: Featherston
Eng Consultant: BBC
Eng % complete: 99%
REMARKS: Contract signed. Topo map due 3/14/06. Prelim plans due August 3, 2006. Reviewed and requested ACP along with markups. ACP due January 11, 2007. Received ACP. Reviewing design change due to cost over budget. Project to advertise November 2010.

7. ***BROADMOOR LIFT STATION IMPROVEMENTS*** ***Project No. 05-F003***
 Project Manager: Featherston
 Eng Consultant: Three Fold
 Eng % complete: 85%
REMARKS: Preparing contract. Contract signed. Topo map due March 14, 2006. Prelim plans due June 31, 2006. Received preliminary plans on Aug. 13, 2006. Sent prelim plans on Sept 13, 2006. Plans are currently in-house for markup and review. Construction on hold pending DEQ loan.
8. ***LUCAS LIFT STATION IMPROVEMENTS*** ***Project No. 05-F013***
 Project Manager: Featherston
 Eng Consultant: BBC
 Eng % complete: 60%
REMARKS: New design under contract. Project to advertise December 2010.
9. ***PINE HILLS LIFT STATION IMPROVEMENTS*** ***Project No. 05-F015***
 Project Manager: Featherston
 Eng Consultant: ARE
 Eng % complete: 100%
REMARKS: Contract signed. Topo map was approved. Preliminary plans due. Preliminary plans reviewed and markups sent on April 12, 2006. Final plans due. Finals received. Construction on hold pending future funding.
10. ***QUERBES LIFT STATION IMPROVEMENTS*** ***Project No. 05-F016***
 Project Manager: Featherston
 Eng Consultant: Balar
 Eng % complete: 40%
REMARKS: New design under contract. Construction on hold pending future funding.
11. ***SOUTH HIGHLAND LIFT STATION IMPROVEMENTS*** ***Project No. 05-F017***
 Project Manager: Featherston
 Eng Consultant: Buchart-Hart
 Eng complete: 85%
REMARKS: Contract signed. Topo map due. Preliminary plans reviewed and markups sent March 25, 2006. ACP plans received October 2008; finals due January 2009. ACP received February 2009; in house for review. Modification in design needed. Construction on hold pending loan; future funding.
12. ***LIFT STATION MAINTENANCE BUILDING*** ***Project No. 98-F001***
 Project Manager: Featherston
 Eng. Consultant: Denmon
 Eng. % complete: 100%
REMARKS: City staff has reviewed preliminary plans and submitted to Denmon. Expect final plans by June 2008. ACP received August 27, 2008; in review. Final plans received. Project on hold pending funding.
13. ***LUCAS & NORTH REGIONAL WWTP EXPANSION*** ***Project No. 00-F001***
 Project Manager: Featherston
 Eng. Consultant: CDM
 Eng. % complete: 99%
REMARKS: ACP for 60" outfall repair in-house for review; advertise October 2008. Finalizing O&M Manuals for Lucas and North Regional. Manuals to be completed by January 2009. Permit issued for wet weather outfall at North Regional. Design for new Outfall complete by December 2009. Project to bid in November 2010.
14. ***MICHEL ST. WATER MAIN IMPROVEMENTS
1600 & 1700 blocks*** ***Project No. 05-E008***
 Project Manager: Kennedy
 Eng. Consultant: Polaris
 Eng. % complete: 100%
REMARKS: Consultant completed topography survey; final design complete. Project on hold pending funding.

15. **CROSS LAKE WATER SHED SEWER IMPROVEMENTS** *Project No.* **06-F001**
 Project Manager: Featherston
 Eng. Consultant: Stuart
 Eng. % complete: 30
REMARKS: Revised comments sent to consultant. Final report due October 2010.
16. **DALE TO HOLZMAN STREET 8" SEWER INSTALLATION** *Project No.* **05-F020**
 Project Manager: Kennedy
 Eng. Consultant: Raburn & Associates
 Eng.% complete: 90%
REMARKS: Topo map complete; plans under review.
17. **WILLOW POINT LIFT STATION** *Project No.* **n/a**
 Project Manager: Featherston
 Eng. Consultant: In-house
 Eng.% complete: 50%
REMARKS: Design plans currently in-house and are being reviewed for markups and specifications. Project to advertise in October 2010.
18. **BACKFLOW PREVENTION DESIGN** *Project No.* **04-E002**
 Project Manager: Featherston
 Eng. Consultant: CDM
 Eng.% complete: 0%
REMARKS: Initial kickoff meeting Sept. 2010.

SECTION II

OTHER DESIGN PROJECTS

1. ***BACKFLOW PREVENTION PROGRAM***

Project Manager: Featherston

Eng. Consultant: BKI

Eng. % complete: 5%

REMARKS: Initial survey of backflow preventers started Sept. 2010.

Project No. 04-E002

SECTION III

PROJECTS IN BID OR CONTRACT PHASE

1. ***GALILEE SEWER MAIN IMPROVEMENTS*** *Project No.:*
Project Manager: Kennedy
REMARKS: Bid opening October 28, 2010.
2. ***ENGINEERING SERVICES*** *Project No.: RFS# 10-709*
MISCELLANEOUS WATER & SEWER DESIGN
REMARKS: Advertising
3. ***CROSS LAKE DAM & SPILLWAY*** *Project No.:*
Project Manager: Featherston
REMARKS: Routing for signatures.
4. ***EPA/DOJ NEGOTIATIONS*** *Project No.:*
Project Manager: Featherston
REMARKS: To consultant for signing.
5. ***CHAMPION LAKE EMERGENCY AERATION EQUIPMENT*** *Project No.:*
Project Manager: Featherston
REMARKS: To contractor for signing.
6. ***PORT LIFT STATION EMERGENCY UPGRADE*** *Project No.:*
Project Manager: Featherston
REMARKS: Contract signed; P.O. issued.
7. ***LINWOOD AVE. SEWER MAIN IMPROVEMENTS*** *Project No.:*
Project Manager: Featherston
REMARKS: Contract signed.

SECTION IV

PROJECTS UNDER CONSTRUCTION

1. **LUCAS & NORTH REGIONAL WWTP EXPANSION** *Project No. 00-F001*
Project Managers: Featherston
Eng. Percent Complete: 99% of overall program
Eng. Consultant: Camp Dresser & McKee
Eng. Contract Value: \$11,000,000
REMARKS: Construction percent complete:
Lucas WWTP Project #1 (Max Foote Construction; \$18,000,000; 100% complete)
Lucas WWTP Project #2 (Max Foote Construction; \$6,000,000; 100% complete)
Lucas WWTP Project #3A (Max Foote Construction; \$3,400,000; 100% complete)
North Regional WWTP Project #2 (Max Foote Construction; \$24,500,000; 100% complete)
Lucas WWTP #3B & North Regional #3: \$14,550,000; 100% complete.
North Regional Project #1: advertise in November 2010.

2. **FLOURNOY-LUCAS/ ELLERBE ROAD (LA 523)
Youree Drive to LA 526** *Project No. 08-E002*
Project Manager: Kennedy Contract Amount: \$1,461,815.95
Const. Manager: Kennedy % complete: 98%
Inspector: Bates
Contractor: Wicker
REMARKS: Water & sewer main relocates completed along Flournoy-Lucas (Youree to Ellerbe) as of Aug. 25, 2009.
Project requires subsequent mobilization water system grade adjustments following DOTD finished ROW grade work.

3. **SOUTHEAST SHREVEPORT WATER DISTRIBUTION , PHASE III** *Project No. 05-E009*
Project Manager: Featherston Contract Amount: \$6,797,000.00
Const. Manager: CDM % complete: 98%
Contractor: McInnis
REMARKS: In testing phase; project to be completed in October 2010.

4. **W. 70TH ST. WATER MAIN RELOCATIONS
(Pines Rd. to Industrial Loop)** *Project No. 08-E001*
Project Manager: Kennedy Contract Amount: \$1,263,725.00
Inspector: Chamberlain % complete: 95%
Contractor: YorWic
REMARKS: Construction began December 9, 2008. Substantially complete with the exception of remobilizing to finalize system final grade adjustments once DOTD contractor's finished grade work is completed.

5. **WATER AND WASTEWATER ELECTRICAL SYSTEM
RELIABILITY PROGRAM** *Project No. 98-E006*
Project Manager: Meentemeyer/Kennedy Contract Amount: \$2,779,000
Contractor: Copeland Electric % complete: 95%
REMARKS: Notice to proceed June 25, 2009. In construction phase.

6. **HARDY LIFT STATION** *Project No. 05-F003*
Project Manager: Kennedy Contract Amount: \$1,307,940
Inspector: Chamberlain % complete: 98%
Contractor: Peck
REMARKS: Contracts received. In lien period.

7. **DARIEN LIFT STATION** *Project No. 05-F005*
Project Manager: Featherston Contract Amount: \$1,219,500
Inspector: Chamberlain % complete: 0%
Contractor: McInnis
REMARKS: In construction phase.

- | | |
|---|---|
| <p>8. AMISS WTP NO. 2 & ADMIN. BUILDING
 Project Manager: Featherston
 Inspector: AECOM
 Contractor: Cecil Gassiott LLC
 REMARKS: Under construction.</p> | <p><i>Project No. 98-E006</i>
 Contract Amount: \$6,896,990.00
 % complete: 50%</p> |
| <p>9. WATER SYSTEM INFRASTRUCTURE IMPROVEMENT PROGRAM
 Project Manager: Featherston
 Inspector: Brian Radford
 Contractor: Triton LLC
 REMARKS: Under construction.</p> | <p><i>Project No.:</i>
 Contract Amount:
 % complete: 75%</p> |
| <p>10. THE OAKS
 Project Manager: McClure
 Inspector: Hendricks
 Contractor: Yor-Wic
 REMARKS: Awaiting punch list.</p> | <p><i>Private</i></p> |
| <p>11. RIVERBROOK NO. 3
 Project Manager: McClure
 Inspector: Mudd
 Contractor: Branch
 REMARKS: Utilities installed; awaiting paving to complete.</p> | <p><i>Private</i></p> |
| <p>12. HAVENS SUB: NO. 21
 Project Manager: McClure
 Inspector: Mudd
 Contractor: JPD
 REMARKS: Construction in progress.</p> | <p><i>Private</i></p> |
| <p>13. CONCORDIA SUB.
 Project Manager: McClure
 Inspector: Mudd
 Contractor: Pulley
 REMARKS: Awaiting finalized punch list.</p> | <p><i>Private</i></p> |
| <p>14. NORRIS FERRY CROSSING NO. 6
 Project Manager: McClure
 Inspector: Mudd
 Contractor: TBD
 REMARKS: Addressing punch list items.</p> | <p><i>Private</i></p> |
| <p>15. NORRIS FERRY LANDING NO. 7
 Project Manager: McClure
 Inspector: Bates
 Contractor: TBD
 REMARKS: Addressing punch list items.</p> | <p><i>Private</i></p> |
| <p>16. SOUTHERN TRACE PH. V, SEC. XXVI
 Project Manager: McClure
 Inspector: Bates
 Contractor: R. L. Branch
 REMARKS: Addressing punch list items.</p> | <p><i>Private</i></p> |

17. ***BIENVILLE PATH NO. 4*** *Private*
Project Manager: McClure
Inspector: Mudd
Contractor: R. L. Branch
REMARKS: Construction in progress.
18. ***FERN AVENUE OFFICE PLAZA NORTH*** *Private*
Project Manager: McClure
Inspector: Mudd
Contractor: R. L. Branch
REMARKS: Awaiting construction.
19. ***PUGH & STRATMORE SEWER MAIN EXTENSION*** *Private*
Project Manager: McClure
Inspector: Mudd
Contractor: Perot Plumbing
REMARKS: Construction in progress.
20. ***ESPLANADE SUBDIVISION*** *Private*
Project Manager: McClure
Inspector: Mudd
Contractor: Pulley Construction
REMARKS: Awaiting completion of lift station.