

2011 BOND ISSUE POLICE DEPARTMENT PROJECTS

March 1, 2013

Status Report

Project List

1 New Property and Evidence Storage Facility 2 Cross Lake Patrol Facility

NEW PROPERTY AND EVIDENCE STORAGE FACILITY

March 1, 2013

PROJECT DESCRIPTION: This 2011 GOB project will construct a new property and evidence storage building to replace currently leased space. The leased property is insufficient to meet current and future needs for the property and evidence storage for the Police Department. The location of the new facility will be on City-owned property on Hope Street adjacent to the City Jail.

DESIGN CONSULTANT: Kevin Bryan Architect

CONTRACTOR: Daren Bailey, Inc.

STATUS: Bids were received on October 18, 2012 with Daren Bailey, Inc. as the low bidder. The construction contract has been awarded at a cost of \$2,412,850. The Notice to Proceed on the project has been issued for February 18, 2013. The new 20,000 sq. ft. facility is expected

to take about 10 months to complete.

CURRENT BUDGET:

Design 400,000

Acquisition/ROW 0

 Construction
 4,000,000

 Equipment
 300,000

 Support Services
 5,000

 Contingency
 131,000

 TOTAL
 4,836,000

CROSS LAKE PATROL FACILITY

March 1, 2013

PROJECT DESCRIPTION: This 2011 GOB project will provide for the construction of a new office building for the Cross Lake Patrol Unit to replace the currently deteriorated facility. The project will also provide for rebuilding the boat house and repairing the boat launch, pier and breakwater wall.

DESIGN CONSULTANT: Russell G. DeLancy, AIA, City

Architect/SPAR

CONTRACTOR: Bryan Contracting Group, LLC

STATUS: Bids for the project were received on August 23, 2012. The contract has been awarded to the low bidder, Bryan Contracting Group, LLC at a cost of \$505,000. Construction is underway and is expected to be complete by April 30 2013.

CURRENT BUDGET:

Design 5,000 Acquisition/ROW 0

Construction 505,000

Equipment 0
Support Services 4,000
Contingency 50,000
TOTAL 564,000

City of Shreveport