DEPARTMENT OF ENGINEERING AND ENVIRONMENTAL SERVICES
OFFICE OF THE CITY ENGINEER

Quarterly Project Status Report
September 2012

PHONE: 673-6000 **FAX: 673-6004**

TO:

Sharon Ball - ComDev	Larry Lee - ENG
Mark Bates - ENG	Michael Leone - SWEPCO
Robert Campbell – W&S	Andy Long - DOTD
Brian Crawford - Asst. CAO	Willie Love - CenterPoint
Michael Erlund, P.E. - T.E.	Tom Mattox - PUR
Jerry Erwin - ENG	Bonnie Moore - ComDev
F. W. Dodge Division	Ernie Negrete - S&D
Lonnie Fouts - W&S	Ron Norwood, P.E. - ENG
Patrick Furlong, P.E. - ENG	Autumn Permenter, P.E. - ENG
Ken Gilliard, CenterPoint	Pamela Shannon - ENG
Wayne Goss - ENG	Dale Sibley - CAO
Stanley Harris, P.E. - PWA	Malcolm Stadtlander - PM
Ralph Hollis - AT&T	Doug Stump - ENG
Erik Isern, P.E. – CDM Smith	Jim Thomas - SWEPCO
Chad Keim - CenterPoint	Mica Whorton - Comcast
James Kennedy – W&S	Andrew Zagars, P.E. - ENG

FROM: Robert Westerman, P.E.
Assistant City Engineer

Ali Mustapha, P.E.
Assistant City Engineer

Barbara Featherston, P.E.
Assistant City Engineer

The intent of this report is to provide a concise quarterly report of projects currently under design and in construction. For your convenience, each engineering office has sorted and arranged these projects by priority. This is not a complete list of all projects currently being monitored. Should there be questions concerning specific projects, please contact the assigned project manager. Questions concerning non-listed projects or the report in general, should be directed to the appropriate engineering office at 673-6000: Ali Mustapha for drainage and private water and sewer projects, Robert Westerman for street projects, and Barbara Featherston for water and sewer projects.

CITY ENGINEERING PROJECTS

A

ACKARD STREET 2
AGURS LIFT STATION 15
AIRPORT DITCH REPAIRS 5
AMI LIFT STATION 15
AMISS 9,14

B

BACKFLOW PREVENTION PROGRAM 10
BIENVILLE PATH 16
BRAELOCK DRIVE 2
BROADMOOR LIFT STATION 10
BROADMOOR SEWER OUTFALL 11
BROWNING ST. DRAINAGE 5
BURGUNDY OAKS 17

C

CAPTAIN SHREVE DR. 2
CARROLL STREET 2
CARVER STREET 2
C. E. GALLOWAY 1
CEDAR GROVE TRUNK MAIN 10
CEDAR GROVE BAR SCREEN 15
CHASE ISLAND DRIVE 5
CNG PUBLIC PLANT 4
COLLEGE ST. SEWER MAIN 15
CONCORDIA SUB. 7
CORBITT, DORIS & STATE ST WATER MAIN 14
CROSS BAYOU LATERAL 6
CROSS LAKE DAM & SPILLWAY 12
CROSS LAKE WATER SHED 10
CVS PHARMACY ELLERBE ROAD & FLOURNOY-LUCAS 17

D

DELAWARE LIFT STATION 10
DOWNTOWN PEDESTRIAN WALKWAY 4

E, F

EAST KINGS CORRIDOR 1
EAST 70TH WATER MAIN 11
8-INCH WATER MAIN TO SERVE SLUDGE FACILITY 17
ELECTRIC SYSTEM RELIABILITY STUDY 15
EIGHT INCH WATER MAIN IMPROVEMENTS (Corbitt, Doris & State Sts.) 17
ENGINEERING SERVICES MISC. WATER & SEWER DESIGN 10
EPA/DOJ NEGOTIATIONS 12
ESPLANADE LAKE DISTRICT 8
ESPLANADE RAILSBACK RIDGE DR. 7, 8,19
ESPLANADE SUBDIVISION 16,17,18

FAIRFIELD AVENUE 2

G,H, I

GORTON ROAD LIFT STATION....13
GREENWOOD CEMETERY GATE HOUSE....6

HARRISON ST. WATER MAIN....15
HEARNE SEWER....9
HERSEY D. WILSON....1
HOPE ST. WATER MAIN....9
HUNTINGTON LANE....2

IDEMA ST....7
I-49 LANDSCAPING....1

J,K,L

JEFFERSON PAIGE/SHOREWOOD LIFT STATION....13
JENNINGS ST. WATER MAIN....13
JUNIPER PLACE – RIVER OAKS DITCH....5

KELLIWOOD DR....5
KENNIE ROAD LIFT STATION....12
KINGSTON ROAD....2
KNIGHT STREET....1

LAKE ST. SEWER....16
LA TIERRA @ SCENIC....3
LEWIS PLACE....1
LIFT STATION MAINT. BUILDING....14
LONG LAKE ESTATES....8,18
LOONEY LIFT STATION....11
LUCAS LIFT STATION....15
LUCAS & N. REGIONAL WWTP....9,14

M

MACKEY LANE & WALKER....3
MICHEL ST. WATER MAIN....10
MIDWAY AVENUE....2
MIRIAM STREET....3
MISSOURI AVENUE....2
MORNINGSIDE WATER MAIN....16
MURPHY ST. VIA DUCT....1

N

NEW CASTLE....17
NORRIS FERRY CROSSING....17
NORTH REGIONAL EFFLUENT FORCE MAIN....14

O

OAK HAVEN DRIVE WATER MAIN....17,18
OCKLEY DITCH....5
ORLEANS COURT AT TWELVE OAKS....7,16

P

PAVED DRAINAGE DITCH REPAIRS....7
PORT HVAC....13
PROGRAM MANAGEMENT....13
PROVENANCE....8,17,18

Q, R

QUERBES LIFT STATION....14

RIVERBROOK 16,18
ROSARY LANE SIDEWALK 3
ROUND GROVE LIFT STATION 12
RUSSELL ROAD WATER MAIN 9

S

7035 SAND BEACH STORM DRAIN 7
SCADA UPGRADE PHASE II 15
700 BLOCK OF WOODMONT 2
SID POTTS OFFICE 7
SLUDGE DISPOSAL SYSTEM 14
SLUDGE FIELD LIFT STATION 12
SLUDGE PRESS RELOCATION 16
SOUTH HIGHLAND LIFT STATION 9
SOUTH KIRKWOOD 2
SOUTHERN TRACE 16,18
SOUTHERN TRACE GRAVITY SEWER 15
SPORTRAN 4
ST. CHARLES PLACE 8,18
STONER FORCE MAIN REPLACEMENT 11

T, U

TEXAS AVENUE TURN LANES 3
3132 STREET LIGHTING 3
TRANSFORMER REHAB 11
TWELVE MILE BAYOU PUMP STATION 10
TWELVE OAKS PROFESSIONAL PLAZA 16

UNADILLA SEWER MAIN 12
UNIVERSITY DR. @ 70TH ST 2

V, W

VARIOUS CITYWIDE SEWER MAINS PHASE I 15

WALLACE FORCE MAIN REPLACEMENT 11
WATER & WASTEWATER ELECTRICAL SYSTEM RELIABILITY PROGRAM 16
WEST WILDERNESS WAY 1
WILLIS KNIGHTON CANCER CENTER 17

X,Y,Z

YOUREE DRIVE/KINGS HIGHWAY 1

PROJECT STATUS REPORT

SEPTEMBER 2012

ROADS AND BRIDGES

ACTIVE DESIGN PROJECTS

1. ***YOUREE DR./KINGS HWY. INTER.*** ***Project No. 89-C027***
Project Manager: Westerman Design Firm: C.G.M.
Design Status: Final comments Percent Complete: 99%
Estimated Plan Completion Date:
REMARKS: DOTD has approved funds to bid project. Consultant completing changes requested by DOTD. Awaiting Mayor's signature.

2. ***MURPHY STREET VIADUCT/BRIDGE REPLACEMENT*** ***Project No. 98-C007***
Project Manager: Zagars Design Firm: NTB
Design Status: Final Percent complete: 50%
REMARKS: State selected bridge for replacement through off-system bridge program. Plans submitted to DOTD for bidding. City to acquire railroad permit.

3. ***I-49 LANDSCAPING*** ***Project No. 01-C001***
Project Manager: Zagars Design Firm: In house
Design Status: Final Percent Complete: 60%
REMARKS: Addressing LA DOTD comments. The A/Engineering Selection Committee has chosen Jerome Nicholas as the landscape consultant. Redesigning landscape plan. Preliminary plan submitted to LA DOTD for review.

4. ***HERSEY D. WILSON*** ***Project No. 11-C003***
Project Manager: Zagars Design Firm: W.T. Winfield
Design Status: In contracts Percent Complete: 20%
REMARKS: Consultant working on preliminary plans.

5. ***KNIGHT STREET*** ***Project No. 11-C002***
Project Manager: Zagars Design Firm: Balar
Design Status: In contracts Percent Complete: 20%
REMARKS: Consultant working on preliminary plans.

6. ***EAST KINGS CORRIDOR IMPROVEMENT*** ***Project No. 11-C003***
Project Manager: Zagars Design Firm: Hunt Guillot
Design Status: Percent Complete: 0%
REMARKS: Consultant issued notice to proceed on pre-design study.

7. ***LEWIS PLACE*** ***Project No. 11-C003***
Project Manager: Zagars Design Firm: Fenner
Design Status: Consultant submitted final plans. Percent Complete: 100%

8. ***C. E. GALLOWAY*** ***Project No. 11-C003***
Project Manager: Zagars Design Firm: AFJM
Design Status: Consultant working on final plans. Percent Complete: 80%

9. ***WEST WILDERNESS WAY*** ***Project No. 11-C003***
Project Manager: Zagars Design Firm: Raley
Design Status: City reviewing design with construction scope. Percent Complete: 90%

10. ***UNIVERSITY DR. @ 70TH ST.*** ***Project No. 11-C003***

Project Manager: Zagars
Design Status: Consultant working on final plans.
Design Firm: CGS
Percent Complete: 75%

11. ***FAIRFIELD AVENUE*** ***Project No. 11-C003***
Project Manager: Zagars
Design Status: Consultant working on final plans.
Design Firm: Raley
Percent Complete: 80%

12. ***BRAELOCK DRIVE Project No. 11-C003***
Project Manager: Zagars
Design Status: Consultant working on final plans.
Design Firm: Mohr
Percent Complete: 90%

13. ***700 BLOCK WOODMONT*** ***Project No. 11-C003***
Project Manager: Zagars
Design Status: Consultant working on final plans.
Design Firm: Nixon Eng.
Percent Complete: 90%

14. ***KINGSTON ROAD Project No. 11-C003***
Project Manager: Zagars
Design Status: Consultant working on final plans.
Design Firm: Civil Design
Percent Complete: 75%

15. ***SOUTH KIRKWOOD*** ***Project No. 11-C003***
Project Manager: Zagars
Design Status: In contracts
Design Firm: Polaris
Percent Complete: 0%

16. ***MIDWAY AVENUE Project No. 11-C003***
Project Manager: Zagars
Design Status: In contracts
Design Firm: EJES
Percent Complete: 0%

17. ***MISSOURI AVENUE*** ***Project No. 11-C003***
Project Manager: Zagars
Design Status: In contracts
Design Firm: FBL
Percent Complete: 0%

18. ***ACKARD STREET Project No. 11-C003***
Project Manager: Zagars
Design Status: In contracts
Design Firm: Goodwin
Percent Complete: 0%

19. ***CARROLL STREET Project No. 11-C003***
Project Manager: Zagars
Design Status: In contracts
Design Firm: Goodwin
Percent Complete: 0%

20. ***CAPTAIN SHREVE DRIVE*** ***Project No. 11-C003***
Project Manager: Zagars
Design Status: In contracts
Design Firm: FBL
Percent Complete: 0%

21. ***CARVER STREET Project No. 11-C003***
Project Manager: Zagars
Design Status: In contracts
Design Firm: Durr
Percent Complete: 0%

22. ***HUNTINGTON LANE*** ***Project No. 11-C003***
Project Manager: Zagars
Design Status: In contracts
Design Firm: Buchart-Horn
Percent Complete: 0%

SECTION II

OTHER DESIGN PROJECTS

1. ***3132 STREET LIGHTING*** ***Project No. 92-C008***
   Project Manager: Westerman Design Firm: TBA
   Design Status: Final Percent Complete: 90%
   REMARKS: Received pre-acps to schedule plan-in-hand. Awaiting cost information to submit paper work to LA DOTD. Project put on hold until funding is available from the State.

2. ***TEXAS AVENUE TURN LANES*** ***Project No. 01-C032***
   Project Manager: Westerman Design Firm: In-house
   Design Status: Final Percent Complete: 95%
   REMARKS: Submitted to DOTD for permit. Awaiting funds to bid.

SECTION III

PROJECTS IN BID OR CONTRACT PHASE

1. ***ROSARY LANE SIDEWALK*** ***Project No. 11-C003***
   Project Manager: Zagars Design Firm: Owen Eng.
   REMARKS: Bids due October 11, 2012.

2. ***MIRIAM ST. RECONSTRUCTION*** ***Project No. 11-C003***
   Project Manager: Zagars Design Firm: In-House
   REMARKS: Bids due October 11, 2012.

3. ***LA TIERA at SCENIC*** ***Project No. 11-C003***
   Project Manager: Zagars Design Firm: In-House
   REMARKS: In contracts.

4. ***MACKEY LANE & WALKER*** ***Project No. 11-C003***
   Project Manager: Zagars Design Firm: In-House
   REMARKS: Bid date to be determined.

PROJECTS UNDER CONSTRUCTION

1. ***CNG PUBLIC PLANT*** — ***Project No. 10-C001***
   Project Manager: Westerman — Contract Amount: $978,000.00
   Inspector: Hunt-Guillot — % work complete: 95%
   Contractor: Boggs & Poole — % time used: 130%
   REMARKS: Under construction; equipment delivery delayed by supplier.

2. ***DOWNTOWN PEDESTRIAN WALKWAY PHASE II*** — ***Project No. 01-C031***
   Project Manager: Lee — Contract Amount: $181,072.70
   Inspector: Hartwell — % work complete: 95%
   Contractor: Fessler & Bowman — % time used: 90%
   REMARKS: Need to replace one tree to complete project.

DRAINAGE

ACTIVE DESIGN PROJECTS

1. ***JUNIPER PLACE – RIVER OAKS DITCH IMPROVEMENTS*** ***Project No. 11-D004***
   Project Manager: Mustapha Eng Consultant: NTB
   Eng % complete: 0% Eng Contract Value: $55,750
   REMARKS: Issued Notice to Proceed for Phase 4, Topographic Survey, on June 15, 2012. Phase 4 & 7 are complete. Issued NTP for Phase 8, final plan on Oct. 9, 2012.

2. ***600-700 BLOCKS BROWNING ST. DRAINAGE*** ***Project No. 11-D005***
   Project Manager: Mustapha Eng Consultant: Hunt Guillot
   Eng % complete: 0% Eng Contract Value: $57,000
   REMARKS: Issued Notice to Proceed for Phase 4, Topographic Survey, on June 7, 2012. Contract signed; purchase order issued. Issued NTP for Phase7, preliminary plans on Aug. 7, 2012. Plans due Dec. 10, 2012.

3. ***AIRPORT DITCH REPAIRS - VALLEY VIEW TO RAILROAD*** ***Project No. 11-D006***
   Project Manager: Mustapha Eng Consultant: IMS
   Eng % complete: 0% Eng Contract Value: $156,000
   REMARKS: Contract is complete and being routed for mayor's signature. Phase 4 is complete. Issued NTP for Phase 7, preliminary plans. Plans due Nov. 6, 2012.

4. ***OCKLEY DITCH IMPROVEMENTS*** ***Project No. 11-D007***
   Project Manager: Mustapha Eng Consultant: EJES
   Eng % complete: 0% Eng Contract Value: $135,925
   REMARKS: Issued Notice to Proceed for Phase 4, Topographic Survey on June 20, 2012. Contract signed; purchase order issued. Phase 4 is complete. Issued NTP for Phase 7, preliminary plans. Plans due Nov. 26, 2012.

5. ***1100 KELLIWOOD DR. DRAINAGE (Citywide)*** ***Project No. 11-D001***
   Project Manager: Mustapha Eng Consultant: In house
   Eng % complete: 100% Eng Contract Value: NA
   REMARKS: Design is complete; replacement of 15" collapsed storm drain in Long Lake Estates. Bid document being prepared. Project was bid in June. Low bidder could not acquire bonding. Will re-bid project in October 2012.

6. ***10000 BLOCK CHASE ISLAND DRIVE DRAINAGE (Citywide)*** ***Project No. 11-D001***
   Project Manager: Mustapha Eng Consultant: In house
   Eng % complete: 100% Eng Contract Value: NA
   REMARKS: Survey is complete; a small drainage project to improve drainage and control flooding in the area. Received bids; in contract phase.

PROJECTS IN BID OR CONTRACT PHASE

1. ***GREENWOOD CEMETERY GATE HOUSE*** ***Project No.: 11-D001***
   Flood Mitigation (2011 Citywide)
   Project Manager: Mustapha
   REMARKS: Bid date July 11, 2012. Awaiting contract; to vendor for signing Sept. 27, 2012.

2. ***PAVED DRAINAGE DITCH REPAIRS*** ***Project No.: 11-D002***
   Ockley Ditch at Forest Park – Phase B
   Project Manager: Furlong
   REMARKS: Bid date July 17, 2012. Waiting on signed contract.

PROJECTS UNDER CONSTRUCTION

1. ***PAVED DRAINAGE DITCH REPAIRS*** ***Project No.: 11-D002***
   Cross Bayou Lateral – Phase A
   Project Manager: Furlong
   REMARKS: Construction complete; in lien period.

2. ***7035 SAND BEACH BLVD*** ***Project No.: 11-D001***
   42" Storm Drain Repair (2011 Citywide Drainage)
   Project Manager: Furlong
   Project Inspector: Lynn
   Contractor: Brothers Concrete
   REMARKS: Under construction.

PRIVATE PROJECTS

1. ***CONCORDIA SUBDIVISION***
   Project Manager: Patrick Furlong
   Project Inspector: Lynn
   Contractor: Douglas Construction
   REMARKS: Addressing punch list items.

2. ***ESPLANADE SUBDIVISION RAILSBACK DISTRICT UNIT 2***
   Project Manager: Patrick Furlong
   Project Inspector: Herrington
   Contractor: R. Carlson
   REMARKS: Construction in progress.

3. ***ORLEANS COURT IN TWELVE OAKS***
   Project Manager: Patrick Furlong
   Project Inspector: Lynn
   Contractor: H&H
   REMARKS: Construction complete; in lien period.

4. ***IDEMA STREET COMMERCIAL DEVELOPMENT***
   Project Manager: Patrick Furlong
   Project Inspector: Lynn
   Contractor: Cochran
   REMARKS: Construction complete; in lien period.

5. ***ESPLANADE – RAILSBACK RIDGE DR. EXTENSION PH 4***
   Project Manager: Patrick Furlong
   Project Inspector: Herrington
   Contractor: R. Carlson
   REMARKS: Under Construction.

6. ***SID POTTS OFFICE – DRAINAGE***
   Project Manager: Patrick Furlong
   Project Inspector: Lynn
   Contractor: Hawn
   REMARKS: Under Construction.

7. ***PROVENANCE UNIT E***
Project Manager: Patrick Furlong
Project Inspector: Lynn
Contractor: H&H
REMARKS: Under Construction.

8. ***LONG LAKE ESTATES SUBDIVISION***
Project Manager: Patrick Furlong
Project Inspector: Lynn
Contractor:
REMARKS: Under construction.

9. ***ST. CHARLES PLACE SUBDIVISION, UNIT 13***
Project Manager: Patrick Furlong
Project Inspector: IYNN
Contractor: H&H
REMARKS: Under construction.

10. ***ESPLANADE RAILSBACK RIDGE DRIVE EXTENSION – PHASE 5***
Project Manager: Patrick Furlong
Project Inspector: Herrington
Contractor: Ronnie Carlson
REMARKS: Under construction.

11. ***ESPLANADE - LAKE DISTRICT UNIT 3***
Project Manager: Patrick Furlong
Project Inspector: Herrington
Contractor: Ronnie Carlson
REMARKS: Under construction.

WATER & SEWERAGE

ACTIVE DESIGN PROJECTS

1. ***T. L. AMISS WTP COMPREHENSIVE IMPS.*** ***Project No. 98-E006***
   Project Managers: Featherston
   Eng % complete: 95%
   Eng Consultant: AECOM
   Eng Contract Value: $4,459,635
   REMARKS: Plant 2 Floculation/Sedimentation System Improvements complete. Contractor finishing punch list items. Raw water under construction. Plant 2E in contracts. Caustic Feed project in design.

2. ***HEARNE SEWER IMPROVEMENTS***
   (Midway to Westover) ***Project No. 05-F023***
   Project Manager: Bates
   Eng. Consultant: In-house
   Eng. % complete: 0%
   REMARKS: On hold pending funding.

3. ***HOPE STREET AREA WATER MAIN IMPROVEMENTS*** ***Project No. 05-E015***
   Project Manager: Bates
   Eng Consultant: Hyde Engineering
   Eng % complete: 95%
   REMARKS: Project to advertise in November 2012.

4. ***RUSSELL ROAD WATER MAIN IMPROVEMENTS*** ***Project No. 05-E001***
   Project Manager: Bates
   Eng Consultant: Sepahan
   Eng % complete: 95%
   REMARKS: Final plans in review.

5. ***BROADMOOR LIFT STATION IMPROVEMENTS*** ***Project No. 05-F003***
   Project Manager: Isern
   Eng Consultant: Three Fold
   Eng % complete: 85%
   REMARKS: Redesign submitted for revision at 50%; invoice for 50% design.

6. ***SOUTH HIGHLAND LIFT STATION IMPROVEMENTS*** ***Project No. 05-F017***
   Project Manager: Permenter
   Eng Consultant: Buchart-Hart
   Eng complete: 85%
   REMARKS: In design; to advertise in December 2012.

7. ***LUCAS & NORTH REGIONAL WWTP EXPANSION*** ***Project No. 00-F001***
   Project Manager: Featherston
   Eng. Consultant: CDM-Smith
   Eng. % complete: 99%
   REMARKS: Wet weather outfall under construction. To be complete in November 2012.

8. ***MICHEL ST. WATER MAIN IMPROVEMENTS*** ***Project No.*** ***05-E008***
1600 & 1700 blocks
Project Manager: Bates
Eng. Consultant: Polaris
Eng. % complete: 100%
REMARKS: Consultant completed topography survey; final design complete. Construction on hold pending funding.

9. ***CROSS LAKE WATER SHED SEWER IMPROVEMENTS*** ***Project No.*** ***06-F001***
Project Manager: Featherston
Eng. Consultant: Stuart
Eng. % complete: 30%
REMARKS: Revised comments sent to consultant.

10. ***BACKFLOW PREVENTION DESIGN*** ***Project No.*** ***04-E002***
Project Manager: Permenter
Eng. Consultant: CDM-Smith
Eng.% complete: 100%
REMARKS: Project to advertise in October and bid November 2012.

11. ***BACKFLOW PREVENTION PROGRAM*** ***Project No.*** ***04-E002***
Project Manager: Featherston
Eng. Consultant: BKI
Eng. % complete: 90%
REMARKS: Draft report submitted.

12. ***ENGINEERING SERVICES*** ***Project No.*** ***RFS# 10-709***
MISCELLANEOUS WATER & SEWER **DESIGN**
Project Manager: Featherston
Eng.Consultant: CGS Engineering
Eng. % complete: N/A
REMARKS: Design underway for various lift stations, sewer mains and water mains.

13. ***TWELVE MILE BAYOU PUMP STATION***
PUMPING IMPROVEMENTS ***Project No.*** ***11-E003***
Project Manager: Isern
Eng % complete: N/A
Eng Consultant: BBC
Eng Contract Value: $485,300
REMARKS: Design notice to proceed issued March 26, 2012. Preliminary report due October 2012.

14. ***DELAWARE LIFT STATION IMPROVEMENTS*** ***Project No.*** ***11-F004***
Project Manager: Isern
Eng % complete: N/A
Eng Consultant: Mohr and Associates, Inc.
REMARKS: Revised comments sent to consultant.

15. ***CEDAR GROVE TRUNK MAIN REPAIR*** ***Project No.*** ***11-F002***
Project Manager: Isern
Eng % complete: N/A
Eng Consultant: Coyle
Eng Contract Value: $200,000
REMARKS: Notice to proceed pending SSES work.

16. ***BROADMOOR SEWER OUTFALL 48" SEWER MAIN REHAB*** ***Project No. 11-F001***
Project Manager: Isern
Eng % complete: N/A
Eng Consultant: Atchley & Atchley, Inc.
Eng Contract Value: $165,000
REMARKS: Design pending supplement for survey.

17. ***WALLACE FORCE MAIN REPLACEMENT*** ***Project No. 11-F005***
Project Manager: Permenter
Eng % complete: N/A
Eng Consultant: CGS
Eng Contract Value: $333,000
REMARKS: Preliminary design. Scheduling pipeline inspection.

18. **STONER FORCE MAIN REPLACEMENT** ***Project No. 11-F006***
Project Manager: Permenter
Eng % complete: N/A
Eng Consultant: Civil Design
Eng Contract Value: $500,000
REMARKS: Preliminary design. Scheduling pipeline inspection.

19. ***LUCAS & N. REGIONAL WWTP IMPROVEMENTS*** ***Project No. 11-F007***
Project Manager: Isern
Eng % complete: N/A
Eng Consultant: MWH
Eng Contract Value: $411,000
REMARKS: In contracts.

20. ***TRANSFORMER REHAB*** ***Project No.***
Project Manager: Doug Stump
Eng % complete:
Eng Consultant: AF&M
Eng Contract Value:
REMARKS: In design.

21. ***LOONEY LIFT STATION IMPROVEMENTS*** ***Project No. 11-F003***
Project Manager: Permenter
Eng % complete: 30%
Eng Consultant: AFJMc
REMARKS: Preliminary design.

22. ***EAST 70TH WATER MAIN*** ***Project No.: 05-E008***
Project Manager: Isern
Eng Consultant: Trigon
REMARKS: Preliminary design submitted and are in review.

SECTION II

OTHER DESIGN PROJECTS

1. ***CROSS LAKE DAM & SPILLWAY*** ***Project No. 05-E012***
   Project Manager: Isern
   Engineer: Atchley
   REMARKS: Atchley & Atchley design consultant. Report complete. Vegetation removal plan submitted for review.

2. ***EPA/DOJ NEGOTIATIONS*** ***Project No. 10-F001***
   Project Manager: Featherston
   Engineer: BKI
   REMARKS: Wet weather flow metering complete. Affordability study and hydraulic model underway.

3. ***UNADILLA SEWER MAIN*** ***Project No. 11-F008***
   Project Manager: Bates
   Engineer: CGS
   REMARKS:

4. ***KENNIE ROAD LIFT STATION IMPROVEMENTS*** ***Project No. 06-F001***
   Project Manager: Isern
   Engineer: CGS
   REMARKS: Preliminary design and specs submitted.

5. ***SLUDGE FIELD LIFT STATION*** ***Project No.***
   Project Manager: Isern
   Engineer: CGS
   REMARKS: Preliminary design submitted.

6. ***ROUND GROVE LIFT STATION*** ***Project No.***
   Project Manager: Isern
   Engineer: CGS
   REMARKS:

SECTION III

PROJECTS IN BID OR CONTRACT PHASE

1. ***PROGRAM MANAGEMENT*** ***Project No. 11-F008***
   Project Manager: Featherston
   REMARKS: In contracts.

2. ***PORT HVAC*** ***Project No. 05-F025***
   Project Manager: Doug Stump
   REMARKS: Wilcoxin Air; completed.

3. ***JEFFERSON PAIGE ROAD/SHOREWOOD LIFT STATION IMPS.*** ***Project No. 06-F001***
   Project Manager: Permenter
   REMARKS: In contracts; Yor-Wic

4. ***GORTON ROAD LIFT STATION IMPROVEMENTS*** ***Project No. 06-F001***
   Project Manager: Permenter
   REMARKS: In contracts; Yor-Wic

5. ***JENNINGS ST. WATER MAIN*** ***Project No. 05-E008***
   Project Manager: Bates
   REMARKS: To advertise October 2012.

SECTION IV

CAPITAL PROJECTS UNDER CONSTRUCTION

1. ***LUCAS & NORTH REGIONAL WWTP EXPANSION*** ***Project No. 00-F001***
   Project Managers: Featherston
   Eng. Percent Complete: 99% of overall program
   Eng. Consultant: Camp Dresser & McKee
   Eng. Contract Value: $11,000,000
   REMARKS: Construction percent complete:
   Lucas WWTP Project #1 (Max Foote Construction; $18,000,000; 100% complete)
   Lucas WWTP Project #2 (Max Foote Construction; $6,000,000; 100% complete)
   Lucas WWTP Project #3A (Max Foote Construction; $3,400,000; 100% complete)
   North Regional WWTP Project #2 (Max Foote Construction; $24,500,000; 100% complete)
   Lucas WWTP #3B & North Regional #3: ($14,550,000; 100% complete)
   North Regional Project #1: (Cecil Gassiott LLC; $1,331,685.00; 95% complete)

2. ***NORTH REGIONAL WASTEWATER TREATMENT PLANT PROJECT EFFLUENT FORCE MAIN*** ***Project No.: 00-F001***
   Contract Amount: $1,331,685.00
   % complete: 95%
   Project Manager: Permenter
   Project Inspector: Pinchback
   Contractor: Cecil Gassiott
   REMARKS: Construction to be complete in November 2012.

3. ***AMISS RAW WATER PIPING*** ***Project No. 11-E002***
   Contract Amount: $2,948,585.13
   % complete: 5%
   Project Manager: Bates
   Project Inspector: Pinchback
   Contractor: Eutaw
   REMARKS: In construction.

4. ***QUERBES LIFT STATION IMPROVEMENTS*** ***Project No. 05-F016***
   Contract Amount: $2,690,000.00
   % complete: 25%
   Project Manager: Bates
   Inspector: Pinchback
   Contractor: Peck
   REMARKS: Under construction.

5. ***8-INCH WATER MAIN TO SERVE SLUDGE DISPOSAL SYSTEM*** ***Project No. 05-E008***
   Contract Amount: $178,688.00
   Project Manager: Bates
   Inspector: Pinchback
   Contractor: Dual
   REMARKS: Construction complete; final completion issued Sept. 15, 2012.

6. ***8-INCH WATER MAIN IMPROVEMENTS (Corbitt St., Doris St., & State St.)*** ***Project No. 05-E008***
   Contract Amount: $164,887.50
   Project Manager: Bates
   Contractor: JPD
   REMARKS: Final completion issued October 10, 2012.

7. ***LIFT STATION MAINTENANCE BUILDING*** ***Project No. 98-F001***
   Contract Amount: $1,082,000.00
   Project Manager: Stump
   Contractor: McInnis
   REMARKS:

8. ***SCADA UPGRADE PHASE II*** ***Project No. 09-E001***
Project Manager: Stump Contract Amount: $799,200.00
Contractor: Revere
REMARKS: Construction underway.

9. ***AGURS LIFT STATION IMPROVEMENTS*** ***Project No. 05-F002***
Project Manager: Permenter Contract Amount: $1,430,000.00
Inspector: Pinchback
Contractor: Peck
REMARKS: Construction underway.

10. ***LUCAS LIFT STATION IMPROVEMENTS*** ***Project No. 05-F013***
Project Manager: Permenter Contract Amount: $3,879.000.00
Inspector: Pinchback
Contractor: Max Foote
REMARKS: Construction underway.

11. ***AMI LIFT STATION IMPROVEMENTS*** ***Project No. 05-F025***
Project Manager: Permenter Contract Amount: $117,500.00
Inspector: Pinchback
Contractor: Wicker
REMARKS: Construction underway.

12. ***SOUTHERN TRACE GRAVITY SEWER*** ***Project No. 11-F008***
Project Manager: Permenter Contract Amount: $127,660.00
Inspector: Pinchback
Contractor: Perot Plumbing
REMARKS: Construction underway.

13. ***COLLEGE ST. SEWER MAIN*** ***Project No. 11-F008***
Project Manager: Bates Contract Amount: $219,225.00
Contractor: Yor-Wic
REMARKS: Contract being routed.

14. ***HARRISON ST. WATER MAIN IMPROVEMENTS*** ***Project No. 05-E008***
Project Manager: Bates Contract Amount: $134,167.00
Contractor: Wicker
REMARKS: Contract in routing.

15. ***VARIOUS CITY-WIDE SEWER MAINS PHASE I*** ***Project No. 11-F008***
Project Manager: Bates Contract Amount: $777,355.00
Project Inspector: Pinchback
Contractor: Wicker
REMARKS: Notice to proceed Sept 17, 2012.

16. ***CEDAR GROVE BAR SCREEN*** ***Project No. 05-F025***
Project Manager: Doug Stump Contract Amount: $121,800.00
Contractor: Cecil Gassiott
REMARKS: Pre-construction meeting scheduled for October 25, 2012.

17. ***MORNINGSIDE 8-INCH WATER MAIN*** ***Project No. 05-E008***
Project Manager: Bates Contract Amount: $105,750.00
Inspector: Pinchback
Contractor: Lawler
REMARKS: Under construction.

18. ***SLUDGE PRESS RELOCATION*** ***Project No. 98-F014***
Project Manager: Doug Stump Contract Amount: $598,500.00
Contractor: McInnis
REMARKS: Pre-construction held October 5, 2012.

19. ***LAKE ST. 8" SEWER MAIN*** ***Project No. 11-F008***
Project Manager: Bates Contract Amount: $139,375.00
Inspector: Pinchback % complete: 90%
Contractor: Wicker
REMARKS: Under construction.

PRIVATE PROJECTS UNDER CONSTRUCTION

1. ***RIVERBROOKE NO. 3***
Project Manager: Furlong
Inspector: Mudd
Contractor: Branch
REMARKS: Utilities installed; awaiting paving to complete and utility grade adjustment.

2. ***SOUTHERN TRACE PH. V, SEC. XXVI***
Project Manager: Furlong
Inspector: Bates
Contractor: R. L. Branch
REMARKS: Awaiting final inspection.

3. ***ESPLANADE SUBDIVISION – Railsback District Unit 2***
Project Manager: Furlong
Inspector: Mudd
Contractor: Pulley Construction
REMARKS: Utilities installed; awaiting punch list completion.

4. ***BIENVILLE PATH UNIT 5***
Project Manager: Furlong
Inspector: Mudd
Contractor: R. L. Branch
REMARKS: Construction complete; in lien period.

5. ***TWELVE OAKS PROFESSIONAL PLAZA***
Project Manager: Furlong
Inspector: Mudd
Contractor: R. L. Branch
REMARKS: Construction complete; in lien period.

6. ***ORLEANS COURT AT TWELVE OAKS***
Project Manager: Furlong
Inspector: Mudd
Contractor: R. L. Branch
REMARKS: Construction complete; in lien period.

7. ***CVS – ELLERBE ROAD & FLOURNOY-LUCAS ROAD***

Project Manager: Furlong
Inspector: Mudd
Contractor: Ruthledge
REMARKS: Construction complete; in lien period.

8. ***ESPLANADE SEWER FORCE MAIN CROSSING BAYOU PIERRE***
Project Manager: Furlong
Inspector: Mudd
Contractor: Pulley
REMARKS: Under construction.

9. ***ESPLANADE NORTH – SEWER MAIN OUTFALL***
Project Manager: Furlong
Inspector: Mudd
Contractor: Pulley
REMARKS: Under construction.

10. ***NEW CASTLE SUBDIVISION, UNIT 14-B***
Project Manager: Furlong
Inspector: Mudd
Contractor: Branch
REMARKS: Utilities installed; awaiting final inspection.

11. ***OAK HAVEN DRIVE WATER MAIN EXTENSION***
Project Manager: Furlong
Inspector: Mudd
Contractor: Wicker
REMARKS: In lien period.

12. ***BURGUNDY OAKS SUBDIVISION, UNIT 12***
Project Manager: Furlong
Inspector: Mudd
Contractor: Delta Construction
REMARKS: Under construction.

13. ***NORRIS FERRY CROSSING, UNIT 7***
Project Manager: Furlong
Inspector: Mudd
Contractor: Pulley
REMARKS: Utilities installed; awaiting final inspection.

14. ***ESPLANADE – NORTH WATER MAIN EXTENSION***
Project Manager: Furlong
Inspector: Mudd
Contractor: Pulley
REMARKS: Under construction.

15. ***WILLIS KNIGHTON CANCER CENTER IBH PROTON***
Project Manager: Furlong
Inspector: Mudd
Contractor: McInnis
REMARKS: In lien period.

16. ***PROVENANCE – PHASE I, UNIT E***
Project Manager: Furlong
Inspector: Mudd
Contractor: Wicker
REMARKS: Under construction.

17. ***PROVENANCE – PHASE I, UNIT F***

Project Manager: Furlong
Inspector: Mudd
Contractor: Branch
REMARKS: Under construction.

18. ***RIVERBROOK SUBDIVISION UNIT 5***
Project Manager: Furlong
Inspector: Mudd
Contractor: Wicker
REMARKS: Under construction.

19. ***ESPLANADE – RAILSBACK RIDGE DRIVE EXTENSION – PHASE 4***
Project Manager: Furlong
Inspector: Mudd
Contractor: Pulley
REMARKS: Under construction.

20. ***OAKHAVEN DRIVE WATER MAIN – PHASE II***
Project Manager: Furlong
Inspector: Mudd
Contractor: JPD
REMARKS: Under construction.

21. ***LONG LAKE ESTATES SUBDIVISION UNIT 21***
Project Manager: Furlong
Inspector: Mudd
Contractor: Wicker
REMARKS: Under construction.

22. ***SOUTHERN TRACE PHASE 5, SECTION XXVII***
Project Manager: Furlong
Inspector: Mudd
Contractor: Wicker
REMARKS: Utilities installed; awaiting final grade.

23. ***PROVENANCE, PHASE II, UNITS A & B***
Project Manager: Furlong
Inspector: Mudd
Contractor: Wicker
REMARKS: Under construction.

24. ***ESPLANADE - LAKE DISTRICT UNIT 3***
Project Manager: Furlong
Inspector: Mudd
Contractor: Pulley
REMARKS: Under construction

25. ***ST. CHARLES PLACE UNIT 13***
Project Manager: Furlong
Inspector: Mudd
Contractor: Wicker
REMARKS: Under construction.

26. ***ESPLANADE – RAILSBACK RIDGE DRIVE EXTENSION PHASE 5***
Project Manager: Furlong
Inspector: Mudd
Contractor: Pulley
REMARKS: Under construction.