PROJECT STATUS REPORT

SEPTEMBER 2013

DEPARTMENT OF ENGINEERING AND ENVIRONMENTAL SERVICES
OFFICE OF THE CITY ENGINEER

Quarterly Project Status Report

September 2013

PHONE: 673-6000 **FAX: 673-6004**

TO:

Mark Bates - ENG	Larry Lee - ENG
Phillip Brown, Jr. - CenterPoint	Michael Leone – SWEPCO
Robert Campbell – W&S Admn	Andy Long - DOTD
Michael Erlund, P.E. - T.E.	Tom Mattox - PUR
Jerry Erwin - ENG	Bonnie Moore - ComDev
Barbara Featherston, P.E. W&S Admn	Ron Norwood, P.E. - ENG
F. W. Dodge Division	Autumn Permenter, P.E. - ENG
Lonnie Fouts - W&S	Pamela Shannon - ENG
Patrick Furlong, P.E. - ENG	Dale Sibley, CAO
Andy Glasgow, P. E. - ENG	Malcolm Stadtlander - PM
Wayne Goss - ENG	Doug Stump – ENG
Stanley Harris, P.E. - PWA	Olaolu Talabi - CenterPoint
Ralph Hollis - AT&T	Jim Thomas - SWEPCO
Erik Isern, P.E. – CDM Smith	Mica Whorton - Comcast
Nathan Kemp – S&D	Andrew Zagars, P.E. - ENG
James Kennedy – W&S	

FROM: Robert Westerman, P.E.
Assistant City Engineer

Ali Mustapha, P.E.
Assistant City Engineer

Autumn Permenter, P.E.
Assistant City Engineer

The intent of this report is to provide a concise quarterly report of projects currently under design and in construction. For your convenience, each engineering office has sorted and arranged these projects by priority. This is not a complete list of all projects currently being monitored. Should there be questions concerning specific projects, please contact the assigned project manager. Questions concerning non-listed projects or the report in general, should be directed to the appropriate engineering office at 673-6000: Ali Mustapha for drainage and private water and sewer projects, Robert Westerman for street projects, and Autumn Permenter for water and sewer projects.

CITY ENGINEERING PROJECTS

A

ACKARD STREET....2
AGURS LIFT STATION....15
AIRPORT DITCH REPAIRS....7
AMISS....10,15

B

BACKFLOW PREVENTION PROGRAM....10,16
BIENVILLE PATH ....
BRAELOCK DRIVE 2
BROADMOOR LIFT STATION 10
BROADMOOR SEWER OUTFALL 11
BROWNING ST. DRAINAGE....5
BURGUNDY OAKS 17

C

CAPTAIN SHREVE DR. 2
CARROLL STREET 3
CARVER STREET....2
C. E. GALLOWAY....1
CEDAR GROVE TRUNK MAIN 11
CEDAR GROVE BAR SCREEN 16
CHASE ISLAND DRIVE 7
CONCORDIA SUB. 8
CORBITT, DORIS & STATE ST WATER MAIN....14
CROSS BAYOU LATERAL 6
CROSS LAKE DAM & SPILLWAY....13
CROSS LAKE WATER SHED 10

D

DELAWARE LIFT STATION 16
DELAWARE ST. DRAINAGE....7

E

EAST KINGS CORRIDOR 1
8-INCH WATER MAIN TO SERVE SLUDGE FACILITY 17
ELECTRIC SYSTEM RELIABILITY STUDY....15
EIGHT INCH WATER MAIN IMPROVEMENTS (Corbitt, Doris & State Sts.) 17
EPA/DOJ NEGOTIATIONS....13
ESPLANADE FORBING RIDGE....8
ESPLANADE LAKE DISTRICT 8
ESPLANADE RAILSBACK.... 8,17,18,19
ESPLANADE SUBDIVISION 16,17,18

F,G

FAIRFIELD AVENUE....2
4453 GILBERT DRIVE DRAINAGE....5
GREENWOOD CEMETERY GATE HOUSE 7

H,I

HERSEY D. WILSON 1
HOPE ST. WATER MAIN 16
HOYTE DRIVE 6
HUNTINGTON LANE 2

I-49 WATER MAIN RELOCATON 13
I-49 LANDSCAPING 1

J,K,L

JENNINGS STREET 9
JEWELLA & MIDWAY 4
JUNIOR PLACE & GREENSOOD ROAD 5
JUNIPER PLACE – RIVER OAKS DITCH 8
KELLIWOOD DR. 7
KENNIE ROAD LIFT STATION 12
KINGSTON ROAD 2
KNIGHT STREET 1

LAKESHORE DRIVE 4
LEWIS & CARVER STREETS 3
LIFT STATION MAINT. BUILDING, 7 15
LINWOOD SEWER MAIN 9400 BLOCK 19
LONG LAKE ESTATES 18
LOONEY LIFT STATION 14
LUCAS LIFT STATION 15
LUCAS & N. REGIONAL WWTP 11

M

MACKEY LANE & WALKER 4
MARKET ST. SIDEWAL 4
MIRIAM STREET 4
MISCELLANEOUS WATER & SEWER ENGINEERING SERVICES 11
MISSOURI AVENUE 2,7
MURPHY ST. VIA DUCT 1

N

NEW CASTLE 8,9,17,19
NORRIS FERRY CROSSING 19
NORTH REGIONAL EFFLUENT FORCE MAIN 15

O

OAK HAVEN DRIVE WATER MAIN 18
OCKLEY DITCH 5
ORLEANS COURT AT TWELVE OAKS 8,17

P

PAVED DRAINAGE DITCH REPAIRS 6,7
PEBBLE ST. DRAINAGE 5
PRO ST. & GREENBRIAR 6
PROGRAM MANAGEMENT 13
PROVENANCE 8,18,19
PUBLIC INFRASTRUCTURE 5

Q, R

QUERBES LIFT STATION 15
RACEWAY ON MANSFIELD 19
RISINGER, TOU-DON, SUNSET LIFT STATION 12
RIVERBROOK 17,18
ROUND GROVE LIFT STATION 12
RUSSELL ROAD WATER MAIN 10

S

SCADA UPGRADE PHASE II 15
700 BLOCK OF WOODMONT 3
SLUDGE DISPOSAL SYSTEM 14
SLUDGE FIELD LIFT STATION 12
SLUDGE PRESS RELOCATION 16
SOUTH HIGHLAND LIFT STATION 10
SOUTH KIRKWOOD 2
SOUTHERN TRACE 17,18
SPORTRAN 4
ST. ANDREWS SUB. 19
ST. CHARLES PLACE 18
ST. VINCENT AVENUE 7
STONER AVENUE 4
STONER FORCE MAIN REPLACEMENT 11

T, U

TEXAS AVENUE TURN LANES 3
3132 STREET LIGHTING 3
TRANSFORMER REHAB 12
TWELVE MILE BAYOU PUMP STATION 11
TWELVE OAKS BIENVILLE PATH 8,19
TWELVE OAKS PROFESSIONAL PLAZA 16

U,V, W

UNIVERSITY DR. @ 70TH ST. 2

VARIOUS CITYWIDE SEWER MAINS PHASE I 15
VARIOUS LIFT STATIONS 12
272 VINE ST. PIPE REPAIRS 5

WALLACE FORCE MAIN REPLACEMENT 11
WATER & WASTEWATER ELECTRICAL SYSTEM RELIABILITY PROGRAM 16
WEST WILDERNESS WAY 4
WILLIS KNIGHTON CANCER CENTER 18
WOODMONT 4

X,Y,Z

YOUREE DRIVE/KINGS HIGHWAY 1

ROADS AND BRIDGES

ACTIVE DESIGN PROJECTS

1. ***YOUREE DR./KINGS HWY. INTER.*** ***Project No. 89-C027***
Project Manager: Westerman Design Firm: C.G.M.
Design Status: Final comments Percent Complete: 99%
Estimated Plan Completion Date:
REMARKS: DOTD has approved funds to bid project. DOTD to bid in October.

2. ***MURPHY STREET VIADUCT/BRIDGE REPLACEMENT*** ***Project No. 98-C007***
Project Manager: Zagars Design Firm: NTB
Design Status: Final Percent complete: 100%
REMARKS: State selected bridge for replacement through off-system bridge program. Plans submitted to DOTD for bidding. City to acquire railroad permit. Plans submitted to railroad for review and comments. Had plan-in-hand meeting on June 26; consultant to address comments. Working to acquire KCS permit. Project estimated bid dates Dec. 2013 or Jan. 2014.

3. ***I-49 LANDSCAPING*** ***Project No. 01-C001***
Project Manager: Zagars Design Firm: In house
Design Status: Final Percent Complete: 80%
REMARKS: Addressing LA DOTD comments. The A/Engineering Selection Committee has chosen Jerome Nicholas as the landscape consultant. Redesigning landscape plan. Advanced check set submitted to LA DOTD for review. Addressing final comments from DOTD.

4. ***HERSEY D. WILSON*** ***Project No. 11-C003***
Project Manager: Zagars Design Firm: W.T. Winfield
Design Status: In contracts Percent Complete: 70%
REMARKS: City completing plans.

5. ***KNIGHT STREET*** ***Project No. 11-C002***
Project Manager: Zagars Design Firm: Balar
Design Status: In contracts Percent Complete: 60%
REMARKS: Reviewing preliminary plans; addressing Sportran concerns.

6. ***EAST KINGS CORRIDOR IMPROVEMENT*** ***Project No. 11-C003***
Project Manager: Zagars Design Firm: Hunt Guillot
Design Status: Percent Complete: 30%
REMARKS: Consultant issued notice to proceed on preliminary plans.

7. ***C. E. GALLOWAY*** ***Project No. 11-C003***
Project Manager: Zagars Design Firm: AFJM
Design Status: Consultant submitted survey. Percent Complete: 100%
REMARKS: City to finalize design.

8. ***UNIVERSITY DR. @ 70TH ST.*** ***Project No. 11-C003***
Project Manager: Zagars Design Firm: CGS
Design Status: City working on final plans. Percent Complete: 90%

9. ***FAIRFIELD AVENUE*** ***Project No. 11-C003***
Project Manager: Zagars Design Firm: Raley
Design Status: Consultant submitted final plans. Percent Complete: 100%

10. ***BRAELOCK DRIVE*** ***Project No. 11-C003***
Project Manager: Zagars Design Firm: Mohr
Design Status: Consultant working on final plans. Percent Complete: 100%

11. ***KINGSTON ROAD*** ***Project No. 11-C003***
Project Manager: Zagars Design Firm: Civil Design
Design Status: City working on final plans. Percent Complete: 100%

12. ***SOUTH KIRKWOOD*** ***Project No. 11-C003***
Project Manager: Zagars Design Firm: Polaris
Design Status: Consultant submitted plans. Percent Complete: 100%

13. ***MISSOURI AVENUE*** ***Project No. 11-C003***
Project Manager: Zagars Design Firm: FBL
Design Status: Consultant submitted survey. Percent Complete: 100%

14. ***ACKARD STREET*** ***Project No. 11-C003***
Project Manager: Zagars Design Firm: Durr
Design Status: Design complete. Percent Complete: 100%

15. ***CAPTAIN SHREVE DRIVE*** ***Project No. 11-C003***
Project Manager: Zagars Design Firm: FBL
Design Status: Consultant submitted survey. Percent Complete: 100%

16. ***CARVER STREET*** ***Project No. 11-C003***
Project Manager: Zagars Design Firm: Durr
Design Status: Consultant submitted final plans. Percent Complete: 100%

17. ***HUNTINGTON LANE*** ***Project No. 11-C003***
Project Manager: Zagars Design Firm: Buchart-Horn
Design Status: Design complete. Percent Complete: 100%

SECTION II

OTHER DESIGN PROJECTS

1. ***3132 STREET LIGHTING*** ***Project No. 92-C008***
   Project Manager: Westerman Design Firm: TBA
   Design Status: Final Percent Complete: 90%
   REMARKS: Received pre-acps to schedule plan-in-hand. Awaiting cost information to submit paper work to LA DOTD. Project put on hold until funding is available from the State.

2. ***TEXAS AVENUE TURN LANES*** ***Project No. 01-C032***
   Project Manager: Westerman Design Firm: In-house
   Design Status: Final Percent Complete: 95%
   REMARKS: Submitted to DOTD for permit. Awaiting funds to bid.

SECTION III

PROJECTS IN BID OR CONTRACT PHASE

1. ***CARROLL STREET*** ***Project No. 11-C003***
   Project Manager: Lee Design Firm: In –house
   REMARKS: Bid date: TBD

2. ***LEWIS & CARVER STREETS*** ***Project No. 11-C003***
   Project Manager: Lee Design Firm: Fenner/City
   REMARKS: Bid date: TBD

PROJECTS UNDER CONSTRUCTION

1. ***MIRIAM ST. RECONSTRUCTION*** — ***Project No. 11-C003***
   Project Manager: Lee — Contract Amount: $339,615.00
   Inspector: Ivy — % work complete: 100%
   Contractor: Specialty Trackhoe — % time used: 100%

2. ***MACKEY LANE & WALKER*** — ***Project No. 11-C003***
   Project Manager: Lee — Contract Amount: $482,299.00
   Inspector: Ivy — % work complete: 100%
   Contractor: Horton — % time used: 100%

3. ***LAKESHORE DRIVE*** — ***Project No. 11-C003***
   Project Manager: Lee — Contract Amount: $269,970.00
   Inspector: Gasway — % work complete: 95%
   Contractor: F. J. Burnell — % time used: 0%
   REMARKS: Pre-construction conference scheduled for July 17, 2013.

4. ***STONER AVENUE*** — ***Project No. 11-C003***
   Project Manager: Lee — Contract Amount: $883,787.00
   Inspector: Ivy — % work complete: 100%
   Contractor: F. J. Burnell — % time used: 100%

5. ***700 BLOCK WOODMONT*** — ***Project No. 11-C003***
   Project Manager: Zagars — Contract Amount: $563,300.00
   Inspector: Zagars — % work complete: 100%
   Contractor: Horton — % time used: 100%
   REMARKS: Project complete; in lien period.

6. ***WEST WILDERNESS*** — ***Project No. 11-C003***
   Project Manager: Lee — Contract Amount: $578,600.00
   Inspector: Ivy — % work complete: 0%
   Contractor: Horton — % time used: 0%
   REMARKS: Construction underway.

7. ***MARKET ST. SIDEWALK*** — ***Project No.: 01-C032***
   Project Manager: Zagars — Contract Amount: $126,206.00
   Inspector: Zagars — % work complete: 10%
   Contractor: CERCONTEC, LLC — % time used: 10%
   REMARKS: Construction began September 9, 2013.

8. ***JEWELLA & MIDWAY AVENUES IMPROVEMENT*** — ***Project No.: 11-C003***
   Project Manager: Lee — Contract Amount: $1,299,500.00
   Inspector: Ivy — % work complete: 12%
   Contractor: H & H — % time used: 22%
   REMARKS: Construction underway.

DRAINAGE

ACTIVE DESIGN PROJECTS

1. ***600-700 BLOCKS BROWNING ST. DRAINAGE*** ***Project No. 11-D005***
Project Manager: Mustapha Eng Consultant: Hunt Guillot
Eng % complete: 100% Eng Contract Value: $57,000
REMARKS: Issued Notice to Proceed for Phase 4, Topographic Survey, on June 7, 2012. Contract signed; purchase order issued. Issued NTP for Phase 7, preliminary plans on Aug. 7, 2012. Plans due Dec. 10, 2012. Consultant working on revising preliminary plans. Received advance check prints. Reviewed advance prints and submitted comments to consultant. Plans and ROW acquisition are complete. Will bid project when funds are available.

2. ***OCKLEY DITCH IMPROVEMENTS*** ***Project No. 11-D007***
Project Manager: Mustapha Eng Consultant: EJES
Eng % complete: 100% Eng Contract Value: $135,925
REMARKS: Issued Notice to Proceed for Phase 4, Topographic Survey on June 20, 2012. Contract signed; purchase order issued. Phase 4 is complete. Issued NTP for Phase 7, preliminary plans. Plans due Nov. 26, 2012. Consultant working on revising preliminary plans. Consultant working on advance check print. Plans are complete. Property Management is working on the ROW/servitude acquisition.

3. ***6134 PEBBLE STREET DRAINAGE*** ***Project No. 11-D001***
Project Manager: Mustapha Eng Consultant: In-house
Eng % complete: 50%
REMARKS: Design is underway; project funded by City.

4. ***PUBLIC INFRASTRUCTURE PROJECT*** ***Project No. 13-D001***
900 Block Travis St. Drainage
Project Manager: Mustapha Eng Consultant: EJES
Eng % complete: 10% Eng Contract Value: $55,000
REMARKS: Contract signed on Aug. 30, 2013. Issued Notice to Proceed on Sept. 6, 2013. Preliminary plans are due Nov. 14, 2013.

5. ***JUNIOR PLACE & GREENWOOD ROAD BOX REPLACEMENT*** ***Project No. 11-D001***
(Citywide Drainage)
Project Manager: Mustapha Eng Consultant: In-house
Eng % complete: 70%
REMARKS: Design is underway. Project is funded by 2011 Citywide Drainage.

6. ***272 VINE STREET PIPE REPAIRS (Citywide)*** ***Project No. 11-D001***
Project Manager: Mustapha Eng Consultant: In-house
Eng % complete: 25%
REMARKS: Design is underway. Project is funded by 2011 Citywide Drainage.

7. ***4453 GILBERT DRIVE DRAINAGE IMPROVEMENTS*** ***Project No. 11-D001***
Project Manager: Furlong Eng Consultant: In-house
Eng % complete: 90%
REMARKS: Design is underway. Project is funded by 2011 Citywide Drainage.

PROJECTS IN BID OR CONTRACT PHASE

1. ***2700 DRIVE HOYTE DRIVE*** ***Project No. 11-D001***
   Cross Drain Pipe Replacement
   Project Manager: Mustapha
   REMARKS: Advertised for bids; bid opening Oct. 8, 2013.

2. ***PRO STREET & GREENBRIAR DRAINAGE*** ***Project No. 11-D001***
   Project Manager: Mustapha
   REMARKS: Received bids and waiting for executed contract.

3. ***PAVED DITCH REPAIRS – PHASE E*** ***Project No. 11-D002***
   76th St. at I-49
   Project Manager: Furlong
   REMARKS: Received bids and waiting for executed contract.

4. ***PAVED DITCH REPAIRS – PHASE F*** ***Project No. 11-D002***
   Brookwood Ditch Near Acacia Lane
   Project Manager: Furlong
   REMARKS: Received bids and waiting for executed contract.

PROJECTS UNDER CONSTRUCTION

1. ***GREENWOOD CEMETERY GATE HOUSE*** — ***Project No. 11-D001***
   Flood Mitigation (2011Citywide)
   Project Manager: Mustapha — Contract Amount: $84,750
   Inspector: Fox — % work complete: 100%
   Contractor: Wingate House Moving & Lifting — % time used: 100%
   REMARKS: Construction complete; in lien period.

2. ***JUNIPER PLACE – RIVER OAKS DITCH IMPROVEMENTS*** — ***Project No. 11-D001***
   Project Manager: Furlong — Contract Amount: $534,231.14
   Inspector: Fox — % work complete: 77%
   Contractor: Fessler & Bowman — % time used: 76%
   REMARKS: Under construction.

3. ***AIRPORT DITCH REPAIRS*** — ***Project No. 11-D006***
   VALLEY VIEW ROAD TO RAILROAD BRIDGE
   Project Manager: Furlong — Contract Amount: $1,973,090
   Inspector: Fox — % work complete: 1%
   Contractor: CW&W — % time used: 1%
   REMARKS: Under construction.

4. ***8300 BLOCK ST. VINCENT AVENUE*** — ***Project No. 11-D001***
   Project Manager: Furlong — Contract Amount: $18,725
   Inspector: Sample — % work complete: 100%
   Contractor: Brothers Concrete — % time used: 100%
   REMARKS: Construction complete; in lien period.

5. ***700 BLOCK DELAWARE STREET*** — ***Project No. 11-D001***
   Project Manager: Furlong — Contract Amount: $149,117
   Inspector: Fox — % work complete: 27%
   Contractor: LaDelle — % time used: 56%
   REMARKS: Under construction.

6. ***PAVED DRAINAGE DITCH REPAIRS*** — ***Project No. 11-D002***
   Ockley Ditch at Forest Park – Phase B
   Project Manager: Furlong — Contract Amount: $49,999
   Inspector: Fox — % work complete: 100%
   Contractor: Wimbley — % time used: 100%
   REMARKS: Construction complete; in lien period.

PRIVATE PROJECTS

1. ***CONCORDIA SUBDIVISION***
   Project Manager: Patrick Furlong
   Project Inspector: Fox
   Contractor: Douglas Construction
   REMARKS: Addressing punch list items.

2. ***ORLEANS COURT IN TWELVE OAKS***
   Project Manager: Patrick Furlong
   Project Inspector: Fox
   Contractor: H&H
   REMARKS: Construction complete; in lien period.

3. ***PROVENANCE UNIT E***
   Project Manager: Patrick Furlong
   Project Inspector: Fox
   Contractor: H&H
   REMARKS: Construction complete; in lien period.

4. ***ESPLANADE - LAKE DISTRICT UNIT 3***
   Project Manager: Patrick Furlong
   Project Inspector: Fox
   Contractor: Ronnie Carlson
   REMARKS: Under construction.

5. ***ESPLANADE – FORBING RIDGE ACCESS ROAD***
   Project Manager: Patrick Furlong
   Project Inspector: Fox
   Contractor: Ronnie Carlson
   REMARKS: Construction complete; in lien period.

6. ***PROVENANCE – PH II, UNITS A & B***
   Project Manager: Patrick Furlong
   Project Inspector: Sample
   Contractor: H&H
   REMARKS: Construction complete; in lien period.

7. ***TWELVE OAKS – BIENVILLE PATH UNIT 6***
   Project Manager: Patrick Furlong
   Project Inspector: Fox
   Contractor: H&H
   REMARKS: Construction complete; in lien period.

8. ***NEW CASTLE 14-B***
   Project Manager: Patrick Furlong
   Project Inspector: Fox
   Contractor: Southern Home Builders
   REMARKS: Under construction.

9. ***JENNINGS STREET***
Project Manager: Patrick Furlong
Project Inspector: Sample
Contractor: RVP
REMARKS: Under construction.

10. ***NEW CASTLE 14-C***
Project Manager: Patrick Furlong
Project Inspector: Sample
Contractor: Southern Home Builders
REMARKS: Under construction.

WATER & SEWERAGE

ACTIVE DESIGN PROJECTS

1. ***T. L. AMISS WTP COMPREHENSIVE IMPS.*** ***Project No. 98-E006***
   Project Managers: Permenter
   Eng % complete: 95%
   Eng Consultant: AECOM
   Eng Contract Value: $4,459,635
   REMARKS: Raw water and Plant 2E under construction. Filter improvements complete. Caustic Feed project advertising; bid opening Oct. 15, 2013 to be followed immediately by construction.

2. ***RUSSELL ROAD WATER MAIN IMPROVEMENTS*** ***Project No. 05-E001***
   Project Manager: Bates
   Eng Consultant: Graff
   Eng % complete: 60%
   REMARKS: In design.

3. ***BROADMOOR LIFT STATION IMPROVEMENTS*** ***Project No. 05-F003***
   Project Manager: Isern
   Eng Consultant: Pivotal
   Eng % complete: 60%
   REMARKS: In design; to advertise Jan. 2014.

4. ***SOUTH HIGHLAND LIFT STATION IMPROVEMENTS*** ***Project No. 05-F017***
   Project Manager: Glasgow
   Eng Consultant: Buchart-Hart
   Eng complete: 90%
   REMARKS: In design; to advertise November 2013.

5. ***LUCAS & NORTH REGIONAL WWTP EXPANSION*** ***Project No. 00-F001***
   Project Manager: Permenter
   Eng. Consultant: CDM-Smith
   Eng. % complete: 99%
   REMARKS: Project to be complete in Nov. 2013.

6. ***CROSS LAKE WATER SHED SEWER IMPROVEMENTS*** ***Project No. 06-F001***
   Project Manager: Isern
   Eng. Consultant: Atchely & Atchley
   Eng. % complete: 90%
   REMARKS: Final plans submitted; to advertise Nov. 2013.

7. ***BACKFLOW PREVENTION PROGRAM*** ***Project No. 04-E002***
   Project Manager: Featherston
   Eng. Consultant: BKI
   Eng. % complete: 90%
   REMARKS: Final report submitted; ongoing modeling tasks.

8. ***ENGINEERING SERVICES*** ***Project No.*** ***RFS# 10-709***
MISCELLANEOUS WATER & SEWER **DESIGN**
Project Manager: Permenter
Eng.Consultant: CGS Engineering
Eng. % complete: N/A
REMARKS: Design underway for various lift stations, sewer mains and water mains.

9. ***TWELVE MILE BAYOU PUMP STATION***
PUMPING IMPROVEMENTS ***Project No.*** ***11-E003***
Project Manager: Glasgow
Eng % complete: 30%
Eng Consultant: Forte & Tablada
Eng Contract Value: $485,300
REMARKS: Preliminary design submitted.

10. ***CEDAR GROVE TRUNK MAIN REPAIR*** ***Project No.*** ***11-F002***
Project Manager: Bates
Eng % complete: 0%
Eng Consultant: Coyle
Eng Contract Value: $200,000
REMARKS: Design pending SSES work.

11. ***BROADMOOR SEWER OUTFALL 48" SEWER MAIN REHAB*** ***Project No.*** ***11-F001***
Project Manager: Isern
Eng % complete: 90%
Eng Consultant: Atchley & Atchley, Inc.
Eng Contract Value: $165,000
REMARKS: Final plans submitted; need to acquire easements.

12. ***WALLACE FORCE MAIN REPLACEMENT*** ***Project No.*** ***11-F005***
Project Manager: Glasgow
Eng % complete: 30%
Eng Consultant: CGS
Eng Contract Value: $333,000
REMARKS: In preliminary design. Pre-design report submitted.

13. ***STONER FORCE MAIN REPLACEMENT*** ***Project No.*** ***11-F006***
Project Manager: Isern
Eng % complete: 60%
Eng Consultant: Civil Design
Eng Contract Value: $500,000
REMARKS: 60% design plans submitted.

14. ***LUCAS & N. REGIONAL WWTP IMPROVEMENTS*** ***Project No.*** ***11-F007***
Project Manager: Isern
Eng % complete: 60%
Eng Consultant: MWH
Eng Contract Value: $411,000
REMARKS: Final design.

15. ***KENNIE ROAD LIFT STATION IMPROVEMENTS*** ***Project No. 13-F003***
Project Manager: Isern
Eng % complete: 100%
Eng Consultant: CGS
REMARKS: Preparing bid package; to advertise Nov. 2013.

16. ***SLUDGE FIELD LIFT STATION*** ***Project No. 05-F025***
Project Manager: Glasgow
Eng % complete: 60%
Eng Consultant: CGS
REMARKS: Preliminary design.

17. ***ROUND GROVE LIFT STATION*** ***Project No. 05-F025***
Project Manager: Glasgow
Eng % complete: 100%
Eng Consultant: CGS
REMARKS: Plans and specification submittals sent to DEQ for approval; to advertise Nov. 2013.

18. ***RISINGER, TOU-DON, SUNSET LIFT STATION*** ***Project No. 06-F001***
Project Manager: Bates
Eng % complete: 90%
Eng Consultant: CGS
REMARKS: Final design, to advertise Nov. 2013.

19. ***VARIOUS LIFT STATIONS*** ***Project No. 05-F025***
Project Manager: Glasgow
Eng % complete: 100%
Eng Consultant: CGS
REMARKS: Plans and specification submittals sent to DEQ for approval; to advertise Nov. 2013.

SECTION II

OTHER DESIGN PROJECTS

1. ***CROSS LAKE DAM & SPILLWAY*** ***Project No. 05-E012***
   Project Manager: Isern
   Engineer: Atchley & Atchley
   REMARKS: Final plans submitted.

2. ***EPA/DOJ NEGOTIATIONS*** ***Project No. 10-F001***
   Project Manager: Permenter/Glasgow
   Engineer: BKI
   REMARKS: Finalizing hydraulic model; continuing SSA-Phase I work in the Cedar Grove basin.

3. ***PROGRAM MANAGEMENT*** ***Project No. 11-F008***
   Project Manager: Permenter
   REMARKS: In progress.

4. ***I-49 WATER MAIN RELOCATION*** ***Project No. N/A***
   Segment K Project
   Project Manager: Isern
   REMARKS: In design.

SECTION III

PROJECTS IN BID OR CONTRACT PHASE

1. ***TRANSFORMER REHAB*** ***Project No. N/A***
   Project Manager: Doug Stump
   REMARKS: Bid opening Oct. 10, 2013.

2. ***LOONEY LIFT STATION IMPROVEMENTS*** ***Project No. 11-F003***
   Project Manager: Mark Bates
   REMARKS: Waiting for contracts.

SECTION IV

CAPITAL PROJECTS UNDER CONSTRUCTION

1. ***NORTH REGIONAL WASTEWATER TREATMENT PLANT PROJECT EFFLUENT FORCE MAIN*** — ***Project No.: 00-F001***
   Project Manager: Permenter — Contract Amount: $1,357,046.85
   Project Inspector: Pinchback — % complete: 99%
   Contractor: Cecil Gassiott
   REMARKS: Construction to be complete in Nov. 2013.

2. ***AMISS RAW WATER PIPING*** — ***Project No. 11-E002***
   Project Manager: Permenter — Contract Amount: $3,148,585.13
   Project Inspector: Pinchback/CDM Smith — % complete: 60%
   Contractor: Eutaw
   REMARKS: In construction.

3. ***QUERBES LIFT STATION IMPROVEMENTS*** — ***Project No. 05-F016***
   Project Manager: Bates — Contract Amount: $2,690,000.00
   Inspector: Pinchback — % complete: 99%
   Contractor: Peck
   REMARKS: Project to be complete Nov. 2013.

4. ***LIFT STATION MAINTENANCE BUILDING*** — ***Project No. 98-F001***
   Project Manager: Isern — Contract Amount: $1,082,000.00
   Contractor: McInnis — % complete: 90%
   REMARKS: Project to be complete Nov. 2013.

5. ***SCADA UPGRADE PHASE II*** — ***Project No. 09-E001***
   Project Manager: Stump — Contract Amount: $799,200.00
   Contractor: Revere — % complete: 30%
   REMARKS: In progress.

6. ***AGURS LIFT STATION IMPROVEMENTS*** — ***Project No. 05-F002***
   Project Manager: Permenter — Contract Amount: $1,430,000.00
   Inspector: Pinchback/BBC — % complete: 90%
   Contractor: Peck
   REMARKS: Construction underway.

7. ***LUCAS LIFT STATION IMPROVEMENTS*** — ***Project No. 05-F013***
   Project Manager: Permenter — Contract Amount: $3,984,831.52
   Inspector: Pinchback/BBC — % complete: 75%
   Contractor: Max Foote
   REMARKS: Construction underway.

8. ***VARIOUS CITY-WIDE SEWER MAINS PHASE I*** — ***Project No. 11-F008***
   Project Manager: Bates — Contract Amount: $777,355.00
   Project Inspector: Pinchback — % complete: 95%
   Contractor: Wicker
   REMARKS: Project to be complete Nov. 2013.

9. ***CEDAR GROVE BAR SCREEN*** ***Project No. 05-F025***
Project Manager: Doug Stump Contract Amount: $121,800.00
Contractor: Cecil Gassiott % complete: 100%
REMARKS: Project to be complete Nov. 2013.

10. ***SLUDGE PRESS RELOCATION*** ***Project No. 98-F014***
Project Manager: Doug Stump Contract Amount: $598,500.00
Contractor: McInnis % complete: 85%
REMARKS: Under construction.

12. ***HOPE STREET AREA WATER MAIN IMPROVEMENTS*** ***Project No. 05-E015***
Project Manager: Bates Contract Amount: $152,985.00
Project Inspector: Pinchback % complete: 95%
Contractor: Pulley
REMARKS: Under construction.

13. ***BACKFLOW PREVENTION PROJECT*** ***Project No. 04-E002***
Project Manager: Permenter Contract Amount: $1,556.660.00
Project Inspector: CDM Smith % complete: 10%
Contractor: McInnis
REMARKS: Under construction.

14. ***DELAWARE LIFT STATION IMPROVEMENTS*** ***Project No. 11-F004***
Project Manager: Glasgow Contract Amount: $223,600
Contractor: Cecil Gassiott % complete: 30%
REMARKS: Under construction.

PRIVATE PROJECTS UNDER CONSTRUCTION

1. ***RIVERBROOKE NO. 3***
   Project Manager: Furlong
   Inspector: Mudd
   Contractor: Branch
   REMARKS: Construction complete; in lien period.

2. ***SOUTHERN TRACE PH. V, SEC. XXVI***
   Project Manager: Furlong
   Inspector: Bates
   Contractor: R. L. Branch
   REMARKS: Construction complete; in lien period.

3. ***ESPLANADE SUBDIVISION – Railsback District Unit 2***
   Project Manager: Furlong
   Inspector: Mudd
   Contractor: Pulley Construction
   REMARKS: Construction complete; in lien period.

4. ***ORLEANS COURT AT TWELVE OAKS***
   Project Manager: Furlong
   Inspector: Mudd
   Contractor: R. L. Branch
   REMARKS: Construction complete; in lien period.

5. ***ESPLANADE SEWER FORCE MAIN CROSSING BAYOU PIERRE***
   Project Manager: Furlong
   Inspector: Mudd
   Contractor: Pulley
   REMARKS: Construction complete; in lien period.

6. ***ESPLANADE NORTH – SEWER MAIN OUTFALL***
   Project Manager: Furlong
   Inspector: Mudd
   Contractor: Pulley
   REMARKS: Construction complete; in lien period.

7. ***NEW CASTLE SUBDIVISION, UNIT 14-B***
   Project Manager: Furlong
   Inspector: Mudd
   Contractor: Branch
   REMARKS: Construction complete; in lien period.

8. ***BURGUNDY OAKS SUBDIVISION, UNIT 12***
   Project Manager: Furlong
   Inspector: Mudd
   Contractor: Delta Construction
   REMARKS: Under construction.

9. ***ESPLANADE – NORTH WATER MAIN EXTENSION***
   Project Manager: Furlong
   Inspector: Mudd
   Contractor: Pulley
   REMARKS: Under construction.

10. ***WILLIS KNIGHTON CANCER CENTER IBH PROTON***
Project Manager: Furlong
Inspector: Mudd
Contractor: McInnis
REMARKS: In lien period.

11. ***RIVERBROOK SUBDIVISION, UNIT 5***
Project Manager: Furlong
Inspector: Mudd
Contractor: Wicker
REMARKS: Construction complete; in lien period.

12. ***ESPLANADE – RAILSBACK RIDGE DRIVE EXTENSION – PHASE 4***
Project Manager: Furlong
Inspector: Mudd
Contractor: Pulley
REMARKS: Utilities installed; awaiting final grade.

13. ***OAKHAVEN DRIVE WATER MAIN – PHASE II***
Project Manager: Furlong
Inspector: Mudd
Contractor: JPD
REMARKS: Construction complete; in lien period.

14. ***LONG LAKE ESTATES SUBDIVISION UNIT 21***
Project Manager: Furlong
Inspector: Mudd
Contractor: Wicker
REMARKS: Construction complete; in lien period.

15. ***SOUTHERN TRACE PHASE 5, SECTION XXVII***
Project Manager: Furlong
Inspector: Mudd
Contractor: Wicker
REMARKS: Construction complete; in lien period.

16. ***PROVENANCE, PHASE II, UNITS A & B***
Project Manager: Furlong
Inspector: Mudd
Contractor: Wicker
REMARKS: Construction complete; in lien period.

17. ***ESPLANADE - LAKE DISTRICT UNIT 3***
Project Manager: Furlong
Inspector: Mudd
Contractor: Pulley
REMARKS: Under construction.

18. ***ST. CHARLES PLACE UNIT 13***
Project Manager: Furlong
Inspector: Mudd
Contractor: Wicker
REMARKS: Construction complete; in lien period.

19. ***ESPLANADE – RAILSBACK RIDGE DRIVE EXTENSION PHASE 5***
Project Manager: Furlong
Inspector: Mudd
Contractor: Pulley
REMARKS: Utilities installed; awaiting final grade.

20. ***TWELVE OAKS, BIENVILLE PATH #6***
Project Manager: Furlong
Inspector: Mudd
Contractor: Branch
REMARKS: Construction complete; in lien period..

21. ***ST. ANDREWS UNIT 1***
Project Manager: Furlong
Inspector: Mudd
Contractor: Wicker
REMARKS: Construction complete; in lien period.

22. ***ESPLANADE UNIT 4 – FORBING RIDGE DISTRICT***
Project Manager: Furlong
Inspector: Mudd
Contractor: Pulley
REMARKS: Under construction.

23. ***9400 BLOCK LINWOOD SEWER MAIN EXTENSION***
Project Manager: Furlong
Inspector: Mudd
Contractor: Mike Tilton
REMARKS: Construction complete; in lien period.

24. ***NORRIS FERRY CROSSING UNIT 8***
Project Manager: Furlong
Inspector: Mudd
Contractor: Pulley
REMARKS: Construction complete; in lien period.

25. ***PROVENANCE PHASE II, UNITS C & D***
Project Manager: Furlong
Inspector: Mudd
Contractor: Wicker
REMARKS: Under construction.

26. ***NEW CASTLE 14-C***
Project Manager: Furlong
Inspector: Mudd
Contractor: Branch
REMARKS: Under construction.

27. ***RACEWAY ON MANSFIELD ROAD***
Project Manager: Furlong
Inspector: Mudd
Contractor: JPD
REMARKS: Under construction.