OFFICE OF THE CITY ENGINEER
Quarterly Project Status Report

December 2011

PHONE: 673-6000 **FAX: 673-6004**

TO:

Sharon Ball - ComDev	Andy Long - DOTD
Brian Crawford - Asst. CAO	Rex McDonald - Center Point
Michael Erlund, P.E. - T.E.	Tom Mattox - PUR
Jerry Erwin - ENG	Bonnie Moore - ComDev
F. W. Dodge Division	Linda Morehead - ENG
Lonnie Fouts - W&S	Ernie Negrete - S&D
Patrick Furlong, P.E. - ENG	Ron Norwood, P.E. - ENG
Wayne Goss - ENG	Autumn Permenter - ENG
Larry Hester - Center Point	Pamela Shannon - ENG
Stanley Harris - PWA	Dale Sibley - CAO
Clinton Hollis - AT&T	Malcolm Stadtlander - PM
Ralph Hollis - AT&T	Mary Sylvie - ENG
James Kennedy - ENG	Jim Thomas - SWEPCO
Larry Lee - ENG	Mica Whorton - Comcast
Michael Leone - SWEPCO	Andrew Zagars, P.E. - ENG

FROM: Robert Westerman, P.E.
Assistant City Engineer

Ali Mustapha, P.E.
Assistant City Engineer

Barbara Featherston, P.E.
Assistant City Engineer

The intent of this report is to provide a concise quarterly report of projects currently under design and in construction. For your convenience, each engineering office has sorted and arranged these projects by priority. This is not a complete list of all projects currently being monitored. Should there be questions concerning specific projects, please contact the assigned project manager. Questions concerning non-listed projects or the report in general, should be directed to the appropriate engineering office at 673-6000: Ali Mustapha for drainage and private water and sewer projects, Robert Westerman for street projects, and Barbara Featherston for water and sewer projects.

CITY ENGINEERING PROJECTS

A

ABRAMSON PROPERTIES WATER MAIN 11
AMISS 6,10
AGURS LIFT STATION 6

B

BACKFLOW PREVENTION PROGRAM 7
BIENVILLE PATH 5,11
BROADMOOR LIFT STATION 6
BROADMOOR SEWER OUTFALL 8
BURGUNDY OAKS 12

C

CEDAR GROVE TRUNK MAIN 8
CNG PUBLIC PLANT 3
311 COLLEGE LANE SEWER MAIN 10
CONCORDIA SUB. 5
COTTAGE RIDGE 11
CROSS LAKE DAM & SPILLWAY 8
CROSS LAKE WATER SHED 7
CVS PHARMACY ELLERBE ROAD & FLOURNOY-LUCAS 5,12

D

DELAWARE LIFT STATION 8
DEWBERRY DRIVE 8
DOWNTOWN PEDESTRIAN WALKWAY 2

E, F

ENGINEERING SERVICES MISC. WATER & SEWER DESIGN 7
EPA/DOJ NEGOTIATIONS 8
ESPLANADE SUBDIVISION 5,11,12
FLOURNOY-LUCAS/ELLERBE W&S MAIN 10

H, I

HEARNE SEWER 6
HIDEAWAY HARBOR 12
HOPE ST. WATER MAIN 6
I-49 LANDSCAPING 1

L

LIFT STATION MAINT. BUILDING 7
LUCAS LIFT STATION 6
LUCAS & N. REGIONAL WWTP 8,10

M

MICHEL ST. WATER MAIN 7
MURPHY ST. VIA DUCT 1

N

NEW CASTLE 12
NEW WAREHOUSE BUILDING 11
NORRIS FERRY CROSSING 12
NORTH REGIONAL EFFLUENT FORCE MAIN 10

O

OAK HAVEN DRIVE WATER MAIN....12
OGILVIE WAREHOUSE WATER MAIN....12
ORLEANS COURT AT TWELVE OAKS....5,11

P

PAVED DRAINAGE DITCH REPAIRS....4
PINE HILLS LIFT STATION....9
PROGRAM MANAGEMENT....9

Q, R

QUERBES LIFT STATION....9
REILY LANE AT E. KINGS DUCK POND....4
RIVERBROOK....4,11
ROBINSON DITCH REPAIRS....5
RUSSELL ROAD WATER MAIN....6

S

SCADA UPGRADE PHASE II....9
SOUTH HIGHLAND LIFT STATION....7
SOUTHERN TRACE....11
SPORTRAN....3
STONER FORCE MAIN REPLACEMENT....8

T

TARGET-SAM'S CONNECTOR DRIVE....3
TEXAS AVENUE TURN LANES....2
3132 STREET LIGHTING....2
TWELVE MILE BAYOU PUMP STATION....8
TWELVE OAKS PROFESSIONAL PLAZA....5,11

U, V, W

WALLACE FORCE MAIN REPLACEMENT....8
WATER & WASTEWATER ELECTRICAL SYSTEM RELIABILITY PROGRAM....10
WATER INFRASTRUCTURE PROGRAM....10

X,Y,Z

YOUREE DRIVE/KINGS HIGHWAY....1

PROJECT STATUS REPORT

DECEMBER 2011

ROADS AND BRIDGES

ACTIVE DESIGN PROJECTS

1. ***YOUREE DR./KINGS HWY. INTER.*** ***Project No. 89-C027***
   Project Manager: Westerman Design Firm: C.G.M.
   Design Status: Final Percent Complete: 99%
   Estimated Plan Completion Date:
   REMARKS: DOTD has approved funds to bid project. Consultant completing changes requested by DOTD.

2. ***MURPHY STREET VIADUCT/BRIDGE REPLACEMENT*** ***Project No. 98-C007***
   Project Manager: Zagars Design Firm: NTB
   Design Status: Survey Percent complete: 50%
   REMARKS: State selected bridge for replacement through off-system bridge program. Survey approved; issued Notice to Proceed on preliminaries. Preliminary plans sent to LA DOTD. Plan in Hand meeting scheduled for Dec. 3, 2008. Post Plan-in-Hand plans complete; forwarded to LA DOTD. Consultant working on final plans.

3. ***I-49 LANDSCAPING*** ***Project No. 01-C001***
   Project Manager: Zagars Design Firm: In house
   Design Status: Final Percent Complete: 60%
   REMARKS: Addressing LA DOTD comments. The A/Engineering Selection Committee has chosen Jerome Nicholas as the landscape consultant. Redesigning landscape plan. Preliminary plan submitted to LA DOTD for review.

SECTION II

OTHER DESIGN PROJECTS

1. ***3132 STREET LIGHTING*** ***Project No. 92-C008***
   Project Manager: Westerman Design Firm: TBA
   Design Status: Final Percent Complete: 90%
   REMARKS: Received pre-acps to schedule plan-in-hand. Awaiting cost information to submit paper work to LA DOTD. Project put on hold until funding is available from the State.

2. ***TEXAS AVENUE TURN LANES*** ***Project No. 01-C032***
   Project Manager: Westerman Design Firm: In-house
   Design Status: Final Percent Complete: 95%
   REMARKS: Submitted to DOTD for permit. Awaiting funds to bid.

SECTION III

PROJECTS IN BID OR CONTRACT PHASE

1. ***DOWNTOWN PEDESTRIAN WALKWAY PHASE II*** ***Project No. 01-C031***
   Project Manager: Zagars
   Bid Date: Contract being routed.

PROJECTS UNDER CONSTRUCTION

1. ***SPORTRAN ADA 2010*** — ***Project No. 01-C031***
   Project Manager: Zagars — Contract Amount: $176,995.00
   Inspector: Zagars — % work complete: 95%
   Contractor: P. R. Parker — % time used: 100%
   REMARKS: Completing additional sites from change order.

2. ***TARGET – SAM'S CONNECTOR DRIVE*** — ***Project No. 01-C031***
   Project Manager: Zagars — Contract Amount: $32,219.16
   Inspector: Zagars — % work complete: 100%
   Contractor: Whitlock & Shelton — % time used: 50%
   REMARKS: Awaiting lien free.

3. ***CNG PUBLIC PLANT*** — ***Project No. 10-C001***
   Project Manager: Westerman — Contract Amount: $978,000.00
   Inspector: Hunt-Guillot — % work complete: 50%
   Contractor: Boggs & Poole — % time used: 65%
   REMARKS: Under construction; awaiting equipment delivery.

DRAINAGE

PROJECTS IN BID OR CONTRACT PHASE

1. ***PAVED DRAINAGE DITCH REPAIRS – PHASE NN*** ***Project No. 01-D016***
   Werner Park Lateral near Hearne Ave. & Wagner Ave.
   Project Manager: Furlong
   Contractor: CW&W
   REMARKS: Contract being routed for signatures.

2. ***DEWBERRY DRIVE AT BAYWOOD DRAINAGE SYSTEM REPAIRS*** ***Project No. 01-D015***
   Project Manager: Furlong
   REMARKS: Received bids Dec. 22, 2011; low bidder is Brothers Hardscape.

SECTION IV

PROJECTS UNDER CONSTRUCTION

1. ***PAVED DRAINAGE DITCH REPAIRS - PHASE KK*** — ***Project No. 01-D016***
   Brushy Bayou (Hollywood Ave. to Canal Blvd.)
   Project Manager: Furlong — Contract Amount: $49,375.00
   Inspector: Herrington — % work complete: 100%
   Contractor: Precision Builders — % time used: 25%
   REMARKS: Project is complete, waiting on lien free certificate.

2 ***RIVERBROOK OFFSITE DRAINAGE*** — ***Project No. 01-D015***
   Project Manager: Furlong — Contract Amount: $155,430.00
   Inspector: Lynn — % work complete: 0%
   Contractor: Pulley — % time used: 0%
   REMARKS: Notice to Proceed was issued for January 3, 2012.

3. ***CONCORDIA SUBDIVISION*** — ***Project No. Private***
   Project Manager: Patrick Furlong
   Project Inspector: Lynn
   Contractor: Douglas Construction
   REMARKS: Addressing punch list items.

4. ***ESPLANADE SUBDIVISION*** — ***Project No. Private***
   Project Manager: Patrick Furlong
   Project Inspector: Herrington
   Contractor: R. Carlson
   REMARKS: Construction in progress.

5. ***TWELVE OAKS PROFESSIONAL PLAZA*** — ***Project No. Private***
   Project Manager: Patrick Furlong
   Project Inspector: Lynn
   Contractor: H&H
   REMARKS: Construction complete; in lien period.

6. ***BIENVILLE PATH UNIT 5*** — ***Project No. Private***
   Project Manager: Patrick Furlong
   Project Inspector: Lynn
   Contractor: H&H
   REMARKS: Construction complete; in lien period.

7. ***ORLEANS COURT IN TWELVE OAKS*** — ***Project No. Private***
   Project Manager: Patrick Furlong
   Project Inspector: Lynn
   Contractor: H&H
   REMARKS: Under construction.

8. ***CVS AT ELLERBE ROAD & FLOURNOY-LUCAS ROAD*** — ***Project No. Private***
   Project Manager: Patrick Furlong
   Project Inspector: Herrington
   Contractor: Project Builders
   REMARKS: Under construction.

WATER & SEWERAGE

ACTIVE DESIGN PROJECTS

1. ***T. L. AMISS WTP COMPREHENSIVE IMPS.*** ***Project No. 98-E006***
   Project Managers: Featherston
   Eng % complete: 95%
   Eng Consultant: AECOM
   Eng Contract Value: $4,459,635
   REMARKS: Plant 2 Floculation/Sedimentation System Improvements complete. Contractor finishing punch list items. Raw water bid; waiting on contracts. Start construction April 2012. Plant 2E to advertise February 2012.

2. ***HEARNE SEWER IMPROVEMENTS***
   (Midway to Westover) ***Project No. 05-F023***
   Project Manager: Featherston
   Eng. Consultant: In-house
   Eng. % complete: 0%
   REMARKS: On hold pending funding.

3. ***HOPE STREET AREA WATER MAIN IMPROVEMENTS*** ***Project No. 05-E015***
   Project Manager: Featherston
   Eng Consultant: Hyde Engineering
   Eng % complete: 95%
   REMARKS: Preparing contract. Notice to Proceed sent out Jan 19, 2007. Topo map due March 13, 2007. Received Topo; moving forward with preliminary plans. Preliminary plans complete; on hold.

4. ***RUSSELL ROAD WATER MAIN IMPROVEMENTS*** ***Project No. 05-E001***
   Project Manager: Featherston
   Eng Consultant: Sepahan
   Eng % complete: 95%
   REMARKS: Final markups to engineer; to advertise December 2011.

5. ***AGURS LIFT STATION IMPROVEMENTS*** ***Project No. 05-F002***
   Project Manager: Featherston
   Eng Consultant: BBC
   Eng % complete: 99%
   REMARKS: Plans in review at DEQ; to advertise February 2012.

6. ***BROADMOOR LIFT STATION IMPROVEMENTS*** ***Project No. 05-F003***
   Project Manager: Featherston
   Eng Consultant: Three Fold
   Eng % complete: 85%
   REMARKS: Design review meeting scheduled; to advertise in May 2012.

7. ***LUCAS LIFT STATION IMPROVEMENTS*** ***Project No. 05-F013***
   Project Manager: Featherston
   Eng Consultant: BBC
   Eng % complete: 98%
   REMARKS: Plans in review at DEQ; to advertise February 2012.

8. ***SOUTH HIGHLAND LIFT STATION IMPROVEMENTS*** ***Project No. 05-F017***
Project Manager: Featherston
Eng Consultant: Buchart-Hart
Eng complete: 85%
REMARKS: Modification in design needed; to advertise April 2012.

9. ***LIFT STATION MAINTENANCE BUILDING*** ***Project No. 98-F001***
Project Manager: Featherston
Eng. Consultant: Denmon
Eng. % complete: 90%
REMARKS: Project in redesign for new site; to advertise April 2012.

10. ***LUCAS & NORTH REGIONAL WWTP EXPANSION*** ***Project No. 00-F001***
Project Manager: Featherston
Eng. Consultant: CDM
Eng. % complete: 99%
REMARKS: Wet weather outfall construction under construction. To be complete in March 2012.

11. ***MICHEL ST. WATER MAIN IMPROVEMENTS*** ***Project No. 05-E008***
1600 & 1700 blocks
Project Manager: Kennedy
Eng. Consultant: Polaris
Eng. % complete: 100%
REMARKS: Consultant completed topography survey; final design complete. Construction on hold pending funding.

12. ***CROSS LAKE WATER SHED SEWER IMPROVEMENTS*** ***Project No. 06-F001***
Project Manager: Featherston
Eng. Consultant: Stuart
Eng. % complete: 30%
REMARKS: Revised comments sent to consultant. Final report due February 2012.

13. ***BACKFLOW PREVENTION DESIGN*** ***Project No. 04-E002***
Project Manager: Featherston
Eng. Consultant: CDM
Eng.% complete: 95%
REMARKS: Project to advertise in February 2012.

14. ***BACKFLOW PREVENTION PROGRAM*** ***Project No. 04-E002***
Project Manager: Featherston
Eng. Consultant: BKI
Eng. % complete: 90%
REMARKS: Water model updates ongoing. Finalizing backflow prevention software.

15. ***ENGINEERING SERVICES*** ***Project No. RFS# 10-709***
MISCELLANEOUS WATER & SEWER **DESIGN**
Project Manager: Kennedy
Eng.Consultant: CGS Engineering
Eng. % complete: N/A
REMARKS: Design complete on Morningside. Design underway for small lift stations and sludge farm.

16. ***TWELVE MILE BAYOU PUMP STATION PUMPING IMPROVEMENTS*** ***Project No. 11-E003***
Project Manager: Featherston
Eng % complete: N/A
Eng Consultant: BBC
Eng Contract Value: $485,300
REMARKS: Met with Consultant on site to discuss proposal and design. Contracts in process.

17. ***DELAWARE LIFT STATION IMPROVEMENTS*** ***Project No. 11-F004***
Project Manager: Permenter
Eng % complete: N/A
Eng Consultant: Mohr and Associates, Inc.
Eng Contract Value: $42,000
REMARKS: Met with Consultant on site to discuss proposal and design. Contracts in process.

18. ***CEDAR GROVE TRUNK MAIN REPAIR*** ***Project No. 11-F002***
Project Manager: Featherston
Eng % complete: N/A
Eng Consultant: Coyle
Eng Contract Value: $200,000
REMARKS: Met with Consultant to discuss proposal and design.

19. ***BROADMOOR SEWER OUTFALL 48" SEWER MAIN REHAB*** ***Project No. 11-F001***
Project Manager: Featherston
Eng % complete: N/A
Eng Consultant: Atchley & Atchley, Inc.
Eng Contract Value: $165,000
REMARKS: Met with Consultant to discuss proposal and design. Contracts in process.

20. ***WALLACE FORCE MAIN REPLACEMENT*** ***Project No. 11-F005***
Project Manager: Featherston
Eng % complete: N/A
Eng Consultant: CGS
Eng Contract Value: $333,000
REMARKS: Met with Consultant to discuss proposal and design.

21. **STONER FORCE MAIN REPLACEMENT** ***Project No. 11-F006***
Project Manager: Featherston
Eng % complete: N/A
Eng Consultant: Civil Design
Eng Contract Value: $500,000
REMARKS: Met with Consultant to discuss proposal and design.

22. ***LUCAS & N. REGIONAL WWTP IMPROVEMENTS*** ***Project No. 11-F007***
Project Manager: Featherston
Eng % complete: N/A
Eng Consultant: N/A
Eng Contract Value: N/A
REMARKS: Pending Program Manager selection.

SECTION II

OTHER DESIGN PROJECTS

1. ***CROSS LAKE DAM & SPILLWAY*** ***Project No. 05-E012***
   Project Manager: Featherston
   REMARKS: Atchley & Atchley design consultant. Kickoff meeting held December 8, 2010. Final report in review.

2. ***EPA/DOJ NEGOTIATIONS*** ***Project No. 10-F001***
   Project Manager: Featherston
   REMARKS: Dry weather flow metering complete. Affordability study, hydraulic model and SSES work underway.

SECTION III

PROJECTS IN BID OR CONTRACT PHASE

1. ***PROGRAM MANAGEMENT*** ***Project No. 11-F008***
   Project Manager: Featherston
   REMARKS: Pending selection by Mayor.

2. ***SCADA UPGRADE PHASE II*** ***Project No. 09-E001***
   Project Manager: Stump
   REMARKS: Pending A/E Selection Committee meeting.

3. ***AMISS RAW WATER PIPING*** ***Project No. 11-E002***
   Project Manager: Featherston
   REMARKS: Contract sent to contractor, Eutaw Construction, January 12, 2012.

4. ***QUERBES LIFT STATION IMPROVEMENTS*** ***Project No. 05-F016***
   Project Manager: Featherston
   REMARKS: Bidding.

SECTION IV

CAPITAL PROJECTS UNDER CONSTRUCTION

1. ***LUCAS & NORTH REGIONAL WWTP EXPANSION*** ***Project No. 00-F001***
Project Managers: Featherston
Eng. Percent Complete: 99% of overall program
Eng. Consultant: Camp Dresser & McKee
Eng. Contract Value: $11,000,000
REMARKS: Construction percent complete:
Lucas WWTP Project #1 (Max Foote Construction; $18,000,000; 100% complete)
Lucas WWTP Project #2 (Max Foote Construction; $6,000,000; 100% complete)
Lucas WWTP Project #3A (Max Foote Construction; $3,400,000; 100% complete)
North Regional WWTP Project #2 (Max Foote Construction; $24,500,000; 100% complete)
Lucas WWTP #3B & North Regional #3: ($14,550,000; 100% complete)
North Regional Project #1: (Cecil Gassiott LLC; $1,331,685.00; 75% complete)

2. ***FLOURNOY-LUCAS/ ELLERBE ROAD (LA 523)*** ***Project No. 08-E002***
Youree Drive to LA 526
Project Manager: Kennedy Contract Amount: $1,461,815.95
Const. Manager: Kennedy % complete: 100%
Inspector: Bates
Contractor: Wicker
REMARKS: Water & sewer main relocates completed along Flournoy-Lucas (Youree to Ellerbe) as of Aug. 25, 2009. Project requires subsequent mobilization water system grade adjustments following DOTD finished ROW grade work. Final grade adjustments complete; waiting on final walk-through by Field Operations.

3. ***WATER AND WASTEWATER ELECTRICAL SYSTEM*** ***Project No. 98-E006***
RELIABILITY PROGRAM
Project Manager: Stump/Kennedy Contract Amount: $2,779,000
Contractor: Copeland Electric % complete: 99%
REMARKS: Notice to proceed June 25, 2009. In testing phase.

4. ***AMISS WTP NO. 2 & ADMIN. BUILDING*** ***Project No. 05-E002***
Project Manager: Featherston Contract Amount: $6,896,990.00
Inspector: AECOM % complete: 100%
Contactor: Cecil Gassiott LLC
REMARKS: In testing phase; contractor completing punch list.

5. ***WATER SYSTEM INFRASTRUCTURE IMPROVEMENT PROGRAM*** ***Project No.: 09-E002***
Project Manager: Featherston Contract Amount: $10,420,991.00
Inspector: Brian Radford % complete: 95%
Contractor: Triton LLC
REMARKS: Under construction.

6. ***NORTH REGIONAL WASTEWATER TREATMENT PLANT PROJECT*** ***Project No.: 00-F001***
EFFLUENT FORCE MAIN Contract Amount: $1,331,685.00
Project Manager: Kennedy % complete: 75%
Project Inspector: Bates
Contractor: Cecil Gassiott
REMARKS: Construction underway.

7. ***311 COLLEGE LANE SEWER MAIN IMPROVEMENTS*** ***Project No.: 05-F020***
Project Manager: Kennedy Contract Amount: $39,690.00
Project Inspector: Chamberlain % complete: 80%
Contractor: Perot Plumbing
REMARKS: Construction complete; waiting for Field Operations to video.

PRIVATE PROJECTS UNDER CONSTRUCTION

1. ***RIVERBROOKE NO. 3***
Project Manager: Furlong
Inspector: Mudd
Contractor: Branch
REMARKS: Utilities installed; awaiting paving to complete and utility grade adjustment.

2. ***SOUTHERN TRACE PH. V, SEC. XXVI***
Project Manager: Furlong
Inspector: Bates
Contractor: R. L. Branch
REMARKS: Awaiting final inspection.

3. ***ESPLANADE SUBDIVISION***
Project Manager: Furlong
Inspector: Mudd
Contractor: Pulley Construction
REMARKS: Under construction.

4. ***COTTAGE RIDGE PHASE III***
Project Manager: Furlong
Inspector: Mudd
Contractor: Yor-Wic
REMARKS: In lien period.

5. ***BIENVILLE PATH UNIT 5***
Project Manager: Furlong
Inspector: Mudd
Contractor: R. L. Branch
REMARKS: Utilities installed; awaiting utility grade adjustment.

6. ***ABRAMSON PROPERTIES WATER MAIN***
Project Manager: Furlong
Inspector: Mudd
Contractor: JPD
REMARKS: In lien period.

7. ***TWELVE OAKS PROFESSIONAL PLAZA***
Project Manager: Furlong
Inspector: Mudd
Contractor: R. L. Branch
REMARKS: In lien period.

8. ***ORLEANS COURT AT TWELVE OAKS***
Project Manager: Furlong
Inspector: Mudd
Contractor: R. L. Branch
REMARKS: Under construction.

9. ***NEW WAREHOUSE BUILDING (Augers Properties)***
Project Manager: Furlong
Inspector: Bates
Contractor: Pulley
REMARKS: Utilities installed; awaiting site construction for utility grade adjustment.

10. ***HIDEWAY HARBOR PHASE III, UNIT XVI***

Project Manager: Furlong
Inspector: Mudd
Contractor: E&L Development
REMARKS: In lien period.

11. ***CVS – ELLERBE ROAD & FLOURNOY-LUCAS ROAD***
Project Manager: Furlong
Inspector: Mudd
Contractor: Ruthledge
REMARKS: Utilities installed; awaiting site construction for utility grade adjustment.

12. ***ESPLANADE SEWER FORCE MAIN CROSSING BAYOU PIERRE***
Project Manager: Furlong
Inspector: Mudd
Contractor: Pulley
REMARKS: Under construction.

13. ***ESPLANADE NORTH – SEWER MAIN OUTFALL***
Project Manager: Furlong
Inspector: Mudd
Contractor: Pulley
REMARKS: Under construction.

14. ***NEW CASTLE SUBDIVISION, UNIT 14-B***
Project Manager: Furlong
Inspector: Mudd
Contractor: Branch
REMARKS: Under construction.

15. ***OGILVIE WAREHOUSE BUILDING WATER MAIN***
Project Manager: Furlong
Inspector: Mudd & Lynn
Contractor: JPD
REMARKS: Under construction.

16. ***OAK HAVEN DRIVE WATER MAIN EXTENSION***
Project Manager: Furlong
Inspector: Mudd
Contractor: Wicker
REMARKS: Under construction.

17. ***BURGUNDY OAKS SUBDIVISION, UNIT 12***
Project Manager: Furlong
Inspector: Mudd
Contractor: Delta Construction
REMARKS: Under construction.

18. ***NORRIS FERRY CROSSING, UNIT 7***
Project Manager: Furlong
Inspector: Mudd
Contractor: Pulley
REMARKS: Utilities installed; awaiting utility grade adjustment.