OFFICE OF THE CITY ENGINEER

Quarterly Project Status Report

June 2010

PHONE: 673-6000 **FAX: 673-6004**

TO:
Sharon Ball – ComDev
Ron Chatelain – ENG
Michael Erlund, P.E. - TE
Paul Fox - ENG
F. W. Dodge Division
Jerry Erwin - ENG
Lonnie Fouts – T&D
Wayne Goss - PM
Larry Hester - CenterPoint
Clinton Hollis – AT&T
Ralph Hollis – AT&T
Jim Juneau – ENG
James Kennedy – ENG
Michael Leone – SWEPCO
Andy Long – DOTD
Tom Mattox – PUR
Bonnie Moore – Com Dev
Linda Morehead – ENG
Gary McClure – ENG
Ernie Negrete – S&D
Ron Norwood, P.E. – ENG
Pamela Shannon - ENG
Dale Sibley, Interim CAO
Malcolm Stadtlander – PM
H. M. Strong - DOS
Mary Sylvie - Admin
Jim Thomas – SWEPCO
Mica Whorton - ComCast
Andrew Zagars, P.E., - ENG

FROM: Robert Westerman, P.E.
Assistant City Engineer

Ali Mustapha, P.E.
Assistant City Engineer

Barbara Featherston, P.E.
Assistant City Engineer

The intent of this report is to provide a concise quarterly report of projects currently under design and in construction. For your convenience, each engineering office has sorted and arranged these projects by priority in each office. This is not a complete list of all projects currently being monitored. Should there be questions concerning specific projects, please contact the assigned project manager. Questions concerning non-listed projects or the report in general, should be directed to the appropriate engineering office at 673-6000: Ali Mustapha for drainage and private water and sewer projects, Robert Westerman for street projects, and Barbara Featherston for water and sewer projects.

CITY ENGINEERING PROJECTS

A

AMISS TO W. COLLEGE WATER MAIN 13
AMISS 7,13
AUGURS LIFT STATION 8
3925 AUTUMN LANE DRAINAGE 5

B

BACKFLOW PREVENTION PROGRAM 10,11
BIENVILLE PATH 6,14,15
BROADMOOR LIFT STATION 8

C

2009 CONCRETE MAINTENANCE 3
CATHERINE ST. 1
CONCORDIA SUB 14
CONVENIENCE STORE 14
CROSS LAKE WATER SHED 9

D

DALE TO HOLZMAN SEWER 9
DARIEN LIFT STATION 13
DOWNTOWN PEDESTRIAN WALKWAY 1

E, F

ENVIRONMENTAL AFFAIRS PARKING LOT 3
FAIRFIELD ELEMENTARY DRAINAGE 6
FERN AVENUE OFFICE PLAZA NORTH 15
FLOURNOY-LUCAS/ELLERBE W&S MAIN 12

G

H, I

HARDY LIFT STATION 13
HAVENS SUB 14
HEARNE SEWER 7
HOPE ST. WATER MAIN 7

I-49 LANDSCAPING 1

J, K

3920 JUDSON ST. 5
J. S. CLARK (BOOKER T.) DRAINAGE 5

L

LAKESHORE DRIVE IMPROVEMENTS 6
LIFT STATION MAINT. BUILDING 8
LINWOOD SEWER MAIN 10
LUCAS LIFT STATION 8
LUCAS & N. REGIONAL WWTP 9,12

M

MCNEILL WATER PLANT 12
MICHEL ST. WATER MAIN 9
MUNICIPAL AUDITORIUM PARKING LOT 3
MURPHY ST. VIA DUCT 1

N, O

NORRIS FERRY CROSSING 6,14
NORRIS FERRY LANDING 14
NORTHERN HEIGHTS SUB. 6
THE OAKS 14
OCKLEY DITCH CHANNEL 4

P

PAVED DRAINAGE DITCH REPAIRS 6
PINE HILLS LIFT STATION 8
POPEYE'S 6
PROVENANCE 3

Q, R

QUERBES LIFT STATION 8,10
RAILROAD CROSSING HOLLYWOOD @ MANSFIELD 3
RICHMOND ST. WATER MAIN 13
RIVERBROOK 14
RUSSELL ROAD WATER MAIN 7

S

2010 SIDEWALK REPAIR PROGRAM 2
SANITARY SEWER OVERLOW 7
SHREVE PARK INDUSTRIAL CAMPUS PH 4 3
SOUTH BROOKWOOD DR BRIDGE 3
SOUTH HIGHLAND LIFT STATION 8
SOUTHERN AVE & MARGARET DRAINAGE 5
SOUTHERN LOOP PHASE III WALLACE LAKE WM 13
SOUTHERN TRACE 15
SOUTHEAST SHREVEPORT WATER DISTRIBUTION 12,13
SUMMER GROVE DITCH REPAIR 5

T

TEXAS AVENUE TURN LANES 2
3132 STREET LIGHTING 2

U, V, W

WATER & WASTEWATER ELECTRICAL SYSTEM RELIABILITY PROGRAM 13
WATER INFRASTRUCTURE PROGRAM 14
2800 WEST 70TH DITCH REPAIR 5
WEST 70TH ST. WATER MAIN 13
WILLOW POINT LIFT STATION 9

X,Y,Z

YOUREE DR / KINGS HWY 1
YOUREE FLOOD CONTROL 4

PROJECT STATUS REPORT

JUNE 2010

ROADS AND BRIDGES

ACTIVE DESIGN PROJECTS

1. *YOUREE DR./KINGS HWY. INTER.* *Project No. 89-C027*
Project Manager: Westerman Design Firm: C.G.M.
Design Status: Final Percent Complete: 100%
Estimated Plan Completion Date:

	Whole	Partial	ROW Drg	Servt.	Tem	Expropriation
Need						
Have						

Estimated ROW Completion Date: TBD
REMARKS: Final plans, estimates, specs, and right-of-way sent to DOTD.

2. *MURPHY STREET VIADUCT/BRIDGE REPLACEMENT* *Project No. 98-C007*
Project Manager: Zagars Design Firm: NTB
Design Status: Survey Percent complete: 25%
REMARKS: State selected bridge for replacement thru off-system bridge program. Survey approved; issued Notice to Proceed on preliminarys. Preliminary plans sent to LA DOTD. Plan in Hand meeting scheduled for Dec. 3, 2008. Post Plan-in-Hand plans complete; forwarded to LA DOTD.

3. *I-49 LANDSCAPING* *Project No. 01-C001*
Project Manager: Zagars Design Firm: In house
Design Status: Final Percent Complete: 90%
REMARKS: Addressing LA DOTD comments.

4. *DOWNTOWN PEDESTRIAN WALKEWAY PHASE II* *Project No. 01-C031*
Project Manager: Zagars Design Firm: In house
Design Status: Final Percent Complete: 90%
REMARKS: Awaiting final utility comments.

5. *CATHERINE STREET* *Project No. 96-C010*
Project Manager: Zagars Design Firm: In house
Design Status: Preliminary Percent Complete: 25%
REMARKS: Received survey; beginning design.

SECTION II

OTHER DESIGN PROJECTS

1. *3132 STREET LIGHTING* *Project No. 92-C008*
Project Manager: Westerman Design Firm: TBA
Design Status: Final Percent Complete: 90%
REMARKS: Received pre-acps to schedule plan-in-hand. Awaiting cost information to submit paper work to LA DOTD. Project put on hold until funding is available from the State.

2. *TEXAS AVENUE TURN LANES* *Project No. 01-C032*
Project Manager: Westerman Design Firm: In-house
Design Status: Final Percent Complete: 95%
REMARKS: Submitted to DOTD for permit. Addressing DOTD comments from Baton Rouge.

SECTION III

PROJECTS IN BID OR CONTRACT PHASE

1. *2010 SIDEWALK REPAIR PROGRAM* *Project No.: 01-C029*
Project Manager: Juneau
Bid date: 3/25/10
REMARKS: Contract to CW&W for signing.

SECTION IV

PROJECTS UNDER CONSTRUCTION

1. *SHREVE PARK INDUSTRIAL CAMPUS PH IV* — *Project No. 95-C003*
Project Manager: Chatelain — ContractAmount: $2,143,626.61
Inspector: Frazier — % work complete: 95%
Contractor: F. J. Burnell — % time used: 100%
REMARKS: 210 working day project. Project completion pending UPRR crossing.

2. *PROVENANCE SUBDIVISION* — *Project No. Private*
Project Manager: Chatelain — Contract Amount: N/A
Inspector: Frazier — % work complete: 99%
Contractor: Blount — % time used: N/A
REMARKS: Pending punch list item.

3. *SOUTHERN LOOP PHASE III (Linwood to I-49)* — *Project No. 01-C013*
Project Manager: Chatelain — Contract Amount: $2,267,748.30
Inspector: Frazier/Hartwell — % work complete: 100%
Contractor: Blount Bros. — % time used: 100%
REMARKS: 210 working day project. Project in lien period pending punch list items completion.

4. *RAILROAD CROSSING HOLLYWOOD @ MANSFIELD ROAD* — *Project No. 01-C034*
Project Manager: Juneau — Contract Amount: $36,433.00
Inspector: Lee — % work complete: 0%
Contractor: Williams Enterprises — % time used: 0%

5. *2009 CONCRETE MAINTENANCE* — *Project No. 09-C001*
Project Manager: Juneau — Contract Amount: $625,007.26
Inspector: Lee — % work complete: 85%
Contractor: CW&W — % time complete: 85%

6. *MUNICIPAL AUDITORIUM PARKING LOT* — *Project No. 06-A003*
Project Manager: Chatelain — Contract Amount: $433,590.00
Inspector: Frazier — % work complete: 99%
Contractor: Blount Bros. — % time complete: 100%
REMARKS: 60 working day project. Project in lien period.

7. *ENVIRONMENTAL AFFAIRS PARKING LOT* — *Project No. 01-C031*
Project Manager: Zagars — Contract Amount: $174,548.00
Inspector: Zagars — % work complete: 100%
Contractor: Precision Builders Inc. — % time complete: 80%
REMARKS: 60 working day project. Project in lien period.

8. *SOUTH BROOKWOOD DR. BRIDGE REPLACEMENT* — *Project No. 01-C026*
Project Manager: Chatelain — Contract Amount: $193,350.00
Inspector: Frazier — % work complete: 15%
Contractor: F. J. Burnell — % time used: 15%
REMARKS: 60 working day project.

DRAINAGE

ACTIVE DESIGN PROJECTS

1. *OCKLEY DITCH CHANNEL IMPROVEMENTS*
Ockley Dr. to St. Vincent Ditch *Project No. 92-D002*

Project Manager: Mustapha Design Firm: Dikita
Design Status: Final Percent Complete: 90%
Estimated plan completion date: Sept., 2001
REMARKS: Design contract is complete. Issued notice to proceed on 10/27/99.Survey is complete; received and reviewed preliminary plans. Conducted PIH; waiting for revised submittals. Submitted revised submittals to DOTD statewide flood control section for review and approval. Received comments from DOTD. Conducted plan coordination and plan-in-hand on March 21, 2001. Issued NTP for final plans. Waiting on submittal of ACPs. Engineer is behind schedule on submittals. Received ACPs; in review. Plans are incomplete and need major revisions. We may have to redesign project and select a consultant to provide full services in 2004. Atchley & Atchley was selected to complete design. Received executed contract; issued Notice to Proceed. Received and reviewed submittals. Received ACPs; in review. Submitted ACPs to DOTD for review.
Received comments from DOTD; consultant is working on revisions. Received revised plans from consultant; in review.

2. *YOUREE DR. FLOOD CONTROL IMPROVEMENTS* *Project No. 96-D004*

Project Manager: Mustapha Design Firm: Atchley & Atchley
Design Status: Final Percent complete: 100%
Estimated plan completion date: Nov. 2000
REMARKS: Received executed contract & issued Notice to Proceed. Received & reviewed advance check prints. Conducted coordination meeting with DOTD on July 11, 2000. Completed and submitted applications to DOTD and requested funding under the statewide flood control program. Received approval letter from DOTD. Prepared Council resolution required for contract agreement. Received copy of executed agreement from DOTD. Design engineer is revising plans to meet DOTD requirements. Waiting on revised submttals from consultant. Submitted plans to DOTD - statewide flood control for review and approval. Conducted PIH on 10/2/02. Working on ACPs. DOTD would like to consider incorporating this project with the planned DOTD improvements to Youree (Kings Hwy to Sand Beach Drive). DOTD received bids. Best Yet is the contractor. Construction is underway. Waiting on the request for payment from DOTD.

SECTION II

OTHER DESIGN PROJECTS

1. *MASTER DRAINAGE PLAN* *Project No. 84-D029*
   Project Manager: Westerman Design Firm: AFJM

2. *SOUTHERN & MARGARET DRG. REPAIR* *Project No. 01-D015*
   Project Manager: McClure

SECTION III

PROJECTS IN BID OR CONTRACT PHASE

1. *SUMMER GROVE DITCH REPAIR* *Project No. 01-D016*
   Project Manager: McClure
   REMARKS: Contract sent to Precision Builders on 5/14/10.

2. *2800 WEST 70TH ST. DITCH REPAIR* *Project No. 01-D016*
   Project Manager: McClure
   REMARKS: Bids to open 6/17/10.

3. *3920 JUDSON ST.* *Project No. 01-D016*
   Project Manager: McClure
   REMARKS: Contract sent to Precison Builders on 5/14/10.

4. *J. S. CLARK (BOOKER T.) DRAINAGE REPAIRS* *Project No. 01-D016*
   Project Manager: McClure
   REMARKS: Bid document sent to Purchasing on 5/5/10.

5. *3225 AUTUMN LANE DRAINAGE DITCH REPAIR* *Project No. 01-D015*
   Project Manager: McClure
   REMARKS: Bids to open 6/8/10.

SECTION IV

PROJECTS UNDER CONSTRUCTION

1. *LAKESHORE DRIVE IMPROVEMENTS* *Project No. S.P. 742-09-0108*
Project Manager: Mustapha Contract Amount: $324,728.75
Const. Manager: Shepherd NTP: 03/26/03
Const. Inspector: Bates % work complete: 81%
Contractor: Service Const. % time used: 96%
Estimated Completion Date: 07/03/03
REMARKS: The City will deliver documents to DOTD Baton Rouge to close final project.

2. *PAVED DRAINAGE DITCH REPAIRS PH I* *Project No. 01-D016*
Project Manager: Mustapha Contract Amount: $197,500
Const. Manager: Shepherd NTP: 2/9/06
Const. Inspector: Herrington % work complete: 20%
Contractor: H&H % time used: 10%
Estimated completion date: June 25, 2006. Waiting on final change order.

3. *FAIRFIELD ELEMENTARY DRAINAGE* *Project No. 01-D016*
Project Manager: McClure
Project Inspector: Lynn
Contractor: Construction Solutions
REMARKS: Construction to begin end of May 2010.

4. *NORTHERN HEIGHTS SUBDIVISION* *Project No. Private*
Project Manager: McClure
Project Inspector: Lynn
Contractor: Paul Jackson & Son
REMARKS: Contractor addressing punch list items.

5. *POPEYE'S (8622 Youree Dr.)* *Project No. Private*
Project Manager: McClure
Project Inspector: Lynn
Contractor: CW&W
REMARKS: Construction delayed.

6. *CONCORDIA SUBDIVISION* *Project No. Private*
Project Manager: McClure
Project Inspector: Lynn
Contractor: Douglas Construction
REMARKS: Construction completing.

7. *BIENVILLE PATH UNIT 3* *Project No. Private*
Project Manager: McClure
Project Inspector: Mudd
Contractor: H&H
REMARKS: Construction completing.

8. *NORRIS FERRY CROSSING UNIT 6* *Project No. Private*
Project Manager: McClure
Project Inspector: Mudd
Contractor: Pulley
REMARKS: Construction to begin 2nd quarter.

WATER & SEWERAGE

ACTIVE DESIGN PROJECTS

1. *T.L. AMISS WATER TREATMENT FACILITY AUTOMATION* *Project No. 98-E006*
Project Manager: Featherston
Eng. Percent Complete: 99.32% (Phase 1) Const. Percent Complete: 99.45% (Ph 1)
Eng. Consultant: Alliance (Ph 1); Metcalf & Eddy (Ph 2) Const. Contractor: Edison Automation
Eng. Contract Value: Const. Contract $: 3,130,694.68
REMARKS: This work under the scope of Phase 1 includes the comprehensive SCADA system development of T.L. Amiss project 98E006. Work will be complete in December 2007 with the exception of on-going services. Ongoing SCADA support services are to be performed under this contract.

2. *SANITARY SEWER OVERFLOW (SSO)*
ABATEMENT PROGRAM *Project No. 98-F004*
Project Manager: Featherston
Eng. Percent Complete: 99% Const. Percent Complete:
Eng. Consultant: CDM Const. Contractor
Eng. Contract Value: $200,000 Const. Contract $:
REMARKS: Current project builds on previous projects and includes WIAMIS update, design of North Regional sewer trunk main repair and project prioritization of Cedar Grove, Broadmoor and Highland basins.

3. *T.L. AMISS WTP COMPREHENSIVE IMPS.* *Project No. 98-E006*
Project Managers: Featherston & Bordelon
Eng % complete: 80%
Eng Consultant: AECOM
Eng Contract Value: $4,406,235
REMARKS: Plant 2 Floculation/Sedimentation System Improvements under construction. Ozone optimization study complete. Membrane pilot plant on hold. Plant 2E, lime feed and raw water improvements design complete, pending funding for construction.

4. *HEARNE SEWER IMPROVEMENTS*
(Midway to Westover) *Project No. 05-F023*
Project Manager: Featherston
Eng. Consultant: In-house
Eng. % complete: 0%

5. *HOPE STREET AREA WATER MAIN IMPROVEMENTS* *Project No. 05-E015*
Project Manager: Featherston
Eng Consultant: Hyde Engineering
Eng % complete: 95%
REMARKS: Preparing contract. Notice to Proceed sent out Jan 19, 2007. Topo map due March 13, 2007. Received Topo; moving forward with preliminary plans. Preliminary plans complete; final due Dec. 2009. On hold pending DHH loan.

6. *RUSSELL ROAD WATER MAIN IMPROVEMENTS* *Project No. 05-E001*
Project Manager: Featherston
Eng Consultant: Sepahan
Eng % complete: 95%
REMARKS: Notice to Proceed for topo maps sent on 2/6/06. Received and approved topo map. Received preliminary plans and sent markups on 8/9/06. Received prelim plans; reviewed and sent in October 2006. Reviewed plans on 2/8/07 and Sepahan picked up markups on 2/12/07. Reviewed ACP and requested. servitude plats. Received plats and acquiring servitude. Sent markups to engineer. On hold pending DHH loan.

7. *AUGURS LIFT STATION IMPROVEMENTS* *Project No. 05-F002*
Project Manager: Featherston
Eng Consultant: BBC
Eng % complete: 99%
REMARKS: Contract signed. Topo map due 3/14/06. Prelim plans due August 3, 2006. Reviewed and requested ACP along with markups. ACP due January 11, 2007. Received ACP. Reviewing design change due to cost over budget. Construction on hold pending DEQ loan.

8. *BROADMOOR LIFT STATION IMPROVEMENTS* *Project No. 05-F003*
Project Manager: Featherston
Eng Consultant: Three Fold
Eng % complete: 85%
REMARKS: Preparing contract. Contract signed. Topo map due March 14, 2006. Prelim plans due June 31, 2006. Received preliminary plans on Aug. 13, 2006. Sent prelim plans on Sept 13, 2006. Plans are currently in-house for markup and review. Construction on hold pending DEQ loan.

9. *LUCAS LIFT STATION IMPROVEMENTS* *Project No. 05-F013*
Project Manager: Featherston
Eng Consultant: BBC
Eng % complete: 40%
REMARKS: New design under contract. Construction on hold pending DEQ loan.

10. *PINE HILLS LIFT STATION IMPROVEMENTS* *Project No. 05-F015*
Project Manager: Featherston
Eng Consultant: ARE
Eng % complete: 100%
REMARKS: Contract signed. Topo map was approved. Preliminary plans due. Preliminary plans reviewed and markups sent on April 12, 2006. Final plans due. Finals received. Construction on hold pending future funding.

11. *QUERBES LIFT STATION IMPROVEMENTS* *Project No. 05-F016*
Project Manager: Featherston
Eng Consultant: Balar
Eng % complete: 0%
REMARKS: New design under contract. Construction on hold pending future funding.

12. *SOUTH HIGHLAND LIFT STATION IMPROVEMENTS* *Project No. 05-F017*
Project Manager: Featherston
Eng Consultant: Buchart-Hart
Eng complete: 85%
REMARKS: Contract signed. Topo map due. Preliminary plans reviewed and markups sent March 25, 2006. ACP plans received October 2008; finals due January 2009. ACP received February 2009; in house for review. Modification in design needed. Construction on hold pending DEQ loan.

13. *LIFT STATION MAINTENANCE BUILDING* *Project No. 98-F001*
Project Manager: Featherston
Eng. Consultant: Denmon
Eng. % complete: 100%
REMARKS: City staff has reviewed preliminary plans and submitted to Denmon. Expect final plans by June 2008. ACP received August 27, 2008; in review. Final plans received. Project on hold pending funding.

14. *LUCAS & NORTH REGIONAL WWTP EXPANSION* *Project No.* *00-F001*
Project Manager: Featherston
Eng. Consultant: CDM
Eng. % complete: 99%
REMARKS: ACP for 60" outfall repair in-house for review; advertise October 2008. Finalizing O&M Manuals for Lucas and North Regional. Manuals to be completed by January 2009. Permit issued for wet weather outfall at North Regional. Design for new Outfall complete by December 2009. Project to bid in July 2010.

15. *MICHEL ST. WATER MAIN IMPROVEMENTS* *Project No.* *05-E008*
1600 & 1700 blocks
Project Manager: Kennedy
Eng. Consultant: Polaris
Eng. % complete: 100%
REMARKS: Consultant completed topography survey; final design complete. Project on hold pending funding.

16. *CROSS LAKE WATER SHED SEWER IMPROVEMENTS* *Project No.* *06-F001*
Project Manager: Featherston
Eng. Consultant: Stuart
Eng. % complete: 30
REMARKS: Revised comments sent to consultant. Final report due June 2010.

17. *DALE TO HOLZMAN STREET 8" SEWER INSTALLATION* *Project No.* *05-F020*
Project Manager: Kennedy
Eng. Consultant: Raburn & Associates
Eng.% complete: 90%
REMARKS: Topo map complete; plans under review.

18. *WILLOW POINT LIFT STATION* *Project No.* *n/a*
Project Manager: Featherston
Eng. Consultant: In-house
Eng.% complete: 50%
REMARKS: Design plans currently in-house and are being reviewed for markups and specifications. Construction on hold pending funding.

SECTION II

OTHER DESIGN PROJECTS

1. *6100 BLOCK LINWOOD SEWER MAIN IMPROVEMENTS* *Project No. 05-F020*
   Project Manager: Kennedy
   Eng. Consultant: In-house
   Eng. % complete: 75%
   REMARKS: Plans under review.

2. *BACKFLOW PREVENTION PROGRAM* *Project No. RFS 09-704*
   Project Manager: Featherston
   REMARKS: Request to BKI for consulting services.

3. *QUERBES LIFT STATION* *Project No. RFS 09-710*
   Project Manager: Featherston
   REMARKS: To Balar 2/9/10 for engineering services.

SECTION III

PROJECTS IN BID OR CONTRACT PHASE

1. *BACKFLOW PREVENTION PROGRAM* *Project No.* *RFS 09-705*
Project Manager: Featherston
REMARKS: Pending contracts.

.

SECTION IV

PROJECTS UNDER CONSTRUCTION

1. *LUCAS & NORTH REGIONAL WWTP EXPANSION* *Project No. 00-F001*
Project Managers: Featherston
Eng. Percent Complete: 99% of overall program
Eng. Consultant: Camp Dresser & McKee
Eng. Contract Value: $11,000,000
REMARKS: Construction percent complete:
Lucas WWTP Project #1 (Max Foote Construction; $18,000,000; 100% complete)
Lucas WWTP Project #2 (Max Foote Construction; $6,000,000; 100% complete)
Lucas WWTP Project #3A (Max Foote Construction; $3,400,000; 100% complete)
North Regional WWTP Project #2 (Max Foote Construction; $24,500,000; 100% complete)
Lucas WWTP #3B & North Regional #3: $14,550,000; 100% complete.
North Regional Project #1: advertise June 2010.

2. *MCNEILL WATER PLANT MODIFICATIONS* *Project No. 05-E013*
Project Manager: Meentemeyer/Featherston Contract Amount: $1,979,200
Inspector: BBC % complete: 100%
REMARKS: Equipment to arrive in December 2008/January 2009. Start-up Sept. 2009. Substantial completion; in lien period.

3. *FLOURNOY-LUCAS/ ELLERBE ROAD (LA 523)* *Project No. 08-E002*
Youree Drive to LA 526
Project Manager: Kennedy Contract Amount: $1,461,815.95
Const. Manager: Kennedy % complete: 98%
Inspector: Bates
Contractor: Wicker
REMARKS: Water & sewer main relocates completed along Flournoy-Lucas (Youree to Ellerbe) as of Aug. 25, 2009. Project requires subsequent mobilization water system grade adjustments following DOTD finished ROW grade work.

4. *SOUTHEAST SHREVEPORT WATER DISTRIBUTION, PHASE I* *Project No. 05-E009*
Walker Road to St. Vincent Avenue
Project Manager: Kennedy Contract Amount: $ 7,211,337.97
Const. Manager: Kennedy % complete: 100%
Inspector: BKI
Contractor: Wicker
REMARKS: Construction began December 9, 2008. Lack completion of sterilization testing, surface restoration and punch list items. In lien period.

5. *SOUTHEAST SHREVEPORT WATER DISTRIBUTION, PHASE II* *Project No. 05-E009*
St. Vincent to Bert Kouns Contract Amount: $3,682,499.50
Project Manager: Featherston % complete: 100%
Const. Manager: Kennedy
Inspector: Balar
Contractor: Don Barron
REMARKS: Construction began on January 5, 2009. Project is presently in sequence of sterilization and bacterialogical Testing and punch list items. In lien period.

6. *SOUTHEAST SHREVEPORT WATER DISTRIBUTION , PHASE III* *Project No. 05-E009*
Project Manager: Featherston Contract Amount: $6,797,000.00
Const. Manager: CDM % complete: 75%
Contractor: McInnis
REMARKS: Project to be complete in July 2010.

7. *AMISS TO W. COLLEGE 60" WATER MAIN* — *Project No. 06-E001*
Project Manager: Featherston/Kennedy — Contract Amount: $5,799,766.13
Const. Manager: Kennedy — % complete: 100%
Inspector: Grice
Contractor: Eutaw Construction
REMARKS: In lien period.

8. *SOUTHEAST SHREVEPORT WATER DISTRIBUTION SYSTEM IMPS.* — *Project No. 05-E009*
Linwood Ave. (Southern Loop/Flournoy-Lucas Road)16" Water Main
Project Manager: Kennedy — Contract Amount: $861,021.00
Inspector: Bates — % complete: 100%
Contractor: JPD
REMARKS: Notice to Proceed February 23, 2009. In lien period.

9. *W. 70TH ST. WATER MAIN RELOCATIONS* — *Project No. 08-E001*
(Pines Rd. to Industrial Loop)
Project Manager: Kennedy — Contract Amount: $1,263,725.00
Inspector: Chamberlain — % complete: 95%
Contractor: YorWic
REMARKS: Construction began December 9, 2008. Substantially complete with the exception of remobilizing to finalize system final grade adjustments once DOTD contractor's finished grade work is completed.

10. *WATER AND WASTEWATER ELECTRICAL SYSTEM RELIABILITY PROGRAM* — *Project No. 98-E006*
Project Manager: Meentemeyer/Kennedy — Contract Amount: $2,779,000
Contractor: Copeland Electric — % complete: 50%
REMARKS: Notice to proceed June 25, 2009. In construction phase.

11. *SOUTHERN LOOP PH III WALLACE LAKE WATER MAIN* — *Project No. 05-E009*
Project Manager: Kennedy — Contract Amount: $744,606
Inspector: Bates — % complete: 95%
Contractor: Dual
REMARKS: Notice to Proceed August 24, 2009. In lien period; in testing phase.

12. *HARDY LIFT STATION* — *Project No. 05-F003*
Project Manager: Kennedy — Contract Amount: $1,307,940
Inspector: Chamberlain — % complete: 75%
Contractor: Peck
REMARKS: Contracts received. In construction phase.

13. *DARIEN LIFT STATION* — *Project No. 05-F005*
Project Manager: Featherston — Contract Amount: $1,219,500
Inspector: Chamberlain — % complete: 0%
Contractor: McInnis
REMARKS: In construction phase.

14. *4100 BLOCK RICHMOND AVE. WATER MAIN REPLACEMENT* — *Project No. 05-E008*
Project Manager: Kennedy — Contract Amount: $81,687.50
Inspector: Mudd — % complete: 95%
Contractor: A&A Cable
REMARKS: In construction phase & testing phase. In lien period.

15. *AMISS WTP NO. 2 & ADMIN. BUILDING* — *Project No. 98-E006*
Project Manager: Featherston — Contract Amount: $6,896,990.00
Inspector: AECOM — % complete: 10%
Contactor: Cecil Gassiott LLC
REMARKS: Under construction.

16. *WATER SYSTEM INFRASTRUCTURE IMPROVEMENT PROGRAM* *Project No.:*
Project Manager: Featherston Contract Amount:
Inspector: Brian Radford % complete: 50%
Contractor: Triton LLC
REMARKS: Under construction.

17. *THE OAKS* *Private*
Project Manager: McClure
Inspector: Hendricks
Contractor: Yor-Wic
REMARKS: Awaiting punch list.

18. *RIVERBROOK NO. 3* *Private*
Project Manager: McClure
Inspector: Mudd
Contractor: Branch
REMARKS: Utilities installed; awaiting paving to complete.

19. *HAVENS SUB: NO. 21* *Private*
Project Manager: McClure
Inspector: Mudd
Contractor: JPD
REMARKS: Construction in progress.

20. *CONCORDIA SUB.* *Private*
Project Manager: McClure
Inspector: Mudd
Contractor: Pulley
REMARKS: Awaiting finalized punch list.

21 *BIENVILLE PATH NO. 3* *Private*
Project Manager: McClure
Inspector: Mudd
Contractor: Branch
REMARKS: Construction in progress.

22. *NORRIS FERRY CROSSING NO. 6* *Private*
Project Manager: McClure
Inspector: Mudd
Contractor: TBD
REMARKS: Construction began in May 2010.

23. *CONVENIENCE STORE AT PORTLAND & LAKESHORE* *Private*
Project Manager: McClure
Inspector: Mudd
Contractor: R. L. Branch
REMARKS: Construction in progress.

24. *NORRIS FERRY LANDING NO. 7* *Private*
Project Manager: McClure
Inspector: Bates
Contractor: TBD
REMARKS: Construction to begin end of first quarter.

25. *SOUTHERN TRACE PH. V, SEC. XXVI* *Private*
Project Manager: McClure
Inspector: Bates
Contractor: R. L. Branch
REMARKS: To begin construction in late May.

26. *BIENVILLE PATH NO. 4* *Private*
Project Manager: McClure
Inspector: Mudd
Contractor: R. L. Branch
REMARKS: To begin construction in late May.

27. *FERN AVENUE OFFICE PLAZA NORTH* *Private*
Project Manager: McClure
Inspector: Mudd
Contractor: R. L. Branch
REMARKS: To begin construction in late May.