# OFFICE OF THE CITY ENGINEER

## Quarterly Project Status Report

**September 2008**

**PHONE: 673-6000** **FAX: 673-6004**

**TO:**
Sharon Ball – ComDev
Ron Chatelain – ENG
Tom Dark – CAO
Michael Erlund, P.E. - TE
Paul Fox – ENG
F. W. Dodge Division
Jerry Erwin – ENG
Lonnie Fouts – T&D
Wayne Goss - PM
Larry Hester - CenterPoint
Clinton Hollis – AT&T
Jim Juneau – ENG
James Kennedy – ENG
Michael Leone – SWEPCO
Andy Long – DOTD
Tom Mattox – PUR
Bonnie Moore – Com Dev
Linda Morehead – ENG
Gary McClure – ENG
Ernie Negrete – S&D
Ron Norwood, P.E. – ENG
Kirk Rice – T&D
Pamela Shannon - ENG
Malcolm Stadtlander – PM
H. M. Strong - DOS
Mary Sylvie - Admin
Jim Thomas – SWEPCO
Mica Whorton - ComCast
Andrew Zagars, P.E., - ENG

**FROM:** Robert Westerman, P.E.
Assistant City Engineer

Ali Mustapha, P.E.
Assistant City Engineer

Barbara Featherston, P.E.
Assistant City Engineer

The intent of this report is to provide a concise quarterly report of projects currently under design and in construction. For your convenience, each engineering office has sorted and arranged these projects by priority in each office. This is not a complete list of all projects currently being monitored. Should there be questions concerning specific projects, please contact the assigned project manager. Questions concerning non-listed projects or the report in general, should be directed to the appropriate engineering office at 673-6000: Ali Mustapha for drainage and private water and sewer projects, Robert Westerman for street projects, and Barbara Featherston for water and sewer projects.

# CITY ENGINEERING PROJECTS


**A**

ADDISON ST. DRAINAGE ..... 6
AMISS TO W. COLLEGE WATER MAIN ..... 12
AMISS ..... 9,15
AUDREY PARK SUB. ..... 17
AUGURS LIFT STATION ..... 10
2008 CDBG ASPHALT ..... 3

**B**

BACKFLOW PREVENTERS ..... 8
BAIRD ROAD DRAINAGE ..... 12
BAYOU PLACE SUB. ..... 18
BELLE MAISON SUB. ..... 18
BIENVILLE PATH ..... 18
BOULEVARD DRAINAGE ..... 7
BROADMOOR LIFT STATION ..... 10
BRUSHY BAYOU ..... 18

**C**

2008 CITYWIDE CONCRETE PANEL ..... 3
CADDO SHERIFF'S WORK RELEASE FACILITY ..... 18
CATHERINE ST. SEWER MAIN ..... 14
CEDAR GROVE LIFT STATION ..... 15
CHARLES AVE (200 BLK) SEWER ..... 14
CITY WIDE CONCRETE PAVEMENT REHAB ..... 4
CRESWELL 24" SEWER MAIN, 3800 BLOCK ..... 16

**D**

DARIEN LIFT STATION ..... 10
DIXIE GARDEN LIFT STATION ..... 16
DOWNING STORM DRAIN ..... 13
DOWNTOWN STREETSCAPE ..... 4

**E, F**

FANNIN LIFT STATION ..... 16
FIFTH ST. WATER MAIN ..... 13
FLOURNOY-LUCAS/ELLERBE W&S MAIN ..... 15,17

**G**

GALILEE CITY SEWER ..... 16
GENTILLY CIRCLE ..... 7
GILBERT DITCH REPAIRS ..... 7

**H, I**

HARDY LIFT STATION ..... 10
HEARNE SEWER ..... 9
HOPE ST. WATER MAIN ..... 10
HIDEAWAY HARBOR ..... 22
HILRY HUCKABY III AVENUE ..... 13

**J, K**

I-49 LANDSCAPING ..... 1
KLUG PINES ..... 18

**L**

LAKESHORE DRIVE IMPROVEMENTS ..... 7
LAKESIDE AREA PAVING ..... 3
LEGARDY LIFT STATION ..... 16
LIFT STATION MAINT. BUILDING ..... 12
LONG LAKE LIFT STATION ..... 11,17
LUCAS LIFT STATION ..... 10
LUCAS & N. REGIONAL WWTP ..... 12,15
LYNBROOK DITCH @ I-49 ..... 8

**M**

MARJORIE LIFT STATION ..... 15
MCNEILL WATER PLANT ..... 15
MERIDIAN COURT ..... 17
MANSFIELD @ SOUTHLAND PARK DR. ..... 3
MILLENNIUM STUDIOS ..... 3, 7,14
MICHEL ST. WATER MAIN ..... 14
MONTY ST. WATER MAIN ..... 16
MURPHY ST. VIA DUCT ..... 1
1500 MYRTLE SEWER MAIN ..... 14

**N, O**

NEWCASTLE ..... 17
NORTHERN HEIGHTS SUB. ..... 8,17
THE OAKS ..... 18
OCKLEY DITCH CHANNEL ..... 5

**P**

PARHAM SEWER MAIN ..... 16
PAVED DRAINAGE DITCH REPAIRS ..... 7
PIERREMONT & FAIRFIELD ..... 1
PINE HILLS LIFT STATION ..... 11
POPEYE'S ..... 8
PROVENANCE ..... 4

**Q, R**

QUERBES LIFT STATION ..... 11
REUNION SUB. ..... 8
RIVERBROOK ..... 19
RUSSELL ROAD WATER MAIN ..... 10
RUTHERFORD TRAFFIC CIRCLE ..... 6

**S**

70TH ST. PUMP STATION ..... 14
SANITARY SEWER OVERLOW ..... 9
SHREVE HILLS SUB. NO. 2 ..... 18
SHREVE PARK INDUSTRIAL CAMPUS PH 4 ..... 4
SIDEWALK IMPROVEMENTS MARKET @ LAKE ..... 5
SOUTH BROOKWOOD DR BRIDGE ..... 1
SOUTHFIELD ROAD WATER MAIN ..... 14
SOUTH HIGHLAND LIFT STATION ..... 11
SOUTHERN TRACE ..... 17
SOUTHFIELD ROAD 12" WATER MAIN ..... 12
SOUTHERN LOOP PHASE III ..... 4
SOUTHEAST SHREVEPORT WATER MAIN ..... 11,14,17
SOUTHERN LOOP WATER MAIN I,II,III ..... 11,16
SPRING @ MILAM SIDEWALK ..... 5
STONER LIFT STATION ..... 15

**T**

TEXAS AVENUE TURN LANES.....2
3132 STREET LIGHTING.....2

**U, V, W**

WALLACE LIFT STATION ..... .....15
WATER & WASTEWATER ELECTRICAL SYSTEM RELIABILITY PROGRAM.....12
WEST 70TH & PINES PUMP STATION.....12
WEST 70TH WATER MAIN .....14
WEST LAUREL WATER MAIN .....9,14
WILLIS KNIGHTON .....18
WOOLWORTH LANDFILL .....4

**X,Y,Z**

YOUREE DR / KINGS HWY..... 1
YOUREE FLOOD CONTROL.....5

# PROJECT STATUS REPORT

# SEPTEMBER 2008

**ROADS AND BRIDGES**

**ACTIVE DESIGN PROJECTS**

1. ***YOUREE DR./KINGS HWY. INTER.*** ***Project No. 89-C027***
Project Manager: Westerman Design Firm: C.G.M.
Design Status: Final Percent Complete: 100%
Estimated Plan Completion Date:

| | Whole | Partial | ROW Drg | Servt. | Tem | Expropriation |
|---|---|---|---|---|---|---|
| Need | | | | | | |
| Have | | | | | | |

Estimated ROW Completion Date: TBD
**REMARKS:** The Consultant has completed the ACPs. The ACPs have been transmitted to the LA. DOTD for review and comment. Consultant working on final plans. Submitted ACPs to LA DOTD for review. Latest set of comments were received on Sept 30, 2004. DOTD to begin working on ROW. Final mylars sent to LA DOTD.

2. ***MURPHY STREET VIADUCT/BRIDGE REPLACEMENT*** ***Project No. 98-C007***
Project Manager: Zagars Design Firm: NTB
Design Status: Survey Percent complete: 25%
**REMARKS:** State selected bridge for replacement thru off-system bridge program. Survey approved; issued Notice to Proceed on preliminarys. Preliminary plans sent to LA DOTD. Awaiting State to schedule plan-in-hand meeting.

3. ***PIERREMONT ROAD AND FAIRFIELD*** ***Project No. 01-C022***
Project Manager: Zagars Design Firm: CGS Eng.
Design Status: Final Percent Complete: 100%
**REMARKS:** Revising plans to reconstruct intersection.

4. ***SOUTH BROOKWOOD DRIVE BRIDGE*** ***Project No. 01-C026***
Project Manager: Zagars Design Firm: EJES
Design Status: Final Percent Complete: 100%
**REMARKS:** Received final plans. To schedule project for bidding. City is redesigning project for a more cost effective design.

5. ***I-49 LANDSCAPING*** ***Project No. 01-C001***
Project Manager: Zagars Design Firm: In house
Design Status: Final Percent Complete: 90%
**REMARKS:** Addressing LA DOTD comments.

## SECTION II

## OTHER DESIGN PROJECTS

1. ***3132 STREET LIGHTING*** ***Project No. 92-C008***
   Project Manager: Westerman Design Firm: TBA
   Design Status: Final Percent Complete: 90%
   **REMARKS:** Received pre-acps to schedule plan-in-hand. Awaiting cost information to submit paper work to LA DOTD. Project put on hold until funding is available from the State.

2. ***TEXAS AVENUE TURN LANES*** ***Project No. 01-C032***
   Project Manager: Westerman Design Firm: In-house
   Design Status: Final Percent Complete: 90%
   **REMARKS:** Submitted to DOTD for permit.

## SECTION III

## PROJECTS IN BID OR CONTRACT PHASE

1. ***MANSFIELD ROAD @ SOUTHLAND PARK DRIVE*** ***Project No. 01-C023***
   Project Manager: Zagars
   Bid Date:

2. ***2008 CDBG ASPHALT OVERLAY*** ***Project No.***
   Project Manager: Juneau
   Bid Date: 7/3/08

3. ***2008 CITYWIDE CONCRETE PANEL REPLACEMENT*** ***Project No.***
   Project Manager: Juneau
   Bid Date: 6/26/08

4. ***MILLENNIUM STUDIO SITE GRADING*** ***Project No. 07-A001***
   Project Manager: Westerman
   Bid Date: 7/24/08

5. ***LAKESIDE AREA PAVING*** ***Project No. 96-C004***
   Project Manager: Juneau
   Bid Date: 8/7/08

## SECTION IV

## PROJECTS UNDER CONSTRUCTION

1. ***SHREVE PARK INDUSTRIAL CAMPUS PH IV*** ***Project No. 95-C003***
   Project Manager: Chatelain ContractAmount: $1,991,713.50
   Inspector: Hartwell % work complete: 95%
   Contractor: F. J. Burnell % time used: 100%
   **REMARKS:** 210 working day project. Project on hold pending R.O.W. agreement with railroad.

2. ***PROVENANCE SUBDIVISION*** ***Project No. Private***
   Project Manager: Chatelain Contract Amount: N/A
   Inspector: Frazier % work complete: 99%
   Contractor: Blount % time used: N/A
   **REMARKS:** Pending punch list items.

3. ***CITYWIDE CONCRETE PAVEMENT REHAB.*** ***Project No. IFB #06-096***
   Project Manager: Chatelain Contract Amount: $1,526,012.35
   Inspector: Hartwell % work complete: 90%
   Contractor: Horton % time used: 85%
   **REMARKS:** 220 working day project. Project in lien period.

4. ***DOWNTOWN STREETSCAPE 2006*** ***Project No. 96-C002***
   Project Manager: Juneau Contract Amount: $1,184,725
   Inspector: Lee % work complete: 90%
   Contractor: H&H % time used: 90%

5. ***SOUTHERN LOOP PHASE III (Linwood to I-49)*** ***Project No. 01-C013***
   Project Manager: Chatelain Contract Amount: $2,267,748.30
   Inspector: Frazier/Hartwell % work complete: 40%
   Contractor: Blount Bros. % time used: 40%
   **REMARKS:** 210 working day project.

6. ***WOOLWORTH ROAD LANDFILL ENTRANCE*** ***Project No. 01-C003***
   Project Manager: Juneau Contract Amount: $359,330.00
   Inspector: Grice % work complete: 0%
   Contractor: Carter % time used: 0%

## DRAINAGE

## ACTIVE DESIGN PROJECTS

1. ***OCKLEY DITCH CHANNEL IMPROVEMENTS***
***Ockley Dr. to St. Vincent Ditch*** ***Project No. 92-D002***

Project Manager: Mustapha Design Firm: Dikita
Design Status: Final Percent Complete: 90%
Estimated plan completion date: Sept., 2001

**REMARKS:** Design contract is complete. Issued notice to proceed on 10/27/99.Survey is complete; received and reviewed preliminary plans. Conducted PIH; waiting for revised submittals. Submitted revised submittals to DOTD statewide flood control section for review and approval. Received comments from DOTD. Conducted plan coordination and plan-in-hand on March 21, 2001. Issued NTP for final plans. Waiting on submittal of ACPs. Engineer is behind schedule on submittals. Received ACPs; in review. Plans are incomplete and need major revisions. We may have to redesign project and select a consultant to provide full services in 2004. Atchley & Atchley was selected to complete design. Received executed contract; issued Notice to Proceed. Received and reviewed submittals. Received ACPs; in review. Submitted ACPs to DOTD for review.
Received comments from DOTD; consultant is working on revisions. Received revised plans from consultant; in review.

2. ***YOUREE DR. FLOOD CONTROL IMPROVEMENTS*** ***Project No. 96-D004***

Project Manager: Mustapha Design Firm: Atchley & Atchley
Design Status: Final Percent complete: 100%
Estimated plan completion date: Nov. 2000

**REMARKS:** Received executed contract & issued Notice to Proceed. Received & reviewed advance check prints. Conducted coordination meeting with DOTD on July 11, 2000. Completed and submitted applications to DOTD and requested funding under the statewide flood control program. Received approval letter from DOTD. Prepared Council resolution required for contract agreement. Received copy of executed agreement from DOTD. Design engineer is revising plans to meet DOTD requirements. Waiting on revised submttals from consultant. Submitted plans to DOTD - statewide flood control for review and approval. Conducted PIH on 10/2/02. Working on ACPs. DOTD would like to consider incorporating this project with the planned DOTD improvements to Youree (Kings Hwy to Sand Beach Drive). DOTD received bids. Best Yet is the contractor. Construction is underway. Waiting on the request for payment from DOTD.

## SECTION II

## OTHER DESIGN PROJECTS

1. ***MASTER DRAINAGE PLAN*** ***Project No. 84-D029***
   Project Manager: Westerman Design Firm: AFJM

## SECTION III

## PROJECTS IN BID OR CONTRACT PHASE

1. ***3600 ADDISION ST. DRAINAGE*** ***Project No. 01-D015***
   Project Manager: Mustapha
   Bid Date: 6/19/08

## SECTION IV

## PROJECTS UNDER CONSTRUCTION

1. ***LAKESHORE DRIVE IMPROVEMENTS*** ***Project No. S.P. 742-09-0108***
Project Manager: Mustapha — Contract Amount: $324,728.75
Const. Manager: Shepherd — NTP: 03/26/03
Const. Inspector: Bates — % work complete: 81%
Contractor: Service Const. — % time used: 96%
Estimated Completion Date: 07/03/03
**REMARKS:** The City will deliver documents to DOTD Baton Rouge to close final project.

2. ***PAVED DRAINAGE DITCH REPAIRS PH I*** ***Project No. 01-D016***
Project Manager: Mustapha — Contract Amount: $197,500
Const. Manager: Shepherd — NTP: 2/9/06
Const. Inspector: Herrington — % work complete: 20%
Contractor: H&H — % time used: 10%
Estimated completion date: June 25, 2006. Waiting on final change order.

3. ***GENTILLY CIRCLE*** ***Project No. 01-D015***
***48" Outfall Repairs @ Bayou Pierre – 2001 Citywide Drainage***
Project Manager: McClure — Contract Amount: $29,475
Project Inspector: Herrington — NTP: 3/21/08
Contractor: CW&W — % work complete: 95%
**REMARKS:** Awaiting punch list items. — % time used: 90%

4. ***3600 ADDISON ST. DRAINAGE IMPROVEMENTS*** ***Project No. 01-D015***
Project Manager: McClure — Contract Amount: $45,465
Project Inspector: Lynn — NTP: 9/15/08
Contractor: CW&W — % work complete:
**REMARKS:** To begin mid-September. — **%** time used:

5. ***930 BOULEVARD*** ***Project No. 01-D015***
Project Manager: McClure — Contract Amount: $69,240
Project Inspector: Herrington — NTP: 9/2/08
Contractor: CW&W — % work complete: 0%
**REMARKS:** Construction to start early Sept. — **%** time used: 0%

6. ***MILLENNIUM STUDIOS DRAINAGE*** ***Project No. 01-D015***
Project Manager: McClure — Contract Amount: $188,000
Project Inspector: Herrington — NTP: 8/11/08
Contractor: H&H — % work complete: 75%
**REMARKS:** Construction underway. — **%** time used: 40%

7. ***GILBERT DITCH REPAIRS*** ***Project No. 01-D016***
Project Manager: McClure — Contract Amount: $62,350
Project Inspector: Herrington — NTP: 7/15/08
Contractor: Constructing Solutions — % work complete: 96%
**REMARKS:** Construction almost complete. — **%** time used: 20%

8. ***LYNBROOK DITCH @ I-49*** ***Project No. 01-D016***
Project Manager: McClure
Project Inspector: Herrington
Contractor:
**REMARKS:**
Contract Amount: $47,850
NTP:
% work complete: 0%
**%** time used: 0%

9. ***NORTHERN HEIGHTS SUBDIVISION*** ***Project No. Private***
Project Manager: McClure
Project Inspector: Eakin
Contractor: Delta Construction
**REMARKS:** Drainage started the last week in August..

10. ***AUDREY PARK SUBDIVISION*** ***Project No. Private***
Project Manager: McClure
Project Inspector: Lynn
Contractor: Bowman
**REMARKS:** Construction underway.

11. ***REUNION SUBDIVISION*** ***Project No. Private***
Project Manager: McClure
Project Inspector: Lynn
Contractor: H&H
**REMARKS:** Construction underway.

12. ***POPEYE'S (8622 Youree Dr.)*** ***Project No. Private***
Project Manager: McClure
Project Inspector: Lynn
Contractor: CW&W
**REMARKS:** Construction to start mid-September.

## WATER & SEWERAGE

## ACTIVE DESIGN PROJECTS

1. ***T.L. AMISS WATER TREATMENT FACILITY AUTOMATION*** ***Project No. 98-E006***
Project Manager: Featherston
Eng. Percent Complete: 99.32% (Phase 1) Const. Percent Complete: 99.45% (Ph 1)
Eng. Consultant: Alliance (Ph 1); Metcalf & Eddy (Ph 2) Const. Contractor: Edison Automation
Eng. Contract Value: Const. Contract $: 3,130,694.68
**REMARKS:** This work under the scope of Phase 1 includes the comprehensive SCADA system development of T.L. Amiss project 98E006. Work will be complete in December 2007 with the exception of on-going services. Ongoing SCADA support services are to be performed under this contract.

2. ***SANITARY SEWER OVERFLOW (SSO) ABATEMENT PROGRAM*** ***Project No. 98-F004***
Project Manager: Featherston
Eng. Percent Complete: 30% Const. Percent Complete:
Eng. Consultant: CDM Const. Contractor
Eng. Contract Value: $200,000 Const. Contract $:
**REMARKS:** Current project builds on previous projects and includes WIAMIS update, design of North Regional sewer trunk main repair and project prioritization of Cedar Grove, Broadmoor and Highland basins.

3. ***BACKFLOW PREVENTERS*** ***Project No. 04-E002***
Project Manager: Featherston/Wyche Const. Percent Complete:
Eng. Consultant: Burk-Kleinpeter Const. Contractor
Eng. Percent Complete: 99%
Eng. Contract Value: $809,900
**REMARKS:** Notice to Proceed for engineering contract sent out September 2, 2005. Received and reviewed preliminary report and sent back comments. Final draft due in September 2008.

4. ***T.L. AMISS WTP COMPREHENSIVE IMPS.*** ***Project No. 98-E006***
Project Managers: Featherston & Bordelon
Eng % complete: 70%
Eng Consultant: CTE
Eng Contract Value: $4,406,235
**REMARKS:** Plant 2 Floculation/Sedimentation System Improvements to be bid in July 2008. Ozone optimization study underway. Membrane pilot plant on hold. Plant 2E, lime feed and raw water improvements design complete, pending funding for construction.

5. ***HEARNE SEWER IMPROVEMENTS (Midway to Westover)*** ***Project No. 05-F023***
Project Manager: Featherston
Eng. Consultant: In-house
Eng. % complete: 0%

6. ***WEST LAUREL WATER MAIN IMPROVEMENTS*** ***Project No. 05-E014***
Project Manager: Featherston
Eng. Consultant: In-house
Eng. % complete:100%
**REMARKS:** Portion of project designed by Civil Design (Chestnut to Exposition) and will bid in June 2008. Bids received and awarded to Wicker Construction; waiting on contracts.

7. ***HOPE STREET AREA WATER MAIN IMPROVEMENTS*** ***Project No. 05-E015***
Project Manager: Featherston
Eng Consultant: Hyde Engineering
Eng % complete: 70%
**REMARKS:** Preparing contract. Notice to Proceed sent out Jan 19, 2007. Topo map due March 13, 2007. Received Topo; moving forward with preliminary plans. Preliminary plans complete; final due September 2008.

8. ***RUSSELL ROAD WATER MAIN IMPROVEMENTS*** ***Project No. 05-E001***
Project Manager: Featherston
Eng Consultant: Sepahan
Eng % complete: 95%
**REMARKS:** Notice to Proceed for topo maps sent on 2/6/06. Received and approved topo map. Received preliminary plans and sent markups on 8/9/06. Received prelim plans; reviewed and sent in October 2006. Reviewed plans on 2/8/07 and Sepahan picked up markups on 2/12/07. Reviewed ACP and requested servitude plats. Received plats and acquiring servitude. Sent markups to engineer.

9. ***AUGURS LIFT STATION IMPROVEMENTS*** ***Project No. 05-F002***
Project Manager: Featherston
Eng Consultant: BBC
Eng % complete: 85%
**REMARKS**: Contract signed. Topo map due 3/14/06. Prelim plans due August 3, 2006. Reviewed and requested ACP along with markups. ACP due January 11, 2007. Received ACP.

10. ***BROADMOOR LIFT STATION IMPROVEMENTS*** ***Project No. 05-F003***
Project Manager: Featherston
Eng Consultant: Three Fold
Eng % complete: 85%
**REMARKS:** Preparing contract. Contract signed. Topo map due March 14, 2006. Prelim plans due June 31, 2006. Received preliminary plans on Aug. 13, 2006. Sent prelim plans on Sept 13, 2006. Plans are currently in-house for markup and review.

11. ***DARIEN LIFT STATION IMPROVEMENTS*** ***Project No. 05-F005***
Project Manager: Featherston
Eng Consultant: NTB
Eng % complete: 100%
**REMARKS:** Contract signed. Topo. map due by Jan. 10, 2006. Topo map was approved. Notice to Proceed for preliminary plans sent out; plans due by 4/21/06. Preliminary plans reviewed and markups due on May 5, 2006.Received and approved preliminary plans. ACP due on Sept. 15, 2006. ACP reviewed and sent in on October 24, 2006. Finals due November 2006. Finals received.

12. ***HARDY LIFT STATION IMPROVEMENTS*** ***Project No. 05-F008***
Project Manager: Featherston
Eng Consultant: Alliance
Eng % complete: 100%
**REMARKS:** Contract signed. Topo map was approved. Preliminary plans due by 5/25/06. Preliminary plans received and marked up. 90% preliminary plans due. ACP reviewed and finals due January 3, 2007. Finals received.

13. ***LUCAS LIFT STATION IMPROVEMENTS*** ***Project No. 05-F013***
Project Manager: Featherston
Eng Consultant: Civil Design
Eng % complete: 100%
**REMARKS:** Contract signed. Topo map was approved. Preliminary plans due 3/29/06. Preliminary plans received. ACP reviewed and requested finals. Received finals.

14. ***PINE HILLS LIFT STATION IMPROVEMENTS*** ***Project No. 05-F015***
Project Manager: Featherston
Eng Consultant: ARE
Eng % complete: 100%
**REMARKS:** Contract signed. Topo map was approved. Preliminary plans due. Preliminary plans reviewed and markups sent on April 12, 2006. Final plans due. Finals received.

15. ***QUERBES LIFT STATION IMPROVEMENTS*** ***Project No. 05-F016***
Project Manager: Featherston
Eng Consultant: Atchley & Atchley
Eng % complete: 100%
**REMARKS:** Contract signed. Topo map was approved. Preliminary plans due by 4/18/06. Preliminary plans reviewed and markups sent on May 4, 2006. Finals due December 4, 2006. Finals received.

16. ***SOUTH HIGHLAND LIFT STATION IMPROVEMENTS*** ***Project No. 05-F017***
Project Manager: Featherston
Eng Consultant: Buchart-Hart
Eng complete: 75%
**REMARKS:** Contract signed. Topo map due. Preliminary plans reviewed and markups sent March 25, 2006. Finals due October 2008.

17. ***SE SHREVEPORT WATER MAIN IMPROVEMENTS, PHASE I*** ***Project No. 05-E009***
***36" Water Distribution Main - Walker Rd & Inner Loop***
Project Manager: Featherston/Bordelon
Eng. Consultant: BKI
Eng. % complete: 95%
**REMARKS:** Issued Notice to Proceed. Survey work is complete; working on preliminary plans. Preliminary plans due March 18, 2007. Received preliminary plans. Final plans due March 2008. Alignment study complete. Currently working on easement plats and acquiring easements. Finals due June 2008. Engineering complete. Project bid and awarded to Wicker Construction.

18. ***SE SHREVEPORT WATER MAIN IMPROVEMENTS, PHASE II*** ***Project No. 05-E009***
***36" Inner Loop Parkway Water Main***
Project Manager: Featherston/Bordelon
Eng. Consultant: Balar
Eng. % complete: 60%
**REMARKS:** Issued Notice to Proceed. Survey due August 20, 2007. Survey complete; working on prelim plans. Finals due June 2008. Engineering complete; project to bid in October 2008.

19. ***SE SHREVEPORT WATER MAIN IMPROVEMENTS PHASE III*** ***Project No. 05-E009***
***Inner Loop Pump Station***
Project Manager: Featherston
Eng. Consultant: CDM
Eng. % complete: 50%
**REMARKS:** Issued contract. Design study complete. Working on land acquisition and preliminary plans. Land acquired, surveyed, and soil borings complete. Finals due June 2008. Engineering complete; project to bid in October 2008.

20. ***SOUTHERN LOOP WATER MAIN IMPROVEMENTS PHASE I, II, III*** ***Project No. 05-E009***
Project Manager: Bordelon/Featherston
Eng. Consultant: Buchart-Hortn
Eng. % complete: 100%
**REMARKS:** Phase I construction completed. Phase II ACP design complete; reviewed comments returned.

Phase III currently in-house for review. Final drafts have been reviewed and returned to the engineer. Final plans are complete; advertise summer 2008. Phase II & III plans complete. Phase II to bid in October 2008.

21. ***WEST 70TH & PINES ROAD PUMP STATION***
***Electrical/HVAC & Related Improvements*** ***Project No. 98-E006***
Project Manager: Featherston
Eng. Consultant: AFJMc
Eng. % complete: 100%
**REMARKS:** ACP prints received and comments returned. Expect to advertise project in July 2008. Project bid September 4, 2008.

22. ***LIFT STATION MAINTENANCE BUILDING*** ***Project No. 98-F001***
Project Manager: Featherston/Bordelon
Eng. Consultant: Denmon
Eng. % complete: 80%
**REMARKS:** City staff has reviewed preliminary plans and submitted to Denmon. Expect final plans by June 2008. ACP received August 27, 2008; in review.

23. ***WATER AND WASTEWATER ELECTRICAL SYSTEM*** ***Project No. 98-E006***
***RELIABILITY PROGRAM***
Project Manager: Featherston
Eng. Consultant: AFJMc
Eng. % complete: 40%
**REMARKS:** Finalizing design of emergency generators for Amiss WTP. Expect to advertise in October 2008. Other facilities on hold pending funding.

24. ***LUCAS & NORTH REGIONAL WWTP EXPANSION*** ***Project No. 00-F001***
Project Manager: Featherston
Eng. Consultant: CDM
Eng. % complete: 99%
**REMARKS:** ACP for 60" outfall repair in-house for review; advertise October 2008. Finalizing O&M Manuals for Lucas and North Regional. Manuals to be completed by November 2008. Permit issued for wet weather outfall at North Regional. Design for new Outfall complete by September 2008.

25. ***AMISS TO W. COLLEGE 60" WATER MAIN*** ***Project No. 06-E001***
Project Manager: Featherston
Eng. Consultant: Alliance
Eng. % complete: 100%
**REMARKS:** Received, reviewed, and approved preliminary plans. Held Plan-in-Hand meeting. Issued Notice to Proceed for final plans. ACP received and being reviewed by City. Comments returned and ROW task authorized. Waiting for final plans. Final plans complete; advertise June 2008. Bids received and awarded to Eutaw Construction; waiting on contracts.

26. ***SOUTHFIELD ROAD 12" WATER MAIN*** ***Project No. 07-E001***
***(Youree Dr. to E. Kings Hwy)***
Project Manager: Bordelon
Eng. Consultant: ARE
Eng. % complete: 100%
**REMARKS:** Plan design complete and City approved August 12, 2008. Project bids on October 2, 2008.

27. ***5TH STREET WATER MAIN IMPROVEMENT (2900 block)*** ***Project No. 07-E002***
Project Manager: Bordelon
Eng. Consultant: Atchley
Eng. % complete: 100%
**REMARKS:** Consultant completed design and issued final plans June 2, 2008. Contract bid advertising to be determined.

28. ***1500 MYRTLE SEWER MAIN REPLACEMENT*** ***Project No. 05-F020***
Project Manager: Kennedy
Eng. Consultant: In-house
Eng. % complete: 100%
**REMARKS:** Consultant completed topography survey. Bids received and awarded to Pulley Construction. Waiting on contracts.

29. ***MICHEL ST. WATER MAIN IMPROVEMENTS*** ***Project No. 05-E008***
***1600 & 1700 blocks***
Project Manager: Kennedy
Eng. Consultant: Polaris
Eng. % complete: 50%
**REMARKS:** Consultant completed topography survey.

30. ***CHARLES AVENUE SEWER MAIN IMPROVEMENTS*** ***Project No. 05-F020***
***200 block***
Project Manager: Kennedy
Eng. Consultant: Raley & Associates
Eng. % complete: 50%
**REMARKS:** Waiting for topography survey.

31. ***HILRY HUCKABY III AVENUE*** ***Project No. 05-F020***
***Water & Sewer Main Extension***
Project Manager: Kennedy
Eng. Consultant: Polaris
Eng. % complete: 50
**REMARKS:** Consultant completed topography survey; working on final design.

## SECTION II

## OTHER DESIGN PROJECTS

## SECTION III

## PROJECTS IN BID OR CONTRACT PHASE

1. ***WEST LAUREL AREA WATER MAIN*** ***Project No. 05-E014***
   Project Manager: Paul Fox
   Bid date: 6/19/08
   Plans received; waiting on contracts.

2. ***WEST 70TH STREET WATER MAIN*** ***Project No. 08-E001***
   Project Manager: Gary Bordelon
   Bid date: TBD

3. ***MILLENNIUM STUDIOS SEWER MAIN, PHASE II*** ***Project No. 05-F020***
   Project Manager: James Kennedy
   Bid date: 6/27/08

4. ***70TH STREET PUMP STATION HVAC*** ***Project No. 05-E012***
   Project Manager: Featherston
   Bid date: 9/4/08

5. ***3700 BLOCK CATHERINE SEWER MAIN*** ***Project No. 05-F020***
   Project Manager: Featherston
   Bid date: 8/7/08

6. ***SOUTHFIELD ROAD 12" WATER MAIN REPLACEMENT*** ***Project No. 07-E001***
   **Youree to East Kings**
   Project Manager: Featherston
   Bid date: 10/2/08

7. ***SOUTHEAST SHREVEPORT WATER DISTRIBUTION, PHASE II*** ***Project No. 05-E009***
   Project Manager: Featherston
   Bid date: 10/2/08

8. ***SOUTHEAST SHREVEPORT WATER DISTRIBUTION, PHASE III*** ***Project No. 05-E009***
   Project Manager: Featherston
   Bid date: 10/2/08

## SECTION IV

## PROJECTS UNDER CONSTRUCTION

1. ***LUCAS & NORTH REGIONAL WWTP EXPANSION*** ***Project No. 00-F001***
Project Managers: Featherston & Bordelon
Eng. Percent Complete: 99% of overall program
Eng. Consultant: Camp Dresser & McKee
Eng. Contract Value: $11,000,000
**REMARKS:** Construction percent complete:
Lucas WWTP Project #1 (Max Foote Construction; $18,000,000; 100% complete)
Lucas WWTP Project #2 (Max Foote Construction; $6,000,000; 100% complete)
Lucas WWTP Project #3A (Max Foote Construction; $3,400,000; 100% complete)
North Regional WWTP Project #2 (Max Foote Construction; $24,500,000; 100% complete)
Lucas WWTP #3B & North Regional #3: $14,550,000; 100% complete.
North Regional Project #1: advertise October 2008.

2. ***STONER LIFT STATION IMPROVEMENTS*** ***Project No. 01-F004***
Project Manager: Featherston/Breitenbach Const. Complete: 100%
Eng. Consultant: Balar Const. Contractor: Max Foote
Eng. % complete: 100% Const. Contract: $3,633,000
**REMARKS:** Balar completed evaluation and design. CDM prepared front-end (bid documents) for review by DEQ. Bid opening scheduled March 11, 2004. Construction schedule begins May 2004 & completes August 2005. Balar is providing construction inspection. Working on punch list items. Received two new drives; warranty items remain.

3. ***T.L. AMISS WTP, 2400 VOLT ELECTRICAL*** ***Project No. 05-E012***
***Switchgear Renovation & Improvements***
Project Manager: Featherston/Bordelon Contract Amount: $4,790,153
Contractor: Trio Electric % complete: 99%
**REMARKS:** Startup June 2008.

4. ***WALLACE LIFT STATION IMPROVEMENTS*** ***Project No. 01-F003***
Project Manager: Featherston Contract Amount: $8,773,376
Const. Mgr: URS % complete: 72%
Contractor: McInnis
**REMARKS:** Notice to Proceed issued for April 9, 2007. McInnis has mobilized. Machinery from wet well and dry well has been removed, and lift station has been cleaned. Beginning installation. Pumps installed; on hold pending electrical equipment.

5. ***MARJORIE LIFT STATION IMPROVEMENTS*** ***Project No. 05-F014***
Project Manager: Featherston Contract Amount: $204,817
Const. Mgr: Kennedy % complete: 100%
Contractor: Wicker
Inspector: Chamberlain
**REMARKS:** Construction complete; station in service. Working on punch list items.

6. ***CEDAR GROVE LIFT STATION IMPROVEMENTS*** ***Project No. 05-F004***
Project Manager: Featherston Contract Amount: $2,510,000
Const.Mgr: % complete: 20%
Contractor: Dual
**REMARKS:** Plans have been redesigned. Pre-bid to be routed in 2007. Contract being processed
Notice to Proceed for Dec. 3, 2007. Construction has begun. . Contractor waiting on equipment delivery.

7. ***SOUTHERN LOOP 24" WATER MAIN EXT., PHASE I*** ***Project No. 05-E009***
Project Manager: Bordelon Contract Amount: $838,678
Contractor: JPD % complete: 100%
Inspector: Brazeal

8. ***CRESWELL 24" SEWER MAIN*** ***Project No. 05-F020***
Project Manager: Kennedy Contract Amount: $297,590.02
Const. Mgr: Kennedy % complete: 95%
Contractor: CW&W
Inspector: Bates
**REMARKS:** Construction complete; line in service. Working on punch list items.

9. ***DIXIE GARDEN LIFT STATION*** ***Project No. 05-F006***
Project Manager: Featherston Contract Amount: $217,411
Const. Mgr: Kennedy % complete: 100%
Contractor: Wicker
Inspector: Chamberlain
**REMARKS:** Construction complete; station in service. Working on punch list items.

10. ***FANNIN LIFT STATION IMPROVEMENTS*** ***Project No. 05-F007***
Project Manager: Featherston Contract Amount: $328,277.00
Const. Mgr: Fox % complete: 0%
Contractor: Wicker
Inspector: Chamberlain
**REMARKS:** Equipment delivered. Notice to Proceed Sept. 2, 2008.

11. ***LEGARDY LIFT STATION IMPROVEMENTS*** ***Project No. 05-F 011***
Project Manager: Featherston Contract Amount: $299,996.00
Const. Mgr: Kennedy % complete: 95%
Contractor: San-Tech
Inspector: Chamberlain
**REMARKS:** Notice to Proceed March 3, 2008. Station in service; working on punch list items.

12. ***PARHAM SEWER MAIN*** ***Project No. 05-F020***
Project Manager: Featherston Contract Amount: $35,850.00
Const. Mgr. Kennedy % complete: 100%
Inspector: Chamberlain
Contractor: TMI
**REMARKS:** Notice to Proceed May 15, 2008. Construction complete; line in service. In lien period.

13. ***GALILEE CITY EMERGENCY SEWER MAIN*** ***Project No. 05-F020***
Project Manager: Kennedy Contract Amount: $59,100.00
Inspector: Chamberlain % complete: 75%
Contractor: CW&W
**REMARKS:** In construction phase.

14. ***MONTY ST. EMERGENCY WATER MAIN IMPS.*** ***Project No. 05-E008***
Project Manager: Kennedy Contract Amount: $37,750.00
Inspector: Kennedy % complete: 100%
Contractor: JPD
**REMARKS:** Construction complete; line in service. In lien period.

15. ***LONG LAKE LIFT STATION*** ***Project No. 05-F012***
Project Manager: Fox Contract Amount: $320,000.00
Inspector: Chamberlain % complete:
Contractor: Peck
**REMARKS:** Contracts received; submittal review in process.

16. ***FLOURNOY-LUCAS/ ELLERBE ROAD (LA 523)*** ***Project No. 08-E002***
***Youree Drive to LA 526***
Project Manager: Bordelon Contract Amount: $1,461,815.95
Const. Manager: Bordelon % complete: 10%
Inspector: Bates
Contractor: Wicker
**REMARKS:**

17. ***SOUTHEAST SHREVEPORT WATER DISTRIBUTION, PHASE I*** ***Project No. 05-E009***
Project Manager: Bordelon Contract Amount: 7,211,337.97
Const. Manager: Bordelon % complete:
Inspector: BKI
Contractor: Wicker
**REMARKS:**

18. ***MERIDIAN COURT*** ***Private***
Project Manager: McClure
Project Inspector: Hendricks
Contractor: Yor-Wic
**REMARKS:** Construction in final phase.

19. ***AUDREY PARK*** ***Private***
Project Manager: McClure
Project Inspector: Hendricks
Contractor: Yor-Wic
**REMARKS:** Construction in final phase.

20. ***SOUTHERN TRACE WEST (SEC..XXII)*** ***Private***
Project Manager: McClure
Const. Inspector: Hendricks
Contractor: R. L. Branch
**REMARKS:** Testing phase on water remaining.

21. ***NEWCASTLE 14*** ***Private***
Project Manager: McClure
Const. Inspector: Hendricks
Contractor: R. L. Branch
**REMARKS:** Contractor addressing punch list items.

22. ***NORTHERN HEIGHTS SUBDIVISION*** ***Private***
Project Manager: McClure
Const. Inspector: Mudd
Contractor: Delta
**REMARKS:** Utility contractor awaiting final grades.

23. ***BRUSHY BAYOU UNITS 5 & 6*** ***Private***
Project Manager: McClure
Project Inspector: Bates
Contractor: Yor-Wic
**REMARKS:** Contractor addressing punch list items.

24. ***BELLE MAISON SUB.*** ***Private***
Project Manager: McClure
Inspector: Mudd
Contractor: Pulley
**REMARKS:** Awaiting punch list.

25. ***BIENVILLE PATH*** ***Private***
Project Manager: McClure
Inspector: Hendricks
Contractor: R. L. Branch
**REMARKS:** Awaiting punch list.

26. ***BAYOU PLACE SUB.*** ***Private***
Project Manager: McClure
Inspector: Mudd
Contractor: Miley
**REMARKS:** Awaiting punch list.

27. ***THE OAKS*** ***Private***
Project Manager: McClure
Inspector: Hendricks
Contractor: Yor-Wic
**REMARKS:** Awaiting punch list.

28. ***WILLIS KNIGHTON WATER & SEWER EXTENSION*** ***Private***
Project Manager: McClure
Inspector: Hendricks
Contractor: Wicker
**REMARKS:** Existing utilities being located.

29. ***CADDO SHERIFF'S WORK RELEASE FACILITY*** ***Private***
Project Manager: McClure
Inspector: Hendricks
Contractor: West Plumbing
**REMARKS:** Utility work to begin first week in September.

30. ***SHREVE HILLS COMMERCIAL SUB. #2*** ***Private***
Project Manager: McClure
Inspector: Mudd
Contractor: Lawler
**REMARKS:** Utility installation in progress.

31. ***KLUG PINES WATER MAIN*** ***Private***
Project Manager: McClure
Inspector: Mudd
Contractor: Perot Plumbing
**REMARKS:** Installation to begin in early September.

32. ***RIVERBROOK #3*** ***Private***
Project Manager: McClure
Inspector: Hendricks
Contractor: Branch
**REMARKS:** Utility installation to begin early September.