OFFICE OF THE CITY ENGINEER

Quarterly Project Status Report

December 2007

PHONE: 673-6000 **FAX: 673-6004**

TO:
Sharon Ball – ComDev
Heather Breitenbach, E.I. - ENG
Ron Chatelain – ENG
Tom Dark – CAO
Michael Erlund - TE
F. W. Dodge Division
Jerry Erwin – ENG
Anne Foster – CenterPoint Energy
Lonnie Fouts – T&D
Wayne Goss – PM
Larry Hester – CenterPoint Energy
Clinton Hollis – AT&T
Jim Juneau – ENG
James Kennedy – ENG
Larry Landry – W&S
Michael Leone – SWEPCO
Andy Long – DOTD
Tom Mattox – PUR
Bonnie Moore – Com Dev
Linda Morehead – ENG
Gary McClure – ENG
Ernie Negrete – S&D
Ron Norwood, P.E. – ENG
Pamela Shannon - ENG
Malcolm Stadtlander – PM
H. M. Strong - DOS
Mary Sylvie - Admin
Jim Thomas – SWEPCO
Mica Whorton - ComCast

FROM:
Robert Westerman, P.E.
Assistant City Engineer

Ali Mustapha, P.E.
Assistant City Engineer

Barbara Featherston, P.E.
Assistant City Engineer

The intent of this report is to provide a concise quarterly report of projects currently under design and in construction. For your convenience, each engineering office has sorted and arranged these projects by priority in each office. This is not a complete list of all projects currently being monitored. Should there be questions concerning specific projects, please contact the assigned project manager. Questions concerning non-listed projects or the report in general, should be directed to the appropriate engineering office at 673-6000: Ali Mustapha for drainage and private water and sewer projects, Robert Westerman for street projects, and Barbara Featherston for water and sewer projects.

CITY ENGINEERING PROJECTS

A

AMISS TO W. COLLEGE WATER MAIN 16
AMISS 12,20
AUDREY PARK SUB. 10,22
AUGURS LIFT STATION 13
AVERY & LEWIS WATER MAIN 21
2007 G.F. ASPHALT 5

B

BACKFLOW PREVENTERS 12
BAIRD ROAD DRAINAGE 12
BAYOU PIERRE CHANNEL & BRITT ST. DRAINAGE 9
BERNSTEIN STREET 2
BLUFFS, THE 19
BOOKER T. PAVING 6
BROADMOOR LIFT STATION 13
BROOKMEADE COMMERCIAL SUB. 19
BRUSHY BAYOU 11,23
BURGUNDY RIDGE 20

C

2005 CONCRETE PANEL REPLACEMENT 6
2007 CITYWIDE CONCRETE PANEL 6
CEDAR GROVE LIFT STATION 20
CIRCLE WATER MAIN 21
CITY WIDE CONCRETE PAVEMENT REHAB 5
CRESWELL 24" SEWER MAIN, 3800 BLOCK 17,21
CURED-IN-PLACE PHASE I 18

D

DARIEN LIFT STATION 13
DETERIORATED PIPE REPAIR 10
DIXIE GARDEN LIFT STATION 21
DOWNING STORM DRAIN 13
DOWNTOWN PARKING LOT 6
DOWNTOWN WALKWAY 5
DOWNTOWN SIGNALIZATION 4
DOWNTOWN STREETSCAPE 5
DOWNTOWN STREETSCAPE REPAIRS 6
DOWNTOWN TRAILBLAZER SIGNAGE 4

E

EARL STREET 6
EAST LISTER STORM DRAIN REPLACEMENT 9
ELLERBE RD/FLOURNOY-LUCAS 4

F

FIFTH ST. WATER MAIN 16
FLOURNOY-LUCAS BRIDGE 5
FLOURNOY-LUCAS ROAD 10
FREDERICK WATER MAIN 21

G
GILBERT ST. WATER MAIN....20
GROVER WATER MAIN....21

H
HARDY LIFT STATION....14
HATTIE LIFT STATION....18
HAVEN, THE....19,22
HEARNE SEWER....12
HOPE ST. WATER MAIN....13
HOYTE & BILLILU....7
HIDEAWAY HARBOR....22

I
I-49 LANDSCAPING....1
ISLAND PARK....18

J, K
JEWELLA @ MILAM....1
KING OAKS SUB.....19

L
LAKESHORE DRIVE IMPROVEMENTS....9
LIFT STATION MAINT. BUILDING....16
LONG LAKE LIFT STATION....14
LUCAS LIFT STATION....14
LUCAS & N. REGIONAL WWTP....16,18

M
MCNEILL WATER PLANT....15
MERIDIAN COURT....22
MANSFIELD @ SOUTHLAND PARK DR.....1
MARJORIE LIFT STATION....20
MILLICENT DRAINAGE....9
MURPHY ST. VIA DUCT....1

N, O
NEWCASTLE....10,20
NORTHERN HEIGHTS SUB....10,20
OCKLEY DITCH CHANNEL....7
OLIVE ST. WATER MAIN....21

P
PAVED DITCH REPAIRS....9,10
PAVED DRAINAGE....10,12
PIERREMONT #9....19
PIERREMONT & FAIRFIELD....1
PINE HILLS LIFT STATION....14
PINE TREE....5
PRESTON WATER MAIN....22
PROVENANCE....4,19

Q
QUERBES LIFT STATION....14

R

RAVENDALE @ N. MARKET 7
RELAY STATION 22
REUNION SUB. 10,22
RUSSELL ROAD WATER MAIN 13
RUTHERFORD TRAFFIC CIRCLE 6

S

SAINT CHARLES PLACE 11,19,22
SANITARY SEWER OVERLOW 12
SHREVE PARK INDUSTRIAL CAMPUS PH 4 4
2005 SIDEWALK REPAIR 4
2006 SIDEWALK REPAIR 4
SIDEWALK IMPROVEMENTS MARKET @ LAKE 5
SOUTH BROOKWOOD DR BRIDGE 1
SOUTH HIGHLAND LIFT STATION 14
SOUTHERN TRACE 19
SOUTHFIELD ROAD 12" WATER MAIN 16
SOUTHERN LOOP PHASE III 5
SOUTHEAST SHREVEPORT WATER MAIN 15,17
SOUTHERN LOOP WATER & SEWER 21
SPRING @ MILAM SIDEWALK 5
SPORTRAN ADA RAMPS 4
STONER LIFT STATION 18
SUNTAN WATER MAIN 21

T

TEXAS AVENUE TURN LANES 2
3132 STREET LIGHTING 2
TOWER DR. DRAINAGE 9

U, V, W

WALLACE LIFT STATION 20
WALNUT HILL WATER MAIN 15
WATER & WASTEWATER ELECTRICAL SYSTEM RELIABILITY PROGRAM 16
WEST 70TH & PINES PUMP STATION 15
WEST LAUREL WATER MAIN 12
WILLIAMS AIRPORT HANGAR 22
WYNGATE STREET 7

X,Y,Z

YOUREE DR / KINGS HWY 1
YOUREE FLOOD CONTROL 7

PROJECT STATUS REPORT

DECEMBER 2007

ROADS AND BRIDGES

ACTIVE DESIGN PROJECTS

1. ***YOUREE DR./KINGS HWY. INTER.*** ***Project No. 89-C027***
Project Manager: Westerman Design Firm: C.G.M.
Design Status: Final Percent Complete: 100%
Estimated Plan Completion Date:

	Whole	Partial	ROW Drg	Servt.	Tem	Expropriation
Need						
Have						

Estimated ROW Completion Date: TBD
REMARKS: The Consultant has completed the ACPs. The ACPs have been transmitted to the LA. DOTD for review and comment. Consultant working on final plans. Submitted ACPs to LA DOTD for review. Latest set of comments were received on Sept 30, 2004. DOTD to begin working on ROW. Final mylars sent to LA DOTD.

2. ***MURPHY STREET VIADUCT/BRIDGE REPLACEMENT*** ***Project No. 98-C007***
Project Manager: Zagars Design Firm: NTB
Design Status: Survey Percent complete: 25%
REMARKS: State selected bridge for replacement thru off-system bridge program. Survey approved; issued Notice to Proceed on preliminarys. Preliminary plans sent to LA DOTD.

3. ***PIERREMONT ROAD AND FAIRFIELD*** ***Project No. 01-C022***
Project Manager: Zagars Design Firm: CGS Eng.
Design Status: Final Percent Complete: 100%
REMARKS: Revising plans to reconstruct intersection.

4. ***MANSFIELD ROAD AT SOUTHLAND PARK DRIVE*** ***Project No. 01-C023***
Project Manager: Zagars Design Firm: Irish
Design Status: Final Percent Complete: 100%
REMARKS: Received final plans. To schedule project for bidding.

5. ***SOUTH BROOKWOOD DRIVE BRIDGE*** ***Project No. 01-C026***
Project Manager: Zagars Design Firm: EJES
Design Status: Final Percent Complete: 100%
REMARKS: Received final plans. To schedule project for bidding. City is redesigning project for a more cost effective design.

6. ***JEWELLA @ MILAM*** ***Project No. 01-C031***
Project Manager: Zagars Design Firm: Stephan
Design Status: Final Percent Complete:100%
REMARKS: Received final plans . To review and schedule for bids.

7. ***I-49 LANDSCAPING*** ***Project No. 01-C001***
Project Manager: Zagars Design Firm: In house
Design Status: Final Percent Complete: 90%
REMARKS: Addressing LA DOTD comments.

SECTION II

OTHER DESIGN PROJECTS

1. ***3132 STREET LIGHTING*** ***Project No. 92-C008***

Project Manager: Westerman Design Firm: TBA
Design Status: Final Percent Complete: 90%
REMARKS: Received pre-acps to schedule plan-in-hand. Awaiting cost information to submit paper work to LA DOTD. Project put on hold until funding is available from the State.

2. ***BERNSTEIN STREET*** ***Project No. 01-C031***

Project Manager: Zagars Design Firm: In-house
Design Status: Final Percent Complete: 60%
REMARKS: Project is being designed in-house. Survey has been completed.

3. ***TEXAS AVENUE TURN LANES*** ***Project No. 01-C032***

Project Manager: Westerman Design Firm: In-house
Design Status: Final Percent Complete: 90%
REMARKS: Addressing LA DOTD comments.

SECTION III

PROJECTS IN BID OR CONTRACT PHASE

SECTION IV

PROJECTS UNDER CONSTRUCTION

1. ***SHREVE PARK INDUSTRIAL CAMPUS PH IV*** ***Project No. 95-C003***

Project Manager: Chatelain
Inspector: Hartwell
Contractor: F. J. Burnell
Contract Amount: $1,991,713.50
% work complete: 95%
% time used: 95%
REMARKS: 210 working day project. Project on hold pending R.O.W. agreement with railroad.

2. ***2005 SIDEWALK REPAIR PROGRAM PHASE A-2*** ***Project No. 01-C029***

Project Manager: Chatelain
Inspector: Stevenson
Contractor: H&H
Contract Amount: $463,044.00
% work complete: 100%
% time used: 100%
REMARKS: 190 working day project. Pending lien free certificate.

3. ***ELLERBE ROAD/FLOURNOY LUCAS INTERSECTION*** ***Project No. 98-C004***

Project Manager: Chatelain
Inspector: Frazier
Contractor: H&H
Contract Amount: $2,075,000.00
% work complete: 95%
% time used: 100%
REMARKS: 210 working days project. Project in lien period.

4. ***DOWNTOWN SIGNALIZATION*** ***Project No. 00-G001***

Project Manager: Juneau
Inspector: Lee
Contractor: Hope
Contract Amount: $1,770,088.50
% work complete: 95%
% time used: 95%

5. ***SPORTRAN ADA ACCESSIBILITY PROJECT*** ***Project No. 03-L001***

Project Manager: Juneau
Inspector: Grice
Contractor: P. R. Parker
Contract Amount: $179,000.00
% work complete: 100%
% time used: 100%

6. ***PROVENANCE SUBDIVISION*** ***Project No. Private***

Project Manager: Chatelain
Inspector: Frazier
Contractor: Blount
Contract Amount: N/A
% work complete: 99%
% time used: N/A
REMARKS: Pending punch list items.

7. ***2006 SIDEWALK REPAIR PROGRAM PH B-2*** ***Project No. 01-C029***

Project Manager: Chatelain
Inspector: Stevenson
Contractor: H&H
Contract Amount: $1,199,093.00
% work complete: 99%
% time used: 100%
REMARKS: 250 working day project.

8. ***CITYWIDE CONCRETE PAVEMENT REHAB. (Quilen Road)*** ***Project No.***

Project Manager: Chatelain
Inspector: Hartwell
Contractor: Horton
REMARKS: 220 working day project (change order No. 3 included).

Contract Amount: $1,319,012.35
% work complete: 90%
% time used: 65%

9. ***PINE TREE DRIVE STREET IMPROVEMENTS*** ***Project No. 01-C031***

Project Manager: Chatelain
Inspector: Frazier
Contractor: H&H
REMARKS: 60 working day contract. Project in lien period.

Contract Amount: $373,000
% work complete: 100%
% time used: 100%

10. ***DOWNTOWN STREETSCAPE 2006*** ***Project No. 96-C002***

Project Manager: Juneau
Inspector: Lee
Contractor: H&H

Contract Amount: $1,184,725
% work complete: 65%
% time used: 65%

11. ***EARL STREET IMPROVEMENTS*** ***Project No. 02-C001***

Project Manager: Juneau
Inspector: Lee
Contractor: CW&W
REMARKS: Notice to Proceed March 26, 2007

Contract Amount: $311,575
% work complete: 99%
% time used: 99%

12. ***DOWNTOWN STREETSCAPE REPAIRS*** ***Project No. RFQ #06-509***

Project Manager: Juneau
Inspector: Lee
Contractor: P. R. Parker

Contract Amount: $99,920
% work complete: 70%
% time used: 70%

13. ***DOWNTOWN PARKING LOT*** ***Project No. 96-C004***

Project Manager: Juneau
Inspector: Lee
Contractor: Benton & Brown

Contract Amount: $581,170
% work complete: 30%
% time used: 30%

14. ***BOOKER T. PAVING*** ***Project No. 01-C018***

Project Manager: Juneau
Inspector: Grice
Contractor: Horton

Contract Amount: $564,678
% work complete: 75%
% time used: 75%

15. ***SOUTHERN LOOP PHASE III (Linwood to I-49)*** ***Project No. 01-C013***

Project Manager: Chatelain
Inspector: Frazier/Hartwell
Contractor: Blount Bros.
REMARKS: 210 working day project.

Contract Amount: $2,267,748.30
% work complete: 0%
% time used: 0%

16. ***DOWNTOWN PEDESTRIAN WALKWAY – EDWARDS ST.*** ***Project No. 96-C002***

Project Manager: Zagars
Inspector: Zagars
Contractor: William Carter
REMARKS: Started October 8, 2007.

Contract Amount: $204,065.00
% work complete: 40%
% time used: 20%

17. ***2007 G. F. ASPHALT OVERLAY*** ***Project No. IFB No. 07-057***

Project Manager: Juneau
Inspector: Lee
Contractor: Best Yet Builders

Contract Amount: $1,429,784.40
% work complete: 70%
% time used: 70%

18. ***FLOURNOY-LUCAS BRIDGE REPLACEMENT*** ***Project No. 96-C014***

Project Manager: Zagars
Inspector: Zagars
Contractor: Best Yet Builders
REMARKS: Started October 24, 2007.

Contract Amount: $341,645.00
% work complete: 40%
% time used: 30%

19. ***2007 CITYWIDE CONCRETE PANEL REPLACEMENT*** ***Project No. IFB No. 07-063***

Project Manager: Juneau
Inspector: Grice
Contractor: Carter

Contract Amount: $270,484.50
% work complete: 50%
% time used: 50%

DRAINAGE

ACTIVE DESIGN PROJECTS

1. ***OCKLEY DITCH CHANNEL IMPROVEMENTS***
Ockley Dr. to St. Vincent Ditch ***Project No. 92-D002***

Project Manager: Mustapha Design Firm: Dikita
Design Status: Final Percent Complete: 90%
Estimated plan completion date: Sept., 2001

REMARKS: Design contract is complete. Issued notice to proceed on 10/27/99.Survey is complete; received and reviewed preliminary plans. Conducted PIH; waiting for revised submittals. Submitted revised submittals to DOTD statewide flood control section for review and approval. Received comments from DOTD. Conducted plan coordination and plan-in-hand on March 21, 2001. Issued NTP for final plans. Waiting on submittal of ACPs. Engineer is behind schedule on submittals. Received ACPs; in review. Plans are incomplete and need major revisions. We may have to redesign project and select a consultant to provide full services in 2004. Atchley & Atchley was selected to complete design. Received executed contract; issued Notice to Proceed. Received and reviewed submittals. Received ACPs; in review. Submitted ACPs to DOTD for review. Received comments from DOTD; consultant is working on revisions.

2. ***YOUREE DR. FLOOD CONTROL IMPROVEMENTS*** ***Project No. 96-D004***

Project Manager: Mustapha Design Firm: Atchley & Atchley
Design Status: Final Percent complete: 100%
Estimated plan completion date: Nov. 2000

REMARKS: Received executed contract & issued Notice to Proceed. Received & reviewed advance check prints. Conducted coordination meeting with DOTD on July 11, 2000. Completed and submitted applications to DOTD and requested funding under the statewide flood control program. Received approval letter from DOTD. Prepared Council resolution required for contract agreement. Received copy of executed agreement from DOTD. Design engineer is revising plans to meet DOTD requirements. Waiting on revised submttals from consultant. Submitted plans to DOTD - statewide flood control for review and approval. Conducted PIH on 10/2/02. Working on ACPs. DOTD would like to consider incorporating this project with the planned DOTD improvements to Youree (Kings Hwy to Sand Beach Drive). DOTD received bids. Best Yet is the contractor. Construction is underway. Waiting on the request for payment from DOTD.

SECTION II

OTHER DESIGN PROJECTS

1. ***MASTER DRAINAGE PLAN*** ***Project No. 84-D029***

   Project Manager: Westerman Design Firm: AFJM

SECTION III

PROJECTS IN BID OR CONTRACT PHASE

SECTION IV

PROJECTS UNDER CONSTRUCTION

1. ***LAKESHORE DRIVE IMPROVEMENTS*** ***Project No. S.P. 742-09-0108***

Project Manager: Mustapha
Const. Manager:Shepherd
Const. Inspector:Bates
Contractor: Service Const.
Estimated Completion Date: 07/03/03

Contract Amount: $324,728.75
NTP: 03/26/03
% work complete: 81%
% time used: 96%

REMARKS: The City will deliver documents to DOTD Baton Rouge to close final project.

2. ***PAVED DRAINAGE DITCH REPAIRS PH I*** ***Project No. 01-D016***

Project Manager: Mustapha
Const. Manager: Shepherd
Const. Inspector: Herrington
Contractor: H&H
Estimated completion date: June 25, 2006. Waiting on final change order.

Contract Amount: $197,500
NTP: 2/9/06
% work complete: 20%
% time used: 10%

3. ***500 BLOCK MILLICENT DRAINAGE IMPROVEMENTS*** ***Project No. 01-D015***

Project Manager: Mustapha
Const. Manager: Shepherd
Const. Inspector: Herrington
Contractor: CW&W
Estimated completion date: September 25, 2007

Contract Amount: $119,745
NTP: 7/23/07
% work complete: 50%
% time used: 35%

4. ***200 BLOCK E. LISTER STORM DRAIN REPLACEMENT*** ***Project No. 01-D015***

Project Manager: Mustapha
Const. Manager: Shepherd
Const. Inspector: Lynn
Contractor: William Carter
Estimated completion date: 8/30/07

Contract Amount: $34,995
NTP: 7/23/07
% work complete: 50%
% time used: 50%

5. ***BAYOU PIERRE CHANNEL REPAIRS & BRITT ST. DRAINAGE*** ***Project No. 01-D013***

Project Manager: Mustapha
Const. Manager: Shepherd
Const. Inspector: Lynn
Contractor: Constructing Solutions

Contract Amount: $45,700
NTP: 7/23/07
% work complete: 100%
% time used: 100%

6. ***TOWER DR. DRAINAGE (3300 BLOCK)*** ***Project No. 01-D015***

Project Manager: Mustapha
Const. Manager: McClure
Const. Inspector: Herrington
Contractor: Constructing Solutions

Contract Amount: $28,750
NTP: 10/29/07
% work complete: 75%
% time used: 50%

7. ***FLOURNOY-LUCAS ROAD DRG. (700 BLOCK)*** ***Project No. 01-D015***

Project Manager: Mustapha
Const. Manager: McClure
Const. Inspector: Herrington
Contractor: Constructing Solutions

Contract Amount: $38,125
NTP: 11/12/07
% work complete: 0%
% time used: 0%

8. ***REPAIR OF DETERIORATED PIPE JOINTS*** ***Project No. 01-D015***

Project Manager: Mustapha
Const. Manager: McClure
Const. Inspector: Herrington
Contractor: Uretek ICR

Contract Amount: $44,000
NTP: 12/3/07
% work complete: 0%
% time used: 0%

9. ***PAVED DRAINAGE DITCH REPAIRS PHASE Q***
3423 JUDSON ***Project No. 01-D014***

Project Manager: Mustapha
Const. Manager: McClure
Const. Inspector: Herrington
Contractor: P. R. Parker

Contract Amount: $33,788.
NTP: 10/29/07
% work complete: 90%
% time used: 50%

10. ***NORTHERN HEIGHTS SUBDIVISION*** ***Project No. Private***

Project Manager: McClure
Project Inspector: Eakin
Contractor: Delta Construction
REMARKS: Drainage started the last week in August.

11. ***NEWCASTLE UNIT 14*** ***Project No. Private***

Project Manager: McClure
Const. Inspector: Bates
Contractor: R. L. Branch
REMARKS: Construction in progress.

12. ***AUDREY PARK SUBDIVISION*** ***Project No. Private***

Project Manager: McClure
Project Inspector: Lynn
Contractor: Bowman
REMARKS: Construction underway.

13. ***REUNION SUBDIVISION*** ***Project No. Private***

Project Manager: McClure
Project Inspector: Lynn
Contractor: H&H
REMARKS: Construction underway.

14. ***BRUSHY BAYOU UNITS 5 & 6*** ***Project No. Private***

Project Manager: McClure
Project Inspector: Bates
Contractor: Yor-Wic
REMARKS: Construction underway.

15. ***ST. CHARLES PLACE UNIT 8*** ***Project No. Private***

Project Manager: McClure
Project Inspector: Mudd
Contractor: H&H
REMARKS: Construction underway.

WATER & SEWERAGE

ACTIVE DESIGN PROJECTS

1. ***T.L. AMISS WATER TREATMENT FACILITY AUTOMATION*** ***Project No. 98-E006***
Project Manager: Featherston
Eng. Percent Complete: 99.32% (Phase 1) Const. Percent Complete: 99.45% (Ph 1)
Eng. Consultant: Alliance (Ph 1); Metcalf & Eddy (Ph 2) Const. Contractor: Edison Automation
Eng. Contract Value: Const. Contract $: 3,063,026.68
REMARKS: This work under the scope of Phase 1 includes the comprehensive SCADA system development of T.L. Amiss project 98E006. Work will be complete in December 2007 with the exception of on-going services. Ongoing SCADA support services are to be performed under this contract.

2. ***SANITARY SEWER OVERFLOW (SSO) ABATEMENT PROGRAM*** ***Project No. 98-F004***
Project Manager: Featherston
Eng. Percent Complete: 10% Const. Percent Complete:
Eng. Consultant: CDM Const. Contractor
Eng. Contract Value: $200,000 Const. Contract $:
REMARKS: Current project builds on previous projects and includes WIAMIS update, design of North Regional sewer trunk main repair and project prioritization of Cedar Grove, Broadmoor and Highland basins.

3. ***BACKFLOW PREVENTERS*** ***Project No. 04-E002***
Project Manager: Featherston/Breitenbach Const. Percent Complete:
Eng. Consultant: Burk-Kleinpeter Const. Contractor
Eng. Percent Complete: 99%
Eng. Contract Value: $785,500
REMARKS: Notice to Proceed for engineering contract sent out September 2, 2005. Received and reviewed preliminary report and sent back comments. Final draft due in December 2007.

4. ***T.L. AMISS WTP COMPREHENSIVE IMPS.*** ***Project No. 98-E006***
Project Managers: Featherston & Bordelon
Eng % complete: 68%
Eng Consultant: CTE
Eng Contract Value: $3,607,445
REMARKS: Plant 2 Floculation/Sedimentation System Improvements to be bid in Feb. 2008. Ozone optimization study underway. Membrane pilot plant on hold. Plant 2E, lime feed and raw water improvements design complete, pending funding for construction.

5. ***HEARNE SEWER IMPROVEMENTS (Midway to Westover)*** ***Project No. 05-F023***
Project Manager: Breitenbach
Eng. Consultant: In-house
Eng. % complete: 0%
Eng. Contract Value: $50,000

6. ***WEST LAUREL WATER MAIN IMPROVEMENTS*** ***Project No. 05-E014***
Project Manager: Breitenbach
Eng. Consultant: In-house
Eng. % complete: 5%

7. ***HOPE STREET AREA WATER MAIN IMPROVEMENTS*** ***Project No. 05-E015***
Project Manager: Breitenbach
Eng Consultant: Hyde Engineering
Eng % complete: 30%
REMARKS: Preparing contract. Notice to Proceed sent out Jan 19, 2007. Topo map due March 13, 2007.

8. ***RUSSELL ROAD WATER MAIN IMPROVEMENTS*** ***Project No. 05-E001***
Project Manager: Breitenbach
Eng Consultant: Sepahan
Eng % complete: 95%
REMARKS: Notice to Proceed for topo maps sent on 2/6/06. Received and approved topo map. Received preliminary plans and sent markups on 8/9/06. Received prelim plans; reviewed and sent in October 2006. Reviewed plans on 2/8/07 and Sepahan picked up markups on 2/12/07. Reviewed ACP and requested servitude plats. Requested proposal for additional survey and design for potential re-alignment.

9. ***AUGURS LIFT STATION IMPROVEMENTS*** ***Project No. 05-F002***
Project Manager: Breitenbach
Eng Consultant: BBC
Eng % complete: 75%
REMARKS: Contract signed. Topo map due 3/14/06. Prelim plans due August 3, 2006. Reviewed and requested ACP along with markups. ACP due January 11, 2007.

10. ***BROADMOOR LIFT STATION IMPROVEMENTS*** ***Project No. 05-F003***
Project Manager: Breitenbach
Eng Consultant: Three Fold
Eng % complete: 85%
REMARKS: Preparing contract. Contract signed. Topo map due March 14, 2006. Prelim plans due June 31, 2006. Received preliminary plans on Aug. 13, 2006. Sent prelim plans on Sept 13, 2006. Plans are currently In-house for markup and review.

11. ***DARIEN LIFT STATION IMPROVEMENTS*** ***Project No. 05-F005***
Project Manager: Breitenbach
Eng Consultant: NTB
Eng % complete: 100%
REMARKS: Contract signed. Topo. map due by Jan. 10, 2006. Topo map was approved. Notice to Proceed for preliminary plans sent out; plans due by 4/21/06. Preliminary plans reviewed and markups due on May 5, 2006.Received and approved preliminary plans. ACP due on Sept. 15, 2006. ACP reviewed and sent in on October 24, 2006. Finals due November 2006. Finals received.

12. ***FANNIN LIFT STATION IMPROVEMENTS*** ***Project No. 05-F007***
Project Manager: Breitenbach
Eng Consultant: Denmon
Eng % complete: 100%
REMARKS: Contract signed. Topo map due 3/6/06. Preliminary plans due June 19, 2006. Preliminary plans received and approved. Advance check plans due on Sept. 4, 2006. ACP reviewed and finals requested. Received finals. Pre-bid memo to be routed in March 2007. Bids taken on Nov. 15.

13. ***HARDY LIFT STATION IMPROVEMENTS*** ***Project No. 05-F008***
Project Manager: Breitenbach
Eng Consultant: Alliance
Eng % complete: 100%
REMARKS: Contract signed. Topo map was approved. Preliminary plans due by 5/25/06. Preliminary plans received and marked up. 90% preliminary plans due. ACP reviewed and finals due January 3, 2007. Finals received.

14. ***LEGARDY LIFT STATION IMPROVEMENTS*** ***Project No. 05-F 011***
Project Manager: Breitenbach
Eng Consultant: Balar
Eng % complete: 100%
REMARKS: Contract signed. Topo. Map due by Dec. 27, 2005. Contract signed. Topo map was approved. Preliminary plans due 4/12/06. Preliminary plans reviewed and markups sent on March 13, 2006. Finals due June 26, 2006. Finals received. Pre-bid memo to be routed in March 2007. Bids taken on Nov. 15.

15. ***LONG LAKE LIFT STATION IMPROVEMENTS*** ***Project No. 05-F012***
Project Manager: Breitenbach
Eng Consultant: CDM
Eng % complete: 95%
REMARKS: Contract signed. Topo map due. Topo received and approved. Received preliminary plans. Preliminary plans reviewed and ACP requested by March 1, 2007. Reviewed ACP and requested finals. Draft of fianls are currently in-house for review.

16. ***LUCAS LIFT STATION IMPROVEMENTS*** ***Project No. 05-F013***
Project Manager: Breitenbach
Eng Consultant: Civil Design
Eng % complete: 90%
REMARKS: Contract signed. Topo map was approved. Preliminary plans due 3/29/06. Preliminary plans received. ACP reviewed and requested finals.

17. ***PINE HILLS LIFT STATION IMPROVEMENTS*** ***Project No. 05-F015***
Project Manager: Breitenbach
Eng Consultant: ARE
Eng % complete: 100%
REMARKS: Contract signed. Topo map was approved. Preliminary plans due. Preliminary plans reviewed and markups sent on April 12, 2006. Final plans due. Finals received.

18. ***QUERBES LIFT STATION IMPROVEMENTS*** ***Project No. 05-F016***
Project Manager: Breitenbach
Eng Consultant: Atchley & Atchley
Eng % complete: 100%
REMARKS: Contract signed. Topo map was approved. Preliminary plans due by 4/18/06. Preliminary plans reviewed and markups sent on May 4, 2006. Finals due December 4, 2006. Finals received.

19. ***SOUTH HIGHLAND LIFT STATION IMPROVEMENTS*** ***Project No. 05-F017***
Project Manager: Breitenbach
Eng Consultant: Buchart-Hart
Eng complete: 75%
REMARKS: Contract signed. Topo map due. Preliminary plans reviewed and markups sent March 25, 2006. Finals due March 14, 2007.

20. ***WALNUT HILL WATER MAIN INSTALLATION*** ***Project No. 05-E008***
Project Manager: Breitenbach Design firm: ARE
Design Status: 100%
REMARKS: Preparing contract. Topo due on July 5, 2006. Topo reviewed and approved. Preliminary plans due Sept. 25, 2006. Preliminary plans reviewed and sent back November 2006. Plans 50% complete. Markups sent on Feb. 12, 2007. Plans reviewed; requested ACP. Reviewed ACPs; ready for finals. Finals received. Easements have been acquired.

21. ***SE SHREVEPORT WATER MAIN IMPROVEMENTS, PHASE I*** ***Project No. 05-E009***
36" Water Distribution Main - Walker Rd & Inner Loop
Project Manager: Breitenbach/Featherston
Eng. Consultant: BKI
Eng. % complete: 65%
REMARKS: Issued Notice to Proceed. Survey work is complete; working on preliminary plans. Preliminary plans due March 18, 2007. Received preliminary plans. Alignment study complete. Currently working on easement plats.

22. ***SE SHREVEPORT WATER MAIN IMPROVEMENTS, PHASE II*** ***Project No. 05-E009***
36" Inner Loop Parkway Water Main
Project Manager: Breitenbach/ Featherston
Eng. Consultant: Balar
Eng. % complete: 10%
REMARKS: Issued Notice to Proceed. Survey due August 20, 2007.

23. ***SE SHREVEPORT WATER MAIN IMPROVEMENTS PHASE III*** ***Project No. 05-E009***
Inner Loop Pump Station
Project Manager: Breitenbach/ Featherston
Eng. Consultant: CDM
Eng. % complete: 30%
REMARKS: Issued contract. Design study complete. Working on land acquisition and preliminary plans.

24. ***SE SHREVEPORT WATER MAIN IMPROVEMENTS***
PHASE I, II, & III ***Project No. 05-E009***
Project Manager: Breitenbach/ Featherston
Eng. Consultant: Buchart-Hortn
Eng. % complete: 75%
REMARKS: Phase I design complete. Construction near completion. Phase II ACP design complete; reviewed comments returned. Phase III in preliminary plan phase. Currently in-house for review

25. ***MCNEILL WATER PLANT MODIFICATIONS*** ***Project No. 94-E004***
Project Manager: Featherston
Eng. Consultant: BBC
Eng. % complete: 74%
REMARKS: Pre-bid memo routing. Expect project to advertise in Jan. 2008.

26. ***WEST 70TH & PINES ROAD PUMP STATION***
Electrical/HVAC & Related Improvements ***Project No. 98-E006***
Project Manager: Featherston
Eng. Consultant: AFJMc
Eng. % complete: 76%
REMARKS: ACP prints received and comments returned. Expect to advertise project in Jan. 2008.

27. ***LIFT STATION MAINTENANCE BUILDING*** ***Project No. 98-F001***
Project Manager: Featherston/Bordelon
Eng. Consultant: Denmon
Eng. % complete: 60%
REMARKS: City staff has reviewed preliminary plans and submitted to Denmon. Expect 90% plans by Dec. 2007.

28. ***WATER AND WASTEWATER ELECTRICAL SYSTEM RELIABILITY PROGRAM*** ***Project No. 98-E006***
Project Manager: Featherston
Eng. Consultant: AFJMc
Eng. % complete: 21%
REMARKS: Finalizing design of emergency generators for Amiss WTP. Design should be complete by Dec. 2007. Expect to advertise in Feb. 2008. Other facilities on hold pending funding.

29. ***LUCAS & NORTH REGIONAL WWTP EXPANSION*** ***Project No. 00-F001***
Project Manager: Featherston
Eng. Consultant: CDM
Eng. % complete: 99%
REMARKS: ACP for 60" outfall repair in-house for review. Finalizing O & M Manuals for Lucas and North Regional. Manuals to be completed by Dec. 2007. Permit issued for wet weather outfall at North Regional. Design for new Outfall complete by March 2008.

30. ***AMISS TO W. COLLEGE 60" WATER MAIN*** ***Project No. 06-E001***
Project Manager: Breitenbach
Eng. Consultant: Alliance
Eng. % complete: 75%
REMARKS: Received, reviewed, and approved preliminary plans. Held Plan-in-Hand meeting. Issued Notice to Proceed for final plans. ACP received and being reviewed by City. Comments returned and no ROW task authorized.

31. ***SOUTHFIELD ROAD 12" WATER MAIN (Youree Dr. to E. Kings Hwy)*** ***Project No.***
Project Manager: Bordelon
Eng. Consultant: ARE
Eng. % complete: 25%
REMARKS: Completing topography and preliminary design.

32. ***5TH STREET WATER MAIN IMPROVEMENT (2900 block)*** ***Project No.***
Project Manager: Bordelon
Eng. Consultant: Atchley
Eng. % complete: 40%
REMARKS: Consultant completed topography survey and in preliminary design.

SECTION II

OTHER DESIGN PROJECTS

SECTION III

PROJECTS IN BID OR CONTRACT PHASE

1. ***3800 BLOCK CRESWELL 24" SEWER MAIN*** ***Project No. 05-F020***

   Project Manager: Breitenbach
   Bid Date: 11/15/07

SECTION IV

PROJECTS UNDER CONSTRUCTION

1. ***LUCAS & NORTH REGIONAL WWTP EXPANSION*** ***Project No. 00-F001***
Project Managers: Featherston & Bordelon
Eng. Percent Complete: 99% of overall program
Eng. Consultant: Camp Dresser & McKee
Eng. Contract Value: $11,000,000
REMARKS: Construction percent complete:
Lucas WWTP Project #1 (Max Foote Construction; $18,000,000; 100% complete)
Lucas WWTP Project #2 (Max Foote Construction; $6,000,000; 100% complete)
Lucas WWTP Project #3A (Max Foote Construction; $3,400,000; 100% complete)
North Regional WWTP Project #2 (Max Foote Construction; $24,500,000; 100% complete)
Lucas WWTP #3B & North Regional #3: $14,550,000; complete 99%

2. ***STONER LIFT STATION IMPROVEMENTS*** ***Project No. 01-F004***
Project Manager: Featherston/Breitenbach Const. Complete: 100%
Eng. Consultant: Balar Const. Contractor: Max Foote
Eng. % complete: 100% Const. Contract: $3,633,000
REMARKS: Balar completed evaluation and design. CDM prepared front-end (bid documents) for review by DEQ. Bid opening scheduled March 11, 2004. Construction schedule begins May 2004 & completes August 2005. Balar is providing construction inspection. Working on punch list items. Received two new drives; warranty items remain.

3. ***ISLAND PARK*** ***Project No. Private***
Project Manager: McClure
Project Inspector: Hendricks
Contractor: Blount
Consultant: ARE
REMARKS: Punch list items remain. T& D to TV.

4. ***CURED-IN-PLACE PHASE 1*** ***Project No. 05-F024***
Project Manager: Breitenbach Contract Amount: $622,269.50
Contractor: Insituform Const. complete: 100%
REMARKS: Contract signed; Notice to Proceed date May 31, 2006. Contractor still tying lines and making point repairs. 7000 l.f. of liner installed by Dec. 2006. Anticipated completion of liner installation by June 15. Liner installation complete; manhole rehab to be completed. Final completion sent Nov. 21, 2007; in 45-day lien period.

5. ***HATTIE LIFT STATION IMPROVEMENTS*** ***Project No. 05-F009***
Project Manager: Breitenbach Contract Amount: $197,337.00
Const. Manager: Kennedy Construction Complete: 100%
Const. Inspector: Chamberlain Contractor: Wicker
REMARKS: Notice to Proceed Nov. 4, 2006; Construction complete, station in service; fence and electrical work due**.** Punch list complete; final completion issued. Waiting for Change Order No. 1 approval.

6. ***THE BLUFFS*** ***Private***
Project Manager: McClure
Project Inspector: Bates
Contractor: Wicker
REMARKS: Awaiting punch list items.

7. ***PIERREMONT #9*** ***Private***
Project Manager: McClure
Project Inspector: Bates
Contractor: Wicker
REMARKS: Awaiting punch list items.

8. ***PROVENANCE PHASE II*** ***Private***
Project Manager: McClure
Const. Inspector: Bates
Contractor: Wicker
REMARKS: Awaiting punch list items.

9. ***THE HAVEN PHASE 16*** ***Private***
Project Manager: McClure
Project Inspector: Kennedy
Contractor: JPD
REMARKS: Awaiting punch list items.

10. ***BROOKMEADE COMMERCIAL SUB.*** ***Private***
Project Manager: McClure
Project Inspector: Hendricks
Contractor: Wicker
REMARKS: Awaiting testing and punch list items.

11. ***ST. CHARLES SUB. #7*** ***Private***
Project Manager: McClure
Project Inspector: Bates
Contractor: Wicker
REMARKS: Testing to begin after street installation.

12. ***THE HAVEN PHASE 18*** ***Private***
Project Manager: McClure
Const. Inspector: Kennedy
Contractor: JPD
REMARKS: Awaiting punch list items.

13. ***SOUTHERN TRACE WEST (SEC. .XXII)*** ***Private***
Project Manager: McClure
Const. Inspector: Hendricks
Contractor: R. L. Branch
REMARKS: Testing phase on water remaining.

14. ***KING OAKS SUBDIVISION I & II*** ***Private***
Project Manger: McClure
Const. Inspector: Kennedy
Contractor: Equity Construction
REMARKS: Awaiting final walk through.

15. ***KING OAKS III & IV*** ***Private***
Project Manager: McClure
Const. Inspector: Eakin
Contractor: Equity
REMARKS: Awaiting punch list items.

16. ***NEWCASTLE 14*** ***Private***
Project Manager: McClure
Const. Inspector: Eakin
Contractor: R. L. Branch
REMARKS: Contractor completing utilities.

17. ***NORTHERN HEIGHTS SUBDIVISION*** ***Private***
Project Manager: McClure
Const. Inspector: Eakin
Contractor: Delta
REMARKS: Utility work on-going.

18. ***T.L. AMISS WTP IMPROVEMENTS*** ***Project No. 05-E012***
Plant No. ,1 Basins 1-6 Renovations
Project Manager: Featherston/Bordelon Contract Amount: $6,060,120
Contractor: Max Foote % complete: 99%
REMARKS: Finalizing punch list and final completion.

19. ***T.L. AMISS WTP, 2400 VOLT ELECTRICAL*** ***Project No. 05-E012***
Switchgear Renovation & Improvements
Project Manager: Featherston/Bordelon Contract Amount: $4,704,595
Contractor: Trio Electric % complete: 77%

20. ***WALLACE LIFT STATION IMPROVEMENTS*** ***Project No. 01-F003***
Project Manager: Featherston/Breitenbach Contract Amount: $8,773,376
Const. Mgr: Breitenbach/URS % complete: 20%
Contractor: McInnis
REMARKS: Notice to Proceed issued for April 9, 2007. McInnis has mobilized. Machinery from wet well and dry well has been removed, and lift station has been cleaned. Beginning installation.

21. ***MARJORIE LIFT STATION IMPROVEMENTS*** ***Project No. 05-F014***
Project Manager: Breitenbach Contract Amount: $204,817
Const. Mgr: Kennedy % complete: 1%
Contractor: Wicker
Inspector: Chamberlain

22. ***CEDAR GROVE LIFT STATION IMPROVEMENTS*** ***Project No. 05-F004***
Project Manager: Breitenbach Contract Amount: $2,510,000
Const.Mgr: Breitenbach % complete: 0%
Contractor: Dual
Inspector:
REMARKS: Plans have been redesigned. Pre-bid to be routed in 2007. Contract being processed.
Notice to Proceed for Dec. 3, 2007.

23. ***GILBERT ST. WATER MAIN IMPROVEMENTS*** ***Project No. 05-E010***
Project Manager: Breitenbach Contract Amount: $270,699
Const. Mgr: Bordelon % complete: 100%
Contractor: Wicker
Inspector: Brazeal
REMARKS: Notice to Proceed June 11, 2007. Contractor transferred water services to new main and is performing final surface restoration. Contract in 45-day lien period.

24. ***SUNTAN WATER MAIN EMERGENCY*** ***Project No. 05-E008***
Project Manager: Breitenbach Contract Amount: $69,305
Const. Mgr: Kennedy % complete: 100%
Contractor: Yor-Wic
REMARKS: Contract in 45-day lien period.

25. ***CIRCLE WATER MAIN EMERGENCY*** ***Project No. 05-E008***
Project Manager: Breitenbach Contract Amount: $72,260
Const. Mgr: Kennedy % complete: 100%
Contractor: JPD
REMARKS: Contract in 45-day lien period.

26. ***FREDRICK WATER MAIN EMERGENCY*** ***Project No. 05-E008***
Project Manager: Breitenbach Contract Amount: $88,505
Const. Mgr: Kennedy % complete: 0%
Contractor: CW&W
REMARKS: Notice to Proceed Nov. 26, 2007.

27. ***AVERY & LEWIS WATER MAIN EMERGENCY*** ***Project No. 05-E008***
Project Manager: Breitenbach Contract Amount: $72,305
Const. Mgr: Kennedy % complete: 0%
Contractor: JPD
REMARKS: Notice to Proceed Nov. 26, 2007.

28. ***OLIVE ST. WATER MAIN EMERGENCY*** ***Project No. 05-E008***
Project Manager: Breitenbach Contract Amount: $67,655
Const. Mgr: Kennedy % complete: 0%
Contractor: CW&W
REMARKS: Notice to Proceed Dec. 3, 2007.

29. ***SOUTHERN LOOP 24" WATER MAIN EXT., PHASE II*** ***Project No. 05-E009***
Project Manager: Bordelon Contract Amount: $838,678
Contractor: JPD % complete: 70%
Inspector: Brazeal

30. ***CRESWELL 24" SEWER MAIN*** ***Project No. 05-F020***
Project Manager: Breitenbach Contract Amount:
Const. Mgr: Kennedy % complete: 0%
Contractor: TBD
Inspector: TBD

31. ***DIXIE GARDEN LIFT STATION*** ***Project No. 05-F006***
Project Manager: Breitenbach Contract Amount: $217,411
Const. Mgr: Kennedy % complete: 0%
Contractor: Wicker
Inspector: Chamberlain

32. ***1300 GROVER WATER MAIN EMERGENCY*** ***Project No. 05-E008***
Project Manager: Breitenbach Contract Amount: $52,405
Const. Mgr: Kennedy % complete: 0%
Contractor:
Inspector: TBD

33. ***300 PRESTON WATER MAIN EMERGENCY*** ***Project No. 05-E008***
Project Manager: Breitenbach Contract Amount: $76,925
Const. Mgr: Kennedy % complete: 0%
Contractor:
Inspector: TBD

34. ***ST. CHARLES SUB. #8*** ***Private***
Project Manager: McClure
Project Inspector: Mudd
Contractor: Wicker
REMARKS: Utility work in progress.

35. ***THE HAVEN PHASE 19*** ***Private***
Project Manager: McClure
Const. Inspector: Hendricks
Contractor: JPD
REMARKS: Utility work in progress.

36. ***MERIDIAN COURT*** ***Private***
Project Manager: McClure
Project Inspector: Eakin
Contractor: Yor-Wic
REMARKS: Utility work in progress.

37. ***WILLIAMS AIRPORT HANGAR*** ***Private***
Project Manager: McClure
Project Inspector: Hendricks
Contractor: Norris Plumbing
REMARKS: Awaiting punch list items.

38. ***REUNION SUBDIVISION*** ***Private***
Project Manager: McClure
Project Inspector: Hendricks
Contractor: Pulley
REMARKS: Utility work in progress.

39. ***HIDEAWAY HARBOR UNIT 14*** ***Private***
Project Manager: McClure
Project Inspector: Eakin
Contractor: Lawler
REMARKS: Construction to begin the last week in November.

40. ***RELAY STATION*** ***Private***
Project Manager: McClure
Project Inspector: Hendricks
Contractor: Cocker Plumbing
REMARKS: Testing done; punch list remaining.

41. ***AUDREY PARK*** ***Private***
Project Manager: McClure
Project Inspector: Eakin
Contractor: Yor-Wic
REMARKS: Utility work in progress.

42. ***BRUSHY BAYOU UNITS 5 & 6*** ***Private***
Project Manager: McClure
Project Inspector: Bates
Contractor: Yor-Wic
REMARKS: Utility work in progress.