OFFICE OF THE CITY ENGINEER
Quarterly Project Status Report

March 2007

PHONE: 673-6000 **FAX: 673-6004**

TO:
Sharon Ball – ComDev
Heather Breitenbach, E.I. – ENG
Ron Chatelain – ENG
Tom Dark – CAO
Michael Erlund – TE
F. W. Dodge Division
Jerry Erwin - ENG
Anne Foster – CenterPoint Energy
Lonnie Fouts – T&D
Wayne Goss – PM
Larry Hester – CenterPoint Energy
Clinton Hollis – BellSouth
Jim Juneau – ENG
Larry Landry – W&S
Michael Leone – SWEPCO
Andy Long – DOTD
Tom Mattox – PUR
Bonnie Moore – Com Dev
Linda Morehead – ENG
Gary McCllure – ENG
Ernie Negrete – S&D
Ron Norwood, P.E. – ENG
Pamela Shannon - ENG
Malcolm Stadtlander – PM
Van Steed, P.E. – ENG
H. M. Strong – DOS
Mary Sylvie – Admin
Jim Thomas – SWEPCO
Jim Tyndall – North Star Comm.
Lavon White – ENG
Mica Whorton – COMCAST

FROM: Robert Westrman, P.E.
Assistant City Engineer

Ali Mustapha, P.E.
Assistant City Engineer

Barbara Featherston, P.E.
Assistant City Engineer

The intent of this report is to provide a concise quarterly report of projects currently under design and in construction. For your convenience, each engineering office has sorted and arranged these projects by priority in each office. This is not a complete list of all projects currently being monitored. Should there be questions concerning specific projects, please contact the assigned project manager. Questions concerning non-listed projects or the report in general, should be directed to the appropriate engineering office at 673-6000: Ali Mustapha for drainage and water and sewer system projects, Robert Westerman for street projects, and Barbara Featherston for water and sewer facility projects.

CITY ENGINEERING PROJECTS

A

ADAMS ST.WATER MAIN EMERGENCY.....23
AIR VALVE INSPECTIONS 22
AUGURS LIFT STATION 12
AMISS..... 11,21
ANDREW AVENUE WATER MAIN 12
2006 G.F. ASPHALT 5

B

BACKFLOW PREVENTERS 11
BAIRD ROAD DRAINAGE 12
BARKSDALE CREDIT UNION 19
BICKHAM LIFT STATION SURGE TANK 22
BLUFFS, THE.....20
BOOKER T. PAVING 1
BRANDTWAY WATER MAIN IMPROVEMENTS 23
BROADMOOR LIFT STATION 12
BROOKMEADE COMMERCIAL SUB. 20
BURGUNDY RIDGE 20,21

C

2005 CONCRETE PANEL REPLACEMENT 6
2006 CITYWIDE CONCRETE MAINTENANCE 5
CADDO STREET 5
CEDAR GROVE LIFT STATION 14
CHEROKEE PARK DRAINAGE 5
CITY WIDE CONCRETE PANEL 4
CITY WIDE CONCRETE PAVEMENT REHAB 5
CONCRETE PAVEMENT UNDERSEAL 5
CORBITT ST W&S 18
CORONADO DRIVE DRAINAGE 9
CURED-IN-PLACE PHASE I 19

D

DARIEN LIFT STATION 12
DOWNING STORM DRAIN 13
DOWNTOWN PARKING LOT (SPRING @ CADDO) 3
DOWNTOWN SIGNALIZATION 4
DOWNTOWN STREETSCAPE 6
DOWNTOWN STREETSCAPE REPAIRS.....6
DOWNTOWN TRAILBLAZER SIGNAGE..... 4

E

EARL STREET 6
EASY STREET 5
ELLERBE RD/FLOURNOY-LUCAS 4

F

FANNIN LIFT STATION 12
FERN SEWER MAIN 23
FLOURNOY-LUCAS BRIDGE.....1
FLOURNOY-LUCAS LIFT STATION 23
FREDERICK ST. EMERGENCY WATER MAIN 23
FULLERTON DRIVE WATER MAIN 19

G

GIDEON ST. WATER MAIN 23
GILBERT WATER MAIN 14
GIBSON STREET WM 25
GLEN SEWER MAIN REPLACEMENT 19

H

HARDY LIFT STATION 13
HARDY STREET 4
HATTIE LIFT STATION 19
HAVEN, THE 20
HEARNE AVE WATER MAIN 18
HEARNE SEWER 11
HIDEAWAY HARBOR 21
HOPE ST. WATER MAIN 12
HOYTE & BILLILU 7

I

ISLAND PARK 18

J, K

JEWELLA @ MILAM 2
KING OAKS SUB. 21

L

LACAZE LIFT STATION 22
LAKESHORE DRIVE IMPROVEMENTS 10
LEGARDY LIFT STATION 13
LESLIE WATER MAIN 22
LIFT STATION MAINT. BUILDING 15
LONG LAKE LIFT STATION 13
LUCAS LIFT STATION 13
LUCAS & N. REGIONAL WWTP 15,18

M

MCNEILL WATER PLANT 14
MANSFIELD SANITARY SEWER 18
MANSFIELD @ SOUTHLAND PARK DR. 2
MARJORIE LIFT STATION 22
MARKET @ LAKE SIDEWALK 4
MISSOURI STREET 3
MISSOURI-ANDREWS DRAINAGE 10
MURPHY ST. VIA DUCT 1
MURRAY ST. WATER MAIN 22
MYRTLE ST. EMERGENCY WATER 23

N, O

NORTH POINTE SUB. 19

OAK CREEK RANCH 21
OCKLEY DITCH CHANNEL 7

P

PATZMAN WATER MAIN 22
PAVED DITCH REPAIRS 10
PAVED DRAINAGE 10,12
PICKETT ST. WATER MAIN 19,22
PIERREMONT #9.....20
PIERREMONT & FAIRFIELD 2
PINE HILLS LIFT STATION 13
PINE TREE 6
PROVENANCE SUB. 4,10,20

Q, R

QUERBES LIFT STATION 13
RAVENDALE @ N. MARKET 7
REGAL COURT SHOPPING CENTER 21
RUSSELL ROAD WATER MAIN 12

S

SAGEWOOD 20
SAINT CHARLES SUB. #7.....20
SANITARY SEWER OVERLOW 11
SHREVE PARK INDUSTRIAL CAMPUS PH 4.....4
2005 SIDEWALK REPAIR 4
2006 SIDEWALK REPAIR 5
SIDEWALK IMPROVEMENTS MARKET @ LAKE 6
SOUTH BROOKWOOD DR BRIDGE 2
SOUTH HIGHLAND LIFT STATION 13
SOUTHERN AVENUE RETAINING WALL 5
SOUTHEAST SHREVEPORT WATER MAIN.....14,17
SOUTHERN LOOP EXT. 3
SOUTHERN LOOP WATER & SEWER 22
SPRING @ MILAM SIDEWALK 5
SPORTRAN ADA RAMPS.....4
STONER LIFT STATION 18

T

3132 STREET LIGHTING.....3

U, V, W

VIVIAN ST. WATER MAIN 21

WALLACE LIFT STATION 21
WALNUT HILL WATER MAIN 14
WEST 69TH WATER MAIN IMPROVEMENTS 22
WATER & WASTEWATER ELECTRICAL SYSTEM RELIABILITY PROGRAM.....15
WEST 70TH & PINES PUMP STATION.....15
WEST LAUREL WATER MAIN 11
WOODS ST. WATER MAIN IMPROVEMENTS 23
WOOLWORTH LIFT STATION 19
WYNGATE STREET 7

X,Y,Z

YOUREE DR / KINGS HWY..... 1
YOUREE FLOOD CONTROL.....7

PROJECT STATUS REPORT

MARCH 2007

ROADS AND BRIDGES

ACTIVE DESIGN PROJECTS

1. ***YOUREE DR./KINGS HWY. INTER.*** ***Project No. 89-C027***

Project Manager: Westerman Design Firm: C.G.M.
Design Status: Final Percent Complete: 95%
Estimated Plan Completion Date:

	Whole	Partial	ROW Drg	Servt.	Tem	Expropriation
Need						
Have						

Estimated ROW Completion Date: TBD
REMARKS: The Consultant has completed the ACPs. The ACPs have been transmitted to the LA. DOTD for review and comment. Consultant working on final plans. Submitted ACPs to LA DOTD for review. Latest set of comments were received on Sept 30, 2004. DOTD to begin working on ROW.

2. ***MURPHY STREET VIADUCT/BRIDGE REPLACEMENT*** ***Project No. 98-C007***

Project Manager: Zagars Design Firm: NTB
Design Status: Survey Percent complete: 15%
REMARKS: State selected bridge for replacement thru off-system bridge program. Survey approved; issued Notice to Proceed on preliminrys.

3. ***FLOURNOY-LUCAS ROAD BRIDGE*** ***Project No. 96-C014***

Project Manager: Zagars Design Firm: Fenner
Design Status: Final Percent complete: 90%
REMARKS: The City is redesigning the project for a more cost effective design. Reviewing budget for available funds.

4. ***SOUTHERN LOOP EXTENSION*** ***Project No. 01-C013***

Project Manager: Zagars Design Firm: Alliance
Design Status: Final Percent Complete: 100%

REMARKS: Design completed. Working on obtaining wetlands permit with COE. Met with COE on permit issues. To bid east half. Submitted revised plan to Corp. Corp is currently processing the permit. Awaiting Corp response. Received request from Corp for more information. Submitted wetland mitigation plan to Corp. Contracting out additional wetland requirements; by the Corp. Resubmitted wetland information to the Corp. Reviewed and commented on bridge plans. Received permit from Corp. Received bids to submit to FP&C for approval.

5. ***BOOKER T. PAVING*** ***Project No. 01-C018***

Project Manager: Zagars Design Firm: Smith and Raley
Design Status: Final Percent Complete: 100%
REMARKS: Final plans are completed. To schedule for bid.

6. ***PIERREMONT ROAD AND FAIRFIELD*** ***Project No. 01-C022***
Project Manager: Zagars Design Firm: CGS Eng.
Design Status: Final Percent Complete: 100%
REMARKS: Revising plans to reconstruct intersection.

7. ***MANSFIELD ROAD AT SOUTHLAND PARK DRIVE*** ***Project No. 01-C023***

Project Manager: Zagars Design Firm: Irish
Design Status: Final Percent Complete: 100%
REMARKS: Received final plans. To schedule project for bidding.

8. ***SOUTH BROOKWOOD DRIVE BRIDGE*** ***Project No. 01-C026***

Project Manager: Zagars Design Firm: EJES
Design Status: Final Percent Complete: 100%
REMARKS: Received final plans. To schedule project for bidding. City is redesigning project for a more cost effective design.

9. ***JEWELLA @ MILAM*** ***Project No. 01-C031***
Project Manager: Zagars Design Firm: Stephan
Design Status: Final Percent Complete:100%
REMARKS: Received final plans . To review and schedule for bids.

SECTION II

OTHER DESIGN PROJECTS

1. ***3132 STREET LIGHTING*** ***Project No.*** **92-C008**

Project Manager: Westerman Design Firm: TBA
Design Status: Final Percent Complete: 90%
REMARKS: Received pre-acps to schedule plan-in-hand. Awaiting cost information to submit paper work to LA DOTD. Project put on hold until funding is available from the State.

2. ***MISSOURI STREET*** ***Project No. 01-C019***

Project Manager: Zagars Design Firm: GT & Assoc.
Design Status: Final Percent Complete: 100%
REMARKS: Final plans complete. To coordinate bidding with drainage project. Project under construction as a change order to Missouri-Andrews Drainage, Project No. 00-D002.

SECTION III

PROJECTS IN BID OR CONTRACT PHASE

1. ***SOUTHERN LOOP PHASE II*** ***Project No. 01-C013***

Project Manager: Zagars
Bid Date: T.B.D.

2. ***DOWNTOWN PARKING LOT – SPRING @ CADDO*** ***Project No.***
Bid Date: Feb. 1, 2007

SECTION IV

PROJECTS UNDER CONSTRUCTION

1. ***SHREVE PARK INDUSTRIAL CAMPUS PH IV*** ***Project No. 95-C003***

Project Manager: Chatelain — ContractAmount: $1,991,713.50
Inspector: Hartwell — % work complete: 95%
Contractor: F. J. Burnell — % time used: 95%
REMARKS: 210 working day project. Project on hold pending R.O.W. agreement with railroad.

2. ***CADDO STREET RECONSTRUCTION*** ***Project No. 01-C002***

Project Manager: Juneau — Contract Amount: $3,383,379.40
Inspector: Lee — % work complete: 95%
Contractor: H&H — % time used: 85%

3. ***2005 SIDEWALK REPAIR PROGRAM PHASE A-2*** ***Project No. 01-C029***

Project Manager: Chatelain — Contract Amount: $463,044.00
Inspector: Stevenson — % work complete: 100%
Contractor: H&H — % time used: 100%
REMARKS: 190 working day project. Pending lien free certificate.

4. ***ELLERBE ROAD/FLOURNOY LUCAS INTERSECTION*** ***Project No. 98-C004***

Project Manager: Chatelain — Contract Amount: $2,075,000.00
Inspector: Frazier — % work complete: 90%
Contractor: H&H — % time used: 85%
REMARKS: 210 working days project.

5. ***HARDY STREET*** ***Project No. 01-C031***
Project Manager: Chatelain — Contract Amount: $244,645.00
Inspector: Hartwell — % work complete: 100%
Contractor: Horton — % time used: 80%
REMARKS: 90 working days project; pending lien free certificate.

6. ***DOWNTOWN SIGNALIZATION*** ***Project No. 00-G001***

Project Manager: Juneau — Contract Amount: $1,770,088.50
Inspector: Lee — % work complete: 80%
Contractor: Hope — % time used: 80%

7. ***SPORTRAN ADA ACCESSIBILITY PROJECT*** ***Project No. 03-L001***

Project Manager: Juneau — Contract Amount: $179,000.00
Inspector: Grice — % work complete: 8%
Contractor: P. R. Parker — % time used: 75%

8. ***PROVENANCE SUBDIVISION*** ***Project No. Private***

Project Manager: Chatelain — Contract Amount: N/A
Inspector: Frazier — % work complete: 95%
Contractor: Blount — % time used: N/A

9. ***2006 G.F. ASPHALT OVERLAY*** ***Project No. IFB No. 06-049***

Project Manager: Juneau
Inspector: Lee
Contractor: Best Yet
REMARKS: 120 working days contract.

Contract Amount: $3,435,816.90
% work complete: 80%
% time used: 50%

10. ***2006 CITY WIDE CONCRETE MAINTENANCE*** ***Project No. 05-C002***

Project Manager: Juneau
Inspector: Grice
Contractor: William Carter

Contract Amount: $1,561,700
% work complete: 70%
% time used: 70%

11. ***2006 SIDEWALK REPAIR PROGRAM PH B-2*** ***Project No. 01-C029***

Project Manager: Chatelain
Inspector: Stevenson
Contractor: H&H
REMARKS: 250 working day project.

Contract Amount: $1,629,093
% work complete: 35%
% time used: 50%

12. ***SOUTHERN AVENUE RETAINING WALL*** ***Project No. 01-C031***

Project Manager: Zagars
Inspector:
Contractor: Ronald Carlson
REMARKS: 90-day contract

Contract Amount: $471,956.60
% work complete:70%
% time used: 40%

13. ***EASY STREET PAVING*** ***Project No. 01-C016***

Project Manager: Juneau
Inspector: Lee
Contractor: Horton

Contract Amount: $472,365.00
% work complete: 90%
% time used: 70%

14. ***CHEROKEE PARK DRAINAGE DITCH CLEARING*** ***Project No.***

Project Manager: Zagars
Inspector: Zagars
Contractor: Constructing Solutions

Contract Amount: $34,900.00
% work complete: 80%
% time used: 20%

15. ***CITYWIDE CONCRETE PAVEMENT REHAB. (Quilen Road)*** ***Project No.***

Project Manager: Chatelain
Inspector: Hartwell
Contractor: Horton
REMARKS: 100 working day project.

Contract Amount: $739,570.00
% work complete: 40%
% time used: 20%

16. ***CONCRETE PAVEMENT UNDERSEAL PROGRAM*** ***Project No. 350298-4520***

Project Manager: Chatelain
Inspector: Hartwell
Contractor: Uretek

Contract Amount: $109,498.50
% work complete: 100%
% time used: N/A

17. ***PINE TREE DRIVE STREET IMPROVEMENTS*** ***Project No. 01-C031***

Project Manager: Chatelain
Inspector: Frazier
Contractor: H&H
REMARKS: 60 working day contract.

Contract Amount: $373,000
% work complete: 0%
% time used: 0%

18. ***DOWNTOWN STREETSCAPE 2006*** ***Project No. 96-C002***

Project Manager: Juneau
Inspector: Lee
Contractor: H&H
REMARKS: Pre-construction March 13, 2007.

Contract Amount: $1,184,725
% work complete: 0%
% time used: 0%

19 ***EARL STREET IMPROVEMENTS*** ***Project No. 02-C001***

Project Manager: Juneau
Inspector: Lee
Contractor: CW&W
REMARKS: Notice to Proceed March 26, 2007

Contract Amount: $311,575
% work complete: 0%
% time used: 0%

20. ***DOWNTOWN STREETSCAPE REPAIRS*** ***Project No. RFQ #06-509***

Project Manager: Juneau
Inspector: Lee
Contractor: P. R. Parker
REMARKS:

Contract Amount: $99,920
% work complete: 50%
% time used: 50%

21. ***SIDEWALK IMPROVEMENTS PHASE I***
MARKET STREET @ LAKE STREET ***Project No. 96-C002***

Project Manager: Zagars
Inspector: Zagars
Contractor: P.R. Parker
REMARKS:

Contract Amount: $187,175
% work complete: 23%
% time used: 11%

DRAINAGE

ACTIVE DESIGN PROJECTS

1. ***OCKLEY DITCH CHANNEL IMPROVEMENTS***
Ockley Dr. to St. Vincent Ditch ***Project No. 92-D002***

Project Manager: Mustapha Design Firm: Dikita
Design Status: Final Percent Complete: 90%
Estimated plan completion date: Sept., 2001

REMARKS: Design contract is complete. Issued notice to proceed on 10/27/99.Survey is complete; received and reviewed preliminary plans. Conducted PIH; waiting for revised submittals. Submitted revised submittals to DOTD statewide flood control section for review and approval. Received comments from DOTD. Conducted plan coordination and plan-in-hand on March 21, 2001. Issued NTP for final plans. Waiting on submittal of ACPs. Engineer is behind schedule on submittals. Received ACPs; in review. Plans are incomplete and need major revisions. We may have to redesign project and select a consultant to provide full services in 2004. Atchley & Atchley was selected to complete design. Received executed contract; issued Notice to Proceed. Received and reviewed submittals. Received ACPs; in review.

2. ***YOUREE DR. FLOOD CONTROL IMP.*** ***Project No. 96-D004***

Project Manager: Mustapha Design Firm: Atchley & Atchley
Design Status: Final Percent complete: 100%
Estimated plan completion date: Nov. 2000

REMARKS: Received executed contract & issued Notice to Proceed. Received & reviewed advance check prints. Conducted coordination meeting with DOTD on July 11, 2000. Completed and submitted applications to DOTD and requested funding under the statewide flood control program. Received approval letter from DOTD. Prepared Council resolution required for contract agreement. Received copy of executed agreement from DOTD. Design engineer is revising plans to meet DOTD requirements. Waiting on revised submttals from consultant. Submitted plans to DOTD - statewide flood control for review and approval. Conducted PIH on 10/2/02. Working on ACPs. DOTD would like to consider incorporating this project with the planned DOTD improvements to Youree (Kings Hwy to Sand Beach Drive). DOTD received bids. Best Yet is the contractor. Construction is underway.

SECTION II

OTHER DESIGN PROJECTS

1. ***MASTER DRAINAGE PLAN*** ***Project No. 84-D029***

   Project Manager: Westerman Design Firm: AFJM

SECTION III

PROJECTS IN BID OR CONTRACT PHASE

1. **CORONADO DRIVE DRAINAGE** **Project No. 01-D015**

   Project Manager: Breitenbach
   Bid date: TBD

SECTION IV

PROJECTS UNDER CONSTRUCTION

1. ***LAKESHORE DRIVE IMPROVEMENTS*** ***Project No. S.P. 742-09-0108***

Project Manager: Mustapha
Const. Manager:Shepherd
Const. Inspector:Bates
Contractor: Service Const.
Estimated Completion Date: 07/03/03

Contract Amount: $324,728.75
NTP: 03/26/03
% work complete: 81%
% time used: 96%

REMARKS: The City will deliver documents to DOTD Baton Rouge to close final project.

2. ***PROVENANCE SUBDIVISION*** ***Project No. Private***

Project Manager: Mustapha
Const. Manager: McClure
Const. Inspector: Bates
Contractor: F. J. Burnell
REMARKS: Construction ongoing.

3. ***PAVED DRAINAGE DITCH REPAIRS PH I*** ***Project No. 01-D016***

Project Manager: Mustapha
Const. Manager: Shepherd
Const. Inspector: Herrington
Contractor: H&H
Estimated completion date: June 25, 2006. Waiting on final change order.

Contract Amount: $197,500
NTP: 2/9/06
% work complete: 20%
% time used: 10%

4. ***MISSOURI-ANDREWS DRAINAGE PHASE II & III*** ***Project No. 00-D002***

Project Manager: Mustapha
Const. Manager: Shepherd
Const. Inspector: Lomastro
Contractor: Best Yet
Estimated completion date: April 1, 2007

Contract Amount: $1,587,158.35
NTP: 4/17/06
% work complete: 86%
% time used: 80%

5. ***PAVED DITCH REPAIRS PHASE M*** ***Project No. 01-D016***

Project Manager: Mustapha
Const. Manager: Shepherd
Const. Inspector: Lynn
Contractor: P. R. Parker
Estimated completion date: January 20, 2006

Contract Amount: $60,987.00
NTP: 9/11/06
% work complete: 0%
% time used: 0%

WATER & SEWERAGE

ACTIVE DESIGN PROJECTS

1. ***T.L. AMISS WATER TREATMENT FACILITY AUTOMATION*** ***Project No. 99-E001***
Project Manager: Featherston
Eng. Percent Complete: 100% (Phase 1) Const. Percent Complete: 100% (Ph 1)
Eng. Consultant: Alliance (Ph 1); Metcalf & Eddy (Ph 2) Const. Contractor: Edison Automation
Eng. Contract Value: Const. Contract $: 2,850,000
REMARKS: This work under the scope of Phase 1 includes the comprehensive SCADA system development of T.L. Amiss project 98E006. Final training and system commissioning scheduled for November 2003. Edison is finalizing remaining punch list items. Ongoing SCADA support services are to be performed under this contract.

2. ***SANITARY SEWER OVERFLOW (SSO) ABATEMENT PROGRAM*** ***Project No. 98-F004***
Project Manager: Mustapha
Eng. Percent Complete: 95% Const. Percent Complete:
Eng. Consultant: URS Const. Contractor
Eng. Contract Value: $2,000,000 Const. Contract $:
REMARKS: Current URS contract (and previous completed work) represent 60% of total planned SSO program engineering. URS provided the City a projected cost estimate as part of final deliverable.

3. ***BACKFLOW PREVENTERS*** ***Project No. 04-E002***
Project Manager: Mustapha/Breitenbach Const. Percent Complete:
Eng. Consultant: Burk-Kleinpeter Const. Contractor
Eng. Percent Complete: 97%
Eng. Contract Value: $785,500
REMARKS: Notice to Proceed for engineering contract sent out September 2, 2005.

4. ***T.L. AMISS WTP COMPREHENSIVE IMPS.*** ***Project No. 98-E006***
Project Managers: Featherston & Bordelon
Eng % complete: 50%
Eng Consultant: CTE
Eng Contract Value: $3,600,000
REMARKS: Plant 2/2E Floculation/Sedimentation System Improvements: To be bid. Ozone optimization study underway. Membrane pilot plant on hold.

5. ***HEARNE SEWER IMPROVEMENTS (Midway to Westover)*** ***Project No. 05-F023***
Project Manager: Breitenbach
Eng. Consultant: In-house
Eng. % complete: 0%
Eng. Contract Value: $50,000

6. ***WEST LAUREL WATER MAIN IMPROVEMENTS*** ***Project No. 05-E014***
Project Manager: Breitenbach
Eng. Consultant: In-house
Eng. % complete: 0%

7. ***HOPE STREET AREA WATER MAIN IMPROVEMENTS*** ***Project No. 05-E015***
Project Manager: Breitenbach
Eng Consultant: Hyde Engineering
Eng % complete: 0%
REMARKS: Preparing contract. Notice to Proceed sent out Jan 19, 2007. Topo map due March 13, 2007.

8. ***RUSSELL ROAD WATER MAIN IMPROVEMENTS*** ***Project No. 05-E001***
Project Manager: Breitenbach
Eng Consultant: Sepahan
Eng % complete: 65%
REMARKS: Notice to Proceed for topo maps sent on 2/6/06. Received and approved topo map. Received preliminary plans and sent markups on 8/9/06. Received prelim plans; reviewed and sent in October 2006. Reviewed plans on 2/8/07 and Sepahan picked up markups on 2/12/07.

9. ***ANDREW AVE. WATER MAIN IMPROVEMENTS*** ***Project No. 05-E011***
Project Manager: Breitenbach
Eng Consultant: In-house
Eng % complete: 50%
REMARKS: Survey complete; working on design.

10. ***AUGURS LIFT STATION IMPROVEMENTS*** ***Project No. 05-F002***
Project Manager: Breitenbach
Eng Consultant: BBC
Eng % complete: 65%
REMARKS: Contract signed. Topo map due 3/14/06. Prelim plans due August 3, 2006. Reviewed and requested ACP along with markups. ACP due January 11, 2007.

11. ***BROADMOOR LIFT STATION IMPROVEMENTS*** ***Project No. 05-F003***
Project Manager: Breitenbach
Eng Consultant: Three Fold
Eng % complete: 75%
REMARKS: Preparing contract. Contract signed. Topo map due March 14, 2006. Prelim plans due June 31, 2006. Received preliminary plans on Aug. 13, 2006. Sent prelim plans on Sept 13, 2006. Plans are currently In-house for markup and review.

12. ***DARIEN LIFT STATION IMPROVEMENTS*** ***Project No. 05-F005***
Project Manager: Breitenbach
Eng Consultant: NTB
Eng % complete: 100%
REMARKS: Contract signed. Topo. map due by Jan. 10, 2006. Topo map was approved. Notice to Proceed for preliminary plans sent out; plans due by 4/21/06. Preliminary plans reviewed and markups due on May 5, 2006.Received and approved preliminary plans. ACP due on Sept. 15, 2006. ACP reviewed and sent in on October 24, 2006. Finals due November 2006. Finals received. Pre-bid memo to be routed in 2007.

13. ***FANNIN LIFT STATION IMPROVEMENTS*** ***Project No. 05-F007***
Project Manager: Breitenbach
Eng Consultant: Denmon
Eng % complete: 100%
REMARKS: Contract signed. Topo map due 3/6/06. Preliminary plans due June 19, 2006. Preliminary plans received and approved. Advance check plans due on Sept. 4, 2006. ACP reviewed and finals requested. Received finals. Pre-bid memo to be routed in March 2007.

14. ***HARDY LIFT STATION IMPROVEMENTS*** ***Project No. 05-F008***
Project Manager: Breitenbach
Eng Consultant: Alliance
Eng % complete: 100%
REMARKS: Contract signed. Topo map was approved. Preliminary plans due by 5/25/06. Preliminary plans received and marked up. 90% preliminary plans due. ACP reviewed and finals due January 3, 2007. Finals received. Pre-bid memo to be routed in 2007.

15. ***LEGARDY LIFT STATION IMPROVEMENTS*** ***Project No. 05-F 011***
Project Manager: Breitenbach
Eng Consultant: Balar
Eng % complete: 10%
REMARKS: Contract signed. Topo. Map due by Dec. 27, 2005. Contract signed. Topo map was approved. Preliminary plans due 4/12/06. Preliminary plans reviewed and markups sent on March 13, 2006. Finals due June 26, 2006. Finals received. Pre-bid memo to be routed in March 2007.

16. ***LONG LAKE LIFT STATION IMPROVEMENTS*** ***Project No. 05-F012***
Project Manager: Breitenbach
Eng Consultant: CDM
Eng % complete: 75%
REMARKS: Contract signed. Topo map due. Topo received and approved. Received preliminary plans. Preliminary plans reviewed and ACP requested by March 1, 2007.

17. ***LUCAS LIFT STATION IMPROVEMENTS*** ***Project No. 05-F013***
Project Manager: Breitenbach
Eng Consultant: Civil Design
Eng % complete: 90%
REMARKS: Contract signed. Topo map was approved. Preliminary plans due 3/29/06. Preliminary plans received.

18. ***PINE HILLS LIFT STATION IMPROVEMENTS*** ***Project No. 05-F015***
Project Manager: Breitenbach
Eng Consultant: ARE
Eng % complete: 100%
REMARKS: Contract signed. Topo map was approved. Preliminary plans due. Preliminary plans reviewed and markups sent on April 12, 2006. Final plans due. Finals received.

19. ***QUERBES LIFT STATION IMPROVEMENTS*** ***Project No. 05-F016***
Project Manager: Breitenbach
Eng Consultant: Atchley & Atchley
Eng % complete: 100%
REMARKS: Contract signed. Topo map was approved. Preliminary plans due by 4/18/06. Preliminary plans reviewed and markups sent on May 4, 2006. Finals due December 4, 2006. Finals received. Pre-bid memo to be routed in 2007.

20. ***SOUTH HIGHLAND LIFT STATION IMPROVEMENTS*** ***Project No. 05-F017***
Project Manager: Breitenbach
Eng Consultant: Buchart-Hart
Eng complete: 75%
REMARKS: Contract signed. Topo map due. Preliminary plans reviewed and markups sent March 25, 2006. Finals due March 14, 2007.

21. ***WALNUT HILL WATER MAIN INSTALLATION*** ***Project No. 05-E008***
Project Manager: Breitenbach Design firm: ARE
Design Status: 50% Percent complete: 45%
REMARKS: Preparing contract. Topo due on July 5, 2006. Topo reviewed and approved. Preliminary plans due Sept. 25, 2006. Preliminary plans reviewed and sent back November 2006. Plans 50% complete. Markups sent on Feb. 12, 2007.

22. ***SE SHREVEPORT WATER MAIN IMPROVEMENTS, PHASE I*** ***Project No. 05-E009***
36" Water Distribution Main - Walker Rd & Inner Loop
Project Manager: Breitenbach/Mustapha
Eng. Consultant: BKI
Eng. % complete: 30%
REMARKS: Issued Notice to Proceed. Survey work is complete; working on preliminary plans. Preliminary plans due March 18, 2007.

23. ***SE SHREVEPORT WATER MAIN IMPROVEMENTS, PHASE II*** ***Project No. 05-E009***
36" Inner Loop Parkway Water Main
Project Manager: Breitenbach/Mustapha
Eng. Consultant: Balar
Eng. % complete:
REMARKS: Issued Notice to Proceed.

24. ***SE SHREVEPORT WATER MAIN IMPROVEMENTS PHASE III*** ***Project No. 05-E009***
Inner Loop Pump Station
Project Manager: Breitenbach/Mustapha
Eng. Consultant: CDM
Eng. % complete: 30%
REMARKS: Issued contract. Design study complete.

25. ***SE SHREVEPORT WATER MAIN IMPROVEMENTS***
PHASE I, II, & III ***Project No. 05-E009***
Project Manager: Breitenbach/Mustapha
Eng. Consultant: Buchart-Hortn
Eng. % complete: 45%
REMARKS: Phase I design complete. Construction near completion. Phase II in preliminary plan phase.

26. ***CEDAR GROVE LIFT STATION IMPROVEMENTS*** ***Project No. 05-F004***
Project Manager: Breitenbach
Eng. Consultant: URS
Eng. % complete: 100%
REMARKS: Plans have been redesigned. Pre-bid to be routed in 2007.

27. ***MCNEILL WATER PLANT MODIFICATIONS*** ***Project No. 94-E004***
Project Manager: Featherston/Bordelon
Eng. Consultant: BBC
Eng. % complete: 99%
REMARKS: Anticipate design completion by mid-March 2007.

28. ***WEST 70TH & PINES ROAD PUMP STATION***
Electrical/HVAC & Related Improvements ***Project No. 98-E006***
Project Manager: Featherston/Bordelon
Eng. Consultant: AFJMc
Eng. % complete: 98%
REMARKS: Anticipate design completion by April 1, 2007.

29. ***LIST STATION MAINTENANCE BUILDING*** ***Project No. 98-F001***
Project Manager: Featherston/Bordelon
Eng. Consultant: Denmon
Eng. % complete: 30%
REMARKS: City staff has reviewed draft plans and submitted to Denmon. Expect 60% plans by end of April.

30. ***WATER AND WASTEWATER ELECTRICAL SYSTEM RELIABILITY PROGRAM*** ***Project No. 98-E006***
Project Manager: Featherston/Bordelon
Eng. Consultant: AFJMc
Eng. % complete: 50%
REMARKS: Finalizing design of emergency generators for Amiss WTP. Design should be complete by May 2007. Other facilities on hold pending funding.

31. ***LUCAS & NORTH REGIONAL WWTP EXPANSION*** ***Project No. 00-F001***
Project Manager: Featherston/Bordelon
Eng. Consultant: CDM
Eng. % complete: 95%
REMARKS: Waiting on preliminary design for repair of 60" effluent outfall at Lucas. Design of outfall to be completed by May 2007. Finalizing o& m manuals for Lucas and North Regional. Manuals to be complete by May 2007. Facilitating DEQ review of wet weather outfall for North Regional.

SECTION II

OTHER DESIGN PROJECTS

SECTION III

PROJECTS IN BID OR CONTRACT PHASE

1. ***GILBERT STREET WATER MAIN IMPROVEMENTS*** ***Project No. 05-E010***

   Project Manager: Breitenbach
   Bid Date: March 8, 2007

SECTION IV

PROJECTS UNDER CONSTRUCTION

1. ***LUCAS & NORTH REGIONAL WWTP EXPANSION*** ***Project No. 00-F001***
Project Managers: Featherston & Bordelon
Eng. Percent Complete: 85% of overall program
Eng. Consultant: Camp Dresser & McKee
Eng. Contract Value: $11,000,000
REMARKS: Construction percent complete:
Lucas WWTP Project #1 (Max Foote Construction; $18,000,000; 100% complete)
Lucas WWTP Project #2 (Max Foote Construction; $6,000,000; 100% complete)
Lucas WWTP Project #3A (Max Foote Construction; $3,400,000; 100% complete)
North Regional WWTP Project #2 (Max Foote Construction; $24,500,000; 99% complete)
Lucas WWTP #3B & North Regional #3: $14,550,000; complete 98%

2. ***STONER LIFT STATION IMPROVEMENTS*** ***Project No. 01-F004***
Project Manager: Mustapha/Breitenbach Const. Complete: 99%
Eng. Consultant: Balar Const. Contractor: Max Foote
Eng. % complete: 100% Const. Contract: $3,633,000
REMARKS: Balar completed evaluation and design. CDM prepared front-end (bid documents) for review by DEQ. Bid opening scheduled March 11, 2004. Construction schedule begins May 2004 & completes August 2005. Balar is providing construction inspection. Working on punch list items.

3. ***ISLAND PARK*** ***Project No. Private***
Project Manager: McClure
Project Inspector: Hendricks
Contractor: Blount
Consultant: ARE
REMARKS: Punch list items remain. T& D to TV.

4. ***CORBITT ST. AREA W&S SYSTEM IMPROVEMENTS*** ***Project No. 02-F009***
Project Manager: Steed Contract Amount: $1,023,035.00
Const. Inspector: Brazeal Const. Complete: 100%
Contractor: Yor-Wic
Consultant: EJES, Inc.
REMARKS: Construction began Feb. 27, 2006. Pipe installation & Insituform work complete; surface restoration underway.

5. ***HEARNE AVE WATER MAIN PHASE I & 2*** ***Project No. 05-E007***
Project Manager: Breitenbach (Phase 2) Const. Mgr: Steed/Brazeal
Eng. Consultant: Atchley & Atchley Const. complete: 100%
Eng. Complete: 100% Contract amount: $1,139,518.10
Eng. Contract value: $145,300
REMARKS: Phase 1 construction complete; Phase 2 pipe installation complete. Punch list items to be completed.

6. ***MANSFIELD SANITARY SEWER*** ***Project No. 05-F019***
Project Manager: Mustapha Contractor: Wicker
Const. Manager: White Contract Amount: $349,286.50
Const. Inspector: Chamberlain Const. complete: 100%
REMARKS: In 2-year warranty period.

7. ***NORTH POINTE SUB., PHASE 1*** ***Project No. Private***
Project Manager: Mustapha
Const. Manager: McClure
Const. Inspector: Hendricks
Contractor: Wilmax Construction
REMARKS: Awaiting T&D approval.

8. ***BARKSDALE FEDERAL CREDIT UNION*** ***Project No. Private***
Project Manager: Mustapha
Const. Manager: McClure
Const. Inspector: Bates
Contractor: McBride Builders
REMARKS: Contractor addressing final items.

9. ***WOOLWORTH ROAD LIFT STATION & FORCE MAIN*** ***Project No. 05-F020***
Project Manager: Breitenbach/Steed Contract Amount: $346,170
Const. Manager: White Const. complete: 100%
Const. Inspector: Chamberlain
Contractor: Wicker
REMARKS: Job complete; in 45-day lien period.

10. ***CURED-IN-PLACE PHASE 1*** ***Project No. 05-F024***
Project Manager: Breitenbach Contract Amount: $622,269.50
Const. Manager: White Const. complete: 75%
Contractor: Insituform
REMARKS: Contract signed; Notice to Proceed date May 31, 2006. Contractor still tying lines and making point repairs. 7000 l.f. of liner installed by Dec. 2006.

11. ***FULLERTON DRIVE WATER MAIN EXTENSION*** ***Project No. 05-E003***
Project Manager: Breitenbach Contract Amount: $234,827.18
Const. Manager: Steed Construction Complete: 90%
Const. Inspector: Brazeal
Contractor: Coker
REMARKS: Construction began Nov. 13, 2006. Pipe installation complete. Service lines and surface restoration remain to be done.

12. ***HATTIE LIFT STATION IMPROVEMENTS*** ***Project No. 05-F009***
Project Manager: Breitenbach Contract Amount: $197,337.00
Const. Manager: White Construction Complete: 98%
Const. Inspector: Chamberlain
Contractor: Wicker
REMARKS: Notice to Proceed Nov. 4, 2006; Construction complete, station in service; fence and electrical **Work due.**

13. ***GLEN SEWER MAIN REPLACEMENT*** ***Project No. 05-F020***
(1500 Block) – Emergency
Project Manager: Breitenbach Contract Amount: $88,540.00
Const. Manager: White Construction Complete: 98%
Const. Inspector: Chamberlain
Contractor: JPD
REMARKS: Contractor to start Dec. 4, 2006. Dress up and fencing all that's due.

14. ***THE BLUFFS*** ***Private***
Project Manager: McClure
Project Inspector: Bates
Contractor: Wicker
REMARKS: Awaiting punch list items.

15. ***PIERREMONT #9*** ***Private***
Project Manager: McClure
Project Inspector: Bates
Contractor: Wicker
REMARKS: Awaiting punch list items.

16. ***BURGUNDY RIDGE #6*** ***Private***
Project Manager: McClure
Project Inspector: Hendricks
Contractor: Blount
REMARKS: Awaiting punch list items.

17. ***PROVENANCE PHASE II*** ***Private***
Project Manager: McClure
Const. Inspector: Bates
Contractor: Wicker
REMARKS: Awaiting punch list items.

18. ***SAGEWOOD 3*** ***Private***
Project Manager: McClure
Project Inspector: Lynn
Contractor: Pulley
REMARKS: Awaiting punch list items.

19. ***THE HAVEN PHASE 16*** ***Private***
Project Manager: McClure
Project Inspector: Kennedy
Contractor: JPD
REMARKS: Awaiting punch list items.

20. ***BROOKMEADE COMMERCIAL SUB.*** ***Private***
Project Manager: McClure
Project Inspector: Hendricks
Contractor: Wicker
REMARKS: Awaiting testing and punch list items.

21. ***ST. CHARLES SUB. #7*** ***Private***
Project Manager: McClure
Project Inspector: Bates
Contractor: Wicker
REMARKS: Testing to begin after street installation.

22. ***THE HAVEN PHASE 18*** ***Private***
Project Manager: McClure
Const. Inspector: Kennedy
Contractor: JPD
REMARKS: Awaiting punch list items.

23. ***OAK CREEK RANCH*** ***Private***
Project Manager: McClure
Const. Inspector: Kennedy
Contractor: David Strong
REMARKS: Construction 95% complete.

24. ***REGAL COURT SHOPPING CENTER*** ***Private***
Project Manager: McClure
Const. Inspector: Hendricks
Contractor: Blount/Premiere Pub.
REMARKS: Awaiting sewer testing and punch list items.

25. ***BURGUNDY RIDGE NO. 7*** ***Private***
Project Manager: McClure
Const. Inspector: Hendricks
Contractor: Blount
REMARKS: Testing phase.

26. ***KING OAKS SUBDIVISION I & II*** ***Private***
Project Manger: McClure
Const. Inspector: Kennedy
Contractor: Equity Construction
REMARKS: Utility construction to start early March.

27. ***HIDEAWAY HARBOR PHASE 3, UNIT 13*** ***Private***
Project Manger: McClure
Const. Inspector: Kennedy
Contractor: Ken Lawler
REMARKS: Construction to begin early March.

28. ***T.L. AMISS WTP IMPROVEMENTS*** ***Project No. 05-E012***
Plant No. ,1 Basins 1-6 Renovations
Project Manager: Featherston/Bordelon
Contract Amount: $5,725,000
Contractor: Max Foote % complete: 19%

29. ***T.L. AMISS WTP, 2400 VOLT ELECTRICAL*** ***Project No. 05-E012***
Switchgear Renovation & Improvements
Project Manager: Featherston/Bordelon Contract Amount: $4,731,465
Contractor: Trio Electric % complete: 33%

30. ***WALLACE LIFT STATION IMPROVEMENTS*** ***Project No. 01-F003***
Project Manager: Breitenbach/Mustapha Const. Mgr: Steed/Breitenbach
Eng. Consultant: URS Contractor: McGinnis
Eng. Complete: 100% Const. Complete: 0%
REMARKS: Notice to Proceed issued for April 9, 2007.

31. ***VIVIAN ST. WATER MAIN IMPROVEMENTS*** ***Project No. 05-E006***
Project Manager: Breitenbach Const. Mgr: White
Eng. Consultant: Atchley&Atchley Contractor: JPD
Eng. Complete: 100% Const. Complete: 300%
REMARKS:

32. ***LESLIE WATER MAIN IMPROVEMENTS*** ***Project No. 05-E008***
Project Manager: Breitenbach Const. Mgr: White
Eng. Consultant: In-house Contractor: JPD
Eng. Complete: 100% Const. Complete: 0%
REMARKS: Notice to Proceed issued April 2, 2007.

33. ***PATZMAN ST. WATER MAIN IMPROVEMENTS*** ***Project No. 05-E004***
Project Manager: Breitenbach Const. Mgr: White
Eng. Consultant: Fenner Contractor: JPD
Eng. Complete: 100% Const. Complete: 45%
REMARKS: Notice to Proceed issued Feb. 20, 2007.

34. ***PICKETT ST. WATER MAIN IMPROVEMENTS*** ***Project No. 05-E002***
Project Manager: Breitenbach Const. Mgr: White
Eng. Consultant: Civil Design Contractor: JPD
Eng. Complete: 100% Const. Complete: 98%
REMARKS: Notice to Proceed issued Feb. 5, 2007.

35. ***MURRAY ST. WATER MAIN IMPROVEMENTS*** ***Project No. 05-E005***
Project Manager: Breitenbach Const. Mgr: White
Eng. Consultant: ARE Contractor: CW&W
Eng. Complete: 100% Const. Complete: 0%
REMARKS: Notice to Proceed issued March 19, 2007.

36. ***AIR VALVE INSPECTION*** ***Project No. 05-F020***
Project Manager: Breitenbach Const. Mgr: White
Eng. Consultant: In-house Contractor: Yor-Wic
Eng. Complete: 100% Const. Complete: 0%
REMARKS: Notice to Proceed issued Feb. 26, 2007.

37. ***BICKHAM LIFT STATION SURGE TANK*** ***Project No. 05-F021***
Project Manager: Breitenbach Const. Mgr: Steed
Eng. Consultant: In-house Contractor: Yor-Wic
Eng. Complete: 100% Const. Complete: 0%
REMARKS: Notice to Proceed issued March 5, 2007.

38. ***MARJORIE LIFT STATION IMPROVEMENTS*** ***Project No. 05-F014***
Project Manager: Breitenbach Const. Mgr: White
Eng. Consultant: EJES, Inc. Contractor:
Eng. Complete: 100% Const. Complete: 0%
REMARKS:

39. ***LACAZE LIFT STATION IMPROVEMENTS*** ***Project No. 05-F010***
Project Manager: Breitenbach Const. Mgr: White
Eng. Consultant: Burk-Kleinpeter Contractor: Wicker
Eng. Complete: 100% Const. Complete: 0%
REMARKS: Notice to Proceed is for December 4, 2006. Construction held up; waiting on equipment.

40. ***WEST 69TH ST. WATER MAIN IMPROVEMENTS EMERGENCY*** ***Project No. 05-E008***
Project Manager: Breitenbach Const. Mgr: White
Contractor: Yor-Wic Const. Complete: 0%
Inspector: Bates
REMARKS: Notice to Proceed issued Jan. 8, 2007.

41. ***BRANDTWAY ST. WATER MAIN IMPROVEMENTS EMERGENCY*** ***Project No. 05-E008***
Project Manager: Breitenbach Const. Mgr: White
Contractor: Wicker Const. Complete: 80%
Inspector: Bates
REMARKS: Contractor connecting services.

42. ***FLOURNOY-LUCAS LIFT STATION INSTALLATION EMERGENCY*** ***Project No. 05-F020***
Project Manager: Breitenbach Const. Mgr: White
Contractor: JPD Const. Complete: 75%
REMARKS: Contractor waiting for pumps from Southern Loop.

43. ***FERN ST SEWER MAIN IMPROVEMENTS EMERGENCY*** ***Project No. 05-F020***
Project Manager: Breitenbach Const. Mgr: White/Breitenbach
Contractor: Yor-Wic Const. Complete: 100%
REMARKS: Change Order in process.

44. ***WOODS ST. WATER MAIN IMPROVEMENTS EMERGENCY*** ***Project No. 05-E008***
Project Manager: Breitenbach Const. Mgr: White
Contractor: CW&W Const. Complete: 0%
REMARKS: Waiting for signed contract.

45. ***GIDEON ST. WATER MAIN IMPROVEMENTS EMERGENCY*** ***Project No. 05-E008***
Project Manager: Breitenbach Const. Mgr: White
Contractor: JPD Const. Complete: 0%
REMARKS: Notice to Proceed issued for March 19, 2007.

46. ***ADAMS ST. WATER MAIN IMPROVEMENTS EMERGENCY*** ***Project No. 05-E008***
Project Manager: Breitenbach Const. Mgr: White
Contractor: Pulley Const. Complete: 0%

47. ***2900 & 3000 BLOCKS FREDERICK STREET*** ***Project No. 05-E008***
EMERGENCY WATER MAIN IMPROVEMENTS
Project Manager: Breitenbach Const. Mgr: White
Contractor: Pulley Const. Complete: 10%
Inspector: Chamberlain
REMARKS: Notice to Proceed issued for Feb. 26, 2007.

48. ***1500 BLOCK MYRTLE STREET EMERGENCY*** ***Project No. 05-E008***
WATER MAIN REPLACEMENT **(Pierre Ave to Allen Ave)**
Project Manager: Breitenbach Const. Mgr: White
Contractor: JPD Const. Complete: 0%
Inspector: Chamberlain