OFFICE OF THE CITY ENGINEER
Quarterly Project Status Report

June 2011

PHONE: 673-6000 **FAX: 673-6004**

TO:

Sharon Ball - ComDev	Tom Mattox – PUR
Brian Crawford, Asst. CAO	Bonnie Moore - ComDev
Michael Erlund, P.E. – T.E.	Linda Morehead – ENG
Jerry Erwin – ENG	Ernie Negrete – S&D
F. W. Dodge Division	Ron Norwood, P.E. – ENG
Lonnie Fouts – W&S	Autumn Permenter – ENG
Patrick Furlong, P.E. – ENG	Pamela Shannon - ENG
Wayne Goss – ENG	Dale Sibley, CAO
Larry Hester – Center Point	Malcolm Stadtlander – PM
Clinton Hollis – AT&T	Mary Sylvie - ENG
Ralph Hollis – AT&T	Jim Thomas - SWEPCO
James Kennedy - ENG	Mica Whorton – Comcast
Larry Lee – ENG	Andrew Zagars, P.E. - ENG
Michael Leone – SWEPCO	
Andy Long - DOTD	

FROM: Robert Westerman, P.E.
Assistant City Engineer

Ali Mustapha, P.E.
Assistant City Engineer

Barbara Featherston, P.E.
Assistant City Engineer

The intent of this report is to provide a concise quarterly report of projects currently under design and in construction. For your convenience, each engineering office has sorted and arranged these projects by priority. This is not a complete list of all projects currently being monitored. Should there be questions concerning specific projects, please contact the assigned project manager. Questions concerning non-listed projects or the report in general, should be directed to the appropriate engineering office at 673-6000: Ali Mustapha for drainage and private water and sewer projects, Robert Westerman for street projects, and Barbara Featherston for water and sewer projects.

CITY ENGINEERING PROJECTS

A

ABRAMSON PROPERTIES WATER MAIN 12
AMISS 6,10
AGURS LIFT STATION 6

B

BACKFLOW PREVENTION PROGRAM 7
BIENVILLE PATH 5,11
BROADMOOR LIFT STATION 6

C

CATHERINE ST. 3
CHRIST LUTHERAN CHURCH 12
CONCORDIA SUB. 5
COTTAGE RIDGE 11
2010 CITYWIDE CONCRETE PANEL REPLACEMENT 3
CROSS LAKE DAM & SPILLWAY 9
CROSS LAKE WATER SHED 7

D

DALE TO HOLZMAN SEWER 11
DOWNTOWN PEDESTRIAN WALKWAY 2
2011 DOWNTOWN SIDEWALK REPAIRS 3

E, F

EAST PRESTON WATER MAIN 11
ENGINEERING SERVICES MISC. WATER & SEWER DESIGN 8
EPA/DOJ NEGOTIATIONS 9
ESPLANADE SUBDIVISION 5,11
FLOURNOY-LUCAS/ELLERBE W&S MAIN 10

H, I

HEARNE SEWER 6
HIDEAWAY HARBOR 12
HOPE ST. WATER MAIN 6
I-49 LANDSCAPING 1

L

LIFT STATION MAINT. BUILDING 7
LUCAS LIFT STATION 7
LUCAS & N. REGIONAL WWTP 7,10

M

MICHEL ST. WATER MAIN 7
MILAM & COMMON SIDEWALK REPAIRS 3
MURPHY ST. VIA DUCT 1

N, O

NEW WAREHOUSE BUILDING 12
NORRIS FERRY LANDING 11
NORTH REGIONAL EFFLUENT FORCE MAIN 11
THE OAKS SKILLED NURSING 12
ORLEANS COURT AT TWELVE OAKS 12

P

PAVED DRAINAGE DITCH REPAIRS 4
PINE HILLS LIFT STATION 9
PROVANANCE 12

Q, R

QUERBES LIFT STATION 7
REILY LANE AT E. KINGS DUCK POND 4
RIVERBROOK 4,11
ROBINSON DITCH REPAIRS 5
RUSSELL ROAD WATER MAIN 6

S

2010 SIDEWALK REPAIR PROGRAM 3
SOUTH HIGHLAND LIFT STATION 7
SOUTHERN TRACE 11
SOUTHEAST SHREVEPORT WATER DISTRIBUTION 10
SPORTRAN 3
ST. CHARLES PLACE 5,12

T

TARGET-SAM'S CONNECTOR DRIVE 1
TEXAS AVENUE TURN LANES 2
3132 STREET LIGHTING 2
TWELVE OAKS PROFESSIONAL PLAZA 5,12

U, V, W

VALLEYVIEW STRIPING 3
212 VINE STREET DRAINAGE 4
WATER & WASTEWATER ELECTRICAL SYSTEM RELIABILITY PROGRAM 10
WATER INFRASTRUCTURE PROGRAM 10
WEST 70TH ST. WATER MAIN 10
WESTPORT BOX CULVERT 5

X,Y,Z

YOUREE DRIVE/KINGS HIGHWAY 1

PROJECT STATUS REPORT

JUNE 2011

ROADS AND BRIDGES

ACTIVE DESIGN PROJECTS

1. *YOUREE DR./KINGS HWY. INTER.* *Project No. 89-C027*
Project Manager: Westerman Design Firm: C.G.M.
Design Status: Final Percent Complete: 99%
Estimated Plan Completion Date:
REMARKS: Pre-final plans, estimates, specs, and right-of-way sent to DOTD. DOTD has approved funds to bid project.

2. *MURPHY STREET VIADUCT/BRIDGE REPLACEMENT* *Project No. 98-C007*
Project Manager: Zagars Design Firm: NTB
Design Status: Survey Percent complete: 50%
REMARKS: State selected bridge for replacement through off-system bridge program. Survey approved; issued Notice to Proceed on preliminaries. Preliminary plans sent to LA DOTD. Plan in Hand meeting scheduled for Dec. 3, 2008. Post Plan-in-Hand plans complete; forwarded to LA DOTD.

3. *I-49 LANDSCAPING* *Project No. 01-C001*
Project Manager: Zagars Design Firm: In house
Design Status: Final Percent Complete: 60%
REMARKS: Addressing LA DOTD comments. The A/Engineering Selection Committee has chosen Jerome Nicholas as the landscape consultant. Contract being routed; awaiting contract to proceed with design.

4. *TARGET-SAM'S CONNECTOR DRIVE* *Project No. 01-C031*
Project Manager: Zagars Design Firm: In house
Design Status: Final Percent Complete: 100%
REMARKS: Project is currently being designed for final plans. Land donation and agreements are being finalized between Target, Sam's Club, Stirling Group and the City for April council approval. Scheduled for May MPC meeting; to bid when all approvals are completed.

SECTION II

OTHER DESIGN PROJECTS

1. *3132 STREET LIGHTING* *Project No. 92-C008*
Project Manager: Westerman Design Firm: TBA
Design Status: Final Percent Complete: 90%
REMARKS: Received pre-acps to schedule plan-in-hand. Awaiting cost information to submit paper work to LA DOTD. Project put on hold until funding is available from the State.

2. *TEXAS AVENUE TURN LANES* *Project No. 01-C032*
Project Manager: Westerman Design Firm: In-house
Design Status: Final Percent Complete: 95%
REMARKS: Submitted to DOTD for permit.

SECTION III

PROJECTS IN BID OR CONTRACT PHASE

1. *DOWNTOWN PEDESTRIAN WALKWAY PHASE II* *Project No. 01-C031*
Project Manager: Zagars
Bid Date: Rebidding

PROJECTS UNDER CONSTRUCTION

1. *2010 CITYWIDE CONCRETE PANEL REPLACE PROGRAM* — *Project No. 09-C001*
   Project Manager: Chatelain — Contract Amount: $2,234,984.00
   Inspector: Frazier — % work complete: 75%
   Contractor: Horton — % time used: 90%
   REMARKS: Notice to proceed July 12, 2010; 150 working day project.

2. *2010 SIDEWALK PROGRM* — *Project No. 01-C029*
   Project Manager: Lee — Contract Amount: $89,325.00
   Inspector: Lee — % work complete: 100%
   Contractor: CW&W — % time used: 72%
   REMARKS: Awaiting lien free.

3. *CATHERINE STREET* — *Project No. 01-C031*
   Project Manager: Lee — Contract Amount: $667,637.50
   Inspector: Lee — % work complete: 100%
   Contractor: Best Yet — % time used: 64%
   REMARKS: Awaiting lien free.

4. *VALLEYVIEW STRIPING* — *Project No. 01-C031*
   Project Manager: Zagars — Contract Amount:
   Inspector: — % work complete:
   Contractor: Pavement Markings, LLC — % time used:
   REMARKS:

5. *SPORTRAN ADA 2010* — *Project No. 01-C031*
   Project Manager: Zagars — Contract Amount: $138,810.00
   Inspector: Zagars — % work complete: 60%
   Contractor: P. R. Parker — % time used: 50%
   REMARKS:

6. *MILAM & COMMON SIDEWALK REPAIRS* — *Project No. RFQ #11-514*
   Project Manager: Lee — Contract Amount: $67,650.00
   Inspector: Hartwell — % work complete:
   Contractor: CW&W — % time used:
   REMARKS: Pre-construction conference held June 20, 2011. Construction to commence on June 22, 2011.

8. 2011 DOWNTOWN SIDEWALK REPAIR PROGRAM — Project No. 01-C031
   Project Manager: Lee — Contract Amount: $34,800.00
   Inspector: Lee — % work complete: 100%
   Contractor: Brothers Concrete & Hardscape — % time used: 50%
   REMARKS: Awaiting lien free.

DRAINAGE

PROJECTS IN BID OR CONTRACT PHASE

1. *PAVED DRAINAGE DITCH REPAIRS - PHASE KK* *Project No. 01-D016*
   Brushy Bayou (Hollywood Ave. to Canal Blvd.)
   Project Manager: Furlong
   REMARKS: Precision Builders is low bidder; contract being executed.

2. *PAVED DRAINAGE DITCH REPAIRS – PHASE LL* *Project No. 01-D016*
   Rear of 1113 Zeigler Street
   Project Manager: Furlong
   REMARKS: Bid date is June 30, 2011.

3. *PAVED DRAINAGE DITCH REPAIRS – PHASE MM* *Project No. 01-D016*
   Country Club Lateral at Hassett Ave.
   Project Manager: Furlong
   REMARKS: Bid date is June 30, 2011.

4. *PAVED DRAINAGE DITCH REPAIRS – PHASE NN* *Project No. 01-D016*
   Werner Park Lateral near Hearne Ave. & Wagner
   Project Manager: Furlong
   REMARKS: Bid date to be announced.

5. *RIVERBROOK OFFSITE DRAINAGE* *Project No. 01-D015*
   Project Manager: Furlong
   REMARKS: Bids opened June 23, 2011; low bidder is Murphy Bros. Trucking & Construction.

6. *DRAINAGE SYSTEM REPAIRS REAR OF 212 VINE ST.* *Project No. 01-D015*
   Project Manager: Furlong
   REMARKS: Bid date to be announced.

SECTION IV

PROJECTS UNDER CONSTRUCTION

1. *ROBINSON DITCH REPAIR* *Project No.* *01-D016*
   Project Manager: Patrick Furlong
   Project Inspector: Lynn
   Contractor: Brothers Concrete
   REMARKS: Construction complete; in lien period.

2. *WESTPORT BOX CULVERT* *Project No.* *01-D015*
   Project Manager: Patrick Furlong
   Project Inspector: Lynn
   Contractor: F. J. Burnell
   REMARKS: Construction complete; in lien period.

3. *REILY LANE at E. KINGS HWY DUCK POND* *Project No.* *01-D015*
   Project Manager: Patrick Furlong
   Project Inspector: Lynn/Herrington
   Contractor: CW&W
   REMARKS: Construction complete; in lien period.

4. *CONCORDIA SUBDIVISION* *Project No.* *Private*
   Project Manager: Patrick Furlong
   Project Inspector: Lynn
   Contractor: Douglas Construction
   REMARKS: Addressing punch list items.

5. *ESPLANADE SUBDIVISION* *Project No.* *Private*
   Project Manager: Patrick Furlong
   Project Inspector: Herrington
   Contractor: R. Carlson
   REMARKS: Construction in progress.

6. *TWELVE OAKS PROFESSIONAL PLAZA* *Project No.* *Private*
   Project Manager: Patrick Furlong
   Project Inspector: Lynn
   Contractor: H&H
   REMARKS: Construction complete; in lien period.

7. *BIENVILLE PATH UNIT 5* *Project No.* *Private*
   Project Manager: Patrick Furlong
   Project Inspector: Lynn
   Contractor: H&H
   REMARKS: Under construction.

8. *ST. CHARLES PLACE SUB., UNIT NO. 12* *Project No.* *Private*
   Project Manager: Patrick Furlong
   Project Inspector: Lynn
   Contractor: H&H
   REMARKS: Construction complete; in lien period.

WATER & SEWERAGE

ACTIVE DESIGN PROJECTS

1. *T. L. AMISS WTP COMPREHENSIVE IMPS.* *Project No. 98-E006*
Project Managers: Featherston & Bordelon
Eng % complete: 95%
Eng Consultant: AECOM
Eng Contract Value: $4,459,635
REMARKS: Plant 2 Floculation/Sedimentation System Improvements under construction. Ozone optimization study complete. Membrane pilot plant on hold. Plant 2E, lime feed and raw water improvements design complete, pending funding for construction.

2. *HEARNE SEWER IMPROVEMENTS*
(Midway to Westover) *Project No. 05-F023*
Project Manager: Featherston
Eng. Consultant: In-house
Eng. % complete: 0%
REMARKS: On hold pending funding.

3. *HOPE STREET AREA WATER MAIN IMPROVEMENTS* *Project No. 05-E015*
Project Manager: Featherston
Eng Consultant: Hyde Engineering
Eng % complete: 95%
REMARKS: Preparing contract. Notice to Proceed sent out Jan 19, 2007. Topo map due March 13, 2007. Received Topo; moving forward with preliminary plans. Preliminary plans complete; final due Dec. 2009. Will advertise September 2011.

4. *RUSSELL ROAD WATER MAIN IMPROVEMENTS* *Project No. 05-E001*
Project Manager: Featherston
Eng Consultant: Sepahan
Eng % complete: 95%
REMARKS: Notice to Proceed for topo maps sent on 2/6/06. Received and approved topo map. Received preliminary plans and sent markups on 8/9/06. Received prelim plans; reviewed and sent in October 2006. Reviewed plans on 2/8/07 and Sepahan picked up markups on 2/12/07. Reviewed ACP and requested. servitude plats. Received plats and acquiring servitude. Sent markups to engineer. Additional scope added; pending final plans due May 2011. Final plans under review.

5. *AGURS LIFT STATION IMPROVEMENTS* *Project No. 05-F002*
Project Manager: Featherston
Eng Consultant: BBC
Eng % complete: 99%
REMARKS: Contract signed. Topo map due 3/14/06. Prelim plans due August 3, 2006. Reviewed and requested ACP along with markups. ACP due January 11, 2007. Received ACP. Reviewing design change due to cost over budget. Pending DEQ approval prior to advertising. P.O. issued; BBC informed.

6. *BROADMOOR LIFT STATION IMPROVEMENTS* *Project No. 05-F003*
Project Manager: Featherston
Eng Consultant: Three Fold
Eng % complete: 85%
REMARKS: Preparing contract. Contract signed. Topo map due March 14, 2006. Prelim plans due June 31, 2006. Received preliminary plans on Aug. 13, 2006. Sent prelim plans on Sept 13, 2006. Plans are currently in-house for markup and review. Design review meeting scheduled; advertise September 2011.

7. *LUCAS LIFT STATION IMPROVEMENTS* *Project No. 05-F013*
Project Manager: Featherston
Eng Consultant: BBC
Eng % complete: 60%
REMARKS: New design under contract. Project to advertise August 2011; P.O. signed.

8. *QUERBES LIFT STATION IMPROVEMENTS* *Project No. 05-F016*
Project Manager: Featherston
Eng Consultant: Balar
Eng % complete: 90%
REMARKS: New design under contract. Project to advertise September 2011.

9. *SOUTH HIGHLAND LIFT STATION IMPROVEMENTS* *Project No. 05-F017*
Project Manager: Featherston
Eng Consultant: Buchart-Hart
Eng complete: 85%
REMARKS: Contract signed. Topo map due. Preliminary plans reviewed and markups sent March 25, 2006. ACP plans received October 2008; finals due January 2009. ACP received February 2009; in house for review. Modification in design needed. Project to advertise October 2011.

10. *LIFT STATION MAINTENANCE BUILDING* *Project No. 98-F001*
Project Manager: Featherston
Eng. Consultant: Denmon
Eng. % complete: 100%
REMARKS: City staff has reviewed preliminary plans and submitted to Denmon. Expect final plans by June 2008. ACP received August 27, 2008; in review. Final plans received. Project to advertise October 2011.

11. *LUCAS & NORTH REGIONAL WWTP EXPANSION* *Project No. 00-F001*
Project Manager: Featherston
Eng. Consultant: CDM
Eng. % complete: 99%
REMARKS: ACP for 60" outfall repair in-house for review; advertise October 2011, pending funding. Wet weather outfall construction under construction.

12. *MICHEL ST. WATER MAIN IMPROVEMENTS* *Project No. 05-E008*
1600 & 1700 blocks
Project Manager: Kennedy
Eng. Consultant: Polaris
Eng. % complete: 100%
REMARKS: Consultant completed topography survey; final design complete. Construction on hold pending funding.

13. *CROSS LAKE WATER SHED SEWER IMPROVEMENTS* *Project No. 06-F001*
Project Manager: Featherston
Eng. Consultant: Stuart
Eng. % complete: 30%
REMARKS: Revised comments sent to consultant. Final report due August 2011.

14. *BACKFLOW PREVENTION DESIGN* *Project No. 04-E002*
Project Manager: Featherston
Eng. Consultant: CDM
Eng.% complete: 90%
REMARKS: Initial kickoff meeting Sept. 2010. Plans to be completed by May 2011. Project to advertise in July 2011.

15. *BACKFLOW PREVENTION PROGRAM* *Project No. 04-E002*
Project Manager: Featherston
Eng. Consultant: BKI
Eng. % complete: 90%
REMARKS: Initial survey of backflow preventers started Sept. 2010. Project to be completed by July 2011.

16. *ENGINEERING SERVICES* *Project No.: RFS# 10-709*
MISCELLANEOUS WATER & SEWER DESIGN
Project Manager: Kennedy
Eng.Consultant: CGS Engineering
Eng. % complete: N/A
REMARKS: Design complete on S. Lakeshore and Morningside. Design underway for small lift stations and sludge farm.

SECTION II

OTHER DESIGN PROJECTS

1. *CROSS LAKE DAM & SPILLWAY* *Project No.: 05-E012*
Project Manager: Featherston
REMARKS: Atchley & Atchley design consultant. Kickoff meeting held December 8, 2010. Draft report in review.

2. *EPA/DOJ NEGOTIATIONS* *Project No.: 10-F001*
Project Manager: Featherston
REMARKS: Kick-off meeting April 2011. Flow metering underway.

SECTION III

PROJECTS IN BID OR CONTRACT PHASE

.

SECTION IV

CAPITAL PROJECTS UNDER CONSTRUCTION

1. *LUCAS & NORTH REGIONAL WWTP EXPANSION* *Project No. 00-F001*
Project Managers: Featherston
Eng. Percent Complete: 99% of overall program
Eng. Consultant: Camp Dresser & McKee
Eng. Contract Value: $11,000,000
REMARKS: Construction percent complete:
Lucas WWTP Project #1 (Max Foote Construction; $18,000,000; 100% complete)
Lucas WWTP Project #2 (Max Foote Construction; $6,000,000; 100% complete)
Lucas WWTP Project #3A (Max Foote Construction; $3,400,000; 100% complete)
North Regional WWTP Project #2 (Max Foote Construction; $24,500,000; 100% complete)
Lucas WWTP #3B & North Regional #3: ($14,550,000; 100% complete)
North Regional Project #1: (Cecil Gassiott LLC; $1,331,685.00; 0% complete)

2. *FLOURNOY-LUCAS/ ELLERBE ROAD (LA 523)* *Project No. 08-E002*
Youree Drive to LA 526
Project Manager: Kennedy Contract Amount: $1,461,815.95
Const. Manager: Kennedy % complete: 98%
Inspector: Bates
Contractor: Wicker
REMARKS: Water & sewer main relocates completed along Flournoy-Lucas (Youree to Ellerbe) as of Aug. 25, 2009. Project requires subsequent mobilization water system grade adjustments following DOTD finished ROW grade work.

3. *SOUTHEAST SHREVEPORT WATER DISTRIBUTION , PHASE III* *Project No. 05-E009*
Project Manager: Featherston Contract Amount: $6,797,000.00
Const. Manager: CDM % complete: 98%
Contractor: McInnis
REMARKS: In testing phase; contractor completing punch list.

4. *W. 70TH ST. WATER MAIN RELOCATIONS* *Project No. 08-E001*
(Pines Rd. to Industrial Loop)
Project Manager: Kennedy Contract Amount: $1,263,725.00
Inspector: Chamberlain % complete: 95%
Contractor: YorWic
REMARKS: Construction began December 9, 2008. Substantially complete with the exception of remobilizing to finalize system final grade adjustments once DOTD contractor's finished grade work is completed.

5. *WATER AND WASTEWATER ELECTRICAL SYSTEM* *Project No. 98-E006*
RELIABILITY PROGRAM
Project Manager: Stump/Kennedy Contract Amount: $2,779,000
Contractor: Copeland Electric % complete: 95%
REMARKS: Notice to proceed June 25, 2009. In testing phase.

6. *AMISS WTP NO. 2 & ADMIN. BUILDING* *Project No. 05-E002*
Project Manager: Featherston Contract Amount: $6,896,990.00
Inspector: AECOM % complete: 94%
Contactor: Cecil Gassiott LLC
REMARKS: Under construction.

7. *WATER SYSTEM INFRASTRUCTURE IMPROVEMENT PROGRAM* *Project No.: 09-E002*
Project Manager: Featherston Contract Amount: $10,420,991.00
Inspector: Brian Radford % complete: 79%
Contractor: Triton LLC
REMARKS: Under construction.

8. *EAST PRESTON 12-INCH WATER MAIN EXTENSION* *Project No. 05-E008*
Project Manager: Kennedy Contract Amount: $49,615.00
Project Inspector: Bates % complete: 99%
Contractor: JPD
REMARKS: In testing phase.

9. *DALE TO HOLZMAN STREET 8" SEWER INSTALLATION* *Project No. 05-F020*
Project Manager: Kennedy Contract Amount: 49,986.40
Contractor: JPD % complete: 0%
REMARKS:

10. *NORTH REGIONAL WASTEWATER TREATMENT PLANT PROJECT EFFLUENT FORCE MAIN* *Project No. 00-F001*
Contract Amount: $1,331,685.00
Project Manager: Kennedy
Project Inspector: Bates % complete: 0%
Contractor: Cecil Gassiott
REMARKS: Construction underway.

PRIVATE PROJECTS UNDER CONSTRUCTION

1. *RIVERBROOK NO. 3* *Private*
Project Manager: Furlong
Inspector: Mudd
Contractor: Branch
REMARKS: Utilities installed; awaiting paving to complete and utility grade adjustment.

2. *NORRIS FERRY LANDING NO. 7* *Private*
Project Manager: Furlong
Inspector: Bates
Contractor: HWB
REMARKS: In lien period.

3. *SOUTHERN TRACE PH. V, SEC. XXVI* *Private*
Project Manager: Furlong
Inspector: Bates
Contractor: R. L. Branch
REMARKS: Addressing punch list items.

4. *ESPLANADE SUBDIVISION* *Private*
Project Manager: Furlong
Inspector: Mudd
Contractor: Pulley Construction
REMARKS: Awaiting completion of lift station force main.

5. *COTTAGE RIDGE PHASE III* *Private*
Project Manager: Furlong
Inspector: Mudd
Contractor: Yor-Wic
REMARKS: Utilities installed; awaiting paving to complete for utility grade adjustment.

6. *BIENVILLE PATH UNIT 5* *Private*
Project Manager: Furlong
Inspector: Mudd
Contractor: R. L. Branch
REMARKS: Under construction.

7. *PROVENANCE, PHASE I, UNIT D* *Private*
Project Manager: Furlong
Inspector: Bates
Contractor: Wicker
REMARKS: Awaiting final inspection.

8. *ABRAMSON PROPERTIES WATER MAIN* *Private*
Project Manager: Furlong
Inspector: Mudd
Contractor: JPD
REMARKS: In lien period.

9. *ST. CHARLES PLACE SUBDIVISION UNIT 12* *Private*
Project Manager: Furlong
Inspector: Mudd
Contractor: Wicker
REMARKS: Utilities installed; awaiting paving to complete for utility grade adjustment.

10. *TWELVE OAKS PROFESSIONAL PLAZA* *Private*
Project Manager: Furlong
Inspector: Mudd
Contractor: R. L. Branch
REMARKS: Awaiting final inspection.

11. *PROPOSED WATER & SEWER MAINS EXTENSION to CHRIST LUTHERAN CHURCH* *Private*
Project Manager: Furlong
Inspector: Mudd
Contractor: Fitzgerald
REMARKS: In lien period.

12. *ORLEANS COURT AT TWELVE OAKS* *Private*
Project Manager: Furlong
Inspector: Mudd
Contractor: R. L. Branch
REMARKS: Construction to begin in late June.

13. *NEW WAREHOUSE BUILDING (Augers Properties)* *Private*
Project Manager: Furlong
Inspector: Bates
Contractor: Pulley
REMARKS: Utilities installed; awaiting site construction for utility grade adjustment.

14. *HIDEWAY HARBOR PHASE III, UNIT XVI* *Private*
Project Manager: Furlong
Inspector: Mudd
Contractor: E&L Development
REMARKS: Under construction.

15. *THE OAKS – SKILLED NURSING* *Private*
Project Manager: Furlong
Inspector: Mudd
Contractor: Wicker
REMARKS: