OFFICE OF THE CITY ENGINEER

Quarterly Project Status Report

September 2009

PHONE: 673-6000 **FAX: 673-6004**

TO:
Sharon Ball – ComDev
Ron Chatelain – ENG
Michael Erlund, P.E. - TE
Paul Fox - ENG
F. W. Dodge Division
Jerry Erwin - ENG
Lonnie Fouts – T&D
Wayne Goss - PM
Larry Hester - CenterPoint
Clinton Hollis – AT&T
Ralph Hollis – AT&T
Jim Juneau – ENG
James Kennedy – ENG
Michael Leone – SWEPCO
Andy Long – DOTD
Tom Mattox – PUR
Bonnie Moore – Com Dev
Linda Morehead – ENG
Gary McClure – ENG
Ernie Negrete – S&D
Ron Norwood, P.E. – ENG
Pamela Shannon - ENG
Dale Sibley, Interim CAO
Malcolm Stadtlander – PM
H. M. Strong - DOS
Mary Sylvie - Admin
Jim Thomas – SWEPCO
Mica Whorton - ComCast
Andrew Zagars, P.E., - ENG

FROM: Robert Westerman, P.E.
Assistant City Engineer

Ali Mustapha, P.E.
Assistant City Engineer

Barbara Featherston, P.E.
Assistant City Engineer

The intent of this report is to provide a concise quarterly report of projects currently under design and in construction. For your convenience, each engineering office has sorted and arranged these projects by priority in each office. This is not a complete list of all projects currently being monitored. Should there be questions concerning specific projects, please contact the assigned project manager. Questions concerning non-listed projects or the report in general, should be directed to the appropriate engineering office at 673-6000: Ali Mustapha for drainage and private water and sewer projects, Robert Westerman for street projects, and Barbara Featherston for water and sewer projects.

CITY ENGINEERING PROJECTS

A

ALLEY BEHIND 320 TEXAS AVE. 13
ALSTON ST. WATER MAIN 11
AMISS TO W. COLLEGE WATER MAIN 15
AMISS 9,13
2009 G.F. ASPHALT OVERLAY 4
AUGURS LIFT STATION 10
AVERY & LOUIS WATER MAIN 16

B

BIENVILLE PATH UNIT 2 17
BROADMOOR LIFT STATION 10

C

2009 CONCRETE MAINTENANCE 4
2008 CONCRETE PANEL REPLACEMENT 3
CEDAR GROVE LIFT STATION 13,14
CHARLES AVE (200 BLK) SEWER 15
CROSS LAKE WATER SHED 11

D

DALE TO HOLZMAN SEWER 11
DARIEN LIFT STATION 13
DIXIE GARDEN LIFT STATION 14
DOWNTOWN SIDEWALK REPAIR 2
DOWNTOWN STREETSCAPE 4

E, F

84TH ST. EAST OF BAYOU POINT 7
FIFTH ST. WATER MAIN 16
FLOURNOY-LUCAS/ELLERBE W&S MAIN 14

G

GILBERT DR. TRAFFIC CIRCLE 3

H, I

HARDY LIFT STATION 16
HEARNE SEWER 9
HIDEAWAY HARBOR 22
HOPE ST. WATER MAIN 9

I-49 LANDSCAPING 1

J, K

L

LAKESHORE DRIVE IMPROVEMENTS 7
LIFT STATION MAINT. BUILDING 10
LUCAS LIFT STATION 10
LUCAS & N. REGIONAL WWTP 11,14

M

MCNEILL SEWER MAIN 11
MCNEILL WATER PLANT 14
MICHEL ST. WATER MAIN 11
MUNICIPAL AUDITORIUM PARKING LOT 4
MURPHY ST. VIA DUCT 1

N, O

NORTH PIERRE BAYOU LIFT STATION 13
NORTHERN HEIGHTS SUB. 7,16
THE OAKS 16
OCKLEY DITCH CHANNEL 5

P

PAVED DRAINAGE DITCH REPAIRS 7,8
PIERREMONT & FAIRFIELD 3
PINE HILLS LIFT STATION 10
POPEYE'S 7
PROVENANCE 4

Q, R

QUERBES LIFT STATION 10
RAILROAD CROSSING HOLLYWOOD @ MANSFIELD 3
RICHMOND ST. WATER MAIN 13
RIVERBROOK 17
RUSSELL ROAD WATER MAIN 9
RUTHERFORD TRAFFIC CIRCLE 6

S

70IH ST. PUMP STATION 14
SANITARY SEWER OVERLOW 8
SHREVE PARK INDUSTRIAL CAMPUS PH 4 4
SIDEWALK IMPROVEMENTS MARKET @ LAKE 5
SOUTH BROOKWOOD DR BRIDGE 3
SOUTHFIELD ROAD WATER MAIN 16
SOUTHFIELD (600 BLOCK) SEWER MAIN 16
SOUTH HIGHLAND LIFT STATION 10
SOUTHERN TRACE 16
SOUTHFIELD ROAD 12" WATER MAIN 15
SOUTHERN LOOP PHASE III WALLACE LAKE WM 16
SOUTHEAST SHREVEPORT WATER DISTRIBUTION 14,15
SPRING @ MILAM SIDEWALK 5
STRATMORE SEWER 11

T

TEXAS AVENUE TURN LANES 2
3132 STREET LIGHTING 2

U, V, W

VALLEY VIEW BRIDGE WATER MAIN REPAIR 3
VALLEY VIEW DITCH 6
WATER & WASTEWATER ELECTRICAL SYSTEM RELIABILITY PROGRAM 16
WEST END SUB. 13
WEST 70TH & PINES PUMP STATION 15
WEST 70TH ST. WATER MAIN 15
WILLOW POINT LIFT STATION 11

X,Y,Z

YOUREE DR / KINGS HWY 1
YOUREE FLOOD CONTROL 5

PROJECT STATUS REPORT

SEPTEMBER 2009

ROADS AND BRIDGES

ACTIVE DESIGN PROJECTS

1. ***YOUREE DR./KINGS HWY. INTER.*** ***Project No. 89-C027***
Project Manager: Westerman Design Firm: C.G.M.
Design Status: Final Percent Complete: 100%
Estimated Plan Completion Date:

	Whole	Partial	ROW Drg	Servt.	Tem	Expropriation
Need						
Have						

Estimated ROW Completion Date: TBD
REMARKS: Final plans, estimates, specs, and right-of-way sent to DOTD.

2. ***MURPHY STREET VIADUCT/BRIDGE REPLACEMENT*** ***Project No. 98-C007***
Project Manager: Zagars Design Firm: NTB
Design Status: Survey Percent complete: 25%
REMARKS: State selected bridge for replacement thru off-system bridge program. Survey approved; issued Notice to Proceed on preliminarys. Preliminary plans sent to LA DOTD. Plan in Hand meeting scheduled for Dec. 3, 2008. Post Plan-in-Hand plans complete; forwarded to LA DOTD.

3. ***I-49 LANDSCAPING*** ***Project No. 01-C001***
Project Manager: Zagars Design Firm: In house
Design Status: Final Percent Complete: 90%
REMARKS: Addressing LA DOTD comments.

SECTION II

OTHER DESIGN PROJECTS

1. ***3132 STREET LIGHTING*** ***Project No. 92-C008***
   Project Manager: Westerman Design Firm: TBA
   Design Status: Final Percent Complete: 90%
   REMARKS: Received pre-acps to schedule plan-in-hand. Awaiting cost information to submit paper work to LA DOTD. Project put on hold until funding is available from the State.

2. ***TEXAS AVENUE TURN LANES*** ***Project No. 01-C032***
   Project Manager: Westerman Design Firm: In-house
   Design Status: Final Percent Complete: 90%
   REMARKS: Submitted to DOTD for permit.

SECTION III

PROJECTS IN BID OR CONTRACT PHASE

1. ***DOWNTOWN SIDEWALK REPAIR*** ***Project No. 01-C031***
   Project Manager: Juneau
   Bid Date: 2/19/09

2. ***2009 G.F. ASPHALT OVERLAY PROGRAM*** ***Project No. IFB #09-031***
   Project Manager: Juneau
   Bid Date: 6/18/09

3. ***2009 CITYWIDE CONCRETE PANEL REPLACEMENT PROGRAM*** ***Project No. 09-C001***
   Project Manager: Juneau
   Bid Date: 6/11/09

SECTION IV

PROJECTS UNDER CONSTRUCTION

1. ***SHREVE PARK INDUSTRIAL CAMPUS PH IV*** — ***Project No. 95-C003***
   Project Manager: Chatelain — ContractAmount: $1,991,713.50
   Inspector: Hartwell — % work complete: 95%
   Contractor: F. J. Burnell — % time used: 100%
   REMARKS: 210 working day project. Project on hold pending R.O.W. agreement with railroad.

2. ***PROVENANCE SUBDIVISION*** — ***Project No. Private***
   Project Manager: Chatelain — Contract Amount: N/A
   Inspector: Frazier — % work complete: 99%
   Contractor: Blount — % time used: N/A
   REMARKS: Pending punch list item.

3. ***SOUTHERN LOOP PHASE III (Linwood to I-49)*** — ***Project No. 01-C013***
   Project Manager: Chatelain — Contract Amount: $2,267,748.30
   Inspector: Frazier/Hartwell — % work complete: 100%
   Contractor: Blount Bros. — % time used: 100%
   REMARKS: 210 working day project. Project in lien period.

4. ***2008 CONCRETE PANEL REPLACEMENT*** — ***Project No. IFB 08-043***
   Project Manager: Chatelain — Contract Amount: $319,999.00
   Inspector: Hartwell — % work complete: 100%
   Contractor: CW&W — % time used: 95%
   REMARKS: 60 working day project; in lien period.

5. ***VALLEY VIEW BRIDGE WATER MAIN REPAIR*** — ***Project No. 05-E008***
   Project Manager: Zagars — Contract Amount: $49,500.00
   Inspector: Zagars — % work complete: 100%
   Contractor: Blount — % time used: 60%
   REMARKS: In lien period.

6. ***PIERREMONT/FAIRFIELD INTERSECTION IMPROVEMENTS*** — ***Project No. 01-C022***
   Project Manager: Chatelain — Contract Amount: $732,117.00
   Inspector: Frazier — % work complete: 100%
   Contractor: H&H — % time used: 100%
   REMARKS: 120 working day project; in lien period.

7. ***RAILROAD CROSSING HOLLYWOOD @ MANSFIELD ROAD*** — ***Project No. 01-C034***
   Project Manager: Juneau — Contract Amount: $36,433.00
   Inspector: Lee — % work complete: 0%
   Contractor: Williams Enterprises — % time used: 0%

8. ***GILBERT DR. & BRIARWOOD TRAFFIC CIRCLE*** — ***Project No. 01-C031***
   Project Manager: Chatelain — Contract Amount: $7,500.00
   Inspector: Frazier — % work complete: 100%
   Contractor: Suse J. Construction — % time used: 35%
   REMARKS: In lien period.

9. ***2009 CONCRETE MAINTENANCE*** ***Project No. 09-C001***
Project Manager: Juneau Contract Amount: $625,007.26
Inspector: Grice % work complete: 20%
Contractor: CW&W % time complete: 20%
REMARKS:

10. ***2009 G. F. ASPHALT OVERLAY PROGRAM*** ***Project No. IFB #09-031***
Project Manager: Juneau Contract Amount: $800,000.00
Inspector: Lee % work complete: 1%
Contractor: Best Yet % time complete: 1%
REMARKS:

11. ***DOWNTOWN STREETSCAPE REPAIRS*** ***Project No. 96-C002***
Project Manager: Juneau Contract Amount: $77,400.00
Inspector: Lee % work complete: 5%
Contractor: William Carter % time complete: 5%
REMARKS:

12. ***MUNICIPAL AUDITORIUM PARKING LOT*** ***Project No. 06-A003***
Project Manager: Chatelain Contract Amount: $433,590.00
Inspector: Frazier % work complete: 0%
Contractor: Blount Bros. % time complete: 0%
REMARKS: 60 working day project.

13. ***DOWNTOWN STREETSCAPE: Spring St. at Tourist Bureau*** ***Project No. 01-C031***
Project Manager: Chatelain Contract Amount: $123,354.00
Inspector: Frazier % work complete: 0%
Contractor: William Carter % time complete: 0%
REMARKS: 60 working day project.

DRAINAGE

ACTIVE DESIGN PROJECTS

1. ***OCKLEY DITCH CHANNEL IMPROVEMENTS***
Ockley Dr. to St. Vincent Ditch ***Project No. 92-D002***

Project Manager: Mustapha Design Firm: Dikita
Design Status: Final Percent Complete: 90%
Estimated plan completion date: Sept., 2001

REMARKS: Design contract is complete. Issued notice to proceed on 10/27/99.Survey is complete; received and reviewed preliminary plans. Conducted PIH; waiting for revised submittals. Submitted revised submittals to DOTD statewide flood control section for review and approval. Received comments from DOTD. Conducted plan coordination and plan-in-hand on March 21, 2001. Issued NTP for final plans. Waiting on submittal of ACPs. Engineer is behind schedule on submittals. Received ACPs; in review. Plans are incomplete and need major revisions. We may have to redesign project and select a consultant to provide full services in 2004. Atchley & Atchley was selected to complete design. Received executed contract; issued Notice to Proceed. Received and reviewed submittals. Received ACPs; in review. Submitted ACPs to DOTD for review.
Received comments from DOTD; consultant is working on revisions. Received revised plans from consultant; in review.

2. ***YOUREE DR. FLOOD CONTROL IMPROVEMENTS*** ***Project No. 96-D004***

Project Manager: Mustapha Design Firm: Atchley & Atchley
Design Status: Final Percent complete: 100%
Estimated plan completion date: Nov. 2000

REMARKS: Received executed contract & issued Notice to Proceed. Received & reviewed advance check prints. Conducted coordination meeting with DOTD on July 11, 2000. Completed and submitted applications to DOTD and requested funding under the statewide flood control program. Received approval letter from DOTD. Prepared Council resolution required for contract agreement. Received copy of executed agreement from DOTD. Design engineer is revising plans to meet DOTD requirements. Waiting on revised submttals from consultant. Submitted plans to DOTD - statewide flood control for review and approval. Conducted PIH on 10/2/02. Working on ACPs. DOTD would like to consider incorporating this project with the planned DOTD improvements to Youree (Kings Hwy to Sand Beach Drive). DOTD received bids. Best Yet is the contractor. Construction is underway. Waiting on the request for payment from DOTD.

SECTION II

OTHER DESIGN PROJECTS

1. ***MASTER DRAINAGE PLAN*** ***Project No. 84-D029***
   Project Manager: Westerman Design Firm: AFJM

SECTION III

PROJECTS IN BID OR CONTRACT PHASE

1. ***VALLEYVIEW DITCH*** ***Project No. 01-D016***
   Project Manager: Mustapha
   Project Inspector: Herrington
   Contractor: Specialty Backhoe
   REMARKS: Contract routing; contract to vendor for signing 8/25/09.

SECTION IV

PROJECTS UNDER CONSTRUCTION

1. ***LAKESHORE DRIVE IMPROVEMENTS*** ***Project No. S.P. 742-09-0108***
Project Manager: Mustapha
Const. Manager: Shepherd
Const. Inspector: Bates
Contractor: Service Const.
Contract Amount: $324,728.75
NTP: 03/26/03
% work complete: 81%
% time used: 96%
Estimated Completion Date: 07/03/03
REMARKS: The City will deliver documents to DOTD Baton Rouge to close final project.

2. ***PAVED DRAINAGE DITCH REPAIRS PH I*** ***Project No. 01-D016***
Project Manager: Mustapha
Const. Manager: Shepherd
Const. Inspector: Herrington
Contractor: H&H
Contract Amount: $197,500
NTP: 2/9/06
% work complete: 20%
% time used: 10%
Estimated completion date: June 25, 2006. Waiting on final change order.

3. ***NORTHERN HEIGHTS SUBDIVISION*** ***Project No. Private***
Project Manager: McClure
Project Inspector: Lynn
Contractor: Paul Jackson & Son
REMARKS: Contractor addressing punch list items.

4. ***POPEYE'S (8622 Youree Dr.)*** ***Project No. Private***
Project Manager: McClure
Project Inspector: Lynn
Contractor: CW&W
REMARKS: Construction delayed.

5. ***84TH ST. EAST OF BAYOU POINT PHASE BB*** ***Project No. Private***
Project Manager: McClure
Project Inspector: Lynn
Contractor: William Carter
REMARKS: In punch list phase.

6. ***PAVED DRAINAGE DITCH REPAIRS PH W, 164 DUDLEY*** ***Project No. 01-D016***
Project Manager: McClure
Project Inspector: Herrington
Contractor: Wimbley
REMARKS: Construction on-going.

7. ***PAVED DRAINAGE DITCH REPAIRS PH V*** ***Project No. 01-D016***
Sycamore & Poland
Project Manager: McClure
Project Inspector: Mudd
Contractor: Brother's Concrete
REMARKS: Construction complete; in lien free period.

8. ***PAVED DRAINAGE DITCH REPAIRS PH X, 2400 TEXAS ST.*** ***Project No. 01-D016***
Project Manager: McClure
Project Inspector: Mudd
Contractor: Wimbley
REMARKS: In punch list phase.

9. ***PAVED DRAINAGE DITCH REPAIRS PH Y, ASHTON ST.*** ***Project No. 01-D016***
Project Manager: McClure
Project Inspector: Lynn
Contractor: Penn Transport
REMARKS: Construction complete; in lien free period.

10. ***PAVED DRAINAGE DITCH REPAIRS PH Z, 8900 HAWTHORNE*** ***Project No. 01-D016***
Project Manager: McClure
Project Inspector: Herrington
Contractor: Wimbley
REMARKS: In punch list phase.

11. ***PAVED DRAINAGE DITCH REPAIRS PH AA, 5800 CANAL ST.*** ***Project No. 01-D016***
Project Manager: McClure
Project Inspector: Mudd
Contractor: CW&W
REMARKS: In punch list phase.

12. ***PAVED DRAINAGE DITCH REPAIRS PH CC, 650 WILKINSON*** ***Project No. 01-D016***
Project Manager: McClure
Project Inspector: Lynn
Contractor: TBD
REMARKS: In punch list phase.

WATER & SEWERAGE

ACTIVE DESIGN PROJECTS

1. ***T.L. AMISS WATER TREATMENT FACILITY AUTOMATION*** ***Project No. 98-E006***
Project Manager: Featherston
Eng. Percent Complete: 99.32% (Phase 1) Const. Percent Complete: 99.45% (Ph 1)
Eng. Consultant: Alliance (Ph 1); Metcalf & Eddy (Ph 2) Const. Contractor: Edison Automation
Eng. Contract Value: Const. Contract $: 3,130,694.68
REMARKS: This work under the scope of Phase 1 includes the comprehensive SCADA system development of T.L. Amiss project 98E006. Work will be complete in December 2007 with the exception of on-going services. Ongoing SCADA support services are to be performed under this contract.

2. ***SANITARY SEWER OVERFLOW (SSO)***
ABATEMENT PROGRAM ***Project No. 98-F004***
Project Manager: Featherston
Eng. Percent Complete: 30% Const. Percent Complete:
Eng. Consultant: CDM Const. Contractor
Eng. Contract Value: $200,000 Const. Contract $:
REMARKS: Current project builds on previous projects and includes WIAMIS update, design of North Regional sewer trunk main repair and project prioritization of Cedar Grove, Broadmoor and Highland basins.

3. ***T.L. AMISS WTP COMPREHENSIVE IMPS.*** ***Project No. 98-E006***
Project Managers: Featherston & Bordelon
Eng % complete: 73%
Eng Consultant: CTE
Eng Contract Value: $4,406,235
REMARKS: Plant 2 Floculation/Sedimentation System Improvements bid in June 2009. Ozone optimization study underway. Membrane pilot plant on hold. Plant 2E, lime feed and raw water improvements design complete, pending funding for construction.

4. ***HEARNE SEWER IMPROVEMENTS***
(Midway to Westover) ***Project No. 05-F023***
Project Manager: Featherston
Eng. Consultant: In-house
Eng. % complete: 0%

5. ***HOPE STREET AREA WATER MAIN IMPROVEMENTS*** ***Project No. 05-E015***
Project Manager: Featherston
Eng Consultant: Hyde Engineering
Eng % complete: 95%
REMARKS: Preparing contract. Notice to Proceed sent out Jan 19, 2007. Topo map due March 13, 2007. Received Topo; moving forward with preliminary plans. Preliminary plans complete; final due Sept. 2009.

6. ***RUSSELL ROAD WATER MAIN IMPROVEMENTS*** ***Project No. 05-E001***
Project Manager: Featherston
Eng Consultant: Sepahan
Eng % complete: 95%
REMARKS: Notice to Proceed for topo maps sent on 2/6/06. Received and approved topo map. Received preliminary plans and sent markups on 8/9/06. Received prelim plans; reviewed and sent in October 2006. Reviewed plans on 2/8/07 and Sepahan picked up markups on 2/12/07. Reviewed ACP and requested servitude plats. Received plats and acquiring servitude. Sent markups to engineer.

7. ***AUGURS LIFT STATION IMPROVEMENTS*** ***Project No. 05-F002***
Project Manager: Featherston
Eng Consultant: BBC
Eng % complete: 99%
REMARKS: Contract signed. Topo map due 3/14/06. Prelim plans due August 3, 2006. Reviewed and requested ACP along with markups. ACP due January 11, 2007. Received ACP. Reviewing design change due to cost over budget.

8. ***BROADMOOR LIFT STATION IMPROVEMENTS*** ***Project No. 05-F003***
Project Manager: Featherston
Eng Consultant: Three Fold
Eng % complete: 85%
REMARKS: Preparing contract. Contract signed. Topo map due March 14, 2006. Prelim plans due June 31, 2006. Received preliminary plans on Aug. 13, 2006. Sent prelim plans on Sept 13, 2006. Plans are currently in-house for markup and review.

9. ***LUCAS LIFT STATION IMPROVEMENTS*** ***Project No. 05-F013***
Project Manager: Featherston
Eng Consultant: Civil Design
Eng % complete: 100%
REMARKS: Contract signed. Topo map was approved. Preliminary plans due 3/29/06. Preliminary plans received. ACP reviewed and requested finals. Received finals. Reviewing design changes due to change in need at lift station.

10. ***PINE HILLS LIFT STATION IMPROVEMENTS*** ***Project No. 05-F015***
Project Manager: Featherston
Eng Consultant: ARE
Eng % complete: 100%
REMARKS: Contract signed. Topo map was approved. Preliminary plans due. Preliminary plans reviewed and markups sent on April 12, 2006. Final plans due. Finals received.

11. ***QUERBES LIFT STATION IMPROVEMENTS*** ***Project No. 05-F016***
Project Manager: Featherston
Eng Consultant: Atchley & Atchley
Eng % complete: 100%
REMARKS: Contract signed. Topo map was approved. Preliminary plans due by 4/18/06. Preliminary plans reviewed and markups sent on May 4, 2006. Finals due December 4, 2006. Finals received. Reviewing design changes due to change in needs at lift station.

12. ***SOUTH HIGHLAND LIFT STATION IMPROVEMENTS*** ***Project No. 05-F017***
Project Manager: Featherston
Eng Consultant: Buchart-Hart
Eng complete: 85%
REMARKS: Contract signed. Topo map due. Preliminary plans reviewed and markups sent March 25, 2006. ACP plans received October 2008; finals due January 2009. ACP received February 2009; in house for review.

13. ***LIFT STATION MAINTENANCE BUILDING*** ***Project No. 98-F001***
Project Manager: Featherston/Bordelon
Eng. Consultant: Denmon
Eng. % complete: 90%
REMARKS: City staff has reviewed preliminary plans and submitted to Denmon. Expect final plans by June 2008. ACP received August 27, 2008; in review. Final plans received. Project on hold pending funding.

14. ***LUCAS & NORTH REGIONAL WWTP EXPANSION*** ***Project No. 00-F001***
Project Manager: Featherston
Eng. Consultant: CDM
Eng. % complete: 99%
REMARKS: ACP for 60" outfall repair in-house for review; advertise October 2008. Finalizing O&M Manuals for Lucas and North Regional. Manuals to be completed by January 2009. Permit issued for wet weather outfall at North Regional. Design for new Outfall complete by September 2009.

15. ***MICHEL ST. WATER MAIN IMPROVEMENTS*** ***Project No. 05-E008***
1600 & 1700 blocks
Project Manager: Kennedy
Eng. Consultant: Polaris
Eng. % complete: 100%
REMARKS: Consultant completed topography survey; final design complete. Contract bid advertising to be determined.

16. ***CROSS LAKE WATER SHED SEWER IMPROVEMENTS*** ***Project No. 06-F001***
Project Manager: Featherston
Eng. Consultant: Stuart
Eng. % complete: 30
REMARKS: Revised comments sent to consultant. Final report due October 2009.

17. ***1900 BLOCK ALSTON ST. WATER MAIN REPLACEMENT*** ***Project No. 05-E008***
Project Manager: Kennedy
Eng. Consultant: In-house
Eng.% complete: 95%
REMARKS: Plans completed; request for bid routed.

18. ***DALE TO HOLZMAN STREET 8" SEWER INSTALLATION*** ***Project No. 05-F020***
Project Manager: Kennedy
Eng. Consultant: Raburn & Associates
Eng.% complete: 50%
REMARKS: Topo map complete; plans under review.

19. ***MCNEILL SEWERr MAIN REPLACEMENT (700 & 800 BLOCKS)*** ***Project No. N/A***
Project Manager: Kennedy
Eng. Consultant: Atchley & Atchley
Eng.% complete: 50%
REMARKS: Topo map complete; plans under review.

20. ***STRATMORE CIRCLE SEWER MAIN REPLACEMENT*** ***Project No. 05-F020***
Project Manager: Kennedy
Eng. Consultant: In-house
Eng.% complete: 0%
REMARKS: Waiting on final video of main.

21. ***WILLOW POINT LIFT STATION*** ***Project No.***
Project Manager: Fox
Eng. Consultant: In-house
Eng.% complete: 0%

SECTION II

OTHER DESIGN PROJECTS

SECTION III

PROJECTS IN BID OR CONTRACT PHASE

1. ***ALLEY BEHIND 320 TEXAS ST. SEWER MAIN IMPS.*** ***Project No. 05-F020***
   Project Manager: Kennedy
   Bid date: July 2009
   Contractor: Eutaw Construction
   REMARKS: Contract being routed for signatures.

2. ***DARIEN LIFT STATION*** ***Project No. 05-F005***
   Project Manager: Featherston
   Bid date: June 18, 2009
   Contractor: McInnis
   REMARKS: Contract on hold.

3. ***RICHMOND ST. WATER MAIN*** ***Project No. 05-E008***
   Project Manager: Kennedy
   Bid date: July 2, 2009
   Contractor: A&A Cable
   REMARKS: Contract being routed for signatures.

4. ***AMISS WTP NO. 2 & ADMIN. BUILDING*** ***Project No. 98-E006***
   Project Manager: Featherston
   Bid date: June 2009
   Contactor: Cecil Gassiott LLC
   REMARKS: Contract on hold.

5. ***NORTH PIERRE BAYOU LIFT STATION*** ***Project No. 05-F020***
   Project Manager: Bordelon
   Contractor: Chief Solutions, Inc.
   REMARKS: Emergency quotes received August 18, 2009.

6. ***1300 BLOCK WEST END SUBDIVISION*** ***Project No. 05-F020***
   Sewer Main Rehab Harvard to Yale
   Project Manager: Bordelon
   Contractor: JABATZ Corp.
   REMARKS: Bid opening August 20, 2009

SECTION IV

PROJECTS UNDER CONSTRUCTION

1. ***LUCAS & NORTH REGIONAL WWTP EXPANSION*** ***Project No. 00-F001***
Project Managers: Featherston & Bordelon
Eng. Percent Complete: 99% of overall program
Eng. Consultant: Camp Dresser & McKee
Eng. Contract Value: $11,000,000
REMARKS: Construction percent complete:
Lucas WWTP Project #1 (Max Foote Construction; $18,000,000; 100% complete)
Lucas WWTP Project #2 (Max Foote Construction; $6,000,000; 100% complete)
Lucas WWTP Project #3A (Max Foote Construction; $3,400,000; 100% complete)
North Regional WWTP Project #2 (Max Foote Construction; $24,500,000; 100% complete)
Lucas WWTP #3B & North Regional #3: $14,550,000; 100% complete.
North Regional Project #1: advertise July 2009.

2. ***CEDAR GROVE LIFT STATION IMPROVEMENTS*** ***Project No. 05-F004***
Project Manager: Featherston Contract Amount: $2,766,224
Const.Mgr: % complete: 100%
Contractor: Dual
REMARKS: Plans have been redesigned. Pre-bid to be routed in 2007. Contract being processed; Notice to Proceed for Dec. 3, 2007. Construction has begun; contractor waiting on equipment delivery. Start up March 2009. In lien period.

3. ***DIXIE GARDEN LIFT STATION*** ***Project No. 05-F006***
Project Manager: Featherston Contract Amount: $217,411
Const. Mgr: Fox % complete: 100%
Contractor: Wicker
Inspector: Chamberlain
REMARKS: Construction complete; station in service. Working on punch list items. Awaiting change order And final payment. In lien period.

4. ***MCNEILL WATER PLANT MODIFICATIONS*** ***Project No. 05-E013***
Project Manager: Meentemeyer/Featherston Contract Amount: $1,979,200
Inspector: BBC % complete: 95%
REMARKS: Equipment to arrive in December 2008/January 2009. Start-up Sept. 2009.

5. ***FLOURNOY-LUCAS/ ELLERBE ROAD (LA 523)*** ***Project No. 08-E002***
Youree Drive to LA 526
Project Manager: Bordelon Contract Amount: $1,461,815.95
Const. Manager: Bordelon % complete: 98%
Inspector: Bates
Contractor: Wicker
REMARKS: Water & sewer main relocates completed along Flournoy-Lucas (Youree to Ellerbe) as of Aug. 25, 2009. Project requires subsequent mobilization water system grade adjustments following DOTD finished ROW grade work.

6. ***SOUTHEAST SHREVEPORT WATER DISTRIBUTION, PHASE I*** ***Project No. 05-E009***
Walker Road to St. Vincent Avenue
Project Manager: Featherston/Bordelon Contract Amount: $ 7,211,337.97
Const. Manager: Bordelon % complete: 95%
Inspector: BKI
Contractor: Wicker
REMARKS: Construction began December 9, 2008. Lack completion of health testing, surface restoration and punch list items.

7. ***SOUTHEAST SHREVEPORT WATER DISTRIBUTION, PHASE II*** ***Project No. 05-E009***
St. Vincent to Bert Kouns Contract Amount: $3,682,499.50
Project Manager: Featherston/Bordelon % complete: 81%
Const. Manager: Bordelon
Inspector: Balar
Contractor: Don Barron
REMARKS: Construction began on January 5, 2009. Portion of pipeline construction delayed due to KCS RR permit acquisition. KCS permit obtained on July 7, 2009. Don Barron awaiting Wicker's boring crew to remobilize on Sept. 14, 2009 to begin KCS railroad casing bore.

8. ***SOUTHEAST SHREVEPORT WATER DISTRIBUTION , PHASE III*** ***Project No. 05-E009***
Project Manager: Featherston/Fox Contract Amount: $6,797,000.00
Const. Manager: CDM % complete: 40%
Contractor: McInnis
REMARKS: Notice to Proceed January 26, 2009; in construction phase.

9. ***WEST 70TH & PINES ROAD PUMP STATION***
Electrical/HVAC & Related Improvements ***Project No. 05-E012***
Project Manager: Featherston/Meentemeyer Contract Amount: $218,820
Contractor: Feazel Electric % complete: 80%
REMARKS: ACP prints received and comments returned. Expect to advertise project in July 2008. Project bid September 4, 2008. Notice to Proceed issued October 22, 2008. In construction; complete by Sept. 2009.

10. ***AMISS TO W. COLLEGE 60" WATER MAIN*** ***Project No. 06-E001***
Project Manager: Featherston Contract Amount: $5,799,766.13
Inspector: Grice % complete: 80%
Contractor: Eutaw Construction
REMARKS: Received, reviewed, and approved preliminary plans. Held Plan-in-Hand meeting. Issued Notice to Proceed for final plans. ACP received and being reviewed by City. Comments returned and ROW task authorized. Waiting for final plans. Final plans complete; advertise June 2008. Bids received and awarded to Eutaw Construction. Contractor installing 60" water main; in construction phase. All pipe installed; waiting for good plant conditions for final tie-in. Road construction in progress.

11. ***SOUTHEAST SHREVEPORT WATER DISTRIBUTION SYSTEM IMPS.*** ***Project No. 05-E009***
Linwood Ave. (Southern Loop/Flournoy-Lucas Road)16" Water Main
Project Manager: Kennedy Contract Amount: $861,021.00
Inspector: Bates % complete: 70%
Contractor: JPD
REMARKS: Notice to Proceed February 23, 2009. In construction phase; contractor installing 16" water main.

12. ***200 BLOCK CHARLES AVE. SEWER MAIN IMPROVEMENTS*** ***Project No. 05-F020***
Project Manager: Kennedy Contract Amount: $153,427.00
Inspector: Grice % complete: 100%
Contractor: Dual
REMARKS: Notice to Proceed February 16, 2009. In construction phase. In lien period.

13. ***SOUTHFIELD ROAD 12" WATER MAIN REPLACEMENT*** ***Project No. 07-E001***
(Youree Dr. to E. Kings Highway)
Project Manager: Bordelon Contract Amount: $451,914.00
Inspector: Grice % complete: 100%
Contractor: Wicker
REMARKS: Construction began Jan. 19 ,2009. Project in 45-day lien period; final completion issued on Aug. 6, 2009.

14. ***W. 70TH ST. WATER MAIN RELOCATIONS*** ***Project No. 08-E001***
(Pines Rd. to Industrial Loop)
Project Manager: Bordelon Contract Amount: $1,263,725.00
Inspector: Chamberlain % complete: 85%
Contractor: YorWic
REMARKS: Construction began December 9, 2008. Presently working on pressure testing and sterilization of completed water mains.

15. ***WATER AND WASTEWATER ELECTRICAL SYSTEM RELIABILITY PROGRAM*** ***Project No. 98-E006***
Project Manager: Meentemeyer Contract Amount: $2,779,000
Contractor: Copeland Electric % complete: 0%
REMARKS: Notice to proceed June 25, 2009.

16. ***AVERY & LOUIS WATER MAIN TIE-IN*** ***Project No. 05-E008***
Project Manager: Kennedy Contract Amount: $16,551
Inspector: Hartwell % complete: 90%
Contractor: Yor-Wic
REMARKS: Notice to proceed August 3, 2009. Construction complete; in testing phase.

17. ***FIFTH ST. WATER MAIN*** ***Project No. 07-E002***
Project Manager: Bordelon Contract Amount: $125,350
Inspector: Chamberlain % complete: 0%
Contractor: Pulley

18. ***SOUTHERN LOOP PH III WALLACE LAKE WATER MAIN*** ***Project No. 05-E009***
Project Manager: Kennedy Contract Amount: $744,606
Inspector: Bates % complete: 0%
Contractor: Dual
REMARKS: Notice to Proceed August 24, 2009.

19. ***HARDY LIFT STATION*** ***Project No. 05-F003***
Project Manager: Fox Contract Amount: $1,307,940
Inspector: Chamberlain % complete: 0%
Contractor: Peck
REMARKS: Contracts received.

20. ***ALLEY BEHIND 320 TEXAS AVE. SEWER MAIN IMPS.*** ***Project No.***
Project Manager: Kennedy Contract Amount: $97,725.13
Inspector: Hartwell % complete: 95%
Contractor: Eutaw
REMARKS: Contracts received; reviewing submittals. Notice to Proceed August 3, 2009.

21. ***SOUTHERN TRACE WEST (SEC.XXII)*** ***Private***
Project Manager: McClure
Const. Inspector: Hendricks
Contractor: R. L. Branch
REMARKS: Testing phase on water remaining.

22. ***NORTHERN HEIGHTS SUBDIVISION*** ***Private***
Project Manager: McClure
Const. Inspector: Mudd
Contractor: Delta
REMARKS: Awaiting final inspection.

23. ***THE OAKS*** ***Private***
Project Manager: McClure
Inspector: Hendricks
Contractor: Yor-Wic
REMARKS: Awaiting punch list.

24. ***RIVERBROOK #3*** ***Private***
Project Manager: McClure
Inspector: Hendricks
Contractor: Branch
REMARKS: Utility installation to begin early September.

25. ***BIENVILLE PATH UNIT #2*** ***Private***
Project Manager: McClure
Inspector: Mudd
Contractor: Branch
REMARKS: Construction in progress. In punch list phase.