DEPARTMENT OF ENGINEERING AND ENVIRONMENTAL SERVICES
OFFICE OF THE CITY ENGINEER

Quarterly Project Status Report
June 2013

PHONE: 673-6000 **FAX: 673-6004**

TO:

Mark Bates - ENG	Larry Lee - ENG
Phillip Brown, Jr. - CenterPoint	Michael Leone – SWEPCO
Robert Campbell – W&S Admn	Andy Long - DOTD
Michael Erlund, P.E. - T.E.	Tom Mattox - PUR
Jerry Erwin - ENG	Bonnie Moore - ComDev
Barbara Featherston, P.E. W&S Admn	Ron Norwood, P.E. - ENG
F. W. Dodge Division	Autumn Permenter, P.E. - ENG
Lonnie Fouts - W&S	Pamela Shannon - ENG
Patrick Furlong, P.E. - ENG	Dale Sibley - CAO
Wayne Goss - ENG	Malcolm Stadtlander - PM
Stanley Harris, P.E. - PWA	Doug Stump – ENG
Ralph Hollis - AT&T	Olaolu Talabi - CenterPoint
Erik Isern, P.E. – CDM Smith	Jim Thomas - SWEPCO
Nathan Kemp – S&D	Mica Whorton - Comcast
James Kennedy – W&S	Andrew Zagars, P.E. - ENG

FROM: Robert Westerman, P.E.
Assistant City Engineer

Ali Mustapha, P.E.
Assistant City Engineer

Barbara Featherston, P.E.
Interim Director, Water & Sewer

The intent of this report is to provide a concise quarterly report of projects currently under design and in construction. For your convenience, each engineering office has sorted and arranged these projects by priority. This is not a complete list of all projects currently being monitored. Should there be questions concerning specific projects, please contact the assigned project manager. Questions concerning non-listed projects or the report in general, should be directed to the appropriate engineering office at 673-6000: Ali Mustapha for drainage and private water and sewer projects, Robert Westerman for street projects, and Barbara Featherston for water and sewer projects.

CITY ENGINEERING PROJECTS

A

ACKARD STREET....2
AGURS LIFT STATION....15
AIRPORT DITCH REPAIRS....6
AMISS....10,15

B

BACKFLOW PREVENTION PROGRAM....11,16
BIENVILLE PATH ....
BRAELOCK DRIVE 2
BROADMOOR LIFT STATION 10
BROADMOOR SEWER OUTFALL 11
BROWNING ST. DRAINAGE....5
BURGUNDY OAKS 17

C

CAPTAIN SHREVE DR. 2
CARROLL STREET 3
CARVER STREET....2
C. E. GALLOWAY....1
CEDAR GROVE TRUNK MAIN 11
CEDAR GROVE BAR SCREEN 16
CHASE ISLAND DRIVE 7
COLLEGE ST. SEWER MAIN....15
CONCORDIA SUB. 9
CORBITT, DORIS & STATE ST WATER MAIN....14
CROSS BAYOU LATERAL 6
CROSS LAKE DAM & SPILLWAY 13
CROSS LAKE WATER SHED 11

D

DELAWARE LIFT STATION 14
DELAWARE STREET 6

E

EAST KINGS CORRIDOR 1
EAST 70TH WATER MAIN 16
8-INCH WATER MAIN TO SERVE SLUDGE FACILITY 17
ELECTRIC SYSTEM RELIABILITY STUDY....15
EIGHT INCH WATER MAIN IMPROVEMENTS (Corbitt, Doris & State Sts.) 17
EPA/DOJ NEGOTIATIONS....13
ESPLANADE FORBING RIDGE....8
ESPLANADE LAKE DISTRICT 8
ESPLANADE RAILSBACK. 9,17,18,19
ESPLANADE SUBDIVISION 16,17,18

F,G

FAIRFIELD AVENUE....2
GOLDSBERRY ROAD WM....19
GREENWOOD CEMETERY GATE HOUSE 7

H,I

HEARNE SEWER 10
HERSEY D. WILSON 1
HOPE ST. WATER MAIN 16
HUNTINGTON LANE 2

I-49 WATER MAIN RELOCATON 13
I-49 LANDSCAPING 1

J,K,L

JUNIPER PLACE – RIVER OAKS DITCH 8
KELLIWOOD DR. 7
KENNIE ROAD LIFT STATION 12
KINGSTON ROAD 2
KNIGHT STREET 1

LAKESHORE DRIVE 4
LEWIS & CARVER STREETS 3
LIFT STATION MAINT. BUILDING, 7 15
LINWOOD SEWER MAIN 9400 BLOCK 19
LONG LAKE ESTATES 18
LOONEY LIFT STATION 12
LUCAS LIFT STATION 15
LUCAS & N. REGIONAL WWTP 10,12

M

MACKEY LANE & WALKER 4
MADISON AVENUE 7
MAGNOLIA SCHOOL 19
MARKET ST. SIDEWAL 4
MICHEL ST. WATER MAIN 10
MIDWAY AVENUE 3
MIRIAM STREET 4
MISCELLANEOUS WATER & SEWER ENGINEERING SERVICES 11
MISSOURI AVENUE 2,7
MURPHY ST. VIA DUCT 1

N

NEW CASTLE 9,17
NORRIS FERRY CROSSING 19
NORTH REGIONAL EFFLUENT FORCE MAIN 15

O

OAK HAVEN DRIVE WATER MAIN 18
OCKLEY DITCH 5
ORLEANS COURT AT TWELVE OAKS 9,17

P

PAVED DRAINAGE DITCH REPAIRS 7
PROGRAM MANAGEMENT 13
PROVENANCE 9,18

Q, R

QUERBES LIFT STATION 15
RISINGER, TOU-DON, SUNSET LIFT STATION 12
RIVERBROOK 17,18
ROUND GROVE LIFT STATION 12
RUSSELL ROAD WATER MAIN 10

S

SCADA UPGRADE PHASE II 15
700 BLOCK OF WOODMONT 3
SLUDGE DISPOSAL SYSTEM 14
SLUDGE FIELD LIFT STATION 12
SLUDGE PRESS RELOCATION 16
SOUTH HIGHLAND LIFT STATION 10
SOUTH KIRKWOOD 2
SOUTHERN TRACE 17,18
SPORTRAN 4
SPRING LAKE DRIVE 7
ST. VINCENT DRAINAGE 6
ST. ANDREWS SUB. 9,19
ST. CHARLES PLACE 19
STONER AVENUE 4
STONER FORCE MAIN REPLACEMENT 11

T, U

TEXAS AVENUE TURN LANES 3
3132 STREET LIGHTING 3
TRANSFORMER REHAB 12
TWELVE MILE BAYOU PUMP STATION 11
TWELVE OAKS BIENVILLE PATH 9,19
TWELVE OAKS PROFESSIONAL PLAZA 16

UNADILLA SEWER MAIN 12
UNIVERSITY DR. @ 70TH ST. 2

V, W

VARIOUS CITYWIDE SEWER MAINS PHASE I 16
VARIOUS LIFT STATIONS 12

WALLACE FORCE MAIN REPLACEMENT 11
WATER & WASTEWATER ELECTRICAL SYSTEM RELIABILITY PROGRAM 16
WEST WILDERNESS WAY 4
WILLIS KNIGHTON CANCER CENTER 18
WOODMONT 4

X,Y,Z

YOUREE DRIVE/KINGS HIGHWAY 1

PROJECT STATUS REPORT

JUNE 2013

ROADS AND BRIDGES

ACTIVE DESIGN PROJECTS

1. ***YOUREE DR./KINGS HWY. INTER.*** ***Project No. 89-C027***
Project Manager: Westerman Design Firm: C.G.M.
Design Status: Final comments Percent Complete: 99%
Estimated Plan Completion Date:
REMARKS: DOTD has approved funds to bid project. Final plans submitted to State. DOTD to bid in July.

2. ***MURPHY STREET VIADUCT/BRIDGE REPLACEMENT*** ***Project No. 98-C007***
Project Manager: Zagars Design Firm: NTB
Design Status: Final Percent complete: 100%
REMARKS: State selected bridge for replacement through off-system bridge program. Plans submitted to DOTD for bidding. City to acquire railroad permit. Plans submitted to railroad for review and comments. Had plan-in-hand meeting on June 26; consultant to address comments.

3. ***I-49 LANDSCAPING*** ***Project No. 01-C001***
Project Manager: Zagars Design Firm: In house
Design Status: Final Percent Complete: 80%
REMARKS: Addressing LA DOTD comments. The A/Engineering Selection Committee has chosen Jerome Nicholas as the landscape consultant. Redesigning landscape plan. Advanced check set submitted to LA DOTD for review.

4. ***HERSEY D. WILSON*** ***Project No. 11-C003***
Project Manager: Zagars Design Firm: W.T. Winfield
Design Status: In contracts Percent Complete: 70%
REMARKS: Consultant working on final plans. Late notice issued.

5. ***KNIGHT STREET*** ***Project No. 11-C002***
Project Manager: Zagars Design Firm: Balar
Design Status: In contracts Percent Complete: 60%
REMARKS: Reviewing preliminary plans; addressing Sportran concerns.

6. ***EAST KINGS CORRIDOR IMPROVEMENT*** ***Project No. 11-C003***
Project Manager: Zagars Design Firm: Hunt Guillot
Design Status: Percent Complete: 30%
REMARKS: Consultant issued notice to proceed on preliminary plans.

7. ***C. E. GALLOWAY*** ***Project No. 11-C003***
Project Manager: Zagars Design Firm: AFJM
Design Status: Consultant submitted survey. Percent Complete: 100%
REMARKS: City to finalize design.

8. ***UNIVERSITY DR. @ 70TH ST.*** ***Project No. 11-C003***
Project Manager: Zagars Design Firm: CGS
Design Status: City working on final plans. Percent Complete: 90%

9. ***FAIRFIELD AVENUE*** ***Project No. 11-C003***
Project Manager: Zagars Design Firm: Raley
Design Status: Consultant submitted final plans. Percent Complete: 100%

10. ***BRAELOCK DRIVE*** ***Project No. 11-C003***
Project Manager: Zagars Design Firm: Mohr
Design Status: Consultant working on final plans. Percent Complete: 100%

11. ***KINGSTON ROAD*** ***Project No. 11-C003***
Project Manager: Zagars Design Firm: Civil Design
Design Status: City working on final plans. Percent Complete: 100%

12. ***SOUTH KIRKWOOD*** ***Project No. 11-C003***
Project Manager: Zagars Design Firm: Polaris
Design Status: Consultant submitted plans. Percent Complete: 100%

13. ***MISSOURI AVENUE*** ***Project No. 11-C003***
Project Manager: Zagars Design Firm: FBL
Design Status: Consultant submitted survey. Percent Complete: 100%

14. ***ACKARD STREET*** ***Project No. 11-C003***
Project Manager: Zagars Design Firm: Durr
Design Status: Consultant working on final plans. Percent Complete: 75%

15. ***CAPTAIN SHREVE DRIVE*** ***Project No. 11-C003***
Project Manager: Zagars Design Firm: FBL
Design Status: Consultant submitted survey. Percent Complete: 100%

16. ***CARVER STREET*** ***Project No. 11-C003***
Project Manager: Zagars Design Firm: Durr
Design Status: Consultant submitted final plans. Percent Complete: 100%

17. ***HUNTINGTON LANE*** ***Project No. 11-C003***
Project Manager: Zagars Design Firm: Buchart-Horn
Design Status: Consultant submitted review set for comments Percent Complete: 90%

SECTION II

OTHER DESIGN PROJECTS

1. ***3132 STREET LIGHTING*** ***Project No. 92-C008***
   Project Manager: Westerman Design Firm: TBA
   Design Status: Final Percent Complete: 90%
   REMARKS: Received pre-acps to schedule plan-in-hand. Awaiting cost information to submit paper work to LA DOTD. Project put on hold until funding is available from the State.

2. ***TEXAS AVENUE TURN LANES*** ***Project No. 01-C032***
   Project Manager: Westerman Design Firm: In-house
   Design Status: Final Percent Complete: 95%
   REMARKS: Submitted to DOTD for permit. Awaiting funds to bid.

SECTION III

PROJECTS IN BID OR CONTRACT PHASE

1. ***MIDWAY & JEWELLA AVENUES IMPROVEMENT*** ***Project No.: 11-C003***
   Project Manager: Zagars Design Firm: EJES/City
   REMARKS: Bid date: 5/9/13

2. ***CARROLL STREET*** ***Project No. 11-C003***
   Project Manager: Zagars Design Firm: In –house
   REMARKS: Bid date: TBD

3. ***LEWIS & CARVER STREETS*** ***Project No. 11-C003***
   Project Manager: Zagars Design Firm: Fenner/City
   REMARKS: Bid date: TBD

PROJECTS UNDER CONSTRUCTION

1. ***MIRIAM ST. RECONSTRUCTION*** — ***Project No. 11-C003***
   Project Manager: Lee — Contract Amount: $339,615.00
   Inspector: Ivy — % work complete: 80%
   Contractor: Specialty Trackhoe — % time used: 51%

2. ***MACKEY LANE & WALKER*** — ***Project No. 11-C003***
   Project Manager: Lee — Contract Amount: $482,299.00
   Inspector: Ivy — % work complete: 90%
   Contractor: Horton — % time used: 93%

3. ***LAKESHORE DRIVE*** — ***Project No. 11-C003***
   Project Manager: Lee — Contract Amount: $269,970.00
   Inspector: Gasway — % work complete: 0%
   Contractor: F. J. Burnell — % time used: 0%
   REMARKS: Pre-construction conference scheduled for July 17, 2013.

4. ***STONER AVENUE*** — ***Project No. 11-C003***
   Project Manager: Lee — Contract Amount: $883,787.00
   Inspector: Ivy — % work complete: 90%
   Contractor: F. J. Burnell — % time used: 80%

5. ***700 BLOCK WOODMONT*** — ***Project No. 11-C003***
   Project Manager: Zagars — Contract Amount: $563,300.00
   Inspector: Zagars — % work complete: 0%
   Contractor: Horton — % time used: 0%
   REMARKS: Notice to Proceed issued for July 1, 2013.

6. ***WEST WILDERNESS*** — ***Project No. 11-C003***
   Project Manager: Lee — Contract Amount: $578,600.00
   Inspector: Ivy — % work complete: 0%
   Contractor: Horton — % time used: 0%
   REMARKS: Pre-construction conference scheduled for July 22, 2013.

7. ***MARKET ST. SIDEWALK*** — ***Project No.: 01-C032***
   Project Manager: Zagars — Contract Amount: $126,206.00
   Inspector: Zagars — % work complete: 0%
   Contractor: CERCONTEC, LLC — % time used: 0%

DRAINAGE

ACTIVE DESIGN PROJECTS

1. ***600-700 BLOCKS BROWNING ST. DRAINAGE*** ***Project No. 11-D005***
   Project Manager: Mustapha Eng Consultant: Hunt Guillot
   Eng % complete: 0% Eng Contract Value: $57,000
   REMARKS: Issued Notice to Proceed for Phase 4, Topographic Survey, on June 7, 2012. Contract signed; purchase order issued. Issued NTP for Phase 7, preliminary plans on Aug. 7, 2012. Plans due Dec. 10, 2012. Consultant working on revising preliminary plans. Received advance check prints. Reviewed advance prints and submitted comments to consultant.

2. ***AIRPORT DITCH REPAIRS - VALLEY VIEW TO RAILROAD*** ***Project No. 11-D006***
   Project Manager: Mustapha Eng Consultant: IMS
   Eng % complete: 0% Eng Contract Value: $156,000
   REMARKS: Contract is complete and being routed for mayor's signature. Phase 4 is complete. Issued NTP for Phase 7, preliminary plans. Plans due Nov. 6, 2012. Consultant working on revising preliminary plans. Received advance check print March 25, 2013. Design is complete. Bid opening is June 27, 2013.

3. ***OCKLEY DITCH IMPROVEMENTS*** ***Project No. 11-D007***
   Project Manager: Mustapha Eng Consultant: EJES
   Eng % complete: 0% Eng Contract Value: $135,925
   REMARKS: Issued Notice to Proceed for Phase 4, Topographic Survey on June 20, 2012. Contract signed; purchase order issued. Phase 4 is complete. Issued NTP for Phase 7, preliminary plans. Plans due Nov. 26, 2012. Consultant working on revising preliminary plans. Consultant working on advance check print.

PROJECTS IN BID OR CONTRACT PHASE

1. ***DELAWARE STREET – 700 block*** ***Project No. 11-D001***
   Project Manager: Mustapha
   REMARKS: Bid date is April 18, 2013.

2. ***DEWBERRY DRIVE DRAINAGE REPAIRS*** ***Project No. 11-D001***
   Project Manager: Mustapha
   REMARKS: Bids opened May 16, 2013.

3. ***8300 BLOCK ST. VINCENT AVE. DRAINAGE*** ***Project No. 11-D001***
   Project Manager: Mustapha
   REMARKS: Bids opened June 4, 2013.

4. ***AIRPORT DITCH PAVING AND REPAIRS*** ***Project No. 11-D006***
   Project Manager: Mustapha
   REMARKS: Advertised for bids. Bid opening June 27, 2013.

PROJECTS UNDER CONSTRUCTION

1. ***PAVED DRAINAGE DITCH REPAIRS*** ***Project No.: 11-D002***
   Cross Bayou Lateral – Phase A
   Project Manager: Furlong
   Inspector: Fox
   Contractor: Landworx
   REMARKS: Construction complete; in lien period.

2. ***PAVED DRAINAGE DITCH REPAIRS*** ***Project No.: 11-D002***
   Ockley Ditch at Forest Park – Phase B
   Project Manager: Furlong
   Inspector: Fox
   Contractor: Wimbley
   REMARKS: Construction complete; in lien period.

3. ***1446 MADISON AVENUE CONCRETE DITCH PAVING*** ***Project No. 11-D001***
   (Citywide drainage)
   Project Manager: Furlong
   Inspector: Fox
   Contractor: Landworx
   REMARKS: Construction complete; in lien period.

4. ***GREENWOOD CEMETERY GATE HOUSE*** ***Project No. 11-D001***
   Flood Mitigation (2011Citywide)
   Project Manager: Mustapha
   Inspector: Fox
   Contractor: Wingate House Moving & Lifting
   REMARKS: Under construction.

5. ***PAVED DRAINAGE DITCH REPAIRS – PHASE C*** ***Project No. 11-D002***
   Ockley Ditch near McWillie
   Project Manager: Furlong
   Inspector: Sample
   Contractor: Landworx
   REMARKS: Construction complete; in lien period.

6. ***MISSOURI AVE. & BRUCE ST. DRAINAGE REPLACEMENT*** ***Project No. 11-D001***
   2011 Citywide Drainage
   Project Manager: Furlong
   Inspector: Sample
   Contractor: Landworx
   REMARKS: Under construction.

7. ***PAVED DRAINAGE DITCH REPAIRS – PHASE D*** ***Project No. 11-D002***
   Summer Grove Ditch
   Project Manager: Furlong
   Inspector: Sample
   Contractor: Landworx
   REMARKS: Under construction.

8. ***8300 BLOCK SPRING LAKE DRIVE DRAINAGE IMPROVEMENTS*** ***Project No. 11-D001***
Project Manager: Furlong
Inspector: Sample
Contractor: Landworx
REMARKS: Construction complete; in lien period.

9. ***JUNIPER PLACE – RIVER OAKS DITCH IMPROVEMENTS*** ***Project No. 11-D001***
Project Manager: Furlong
Inspector: Fox
Contractor: Fessler & Bowman
REMARKS: Under construction.

PRIVATE PROJECTS

1. ***CONCORDIA SUBDIVISION***
   Project Manager: Patrick Furlong
   Project Inspector: Fox
   Contractor: Douglas Construction
   REMARKS: Addressing punch list items.

2. ***ORLEANS COURT IN TWELVE OAKS***
   Project Manager: Patrick Furlong
   Project Inspector: Fox
   Contractor: H&H
   REMARKS: Construction complete; in lien period.

3. ***PROVENANCE UNIT E***
   Project Manager: Patrick Furlong
   Project Inspector: Fox
   Contractor: H&H
   REMARKS: Construction complete; in lien period.

4. ***ESPLANADE - LAKE DISTRICT UNIT 3***
   Project Manager: Patrick Furlong
   Project Inspector: Fox
   Contractor: Ronnie Carlson
   REMARKS: Under construction.

5. ***ESPLANADE – FORBING RIDGE ACCESS ROAD***
   Project Manager: Patrick Furlong
   Project Inspector: Fox
   Contractor: Ronnie Carlson
   REMARKS: Construction complete; in lien period.

6. ***PROVENANCE – PH II, UNITS A & B***
   Project Manager: Patrick Furlong
   Project Inspector: Sample
   Contractor: H&H
   REMARKS: Under construction.

7. ***TWELVE OAKS – BIENVILLE PATH UNIT 6***
   Project Manager: Patrick Furlong
   Project Inspector: Fox
   Contractor: H&H
   REMARKS: Construction complete; in lien period.

8. ***ST. ANDREWS SUBDIVISION UNIT 1***
   Project Manager: Patrick Furlong
   Project Inspector: Fox
   Contractor: H&H
   REMARKS: Construction complete; in lien period.

9. ***NEW CASTLE 14-B***
   Project Manager: Patrick Furlong
   Project Inspector: Fox
   Contractor: Southern Home Builders
   REMARKS: Under construction.

WATER & SEWERAGE

ACTIVE DESIGN PROJECTS

1. ***T. L. AMISS WTP COMPREHENSIVE IMPS.*** ***Project No. 98-E006***
   Project Managers: Permenter
   Eng % complete: 95%
   Eng Consultant: AECOM
   Eng Contract Value: $4,459,635
   REMARKS: Raw water and Plant 2E under construction. Filter improvements complete. Caustic Feed project in design; to advertise July 2013.

2. ***HEARNE SEWER IMPROVEMENTS***
   (Midway to Westover) ***Project No. 05-F023***
   Project Manager: Bates
   Eng. Consultant: In-house
   Eng. % complete: 0%
   REMARKS: On hold pending funding.

3. ***RUSSELL ROAD WATER MAIN IMPROVEMENTS*** ***Project No. 05-E001***
   Project Manager: Bates
   Eng Consultant: Graff
   Eng % complete: 60%
   REMARKS: On hold pending funding.

4. ***BROADMOOR LIFT STATION IMPROVEMENTS*** ***Project No. 05-F003***
   Project Manager: Isern
   Eng Consultant: Three Fold
   Eng % complete: 50%
   REMARKS: In design. Final plans due July 19, 2013.

5. ***SOUTH HIGHLAND LIFT STATION IMPROVEMENTS*** ***Project No. 05-F017***
   Project Manager: Permenter
   Eng Consultant: Buchart-Hart
   Eng complete: 90%
   REMARKS: In design; to advertise in July 2013.

6. ***LUCAS & NORTH REGIONAL WWTP EXPANSION*** ***Project No. 00-F001***
   Project Manager: Permenter
   Eng. Consultant: CDM-Smith
   Eng. % complete: 99%
   REMARKS: North Regional punch list items to be completed. Project to be complete in July 2013.

7. ***MICHEL ST. WATER MAIN IMPROVEMENTS*** ***Project No. 05-E008***
   1600 & 1700 blocks
   Project Manager: Bates
   Eng. Consultant: Polaris
   Eng. % complete: 95%
   REMARKS: Design complete. Construction on hold pending funding.

8. ***CROSS LAKE WATER SHED SEWER IMPROVEMENTS*** ***Project No. 06-F001***
Project Manager: Isern
Eng. Consultant: Atchely & Atchley
Eng. % complete: 90%
REMARKS: In-house review.

9. ***BACKFLOW PREVENTION PROGRAM*** ***Project No. 04-E002***
Project Manager: Featherston
Eng. Consultant: BKI
Eng. % complete: 90%
REMARKS: Final report submitted; ongoing modeling tasks.

10. ***ENGINEERING SERVICES*** ***Project No. RFS# 10-709***
***MISCELLANEOUS WATER & SEWER* DESIGN**
Project Manager: Featherston
Eng.Consultant: CGS Engineering
Eng. % complete: N/A
REMARKS: Design underway for various lift stations, sewer mains and water mains.

11. ***TWELVE MILE BAYOU PUMP STATION***
PUMPING IMPROVEMENTS ***Project No. 11-E003***
Project Manager: Isern
Eng % complete: 10%
Eng Consultant: BBC
Eng Contract Value: $485,300
REMARKS: Preliminary report submitted, and option 2 was selected. Preliminary design due May 13, 2013.

12. ***CEDAR GROVE TRUNK MAIN REPAIR*** ***Project No. 11-F002***
Project Manager: Bates
Eng % complete: 0%
Eng Consultant: Coyle
Eng Contract Value: $200,000
REMARKS: Design pending SSES work.

13. ***BROADMOOR SEWER OUTFALL 48" SEWER MAIN REHAB*** ***Project No. 11-F001***
Project Manager: Isern
Eng % complete: 60%
Eng Consultant: Atchley & Atchley, Inc.
Eng Contract Value: $165,000
REMARKS: Final plans submitted; in-house review. Need to acquire easements.

14. ***WALLACE FORCE MAIN REPLACEMENT*** ***Project No. 11-F005***
Project Manager: Permenter
Eng % complete: 10%
Eng Consultant: CGS
Eng Contract Value: $333,000
REMARKS: In preliminary design.

15. **STONER FORCE MAIN REPLACEMENT** ***Project No. 11-F006***
Project Manager: Isern
Eng % complete: 10%
Eng Consultant: Civil Design
Eng Contract Value: $500,000
REMARKS: In preliminary design.

16. ***LUCAS & N. REGIONAL WWTP IMPROVEMENTS*** ***Project No. 11-F007***
Project Manager: Isern
Eng % complete: 30%
Eng Consultant: MWH
Eng Contract Value: $411,000
REMARKS: Waiting on 60% submittal.

17. ***TRANSFORMER REHAB*** ***Project No. N/A***
Project Manager: Doug Stump
Eng % complete: 0%
Eng Consultant: AF&M
Eng Contract Value: $525,000
REMARKS: Preparing bid package.

18. ***LOONEY LIFT STATION IMPROVEMENTS*** ***Project No. 11-F003***
Project Manager: Bates
Eng % complete: 90%
Eng Consultant: AFJMc
REMARKS: Final design; to advertise July 2013.

19. ***UNADILLA SEWER MAIN*** ***Project No. 11-F008***
Project Manager: Bates
Eng % complete: 95%
Eng Consultant: CGS
REMARKS: In design**.**

20. ***KENNIE ROAD LIFT STATION IMPROVEMENTS*** ***Project No. 06-F001***
Project Manager: Isern
Eng % complete: 100%
Eng Consultant: CGS
REMARKS: Preparing bid package.

21. ***SLUDGE FIELD LIFT STATION*** ***Project No. 05-F025***
Project Manager: Isern
Eng % complete: 30%
Eng Consultant: CGS
REMARKS: In final design.

22. ***ROUND GROVE LIFT STATION*** ***Project No. 05-F025***
Project Manager: Isern
Eng % complete: 100%
Eng Consultant: CGS
REMARKS: Plans and specification submittals sent to DEQ for approval.

23. ***RISINGER, TOU-DON, SUNSET LIFT STATION*** ***Project No. 06-F001***
Project Manager: Permenter
Eng % complete: 90%
Eng Consultant: CGS
REMARKS: Final design, to advertise August 2013.

24. ***VARIOUS LIFT STATIONS*** ***Project No. 05-F025***
Project Manager: Glasgow
Eng % complete: 90%
Eng Consultant: CGS
REMARKS: Final design, to advertise August 2013.

SECTION II

OTHER DESIGN PROJECTS

1. ***CROSS LAKE DAM & SPILLWAY*** ***Project No. 05-E012***
   Project Manager: Isern
   Engineer: Atchley & Atchley
   REMARKS: Final plans in review.

2. ***EPA/DOJ NEGOTIATIONS*** ***Project No. 10-F001***
   Project Manager: Featherston
   Engineer: BKI
   REMARKS: Finalizing hydraulic model; continuing SSES work in the Cedar Grove basin.

3. ***PROGRAM MANAGEMENT*** ***Project No. 11-F008***
   Project Manager: Featherston
   REMARKS: In progress.

4. ***I-49 WATER MAIN RELOCATION*** ***Project No. N/A***
   Segment K Project
   Project Manager: Isern
   REMARKS: Proposals received; pending A/E selection.

SECTION III

PROJECTS IN BID OR CONTRACT PHASE

1. ***DELAWARE LIFT STATION IMPROVEMENTS*** ***Project No. 11-F004***
   Project Manager: Permenter
   REMARKS: Waiting for contracts.

SECTION IV

CAPITAL PROJECTS UNDER CONSTRUCTION

1. ***NORTH REGIONAL WASTEWATER TREATMENT PLANT PROJECT EFFLUENT FORCE MAIN*** — ***Project No.: 00-F001***
   Project Manager: Permenter — Contract Amount: $1,357,046.85
   Project Inspector: Pinchback — % complete: 95%
   Contractor: Cecil Gassiott
   REMARKS: Construction to be complete in July 2013.

2. ***AMISS RAW WATER PIPING*** — ***Project No. 11-E002***
   Project Manager: Permenter — Contract Amount: $3,148,585.13
   Project Inspector: Pinchback/CDM Smith — % complete: 30%
   Contractor: Eutaw
   REMARKS: In construction.

3. ***QUERBES LIFT STATION IMPROVEMENTS*** — ***Project No. 05-F016***
   Project Manager: Bates — Contract Amount: $2,690,000.00
   Inspector: Pinchback — % complete: 95%
   Contractor: Peck
   REMARKS: Under construction.

4. ***LIFT STATION MAINTENANCE BUILDING*** — ***Project No. 98-F001***
   Project Manager: Isern — Contract Amount: $1,082,000.00
   Contractor: McInnis — % complete: 40%
   REMARKS: Under construction, pending change order.

5. ***SCADA UPGRADE PHASE II*** — ***Project No. 09-E001***
   Project Manager: Stump — Contract Amount: $799,200.00
   Contractor: Revere — % complete: 10%
   REMARKS: In progress.

6. ***AGURS LIFT STATION IMPROVEMENTS*** — ***Project No. 05-F002***
   Project Manager: Permenter — Contract Amount: $1,430,000.00
   Inspector: Pinchback/BBC — % complete: 70%
   Contractor: Peck
   REMARKS: Construction underway.

7. ***LUCAS LIFT STATION IMPROVEMENTS*** — ***Project No. 05-F013***
   Project Manager: Permenter — Contract Amount: $3,984,831.52
   Inspector: Pinchback/BBC — % complete: 70%
   Contractor: Max Foote
   REMARKS: Construction underway.

8. ***COLLEGE ST. SEWER MAIN*** — ***Project No. 11-F008***
   Project Manager: Isern — Contract Amount: $219,225.00
   Contractor: Wicker — % complete: 100%
   REMARKS: Going thru punch list items; issued final completion.

9. ***VARIOUS CITY-WIDE SEWER MAINS PHASE I*** ***Project No. 11-F008***
Project Manager: Bates Contract Amount: $777,355.00
Project Inspector: Pinchback % complete: 80%
Contractor: Wicker
REMARKS: Under construction.

10. ***CEDAR GROVE BAR SCREEN*** ***Project No. 05-F025***
Project Manager: Doug Stump Contract Amount: $121,800.00
Contractor: Cecil Gassiott % complete: 100%
REMARKS: Under construction. Processing change order for hoist.

11. ***SLUDGE PRESS RELOCATION*** ***Project No. 98-F014***
Project Manager: Doug Stump Contract Amount: $598,500.00
Contractor: McInnis % complete: 60%
REMARKS: Under construction.

12. ***HOPE STREET AREA WATER MAIN IMPROVEMENTS*** ***Project No. 05-E015***
Project Manager: Bates Contract Amount: $152,985.00
Project Inspector: Pinchback % complete: 80%
Contractor: Pulley
REMARKS: Under construction.

13. ***BACKFLOW PREVENTION PROJECT*** ***Project No. 04-E002***
Project Manager: Permenter Contract Amount: $1,556.660.00
Project Inspector: CDM Smith % complete: 5%
Contractor: McInnis
REMARKS: Under construction.

14. ***EAST 70TH WATER MAIN*** ***Project No. 05-E008***
Project Manager: Isern Contract Amount: $353,975.00
Contractor: Wicker % complete: 80%
REMARKS: Under construction.

PRIVATE PROJECTS UNDER CONSTRUCTION

1. ***RIVERBROOKE NO. 3***
   Project Manager: Furlong
   Inspector: Mudd
   Contractor: Branch
   REMARKS: Construction complete; in lien period.

2. ***SOUTHERN TRACE PH. V, SEC. XXVI***
   Project Manager: Furlong
   Inspector: Bates
   Contractor: R. L. Branch
   REMARKS: Construction complete; in lien period.

3. ***ESPLANADE SUBDIVISION – Railsback District Unit 2***
   Project Manager: Furlong
   Inspector: Mudd
   Contractor: Pulley Construction
   REMARKS: Construction complete; in lien period.

4. ***ORLEANS COURT AT TWELVE OAKS***
   Project Manager: Furlong
   Inspector: Mudd
   Contractor: R. L. Branch
   REMARKS:

5. ***ESPLANADE SEWER FORCE MAIN CROSSING BAYOU PIERRE***
   Project Manager: Furlong
   Inspector: Mudd
   Contractor: Pulley
   REMARKS: Construction complete; in lien period.

6. ***ESPLANADE NORTH – SEWER MAIN OUTFALL***
   Project Manager: Furlong
   Inspector: Mudd
   Contractor: Pulley
   REMARKS: Construction complete; in lien period.

7. ***NEW CASTLE SUBDIVISION, UNIT 14-B***
   Project Manager: Furlong
   Inspector: Mudd
   Contractor: Branch
   REMARKS: Construction complete; in lien period.

8. ***BURGUNDY OAKS SUBDIVISION, UNIT 12***
   Project Manager: Furlong
   Inspector: Mudd
   Contractor: Delta Construction
   REMARKS: Under construction.

9. ***ESPLANADE – NORTH WATER MAIN EXTENSION***
   Project Manager: Furlong
   Inspector: Mudd
   Contractor: Pulley
   REMARKS: Under construction.

10. ***WILLIS KNIGHTON CANCER CENTER IBH PROTON***
Project Manager: Furlong
Inspector: Mudd
Contractor: McInnis
REMARKS: In lien period.

11. ***PROVENANCE – PHASE I, UNIT E***
Project Manager: Furlong
Inspector: Mudd
Contractor: Wicker
REMARKS: Construction complete; in lien period.

12. ***PROVENANCE – PHASE I, UNIT F***
Project Manager: Furlong
Inspector: Mudd
Contractor: Branch
REMARKS: Construction complete; in lien period.

13. ***RIVERBROOK SUBDIVISION, UNIT 5***
Project Manager: Furlong
Inspector: Mudd
Contractor: Wicker
REMARKS: Construction complete; in lien period.

14. ***ESPLANADE – RAILSBACK RIDGE DRIVE EXTENSION – PHASE 4***
Project Manager: Furlong
Inspector: Mudd
Contractor: Pulley
REMARKS: Utilities installed; awaiting final grade.

15. ***OAKHAVEN DRIVE WATER MAIN – PHASE II***
Project Manager: Furlong
Inspector: Mudd
Contractor: JPD
REMARKS: Construction complete; in lien period.

16. ***LONG LAKE ESTATES SUBDIVISION UNIT 21***
Project Manager: Furlong
Inspector: Mudd
Contractor: Wicker
REMARKS: Construction complete; in lien period.

17. ***SOUTHERN TRACE PHASE 5, SECTION XXVII***
Project Manager: Furlong
Inspector: Mudd
Contractor: Wicker
REMARKS: Construction complete; in lien period.

18. ***PROVENANCE, PHASE II, UNITS A & B***
Project Manager: Furlong
Inspector: Mudd
Contractor: Wicker
REMARKS: Under construction.

19. ***ESPLANADE - LAKE DISTRICT UNIT 3***
Project Manager: Furlong
Inspector: Mudd
Contractor: Pulley
REMARKS: Under construction.

20. ***ST. CHARLES PLACE UNIT 13***
Project Manager: Furlong
Inspector: Mudd
Contractor: Wicker
REMARKS: Construction complete; in lien period.

21. ***ESPLANADE – RAILSBACK RIDGE DRIVE EXTENSION PHASE 5***
Project Manager: Furlong
Inspector: Mudd
Contractor: Pulley
REMARKS: Utilities installed; awaiting final grade.

22. ***MAGNOLIA SCHOOL OF EXCELLENCE***
Project Manager: Furlong
Inspector: Mudd
Contractor: Wicker
REMARKS: Construction complete; in lien period.

23. ***TWELVE OAKS, BIENVILLE PATH #6***
Project Manager: Furlong
Inspector: Mudd
Contractor: Branch
REMARKS: Construction complete; in lien period..

24. ***GOLDSBERRY ROAD WATER MAIN***
Project Manager: Furlong
Inspector: Mudd
Contractor: JPD
REMARKS: Construction complete; in lien period.

25. ***ST. ANDREWS UNIT 1***
Project Manager: Furlong
Inspector: Mudd
Contractor: Wicker
REMARKS: Construction complete; in lien period.

26. ***ESPLANADE UNIT 4 – FORBING RIDGE DISTRICT***
Project Manager: Furlong
Inspector: Mudd
Contractor: Pulley
REMARKS: Under construction.

27. ***9400 BLOCK LINWOOD SEWER MAIN EXTENSION***
Project Manager: Furlong
Inspector: Mudd
Contractor: Mike Tilton
REMARKS: Construction complete; in lien period.

28. ***NORRIS FERRY CROSSING UNIT 8***
Project Manager: Furlong
Inspector: Mudd
Contractor: Pulley
REMARKS: Under construction.