PROJECT STATUS REPORT

JUNE 2014

DEPARTMENT OF ENGINEERING AND ENVIRONMENTAL SERVICES
OFFICE OF THE CITY ENGINEER

Quarterly Project Status Report

June 2014

PHONE: 673-6000 **FAX: 673-6004**

TO:

Mark Bates – ENG	Nathan Kemp – S&D
Phillip Brown, Jr. – CenterPoint	James Kennedy – W&S
Robert Campbell – W&S Admin	Larry Lee – ENG
LaTricia Cornelius – ENG	Michael Leone – SWEPCO
Michael Erlund, P.E.- Traffic Eng	Andy Long – DOTD
Donald Evans – PUR	Bonnie Moore – ComDev
Jerry Erwin – ENG	Malcolm Munn, P.E. – ENG
Barbara Featherston, P.E. – W&S Admin	Gerardo Ocanas, PHD, P.E.,CFM – ENG
Andy Glasgow, P.E. – ENG	Raj Panneerselvam, P.E. – ENG
Wayne Goss – ENG	Douglas Stump – W&S
Stanley Harris, P.E. - PWA	Pamela Shannon – ENG
Ralph Hollis – AT&T	Mica Whorton - ComCast

FROM: Robert Westerman, P.E.
Acting City Engineer

Autumn Permenter, P.E.
Assistant City Engineer

Patrick Furlong, P.E.
Assistant City Engineer

The intent of this report is to provide a concise quarterly report of projects currently under design and in construction. For your convenience, each engineering office has sorted and arranged these projects by priority. This is not a complete list of all projects currently being monitored. Should there be questions concerning specific projects, please contact the assigned project manager. Questions concerning non-listed projects, or the report in general, should be directed to the appropriate engineering office at 673-6000: Robert Westerman for street projects, Autumn Permenter for water and sewer projects and Patrick Furlong for drainage and private water and sewer projects.

CITY ENGINEERING PROJECTS

A

ACKARD STREET....2
AIRPORT DITCH REPAIRS....7
AMISS....9,13

B

BACKFLOW PREVENTION PROGRAM....9
7000 BLOCK BEAUFORD WAY....6
BRAELOCK DRIVE....1
BROADMOOR LIFT STATION....12
BROADMOOR SEWER OUTFALL....12
BROWNING ST. DRAINAGE....5
BURGUNDY OAKS....16

C

CAPTAIN SHREVE DR.....2
CARROLL STREET....4
CARVER STREET....2
C. E. GALLOWAY....1
CEDAR GROVE TRUNK MAIN....9
CHASE ISLAND DRIVE....7
CONCORDIA SUB.....8
CONCRETE JOINT & PANEL....4
CORBITT, DORIS & STATE ST WATER MAIN....14
CROSS LAKE DAM & SPILLWAY....11
CROSS LAKE WATER SHED....12

E

EAST KINGS CORRIDOR....1
EPA/DOJ NEGOTIATIONS....11
ESPLANADE SUBDIVISION....15

F, G

FAIRFIELD AVENUE....1
4453 GILBERT DRIVE DRAINAGE....7
GROVER PLACE....4

H, I

HERSEY D. WILSON....4
HUNTINGTON LANE....2
I-49 LANDSCAPING....1

J,K,L

KENNIE ROAD LIFT STATION....14
KINGSTON ROAD....1
KNIGHT STREET....1

LEWIS & CARVER STREETS....4
LOONEY LIFT STATION....13
LUCAS LIFT STATION....13
LUCAS & N. REGIONAL WWTP....11

M

MAGGIE LANE WATER MAIN....15
MARKET ST. SIDEWALK....4
MINOR ARTERIAL ASPHALT OVERLAY....4
MISCELLANEOUS WATER & SEWER ENGINEERING SERVICES....9
MISSOURI AVENUE....2
MT. ZION COMMERCIAL SUB....15
MURPHY ST. VIA DUCT....4

N

NEW CASTLE....8

O

OAKWOOD TRACE....16
OCKLEY DITCH....5

P

PAVED DRAINAGE DITCH REPAIRS....6
PEBBLE ST. DRAINAGE....6
PROGRAM MANAGEMENT....11
PROVENANCE....8,15,16
PUBLIC INFRASTRUCTURE....5

Q, R

RACEWAY ON MANSFIELD....15
REUNION....16
RISINGER, TOU-DON, SUNSET LIFT STATION....12
RIVERSCAPE VILLAGE....16
ROUND GROVE LIFT STATION....13
RUSSELL ROAD WATER MAIN....12

S

SCADA UPGRADE PHASE II....13
SLUDGE DISPOSAL SYSTEM....14
SLUDGE FIELD LIFT STATION....10
SOUTH HIGHLAND LIFT STATION....13
SOUTH KIRKWOOD....1
204 STEHENSON DRAINAGE PIPE....7
STONER FORCE MAIN REPLACEMENT....9
900 BLOCK STONER/JORDAN....6

T

TEXAS AVENUE TURN LANES....3
3132 STREET LIGHTING....3
TWELVE MILE BAYOU PUMP STATION....9

U, V, W

UNIVERSITY DR. @ 70TH ST....2
VARIOUS LIFT STATIONS....14

WALLACE FORCE MAIN REPLACEMENT....10
WILLIS KNIGHTON SOUTH WATER MAIN....16

X,Y,Z

YOUREE DRIVE/KINGS HIGHWAY....1

ROADS AND BRIDGES

ACTIVE DESIGN PROJECTS

1. ***YOUREE DR./KINGS HWY. INTER.*** ***Project No. 89-C027***
Project Manager: Westerman Design Firm: C.G.M.
Design Status: Final comments Percent Complete: 99%
Estimated Plan Completion Date:
REMARKS: DOTD has approved funds to bid project. DOTD to bid in October.

2. ***I-49 LANDSCAPING*** ***Project No. 01-C001***
Project Manager: Westerman Design Firm: In house
Design Status: Final Percent Complete: 80%
REMARKS: Final plans sent to Jerome Nicholas July 14, 2014.

3. ***KNIGHT STREET*** ***Project No. 11-C002***
Project Manager: Westerman Design Firm: Balar
Design Status: Final Percent Complete: 95%
REMARKS: Final plans sent to Balar July 14, 2014.

4. ***EAST KINGS CORRIDOR IMPROVEMENT*** ***Project No. 11-C003***
Project Manager: Westerman Design Firm: Hunt Guillot
Design Status: Percent Complete: 95%
REMARKS: Plan-in-Hand meeting held July 15, 2014. Working on final design.

5. ***C. E. GALLOWAY*** ***Project No. 11-C003***
Project Manager: Westerman Design Firm: AFJM
Design Status: Consultant submitted survey. Percent Complete: 100%
REMARKS: City to finalize design.

6. ***UNIVERSITY DR. @ 70TH ST.*** ***Project No. 11-C003***
Project Manager: Westerman Design Firm: CGS
Design Status: City working on final plans. Percent Complete: 90%

7. ***FAIRFIELD AVENUE*** ***Project No. 11-C003***
Project Manager: Westerman Design Firm: Raley
Design Status: Consultant submitted final plans. Percent Complete: 100%

8. ***BRAELOCK DRIVE*** ***Project No. 11-C003***
Project Manager: Westerman Design Firm: Mohr
Design Status: Consultant working on final plans. Percent Complete: 100%

9. ***KINGSTON ROAD*** ***Project No. 11-C003***
Project Manager: Westerman Design Firm: Civil Design
Design Status: City working on final plans. Percent Complete: 100%

10. ***SOUTH KIRKWOOD*** ***Project No. 11-C003***
Project Manager: Westerman Design Firm: Polaris
Design Status: Consultant submitted plans. Percent Complete: 100%

11. ***MISSOURI AVENUE*** ***Project No. 11-C003***
Project Manager: Westerman Design Firm: FBL
Design Status: Consultant submitted survey. Percent Complete: 100%

12. ***ACKARD STREET*** ***Project No. 11-C003***
Project Manager: Westerman Design Firm: Durr
Design Status: Design complete. Percent Complete: 100%

13. ***CAPTAIN SHREVE DRIVE*** ***Project No. 11-C003***
Project Manager: Westerman Design Firm: FBL
Design Status: Consultant submitted survey. Percent Complete: 100%

14. ***CARVER STREET*** ***Project No. 11-C003***
Project Manager: Westerman Design Firm: Durr
Design Status: Consultant submitted final plans. Percent Complete: 100%

15. ***HUNTINGTON LANE*** ***Project No. 11-C003***
Project Manager: Westerman Design Firm: Buchart-Horn
Design Status: Design complete. Percent Complete: 100%

SECTION II

OTHER DESIGN PROJECTS

1. ***3132 STREET LIGHTING*** ***Project No. 92-C008***
   Project Manager: Westerman Design Firm: TBA
   Design Status: Final Percent Complete: 90%
   REMARKS: Received pre-acps to schedule plan-in-hand. Awaiting cost information to submit paper work to LA DOTD. Project put on hold until funding is available from the State.

2. ***TEXAS AVENUE TURN LANES*** ***Project No. 01-C032***
   Project Manager: Westerman Design Firm: In-house
   Design Status: Final Percent Complete: 95%
   REMARKS: Submitted to DOTD for permit. Awaiting funds to bid.

SECTION III

PROJECTS IN BID OR CONTRACT PHASE

PROJECTS UNDER CONSTRUCTION

1. ***CARROLL STREET*** — ***Project No. 11-C003***
   Project Manager: Lee — Contract Amount: $877,354.00
   Inspector: Gasway — Work complete: 0%
   Contractor: Horton — Time used: 0%
   REMARKS: Construction underway.

2. ***LEWIS & CARVER STREETS*** — ***Project No. 11-C003***
   Project Manager: Lee — Contract Amount: $645,100.00
   Inspector: Gasway — Work complete: 25%
   Contractor: CW&W — Time used: 25%
   REMARKS: Construction underway.

3. ***GROVER PLACE*** — ***Project No. 11-C003***
   Project Manager: Lee — Contract Amount: $388,859.98
   Inspector: Gasway — Work complete: 0%
   Contractor: Horton — Time used: 0%
   REMARKS: Pre-construction scheduled for April 2014.

4. ***MARKET ST. SIDEWALK*** — ***Project No.: 01-C032***
   Project Manager: Westerman — Contract Amount: $126,206.00
   Inspector: Ivy — Work complete: 95%
   Contractor: CERCONTEC, LLC — Time used: 90%
   REMARKS: Awaiting street lights.

5. ***MURPHY STREET VIADUCT/BRIDGE REPLACEMENT*** — ***Project No. 98-C007***
   Project Manager: Westerman — Work Complete:
   DOTD Inspector: M. Rister — Time Used:
   Contractor: J. B. James
   REMARKS: Pre-construction conference held July16, 2014.

6. ***HERSEY D. WILSON*** — ***Project No. 11-C003***
   Project Manager: Lee — Contract Amount: $2,419,848.50
   Inspectors: Ivy, Gasway, & Cozby — Work Complete:
   Contractor: Horton — Time Used:
   REMARKS: Construction to commence July 14, 2014.

7. ***MINOR ARTERIAL ASPHALT PROGRAM*** — ***Project No. 13-C001***
   Project Manager: Lee — Contract Amount: $4,942,590.00
   Inspector: Ivy — Work Complete: 90%
   Contractor: Benton & Brown — Time Used: 93%
   REMARKS: Construction underway.

8. ***CONCRETE JOINT & PANEL REPAIR*** — ***Project No. 13-C001***
   Project Manager: Lee — Contract Amount: $1,495,013.75
   Inspector: Ivy — Work Complete: 32%
   Contractor: Benton & Brown — Time Used: 47%
   REMARKS: Construction underway.

DRAINAGE

ACTIVE DESIGN PROJECTS

1. ***600-700 BLOCKS BROWNING ST. DRAINAGE*** ***Project No. 11-D005***
Project Manager: Furlong Eng Consultant: Hunt Guillot
Eng % complete: 100% Eng Contract Value: $57,000
REMARKS: Issued Notice to Proceed for Phase 4, Topographic Survey, on June 7, 2012. Contract signed; purchase order issued. Issued NTP for Phase 7, preliminary plans on Aug. 7, 2012. Plans due Dec. 10, 2012. Consultant working on revising preliminary plans. Received advance check prints. Reviewed advance prints and submitted comments to consultant. Plans and ROW acquisition are complete. Will bid project when funds are available.

2. ***OCKLEY DITCH IMPROVEMENTS*** ***Project No. 11-D007***
Project Manager: Furlong Eng Consultant: EJES
Eng % complete: 100% Eng Contract Value: $135,925
REMARKS: Issued Notice to Proceed for Phase 4, Topographic Survey on June 20, 2012. Contract signed; purchase order issued. Phase 4 is complete. Issued NTP for Phase 7, preliminary plans. Plans due Nov. 26, 2012. Consultant working on revising preliminary plans. Consultant working on advance check print. Plans are complete. Property Management is working on the ROW/servitude acquisition.

3. ***PUBLIC INFRASTRUCTURE PROJECT*** ***Project No. 13-D001***
900 Block Travis St. Drainage
Project Manager: Furlong Eng Consultant: EJES
Eng % complete: 50% Eng Contract Value: $55,000
REMARKS: Contract signed on Aug. 30, 2013. Issued Notice to Proceed on Sept. 6, 2013. Preliminary plans are due Nov. 14, 2013. Received and reviewed preliminary plans and sent comments and markups to consultant.

PROJECTS IN BID OR CONTRACT PHASE

1. ***6134 PEBBLE STREET DRAINAGE*** ***Project No. 11-D001***
   Project Manager: Furlong
   REMARKS: Brothers Concrete & Hardscape is the contractor. Routing for mayor's signature.

2. ***900 BLOCK STONER/JORDAN ST.*** ***Project No. 11-D001***
   Pipe Repairs/Replacement – 2001 Citywide
   Project Manager: Furlong
   REMARKS: Bid opened April 3, 2014. Landworx is the low bidder.

3. ***7000 BLOCK BEAUFORD WAY DRAINAGE IMPROVEMENTS*** ***Project No. 11-D001***
   2011 CITYWIDE
   Project Manager: Furlong
   REMARKS: Bid opened April 18, 2014. Project Manager: Furlong

4. ***PAVED DITCH REPAIRS – Western Hills Ditch Near Shadow Creek Dr.*** ***Project No. 11-D002***
   Phase G
   Project Manager: Furlong
   REMARKS: Landworx is the low bidder; contractor waiting on bonding.

5. ***PAVED DITCH REPAIRS – Summer Grove Ditch Near Railroad Tracks*** ***Project No. 11-D002***
   Phase H
   Project Manager: Furlong
   REMARKS: Landworx is the low bidder. Routing for mayor's signature.

PROJECTS UNDER CONSTRUCTION

1. ***AIRPORT DITCH REPAIRS*** — ***Project No. 11-D006***
   VALLEY VIEW ROAD TO RAILROAD BRIDGE
   Project Manager: Furlong — Contract Amount: $1,973,090
   Inspector: Fox — Work complete: 10%
   Contractor: CW&W — Time used: 16%
   REMARKS: Under construction.

2. ***204 STEPHENSON ST. DRAINAGE PIPE RELOCATION*** — ***Project No. 11-D001***
   Project Manager: Furlong — Contract Amount: $24, 875
   Inspector: Fox — Work complete: 50%
   Contractor: Brothers Hardscape — Time used: 48%
   REMARKS: Under construction.

3. ***4453 GILBERT DR. DRAINAGE IMPROVEMENTS*** — ***Project No. 11-D001***
   Project Manager: Furlong — Contract Amount: $14,750
   Inspector: Fox — Work complete: 5%
   Contractor: CW&W — Time used: 5%
   REMARKS: Under construction.

PRIVATE PROJECTS

1. ***CONCORDIA SUBDIVISION***
   Project Manager: Patrick Furlong
   Project Inspector: Fox
   Contractor: Douglas Construction
   REMARKS: Addressing punch list items.

2. ***NEW CASTLE 14-B***
   Project Manager: Patrick Furlong
   Project Inspector: Fox
   Contractor: Southern Home Builders
   REMARKS: Under construction.

3. ***PROVENANCE – PHASE II, UNITS C&D***
   Project Manager: Patrick Furlong
   Project Inspector: Sample
   Contractor: H&H
   REMARKS: Under construction.

WATER & SEWERAGE

ACTIVE DESIGN PROJECTS

1. ***T. L. AMISS WTP COMPREHENSIVE IMPS.*** ***Project No. 98-E006***
   Project Managers: Permenter
   Eng % complete: 95%
   Eng Consultant: AECOM
   Eng Contract Value: $4,459,635
   REMARKS: Raw water, Plant 2E, and caustic feed projects are under construction. Filter improvements complete.

2. ***BACKFLOW PREVENTION PROGRAM*** ***Project No. 04-E002***
   Project Manager: Permenter
   Eng. Consultant: BKI
   Eng. % complete: 90%
   REMARKS: Final report submitted; ongoing modeling tasks. Supplement 3 executed.

3. ***ENGINEERING SERVICES*** ***Project No. RFS# 10-709***
   ***MISCELLANEOUS WATER & SEWER* DESIGN**
   Project Manager: Permenter
   Eng.Consultant: CGS Engineering
   Eng. % complete: N/A
   REMARKS: Design underway for various lift stations, sewer mains and water mains.

4. ***TWELVE MILE BAYOU PUMP STATION***
   PUMPING IMPROVEMENTS ***Project No. 11-E003***
   Project Manager: Glasgow
   Eng % complete: 95%
   Eng Consultant: Forte & Tablada
   Eng Contract Value: $485,300
   REMARKS: In final design.

5. ***CEDAR GROVE TRUNK MAIN REPAIR*** ***Project No. 11-F002***
   Project Manager: Bates
   Eng % complete: 10%
   Eng Consultant: Coyle
   Eng Contract Value: $200,000
   REMARKS: Preliminary design and survey.

6. ***WALLACE FORCE MAIN REPLACEMENT*** ***Project No. 11-F005***
   Project Manager: Glasgow
   Eng % complete: 60%
   Eng Consultant: CGS
   Eng Contract Value: $333,000
   REMARKS: Preliminary design submitted.

7. ***STONER FORCE MAIN REPLACEMENT*** ***Project No. 11-F006***
   Project Manager: Panneerselvam
   Eng % complete: 90%
   Eng Consultant: Civil Design
   Eng Contract Value: $500,000
   REMARKS: Submitted Supplement No. 1 which will extend contract duration by approximately 100 days.

8. ***LUCAS & N. REGIONAL WWTP IMPROVEMENTS*** ***Project No. 11-F007***

Project Manager: Panneerselvam
Eng % complete: 99%
Eng Consultant: MWH
Eng Contract Value: $411,000
REMARKS: Project completed. Supplement No. 1 is being routed; project work to start once supplement is approved.

9. ***SLUDGE FIELD LIFT STATION*** ***Project No. 05-F025***

Project Manager: Glasgow
Eng % complete: 99%
Eng Consultant: CGS
REMARKS: Submitted final design; pending DEQ approval for advertisement.

SECTION II

OTHER DESIGN PROJECTS

1. ***CROSS LAKE DAM & SPILLWAY*** ***Project No. 05-E012***
   Project Manager: Permenter
   Engineer: Atchley & Atchley
   REMARKS: Final study submitted.

2. ***EPA/DOJ NEGOTIATIONS*** ***Project No. 10-F001***
   Project Manager: Permenter/Glasgow
   Engineer: BKI
   REMARKS: Finalizing hydraulic model; continuing SSA-Phase I work in the Cedar Grove basin.

3. ***PROGRAM MANAGEMENT*** ***Project No. 11-F008***
   Project Manager: Permenter
   REMARKS: In progress.

SECTION III

PROJECTS IN BID OR CONTRACT PHASE

1. ***RISINGER, TOU-DON, SUNSET LIFT STATION*** ***Project No. 06-F001***
   Project Manager: Bates
   REMARKS: Yor-Wic awarded project; being routed for mayor's signature.

2. ***BROADMOOR SEWER OUTFALL 48" SEWER MAIN REHAB*** ***Project No. 11-F005***
   Project Manager: Ocanas
   REMARKS: McInnis low bidder; contacts being routed for mayor's signature.

3. ***CROSS LAKE WATER SHED SEWER IMPROVEMENTS*** ***Project No. 06-F001***
   Project Manager: Panneerselvam
   REMARKS: DRC Emergency lowest bidder; awaiting contracts.

4. ***RUSSELL ROAD WATER MAIN IMPROVEMENTS*** ***Project No. 05-E001***
   Project Manager: Bates
   REMARKS: Wicker Construction awarded bid. Contracts are being routed.

5. ***BROADMOOR LIFT STATION IMPROVEMENTS*** ***Project No. 05-F003***
   Project Manager: Panneerselvam
   REMARKS: Bid package being routed; advertising to follow.

SECTION IV

CAPITAL PROJECTS UNDER CONSTRUCTION

1. ***AMISS RAW WATER PIPING*** — ***Project No. 11-E002***
   Project Manager: Ocanas — Contract Amount: $3,148,585.13
   Project Inspector: CDM Smith — % complete: 99%
   Contractor: Eutaw
   REMARKS: Contractor working on punch list; 48" gate valve is significant issue.

2. ***SCADA UPGRADE PHASE II*** — ***Project No. 09-E001***
   Project Manager: Stump — Contract Amount: $799,200.00
   Contractor: Revere — % complete: 68%
   REMARKS: In progress.

3. ***LUCAS LIFT STATION IMPROVEMENTS*** — ***Project No. 05-F013***
   Project Manager: Ocanas — Contract Amount: $3,984,831.52
   Inspector: Pinchback/BBC — % complete: 90%
   Contractor: Max Foote
   REMARKS: Working on punch list.

4. ***LOONEY LIFT STATION IMPROVEMENTS*** — ***Project No. 11-F003***
   Project Manager: Mark Bates — Contract Amount: $246,500.00
   Project Inspector: Steve Lewis — % complete: 99%
   Contractor: McInnis Bros.
   REMARKS: Under construction.

5. ***AMISS CAUSTIC STORAGE & LIME BUILDING*** — ***Project No. 11-E001***
   Project Manager: Ocanas — Contract Amount: $3,360,800.00
   Project Inspector: Steve Lewis — % complete: 30%
   Contractor: Max Foote
   REMARKS: Under construction.

6. ***AMISS PLANT 2E*** — ***Project No. 11-E001***
   Project Manager: Ocanas — Contract Amount: $6,305,844.00
   Project Inspector: CDM — % complete: 90%
   Contractor: Max Foote
   REMARKS: Contractor working on punch list.

7. ***SOUTH HIGHLAND LIFT STATION IMPROVEMENTS*** — ***Project No. 05-F017***
   Project Manager: Glasgow — Contract Amount:
   Project Inspector: — % complete:
   Contractor: Cecil Gassiott
   REMARKS: Pre-construction meeting held July 10, 2014.

8. ***ROUND GROVE LIFT STATION*** — ***Project No. 05-F025***
   Project Manager: Glasgow — Contract Amount:
   Project Inspector: — % complete:
   Contractor: JPD
   REMARKS: Awaiting equipment delivery before issuing Notice to Proceed.

9. ***VARIOUS LIFT STATIONS*** ***Project No. 05-F025***

Project Manager: Glasgow Contract Amount:

Project Inspector: % complete:

Contractor: Cecil Gassiott

REMARKS: Awaiting equipment delivery before issuing Notice to Proceed.

10. ***KENNIE ROAD LIFT STATION IMPROVEMENTS*** ***Project No. 13-F003***

Project Manager: Pannerselvam Contract Amount:

Project Inspector: % complete:

Contractor:

REMARKS: Notice to Proceed will be issued based on submittal reviews and equipment lead times.

PRIVATE PROJECTS UNDER CONSTRUCTION

1. ***BURGUNDY OAKS SUBDIVISION, UNIT 12***
   Project Manager: Furlong
   Inspector: Sample
   Contractor: Delta Construction
   REMARKS: Under construction.

2. ***ESPLANADE - LAKE DISTRICT UNIT 3***
   Project Manager: Furlong
   Inspector: Sample
   Contractor: Pulley
   REMARKS: Under construction.

3. ***ESPLANADE – RAILSBACK RIDGE DRIVE EXTENSION PHASE 5***
   Project Manager: Furlong
   Inspector: Sample
   Contractor: Pulley
   REMARKS: Utilities installed; awaiting final grade.

4. ***ESPLANADE UNIT 4 – FORBING RIDGE DISTRICT***
   Project Manager: Furlong
   Inspector: Sample
   Contractor: Pulley
   REMARKS: Under construction.

5. ***PROVENANCE PHASE II, UNITS C & D***
   Project Manager: Furlong
   Inspector: Sample
   Contractor: Wicker
   REMARKS: Under construction.

6. ***RACEWAY ON MANSFIELD ROAD***
   Project Manager: Furlong
   Inspector: Sample
   Contractor: JPD
   REMARKS: Under construction.

7. ***MT. ZION COMMERCIAL SUBDIVISION***
   Project Manager: Furlong
   Inspector: Sample
   Contractor: Pierce
   REMARKS: Under construction.

8. ***MAGGIE LANE 8" WATER MAIN***
   Project Manager: Furlong
   Inspector: Pinchback
   Contractor: JPD
   REMARKS: Under construction.

9. ***WILLIS-KNIGHTON SOUTH WATER MAIN RELOCATION***
Project Manager: Furlong
Inspector: Pinter
Contractor: JPD
REMARKS: Under construction.

10. ***PROVENANCE – PECAN SQUARE***
Project Manager: Furlong
Inspector: Sample
Contractor: Wicker
REMARKS: Under construction.

11. ***RIVERSCAPE VILLAGE – PHASE I***
Project Manager: Furlong
Inspector: Sample
Contractor: Wicker
REMARKS: Under construction.

12. ***OAKWOOD TRACE***
Project Manager: Furlong
Inspector: Sample
Contractor: Testament
REMARKS: Under construction.

13. ***REUNION PHASE II***
Project Manager: Furlong
Inspector: Sample
Contractor: JPD
REMARKS: Under construction.