OFFICE OF THE CITY ENGINEER
Quarterly Project Status Report

March 2011

PHONE: 673-6000 **FAX: 673-6004**

TO:

Sharon Ball – ComDev
Ron Chatelain – ENG
Michael Erlund, P.E. – T.E.
Jerry Erwin, ENG
Lonnie Fouts
Patrick Furlong, P.E. – ENG
Wayne Goss - ENG
Larry Hester – CenterPoint
Clinton Hollis – AT&T
Ralph Hollis – AT&T
Larry LEE - ENG
Michael Leone – SWEPCO
Andy Long - DOTD
Tom Mattox – PUR
Bonnie Moore – ComDev
Linda Morehead – ENG
Ernie Negrete – S&D
Ron Norwood, P.E. – ENG
Pamela Shannon – ENG
Dale Sibley, CAO
Malcolm Stadtlander – P.M.
Mary Sylvie – ENG
Mica Whorton – Comcast
Andrew Zagars, P.E. - ENG

FROM: Robert Westerman, P.E.
Assistant City Engineer

Ali Mustapha, P.E.
Assistant City Engineer

Barbara Featherston, P.E.
Assistant City Engineer

The intent of this report is to provide a concise quarterly report of projects currently under design and in construction. For your convenience, each engineering office has sorted and arranged these projects by priority. This is not a complete list of all projects currently being monitored. Should there be questions concerning specific projects, please contact the assigned project manager. Questions concerning non-listed projects or the report in general, should be directed to the appropriate engineering office at 673-6000: Ali Mustapha for drainage and private water and sewer projects, Robert Westerman for street projects, and Barbara Featherston for water and sewer projects.

CITY ENGINEERING PROJECTS

A

2010 ASPHALT G.F. 3
ABRAMSON PROPERTIES WATER MAIN 14
AMISS 7,12
AGURS LIFT STATION 7

B

BACKFLOW PREVENTION PROGRAM 9
BALTIMORE @ LAWHON DRAINAGE 5
BIENVILLE PATH 6,14
BROADMOOR LIFT STATION 8

C

CATHERINE ST. 3
CHAMPION LAKE EMERGENCY AERATION EQUIPMENT 13
CHRIST LUTHERAN CHURCH 14
CONCORDIA SUB 5,13
COTTAGE RIDGE 14
2010 CITYWIDE CONCRETE PANEL REPLACEMENT 3
CROSS LAKE DAM & SPILLWAY 10
CROSS LAKE WATER SHED 8

D

DALE TO HOLZMAN SEWER 9
DOWNTOWN PEDESTRIAN WALKWAY 2

E, F

EAST PRESTON WATER MAIN 13
EPA/DOJ NEGOTIATIONS 10
ESPLANADE SUBDIVISION 5,14
ENGINEERING SERVICES MISC. WATER & SEWER DESIGN 11
FLOURNOY-LUCAS/ELLERBE W&S MAIN 12

H, I

HEARNE SEWER 7
HOPE ST. WATER MAIN 7
I-49 LANDSCAPING 1

L

LIFT STATION MAINT. BUILDING 8
LINWOOD SEWER MAIN 12
LUCAS LIFT STATION 8
LUCAS & N. REGIONAL WWTP 8,12

M

MICHEL ST. WATER MAIN 8
MURPHY ST. VIA DUCT 1

N, O

NORRIS FERRY CROSSING....5
NORRIS FERRY LANDING....14
NORTH REGIONAL EFFLUENT FORCE MAIN....11
THE OAKS....13

P

PINE HILLS LIFT STATION....9
PORT LIFT STATION EMERGENCY UPGRADE....13
PROVANANCE....14

Q, R

QUERBES LIFT STATION....8,10
RAILROAD CROSSING CLOSURES....3
REILLY LANE @ E. KINGS DUCK POND....4
RIVERBROOK....13
ROBINSON DITCH REPAIRS....5
RUSSELL ROAD WATER MAIN....7

S

2010 SIDEWALK REPAIR PROGRAM....3
SANITARY SEWER OVERLOW....7
1624 SHEPHERD PLACE INLET....7
SOUTH HIGHLAND LIFT STATION....8
SOUTHERN AVE & MARGARET DRAINAGE....5
SOUTHERN TRACE....13
SOUTHEAST SHREVEPORT WATER DISTRIBUTION....12
SPORTRAN....2
ST. CHARLES PLACE....6,14

T

TARGET-SAM'S CONNECTOR DRIVE....1
TEXAS AVENUE TURN LANES....2
3132 STREET LIGHTING....2
TWELVE OAKS PROFESSIONAL PLAZA....6,14

U, V, W

VALLEYVIEW STRIPING....1
WATER & WASTEWATER ELECTRICAL SYSTEM RELIABILITY PROGRAM....12
WATER INFRASTRUCTURE PROGRAM....12
2800 WEST 70TH DITCH REPAIR....5
WEST 70TH ST. WATER MAIN....12
WESTPORT BOX CULVERT....5
WILLOW POINT LIFT STATION....9

X,Y,Z

YOUREE DRIVE/KINGS HIGHWAY....1

PROJECT STATUS REPORT

MARCH 2011

ROADS AND BRIDGES

ACTIVE DESIGN PROJECTS

1. *YOUREE DR./KINGS HWY. INTER.* *Project No. 89-C027*
Project Manager: Westerman Design Firm: C.G.M.
Design Status: Final Percent Complete: 99%
Estimated Plan Completion Date:
REMARKS: Pre-final plans, estimates, specs, and right-of-way sent to DOTD. DOTD has approved funds to bid project.

2. *MURPHY STREET VIADUCT/BRIDGE REPLACEMENT* *Project No. 98-C007*
Project Manager: Zagars Design Firm: NTB
Design Status: Survey Percent complete: 25%
REMARKS: State selected bridge for replacement through off-system bridge program. Survey approved; issued Notice to Proceed on preliminarys. Preliminary plans sent to LA DOTD. Plan in Hand meeting scheduled for Dec. 3, 2008. Post Plan-in-Hand plans complete; forwarded to LA DOTD.

3. *I-49 LANDSCAPING* *Project No. 01-C001*
Project Manager: Zagars Design Firm: In house
Design Status: Final Percent Complete: 90%
REMARKS: Addressing LA DOTD comments. The A/Engineering Selection Committee has chosen Jerome Nicholas as the landscape consultant. Contract being routed; awaiting contract to proceed with design.

4. *TARGET-SAM'S CONNECTOR DRIVE* *Project No. 01-C031*
Project Manager: Zagars Design Firm: In house
Design Status: Final Percent Complete: 80%
REMARKS: Project is currently being designed for final plans. Land donation and agreements are being finalized between Target, Sam's Club, Stirling Group and the City for April council approval. Scheduled for May MPC meeting; to bid when all approvals are completed.

5. *VALLEYVIEW STRIPING* *Project No. 01-C031*
Project Manager: Zagars
Design Status: Final Percent Complete: 90%
REMARKS: Finalizing plans to bid.

SECTION II

OTHER DESIGN PROJECTS

1. *3132 STREET LIGHTING* *Project No. 92-C008*
Project Manager: Westerman Design Firm: TBA
Design Status: Final Percent Complete: 90%
REMARKS: Received pre-acps to schedule plan-in-hand. Awaiting cost information to submit paper work to LA DOTD. Project put on hold until funding is available from the State.

2. *TEXAS AVENUE TURN LANES* *Project No. 01-C032*
Project Manager: Westerman Design Firm: In-house
Design Status: Final Percent Complete: 95%
REMARKS: Submitted to DOTD for permit.

SECTION III

PROJECTS IN BID OR CONTRACT PHASE

1. *SPORTRAN ADA 2010*
Project Manager: Zagars
Bid Date:

2. *DOWNTOWN PEDESTRIAN WALKWAY PHASE II* *Project No. 01-C031*
Project Manager: Zagars
Bid Date: 3/31/11

PROJECTS UNDER CONSTRUCTION

1. *2010 CITYWIDE CONCRETE PANEL REPLACE PROGRAM* — *Project No. 09-C001*
   Project Manager: Chatelain — Contract Amount: $2,234,984.00
   Inspector: Frazier — % work complete: 50%
   Contractor: Horton — % time used: 90%
   REMARKS: Notice to proceed July 12, 2010; 150 working day project.

2. *2010 G.F. ASPHALT OVERLAY* — *Project No. IFB #10-018*
   Project Manager: Lee — Contract Amount: $830,975.00
   Inspector: Lee — % work complete: 100%
   Contractor: Best Yet — % time used: 60%

3. *2010 SIDEWALK PROGRM* — *Project No. 01-C029*
   Project Manager: Lee — Contract Amount: $89,325.00
   Inspector: Lee — % work complete: 85%
   Contractor: CW&S — % time used: 72%

4. *CATHERINE STREET* — *Project No. 01-C031*
   Project Manager: Lee — Contract Amount: $667,637.50
   Inspector: Lee — % work complete: 80%
   Contractor: Best Yet — % time used: 64%

5. *RAILROAD CROSSING CLOSURES* — *Project No. 01-C034*
   Project Manager: Zagars — Contract Amount: $68,450.00
   Inspector: Zagars — % work complete: 100%
   Contractor: CW&W — % time used: 0%
   REMARKS: Awaiting lien free.

DRAINAGE

PROJECTS IN BID OR CONTRACT PHASE

1. *REILY LANE at E. KINGS HIGHWAY DUCK POND* *Project No. 01-D015*
   Project Manager: Patrick Furlong
   REMARKS: CW&W is low bidder; contract is being executed.

SECTION IV

PROJECTS UNDER CONSTRUCTION

1. *2800 WEST 70TH ST. DITCH REPAIR* *Project No. 01-D016*
   Project Manager: Patrick Furlong
   Const. Inspector: Herrington
   Contractor: Horton
   REMARKS: Construction complete; in lien period. Waiting for lien free.

2. *SOUTHERN AVE. & MARGARET PLACE REPAIRS* *Project No. 01-D015*
   Project Manager: Patrick Furlong
   Project Inspector: Lynn
   Contractor: Precision Builders
   REMARKS: Construction to begin in early December. Waiting on lien free.

3. *ROBINSON DITCH REPAIR* *Project No. 01-D016*
   Project Manager: Patrick Furlong
   Project Inspector: Lynn
   Contractor: Brothers Concrete
   REMARKS: Construction to begin in early December. Waiting on lien free.

4. *WESTPORT BOX CULVERT* *Project No. 01-D015*
   Project Manager: Patrick Furlong
   Project Inspector: Lynn
   Contractor: F. J. Burnell
   REMARKS: Construction to begin early April.

5. *BALTIMORE AT LAWHON STREET DRAINAGE* *Project No. 01-D015*
   Project Manager: Patrick Furlong
   Project Inspector: Lynn
   Contractor: F. J. Burnell
   REMARKS: Construction complete; waiting on lien free certificate.

6. *CONCORDIA SUBDIVISION* *Project No. Private*
   Project Manager: Patrick Furlong
   Project Inspector: Lynn
   Contractor: Douglas Construction
   REMARKS: Addressing punch list items.

7. *NORRIS FERRY CROSSING UNIT 6* *Project No. Private*
   Project Manager: Patrick Furlong
   Project Inspector: Bates
   Contractor: Pulley
   REMARKS: Addressing final items.

8. *ESPLANADE SUBDIVISION* *Project No. Private*
   Project Manager: Patrick Furlong
   Project Inspector: Herrington
   Contractor: R. Carlson
   REMARKS: Construction in progress.

9. *TWELVE OAKS PROFESSIONAL PLAZA* *Project No.* *Private*
Project Manager: Patrick Furlong
Project Inspector: Lynn
Contractor: H&H
REMARKS: Under construction.

10. *BIENVILLE PATH UNIT 5* *Project No.* *Private*
Project Manager: Patrick Furlong
Project Inspector: Lynn
Contractor: H&H
REMARKS: Under construction.

11. *ST. CHARLES PLACE SUB., UNIT NO. 12* *Project No.* *Private*
Project Manager: Patrick Furlong
Project Inspector: Lynn
Contractor: H&H
REMARKS: Under construction

WATER & SEWERAGE

ACTIVE DESIGN PROJECTS

1. *T.L. AMISS WATER TREATMENT FACILITY AUTOMATION* *Project No. 98-E006*
Project Manager: Featherston
Eng. Percent Complete: 99.32% (Phase 1) Const. Percent Complete: 99.45% (Ph 1)
Eng. Consultant: Alliance (Ph 1); Metcalf & Eddy (Ph 2) Const. Contractor: Edison Automation
Eng. Contract Value: Const. Contract $: 3,130,694.68
REMARKS: This work under the scope of Phase 1 includes the comprehensive SCADA system development of T.L. Amiss project 98E006. Work will be complete in December 2007 with the exception of on-going services. Ongoing SCADA support services are to be performed under this contract.

2. *T.L. AMISS WTP COMPREHENSIVE IMPS.* *Project No. 98-E006*
Project Managers: Featherston & Bordelon
Eng % complete: 81%
Eng Consultant: AECOM
Eng Contract Value: $4,459,635
REMARKS: Plant 2 Floculation/Sedimentation System Improvements under construction. Ozone optimization study complete. Membrane pilot plant on hold. Plant 2E, lime feed and raw water improvements design complete, pending funding for construction.

3. *HEARNE SEWER IMPROVEMENTS*
(Midway to Westover) *Project No. 05-F023*
Project Manager: Featherston
Eng. Consultant: In-house
Eng. % complete: 0%

4. *HOPE STREET AREA WATER MAIN IMPROVEMENTS* *Project No. 05-E015*
Project Manager: Featherston
Eng Consultant: Hyde Engineering
Eng % complete: 95%
REMARKS: Preparing contract. Notice to Proceed sent out Jan 19, 2007. Topo map due March 13, 2007. Received Topo; moving forward with preliminary plans. Preliminary plans complete; final due Dec. 2009. Will advertise May 2011.

5. *RUSSELL ROAD WATER MAIN IMPROVEMENTS* *Project No. 05-E001*
Project Manager: Featherston
Eng Consultant: Sepahan
Eng % complete: 95%
REMARKS: Notice to Proceed for topo maps sent on 2/6/06. Received and approved topo map. Received preliminary plans and sent markups on 8/9/06. Received prelim plans; reviewed and sent in October 2006. Reviewed plans on 2/8/07 and Sepahan picked up markups on 2/12/07. Reviewed ACP and requested. servitude plats. Received plats and acquiring servitude. Sent markups to engineer. Additional scope added; pending final plans due May 2011.

6. *AGURS LIFT STATION IMPROVEMENTS* *Project No. 05-F002*
Project Manager: Featherston
Eng Consultant: BBC
Eng % complete: 99%
REMARKS: Contract signed. Topo map due 3/14/06. Prelim plans due August 3, 2006. Reviewed and requested ACP along with markups. ACP due January 11, 2007. Received ACP. Reviewing design change due to cost over budget. Project to advertise May 2011.

7. *BROADMOOR LIFT STATION IMPROVEMENTS* *Project No. 05-F003*
Project Manager: Featherston
Eng Consultant: Three Fold
Eng % complete: 85%
REMARKS: Preparing contract. Contract signed. Topo map due March 14, 2006. Prelim plans due June 31, 2006. Received preliminary plans on Aug. 13, 2006. Sent prelim plans on Sept 13, 2006. Plans are currently in-house for markup and review. Design review meeting scheduled; advertise July 2011.

8. *LUCAS LIFT STATION IMPROVEMENTS* *Project No. 05-F013*
Project Manager: Featherston
Eng Consultant: BBC
Eng % complete: 60%
REMARKS: New design under contract. Project to advertise June 2011.

9. *QUERBES LIFT STATION IMPROVEMENTS* *Project No. 05-F016*
Project Manager: Featherston
Eng Consultant: Balar
Eng % complete: 40%
REMARKS: New design under contract. Construction on hold pending future funding.

10. *SOUTH HIGHLAND LIFT STATION IMPROVEMENTS* *Project No. 05-F017*
Project Manager: Featherston
Eng Consultant: Buchart-Hart
Eng complete: 85%
REMARKS: Contract signed. Topo map due. Preliminary plans reviewed and markups sent March 25, 2006. ACP plans received October 2008; finals due January 2009. ACP received February 2009; in house for review. Modification in design needed. Construction on hold pending loan; future funding.

11. *LIFT STATION MAINTENANCE BUILDING* *Project No. 98-F001*
Project Manager: Featherston
Eng. Consultant: Denmon
Eng. % complete: 100%
REMARKS: City staff has reviewed preliminary plans and submitted to Denmon. Expect final plans by June 2008. ACP received August 27, 2008; in review. Final plans received. Project on hold pending funding.

12. *LUCAS & NORTH REGIONAL WWTP EXPANSION* *Project No. 00-F001*
Project Manager: Featherston
Eng. Consultant: CDM
Eng. % complete: 99%
REMARKS: ACP for 60" outfall repair in-house for review; advertise October 2008, pending funding. Wet weather outfall construction to start April 2011.

13. *MICHEL ST. WATER MAIN IMPROVEMENTS* *Project No. 05-E008*
1600 & 1700 blocks
Project Manager: Kennedy
Eng. Consultant: Polaris
Eng. % complete: 100%
REMARKS: Consultant completed topography survey; final design complete. Project to advertise May 2011.

14. *CROSS LAKE WATER SHED SEWER IMPROVEMENTS* *Project No. 06-F001*
Project Manager: Featherston
Eng. Consultant: Stuart
Eng. % complete: 30%
REMARKS: Revised comments sent to consultant. Final report due April 2011.

15. *BACKFLOW PREVENTION DESIGN* *Project No.* *04-E002*
Project Manager: Featherston
Eng. Consultant: CDM
Eng.% complete: 90%
REMARKS: Initial kickoff meeting Sept. 2010. Plans to be completed by May 2011. Project to advertise in June 2011.

16. *BACKFLOW PREVENTION PROGRAM* *Project No.* *04-E002*
Project Manager: Featherston
Eng. Consultant: BKI
Eng. % complete: 90%
REMARKS: Initial survey of backflow preventers started Sept. 2010. Project to be completed by April 2011.

17. *DALE TO HOLZMAN STREET 8" SEWER INSTALLATION* *Project No.* *05-F020*
Project Manager: Kennedy
Eng. Consultant: Raburn & Associates
Eng. % complete: 90%
REMARKS: Topo map complete; plans under review. Bid to open April 12.

18. *WILLOW POINT LIFT STATION* *Project No.* *06-F001*
Project Manager: Featherston
Eng. Consultant: In-house
Eng. % complete: 50%
REMARKS: Design plans currently in-house and are being reviewed for markups and specifications. Project bids to open in December 2010. Contract routing for mayor's signature.

SECTION II

OTHER DESIGN PROJECTS

1. *CROSS LAKE DAM & SPILLWAY* *Project No.: 05-E012*
   Project Manager: Featherston
   REMARKS: Atchley & Atchley design consultant. Kickoff meeting held December 8, 2010. Project to be complete in May 2011.

2. *EPA/DOJ NEGOTIATIONS* *Project No.: 10-F001*
   Project Manager: Featherston
   REMARKS: Kick-off meeting April 2011. Flow metering to begin in April 2011.

SECTION III

PROJECTS IN BID OR CONTRACT PHASE

1. *ENGINEERING SERVICES* *Project No.: RFS# 10-709*
MISCELLANEOUS WATER & SEWER DESIGN
Project Manager: Kennedy
REMARKS: Cothren, Graff, Smoak Engineering, Inc., selected for the design.

2. *NORTH REGIONAL WASTEWATER TREATMENT PLANT PROJECT* *Project No. 00-F001*
EFFLUENT FORCE MAIN
Project Manager: Kennedy
Contractor: Cecil Gassiott
REMARKS: Routing for mayor's signature.

.

.

SECTION IV

CAPITAL PROJECTS UNDER CONSTRUCTION

1. *LUCAS & NORTH REGIONAL WWTP EXPANSION* *Project No. 00-F001*
Project Managers: Featherston
Eng. Percent Complete: 99% of overall program
Eng. Consultant: Camp Dresser & McKee
Eng. Contract Value: $11,000,000
REMARKS: Construction percent complete:
Lucas WWTP Project #1 (Max Foote Construction; $18,000,000; 100% complete)
Lucas WWTP Project #2 (Max Foote Construction; $6,000,000; 100% complete)
Lucas WWTP Project #3A (Max Foote Construction; $3,400,000; 100% complete)
North Regional WWTP Project #2 (Max Foote Construction; $24,500,000; 100% complete)
Lucas WWTP #3B & North Regional #3: $14,550,000; 100% complete.
North Regional Project #1: Start construction in April 2011.

2. *FLOURNOY-LUCAS/ ELLERBE ROAD (LA 523)* *Project No. 08-E002*
Youree Drive to LA 526
Project Manager: Kennedy Contract Amount: $1,461,815.95
Const. Manager: Kennedy % complete: 98%
Inspector: Bates
Contractor: Wicker
REMARKS: Water & sewer main relocates completed along Flournoy-Lucas (Youree to Ellerbe) as of Aug. 25, 2009. Project requires subsequent mobilization water system grade adjustments following DOTD finished ROW grade work.

3. *SOUTHEAST SHREVEPORT WATER DISTRIBUTION , PHASE III* *Project No. 05-E009*
Project Manager: Featherston Contract Amount: $6,797,000.00
Const. Manager: CDM % complete: 98%
Contractor: McInnis
REMARKS: In testing phase; project to be completed in June 2011.

4. *W. 70TH ST. WATER MAIN RELOCATIONS* *Project No. 08-E001*
(Pines Rd. to Industrial Loop)
Project Manager: Kennedy Contract Amount: $1,263,725.00
Inspector: Chamberlain % complete: 95%
Contractor: YorWic
REMARKS: Construction began December 9, 2008. Substantially complete with the exception of remobilizing to finalize system final grade adjustments once DOTD contractor's finished grade work is completed.

5. *WATER AND WASTEWATER ELECTRICAL SYSTEM* *Project No. 98-E006*
RELIABILITY PROGRAM
Project Manager: Meentemeyer/Kennedy Contract Amount: $2,779,000
Contractor: Copeland Electric % complete: 95%
REMARKS: Notice to proceed June 25, 2009. In testing phase.

6. *AMISS WTP NO. 2 & ADMIN. BUILDING* *Project No. 05-E002*
Project Manager: Featherston Contract Amount: $6,896,990.00
Inspector: AECOM % complete: 94%
Contactor: Cecil Gassiott LLC
REMARKS: Under construction.

7. *WATER SYSTEM INFRASTRUCTURE IMPROVEMENT PROGRAM* *Project No.: 09-E002*
Project Manager: Featherston Contract Amount:
Inspector: Brian Radford % complete: 75%
Contractor: Triton LLC
REMARKS: Under construction.

8. *CHAMPION LAKE EMERGENCY AERATION EQUIPMENT* *Project No.: 05-F020*
Project Manager: Featherston Contract Amount:
Contractor: Louisiana Lift Station % complete: 70%
REMARKS: Construction in progress.

9. *PORT LIFT STATION EMERGENCY UPGRADE* *Project No.: 05-F025*
Project Manager: Featherston Contract Amount: $51,550.00
Contractor: Agape Construction % complete: 90%
REMARKS: Under construction.

10. *EAST PRESTON 12-INCH WATER MAIN EXTENSION* *Project No. 05-E008*
Project Manager: Kennedy Contract Amount: $49,615.00
Project Inspector: Bates % complete: 0%
Contractor: JPD

PRIVATE PROJECTS UNDER CONSTRUCTION

1. *THE OAKS* *Private*
Project Manager: Patrick Furlong
Inspector: Mudd
Contractor: Yor-Wic
REMARKS: Addressing punch list items.

2. *RIVERBROOK NO. 3* *Private*
Project Manager: Furlong
Inspector: Mudd
Contractor: Branch
REMARKS: Utilities installed; awaiting paving to complete and utility grade adjustment.

3. *CONCORDIA SUB.* *Private*
Project Manager: Furlong
Inspector: Mudd
Contractor: Pulley
REMARKS: Complete; in warranty phase.

4. *NORRIS FERRY LANDING NO. 7* *Private*
Project Manager: Furlong
Inspector: Bates
Contractor: TBD
REMARKS: Awaiting final inspection.

5. *SOUTHERN TRACE PH. V, SEC. XXVI* *Private*
Project Manager: Furlong
Inspector: Bates
Contractor: R. L. Branch
REMARKS: Awaiting final inspection.

6. *BIENVILLE PATH NO. 4* *Private*
Project Manager: Furlong
Inspector: Mudd
Contractor: R. L. Branch
REMARKS: Complete; in warranty phase.

7. *ESPLANADE SUBDIVISION* *Private*
Project Manager: Furlong
Inspector: Mudd
Contractor: Pulley Construction
REMARKS: Awaiting completion of lift station.

8. *COTTAGE RIDGE PHASE III* *Private*
Project Manager: Furlong
Inspector: Mudd
Contractor: Yor-Wic
REMARKS: Construction in progress.

9. *BIENVILLE PATH UNIT 5* *Private*
Project Manager: Furlong
Inspector: Mudd
Contractor: R. L. Branch
REMARKS: Under construction.

10. *PROVENANCE, PHASE 1, UNIT C* *Private*
Project Manager: Furlong
Inspector: Bates
Contractor: Wicker
REMARKS: Awaiting final inspection.

11. *PROVENANCE, PHASE I, UNIT D* *Private*
Project Manager: Furlong
Inspector: Bates
Contractor: Wicker
REMARKS: Awaiting final inspection.

12. *ABRAMSON PROPERTIES WATER MAIN* *Private*
Project Manager: Furlong
Inspector: Mudd
Contractor: JPD
REMARKS: Under construction.

13. *ST. CHARLES PLACE SUBDIVISION* *Private*
Project Manager: Furlong
Inspector: Mudd
Contractor: Wicker
REMARKS: Under construction.

14. *TWELVE OAKS PROFESSIONAL PLAZA* *Private*
Project Manager: Furlong
Inspector: Mudd
Contractor: R. L. Branch
REMARKS: Under construction.

15. *PROPOSED WATER & SEWER MAINS EXTENSION to CHRIST LUTHERAN CHURCH* *Private*
Project Manager: Furlong
Inspector: Mudd
Contractor: Fitzgerald
REMARKS: Awaiting final inspection.